



Newmark/Muscoy Team Conference Call Notes

11 July 2005 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|---|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | <input type="checkbox"/> Francisco Arcaute/EPA |
| <input checked="" type="checkbox"/> Adam Harvey/URS | |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| | <input checked="" type="checkbox"/> Mark Eisen/SBMWD |
| | <input checked="" type="checkbox"/> Terry Tonn/SBMWD |
| <input type="checkbox"/> Tom Perina/CH2M Hill | <input type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |

Construction

- El-Co continued doing some more punch list work. Davis Electric is waiting on a longer cable to complete installation of probes and the vault at Encanto Park, which should be in this week. Once that is connected, ATSI will complete and test the system.
- Bill asked Matt if ATSI has been responsive enough. Matt said they have submitted SCADA documentation corrections and are standing by for Encanto Park completion.
- Matt asked the City if they've had a chance to read Adam's email on the revised punch list. Kim said we should be able to complete the punch lists on 28 July. Bill concurred.
- Adam said he is still waiting on communication from the City on the grounding of the shields to the cables. Bill will put in writing and forward to Adam by mid-week.

Well Construction

- Pump tests should be complete next week. EW-111 will be started up today and EW-112 will be started up on 18 July.
- There was a power outage over the 4th July weekend, resulting in EW110 shutdown. More data collection may be necessary.
- EW111 may have some offset problems, so Dennis is re-looking that situation and will forward the information out to everyone.
- Dennis stated that the screen modification on EW-108 resulted in an estimated 0.03% open area based on his review of the video-log. Mark concurred that the well does not appear to be extracting significant volumes of contaminated groundwater from the shallow zone. This will be further evaluated as water level data and chemical data is received and reviewed.

General

- Bill inquired about pipeline drawings. Adam to check on status of conversion of pipeline drawings from Microstation to AutoCad.
- The next technical meeting is scheduled for 27 July, in the classroom. The 19th Street Treatment Plant punch list sign-off is planned for 28 July.

Community

- None.

Next Conference Call

Monday, 18 July 2005, 2:00 P.M.; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.