



## Newmark/Muscoy Conference Call Notes

31 January 2005 (1:30 P.M.)

---

### Conference Call Members Present for Call:

---

- |  |   |
|--|---|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA         |
| <input checked="" type="checkbox"/> Dennis Bane/URS      | <input checked="" type="checkbox"/> Jackie Lane/EPA       |
| <input checked="" type="checkbox"/> Matt Dwyer/URS       | <input type="checkbox"/> Francisco Arcaute/EPA            |
| <input checked="" type="checkbox"/> Adam Harvey/URS      | <input checked="" type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS    | <input checked="" type="checkbox"/> Bill Bryden/SBMWD     |
| <input checked="" type="checkbox"/> Kit Veldman/URS      | <input type="checkbox"/> Russell Smith/SBMWD              |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Mark Eisen/SBMWD      |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2      | <input checked="" type="checkbox"/> Terry Tonn/SBMWD      |
|  | <input checked="" type="checkbox"/> Mike Lowe/SBMWD       |
|  | <input checked="" type="checkbox"/> Lana Kennerly /SBMWD  |

---

### Contract Issues:

- Dennis brought to Kim's attention the City's position where the system was only replacing production that they had lost as a result of the contamination. Dennis and Mark will work together and forward information to Kim and Marie.

---

### Construction (Matt Dwyer):

- Chlorination of the vessels will start tomorrow. Nick will contact Terry to see whether or not to leave the chlorinated water inside all the vessels until ready to flush.
- Boring work continues, should be completed by 9 February. Pre-final inspection scheduled for 16 February.

---

### Well Construction (Mark Eisen/Terry Tonn):

- Per Mark, flushing scheduled for 14 February, completed by 16 February, and should be ready to load carbon by 21 February.
  - Adam will confirm with Carbon Activated whether carbon can be delivered all at one time.
  - Mark will send a copy of updated schedule to the City for their review then forward to Adam.
  - According to current schedule, Mark said all wells should be test pumped by end of week, 31 January, disinfecting wells week of 7 February, and getting ready for flush.
  - At all four façade home sites, the roof framing is scheduled to start this week. Terry will forward the contractor's name to Jackie.
  - Façade homes scheduled completion by/before dedication date.
  - Bill will forward a CD copy of extraction well photos to Kit. Kim will also send Kit the PowerPoint presentation.
  - Still programming the SCADA system, having problems with the batteries. Mark/Mike to provide an updated spreadsheet on instrumentation and SCADA connection on all the wells.
-

---

**General: (Terry Tonn):**

- Mike will provide Kit answers to the O&M manual questions in next few days.
- Adam will forward Kim the complete status of items she requested on her email of 7 January.

**Community:**

- A Dedication Ceremony meeting is scheduled for 9:00 a.m. on 17 February with Kit, Stacy, and Kim.

**Next Conference Call:**

Monday, 7 February; Call in #: 202-275-0170; Participant Code: 7860 (#).

*The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or [dwayne\\_deutscher@urscorp.com](mailto:dwayne_deutscher@urscorp.com). The minutes contained herein will stand if not corrected within ten (10) days of this writing.*