
APPENDIX B
Weekly Construction Progress Reports



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

USCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 001
Date: 12/10/04
Time From: 12/6/04 – 12/10/04

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ EI-Co mobilized to the project site, and installed traffic control measures.
- ☐ EI-Co completed surveying to layout the jacking pit location on the east side of I-215, and the location of the existing 20-inch diameter DIP pipeline on the west side of I-215.
- ☐ EI-Co potholed to determine locations of existing underground utilities in the jacking pit area on the east side of I-215.
- ☐ EI-Co removed existing asphalt pavement from the jacking pit location and completed the excavation for the construction of the jacking pit.
- ☐ EI-Co installed the engineered shoring system inside the jacking pit excavation, and installed the safety hand rails around the jacking pit perimeter.

Forecasted Work for Next Week:

- ☐ EI-Co will place the settlement monitoring markers along the casing alignment, will collect initial settlement marker elevations, and will begin the daily surveying of these settlement markers.
- ☐ The safety meeting with Cal OSHA will be conducted at the jacking pit location on 12/13.
- ☐ Ayala Boring will mobilize and set-up the jack & bore equipment to the project site.
- ☐ EI-Co/Ayala will begin the jack and bore operation to install the 36-inch diameter steel casing.

Health and Safety:

- ☐ EI-Co held a tailgate safety meeting on 12/6 to discuss traffic control, safe work practices, and residential foot traffic.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ The excavation of the jacking pit was delayed one day due to issues related to the location of a monitoring well that was installed during the geotechnical evaluation for the freeway/railroad under crossing work.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 002
Date: 12/17/04
Time From: 12/13/04 – 12/17/04

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ El-Co placed the settlement monitoring markers along the casing alignment, and collected the initial settlement marker elevations along the alignment.
- ☐ El-Co completed the placement of all safety railing around the perimeter of the boring pit.

Forecasted Work for Next Week:

- ☐ The safety meeting with Cal OSHA will be conducted at the jacking pit location on 12/21.
- ☐ Ayala Boring will mobilize and set-up the jack & bore equipment to the project site on 12/20.
- ☐ El-Co/Ayala will begin the jack and bore operation to install the 36-inch diameter steel casing on 12/21.
- ☐ El-Co will begin the daily settlement marker survey program on 12/21.

Health and Safety:

- ☐ No issues to report.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

USCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 003
Date: 12/23/04
Time From: 12/20/04 – 12/23/04

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ The safety meeting with Cal OSHA was conducted at the jacking pit location on 12/21.
- ☐ Ayala Boring mobilized and set-up the jack & bore equipment to the project site on 12/20.
- ☐ El-Co/Ayala began the jack and bore operation to install the 36-inch diameter steel casing on 12/21. 60 linear feet of 36-inch diameter steel casing was installed this week.
- ☐ El-Co began the daily settlement marker survey program on 12/21.

Forecasted Work for Next Week:

- ☐ El-Co/Ayala will continue the jack and bore operation to install the 36-inch diameter steel casing.
- ☐ El-Co will continue the daily settlement marker survey program.

Health and Safety:

- ☐ The Cal OSHA safety meeting conducted on 12/21 included an inspection of the shoring installation and the construction of the boring pit; an inspection of the ventilation and gas monitoring equipment to be used at the site; truck crane and equipment safety inspection; inspection of excavation permit and competent person certificates; and an inspection of health and safety equipment and training certificates. The Cal OSHA inspector also attended and conducted a portion of the tailgate safety meeting.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 004
Date: 12/31/04
Time From: 12/27/04 – 12/31/04

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ El-Co/Ayala continued the jack and bore operation to install the 36-inch diameter steel casing. Approximately 100 linear feet of 36-inch diameter steel casing was installed this week.
- ☐ El-Co continued the daily settlement marker survey program.

Forecasted Work for Next Week:

- ☐ El-Co/Ayala will continue the jack and bore operation to install the 36-inch diameter steel casing.
- ☐ El-Co will continue the daily settlement marker survey program.
- ☐ El-Co will pothole to locate the 36-inch diameter casing and utilities in the area of the receiving pit.
- ☐ El-Co/Ayala will begin pressure grouting outside the 36-inch diameter steel casing.

Health and Safety:

- ☐ Continued to monitor the jacking pit for gases.
- ☐ El-Co/Ayala held a tailgate safety meeting on 12/30 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

USCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 005
Date: 1/7/05
Time From: 1/3/05 – 1/7/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ EI-Co/Ayala continued the jack and bore operation to install the 36-inch diameter steel casing. Approximately 80 linear feet of 36-inch diameter steel casing was installed this week. This completed the steel casing installation using the jack and bore method.
- ☐ EI-Co continued the daily settlement marker survey program.
- ☐ EI-Co potholed, excavated and shored the receiving pit on the west side of the BNSF Railroad right of way.

Forecasted Work for Next Week:

- ☐ EI-Co will continue the daily settlement marker survey program.
- ☐ EI-Co/Ayala will begin pressure grouting outside the 36-inch diameter steel casing.
- ☐ Ayala will demobilize the boring equipment from the project site.
- ☐ EI-Co will remove the shoring and backfill the boring pit on the east side of I-215.
- ☐ EI-Co will begin the open cut portion of the 36-inch steel casing installation on W 10th Street, east of I-215.

Health and Safety:

- ☐ Continued to monitor the jacking pit for gases.
- ☐ EI-Co/Ayala held a tailgate safety meeting on 1/6 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ One rain delay day occurred this week.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action

WA No.: 016-RARA-09J5

Project Location: San Bernardino, CA

URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 006
Date: 1/14/05
Time From: 1/10/05 – 1/14/05

U.S. Environmental Protection Agency, Region IX

75 Hawthorne Street

San Francisco, CA 94105

Contract No. 68-W-98-225

Work Performed:

- ☐ Ayala demobilized the boring equipment from the project site.
- ☐ El-Co continued the daily settlement marker survey program.
- ☐ El-Co performed the removal of accumulated storm water from both the boring pit and the receiving pit, and performed removal of mud from inside the 36-inch diameter steel casing.

Forecasted Work for Next Week:

- ☐ El-Co will complete the removal of accumulated storm water from both the boring pit and the receiving pit, and performed removal of mud from inside the 36-inch diameter steel casing.
- ☐ El-Co will begin the weekly settlement marker survey program.
- ☐ Ayala will complete the pressure grouting outside the 36-inch diameter steel casing.
- ☐ El-Co will remove the shoring and backfill the boring pit on the east side of I-215.
- ☐ El-Co will begin the open cut portion of the 36-inch steel casing installation on W 10th Street, east of I-215.

Health and Safety:

- ☐ Continued to monitor the jacking pit for gases.
- ☐ El-Co/Ayala held a tailgate safety meeting on 1/13 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ The project site received in excess of the historical 100-year rainfall (over 14 inches of rain in a 4-day period), which resulted in some storm water accumulation in the boring and receiving pits. El-Co was monitoring the rainfall and storm water protection devices at the two pits over the weekend, and this active observance allowed them to react quickly and begin pumping water before any real damage occurred. This damage control work lasted throughout the week, they are to be commended for their diligence.

Delays Encountered:

- ☐ Two rain delay days occurred this week, heavy rains over the weekend impacted site work all week.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

USCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 007
Date: 1/21/05
Time From: 1/17/05 – 1/21/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ El-Co completed the removal of accumulated storm water from both the boring pit and the receiving pit, and performed removal of mud from inside the 36-inch diameter steel casing.
- ☐ El-Co completed the daily settlement marker survey program, and began the weekly settlement marker survey program.
- ☐ Ayala completed the pressure grouting outside the 36-inch diameter steel casing.
- ☐ El-Co removed the shoring and completed the backfill of the boring pit on the east side of I-215.
- ☐ El-Co began the open cut portion of the 36-inch steel casing installation on W 10th Street, east of I-215.

Forecasted Work for Next Week:

- ☐ El-Co will continue the open cut portion of the 36-inch steel casing installation on W 10th Street, east of I-215.
- ☐ El-Co will continue the weekly settlement marker survey program.
- ☐ El-Co will start to install the 20-inch diameter DIP carrier pipe in all of the 36-inch diameter steel casing.

Health and Safety:

- ☐ El-Co/Ayala held a tailgate safety meeting on 1/20 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 008
Date: 1/28/05
Time From: 1/24/05 – 1/28/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ EI-Co continued the open cut portion of the 36-inch steel casing installation on W 10th Street, east of I-215.
- ☐ EI-Co continued the weekly settlement marker survey program.

Forecasted Work for Next Week:

- ☐ EI-Co will continue the open cut portion of the 36-inch steel casing installation on W 10th Street, east of I-215.
- ☐ EI-Co will continue the weekly settlement marker survey program.
- ☐ EI-Co will start to install the 20-inch diameter DIP carrier pipe in all of the 36-inch diameter steel casing.

Health and Safety:

- ☐ EI-Co/Ayala held a tailgate safety meeting on 1/27 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

USCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 009
Date: 2/4/05
Time From: 1/31/05 – 2/4/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ EI-Co completed the open cut portion of the 36-inch steel casing installation on W 10th Street, east of I-215.
- ☐ EI-Co completed the installation of the 20-inch diameter DIP carrier pipe.
- ☐ EI-Co continued the weekly settlement marker survey program.

Forecasted Work for Next Week:

- ☐ EI-Co will continue the weekly settlement marker survey program.
- ☐ EI-Co will pressure test and chlorinate the 20-inch diameter DIP carrier pipe.
- ☐ EI-Co will slurry fill the 36-inch diameter steel casing.
- ☐ EI-Co will complete the tie-ins to the existing 20-inch diameter DIP transmission pipelines on the east and west sides of I-215.
- ☐ EI-Co will prepare for asphalt paving on W. 10th Street, east of I-215.

Health and Safety:

- ☐ EI-Co/Ayala held a tailgate safety meeting on 2/3 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 010
Date: 2/11/05
Time From: 2/7/05 – 2/11/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ El-Co pressure tested and chlorinated the 20-inch diameter DIP carrier pipe. The bacteriological testing was conducted by SBMWD and results were received on 2/10.
- ☐ El-Co/Ayala slurry filled the 36-inch diameter steel casing.
- ☐ El-Co completed the tie-ins to the existing 20-inch diameter DIP transmission pipelines on the east and west sides of I-215.
- ☐ El-Co continued the weekly settlement marker survey program.

Forecasted Work for Next Week:

- ☐ El-Co will continue the weekly settlement marker survey program.
- ☐ El-Co will begin asphalt paving on W. 10th Street, east of I-215 and on the west side of BNSF RR.
- ☐ El-Co will begin final clean-up activities.

Health and Safety:

- ☐ El-Co held a tailgate safety meeting on 2/10 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

USCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 011
Date: 2/18/05
Time From: 2/14/05 – 2/18/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ El-Co began asphalt paving on W. 10th Street, east of I-215 and on the west side of BNSF RR.
- ☐ El-Co began final clean-up activities.
- ☐ El-Co completed the weekly settlement marker survey program.

Forecasted Work for Next Week:

- ☐ El-Co will continue asphalt paving on W. 10th Street, east of I-215 and on the west side of BNSF RR.
- ☐ El-Co will continue final clean-up activities.

Health and Safety:

- ☐ El-Co held a tailgate safety meeting on 2/17 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ The weekly settlement marker survey program has been completed. Additional settlement marker survey work will be performed at the 6-month and 12-month time periods according to the Cal Trans Encroachment Permit.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 012
Date: 2/25/05
Time From: 2/21/05 – 2/25/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ El-Co completed asphalt paving on the west side of BNSF RR.
- ☐ El-Co continued final clean-up activities.

Forecasted Work for Next Week:

- ☐ El-Co will complete asphalt cap overlay on W. 10th Street, east of I-215.
- ☐ El-Co will complete final clean-up activities.

Health and Safety:

- ☐ El-Co held a tailgate safety meeting on 2/24 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 013
Date: 3/4/05
Time From: 2/28/05 – 3/4/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ El-Co completed the asphalt cap overlay on W. 10th Street, east of I-215.
- ☐ El-Co completed final clean-up activities at the project locations.

Forecasted Work for Next Week:

- ☐ Final Inspections scheduled with Cal Trans and BNSF Railroad.

Health and Safety:

- ☐ El-Co held a tailgate safety meeting on 3/3 to discuss safe work practices.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 014
Date: 3/11/05
Time From: 3/7/05 – 3/11/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ Completed the Final Inspection with BNSF Railroad.
- ☐ Scheduled meeting with Cal Trans for next week to conduct Final Inspection.

Forecasted Work for Next Week:

- ☐ Final Inspections scheduled with Cal Trans.

Health and Safety:

- ☐ No issues to report.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action
WA No.: 016-RARA-09J5
Project Location: San Bernardino, CA
URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 015
Date: 3/18/05
Time From: 3/14/05 – 3/18/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ Completed the Final Inspection with Cal Trans.

Forecasted Work for Next Week:

- ☐ None, the project is complete.

Health and Safety:

- ☐ No issues to report.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ No issues to report.



2520 Venture Oaks Way, Suite 250
Sacramento, CA 95833

Job Name: Muscoy OU Remedial Action

WA No.: 016-RARA-09J5

Project Location: San Bernardino, CA

URS Project No.: 18600069.05010

MUSCOY I-215 BNSF RAILROAD UNDERCROSSING WEEKLY CONSTRUCTION PROGRESS REPORT

Report No.: 016
Date: 3/25/05
Time From: 3/21/05 – 3/25/05

U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105
Contract No. 68-W-98-225

Work Performed:

- ☐ None, the project is complete.

Forecasted Work for Next Week:

- ☐ None, the project is complete.

Health and Safety:

- ☐ No issues to report.

Community Relations:

- ☐ No issues to report.

Conditions Encountered and Resolution:

- ☐ No issues to report.

Delays Encountered:

- ☐ No issues to report.

Other Important Situations and Decisions:

- ☐ The Final Inspection with URS, USEPA, and SBMWD needs to be scheduled for this portion of the project.