



Newmark/Muscoy TEAM Conference Call Notes

4 January 2005 (2:00 P.M.)

Team Conference Call Members Present for Call:

- | | |
|---|---|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input checked="" type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | <input type="checkbox"/> Francisco Arcaute/EPA |
| <input checked="" type="checkbox"/> Adam Harvey/URS | |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input checked="" type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS Corporation | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| | <input type="checkbox"/> Russell Smith/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Mark Eisen/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input type="checkbox"/> Terry Tonn/SBMWD |
| | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| | <input type="checkbox"/> Lana Kennerly /SBMWD |

General

- At the 5 January construction meeting, Bill to provide Kim a change order letter confirming the need for the 24 differential pressure transducers on WA69. Dwayne will also check the O&M manual and advise Kim.
- Matt discussed construction status of the 19th Street Treatment Plant, Encanto Park Booster Station, and the freeway/railroad boring.
- Per Kim, OK to order the equipment cages for Encanto Park. URS will generate a change order for El-Co to order and install the cages.
- Mark discussed perforation issues on well 108.
- Jackie confirmed meeting on 25 January, at 3:00 p.m.
- Before the 25 January meeting, Dwayne to provide Jackie a draft of picture slideshow.
- Bill/Mike will provide comments to Adam at the 1/5 meeting on the draft start-up procedures.
- Construction team will meet at the plant on 5 January, 11:00 a.m.
- The technical project meeting will be held on 26 January at the classroom, construction meeting and inspections to be held at the construction sites on 27 January.

Next Conference Call:

Monday, 10 January; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.