

1 November 2004 (1:30-3:00 P.M.)

Team Conference Call Members Present for Call:			
\boxtimes	Dwayne Deutscher/URS Dennis Bane/URS Matt Dwyer/URS	\boxtimes	Kim Hoang/EPA Jackie Lane/EPA Francisco Arcaute/EPA
\boxtimes	Adam Harvey/URS Connie Biedel/URS Kit Veldman/URS Corporation		Stacey Aldstadt/SBMWD Bill Bryden/SBMWD Russell Smith/SBMWD
\boxtimes	Tom Perina/CH2M Hill Bob Kemmerle/E2		Mark Eisen/SBMWD Terry Tonn/SBMWD Lana Kennerly /SBMWD

Contract Issues

Dwayne/Adam to have list of scope changes to the work plan for WA069 by next week.

General

- Matt received and is reviewing the sequence of operations.
- Terry said well 109 should be completed by tomorrow, 2 November.
- Kim will send out to everyone the equipment delivery schedule she received from Terry.
- Per Bill, SBMWD should receive the DHS permit this week.
- Dwayne said the boring contractor planning to begin late November.
- Per Kim, attempt to meet with railroad and Caltrans on 17 Nov in the afternoon.
- Jackie would like comments on the Construction Bulletin from everyone within the next couple of days.

Next Conference Call:

Monday, 8 November; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.