



Newmark/Muscoy Team Conference Call Notes

7 February 2005 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|----------------------------------------------------------|-----------------------------------------------------------|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | <input checked="" type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | <input type="checkbox"/> Francisco Arcaute/EPA |
| <input checked="" type="checkbox"/> Adam Harvey/URS | |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input checked="" type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| | <input type="checkbox"/> Russell Smith/SBMWD |
| <input type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Mark Eisen/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Terry Tonn/SBMWD |
| | <input type="checkbox"/> Mike Lowe/SBMWD |
| | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |

Construction (Matt Dwyer):

- Work is on schedule at 19th Street/Encanto Park. A minor hold-up on the above ground electrical, awaiting delivery to the site of the second panel.
- Completed open cut casing and carrier pipe for the boring.
- The existing transformer may not be sufficient to power all three booster pumps and extraction well #2 simultaneously. The city will investigate and advise Kim.

Well Construction (Mark Eisen/Terry Tonn):

- All wells have been chlorinated and disinfected. Flushing has started on the west side of the freeway.
- Terry to provide Kim the completion schedule of the façade homes.
- Mark said the formal flushing is scheduled to occur between 14-16 February. The goal is to get the permit issue by the time carbon starts getting loaded.
- All 24 vessels will be loaded during one loading period beginning on 21 February.
- The site visit for DHS is being scheduled.
- URS is working on emailing out a draft shakedown checklist and a shakedown timeline by the end of the week.

General:

- Kim will be out of the office 9-11 February.
- The next Project Technical meeting is scheduled for 16 February in San Bernardino. Dwayne will work on the agenda.
- Adam will update the schedule and email it out.

Community:

- Kim, Jackie, Stacey, and Kit will meet on 17 February at 9 a.m.

Next Conference Call:

Monday, 14 February; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.