

Newmark/Muscoy Team Conference Call Notes

11 March 2005 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|----------------------------------------------------------|---------------------------------------------------------|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | <input type="checkbox"/> Francisco Arcaute/EPA |
| <input type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Sunny Nelson / EPA |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| <input type="checkbox"/> Tim Gere/URS | <input type="checkbox"/> Russell Smith/SBMWD |
| <input type="checkbox"/> Tom Perina/CH2M Hill | <input type="checkbox"/> Mark Eisen/SBMWD |
| <input type="checkbox"/> Bob Kemmerle/E2 | <input type="checkbox"/> Terry Tonn/SBMWD |
| | <input type="checkbox"/> Mike Lowe/SBMWD |
| | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |

Construction [Matt Dwyer]

- The chlorine system is now operational.
- The SCADA control still has to be completed.
- Continuing with the electrical modifications.
- Davis is finishing up with the electrical mods today.
- Nick is working with Mike Worthington to write specific scope of work for ATSI for the changes to the chlorine system.
- EL-Co began installation of the differential transmitters last week and will continue this week.
- The equipment from MUNI for the SCADA system has been installed by Davis.
- When Matt receives letter approving the probe for the vault, he will get working on it (Lana mailed hard copy last week).

EW-112 and GAC Vessel

- Matt will call Nick to investigate the leaking that Bill observed on the 1-1/2 or 2" stainless steel pipe on Vessel 9A.
- EW-112 has been clean now for 2-3 weeks.
- Mike Lowe will be signing off on the shake-down and punch-list after getting carbon vessels cleaned up.
- Matt will check with Adam on the schedule timeline and advise Kim.

General

- Bill said he got the tile for the façade house on Garner.

Community

- None

Next Conference Call

Monday, 18 April 2005; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.