4 May 2004 (2:00-3:00 P.M.)

Team Conference Call Members Present for Call:	
_	
□ Dwayne Deutscher/URS	
□ Dennis Bane/URS	□ Jackie Lane/EPA
Matt Dwyer/URS	
Adam Harvey/URS	☐ Stacey Aldstadt/SBMWD
☐ Connie Biedel/URS	☐ Bill Bryden/SBMWD
	☐ Russell Smith/SBMWD
☐ Tom Perina/CH2M Hill	
	□ Terry Tonn/SBMWD
	☐ Lana Kennerly /SBMWD
Contract Issues	_

## **Contract Issues**

- Kim will send email to Bill requesting the status of city's comments on 115.
- Dennis will check with Tom on how much money needed for 116. Dennis will then send an email to Kim with requested amount.
- Dennis and Dwayne will get final budget numbers to Kim by end of week, 7 May.
- Kim will put ~\$2-2.1 million into WA 69.

## **General:**

- Matt said the west side pads and concrete pouring to be completed by 5 May. The underground pipeline at 19<sup>th</sup> Street Plant should be completed by end of week, 7 May. The Encanto Park CMU wall is ahead of schedule.
- Terry finalizing timeline agreement with El-Co. Terry will bring copy of revised drawings to the construction meeting tomorrow.
- Mark said the aquifer test on the well will begin on 5 May.
- A site meeting is planned end of week, 7 May, for the façade house on Virginia Street.
- Jackie said the Fact Sheet is at the printers.
- Kim would like the dedication ceremony scheduled for end of October at the 19<sup>th</sup> Street Plant.

## **Next Conference Call:**

Tuesday, 11 May; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or <a href="mailto:dwayne\_deutscher@urscorp.com">dwayne\_deutscher@urscorp.com</a>. The minutes contained herein will stand if not corrected within ten (10) days of this writing.