



Newmark/Muscoy Conference Call Notes

7 June 2004 (1:30-3:00 P.M.)

Team Conference Call Members Present for Call:

- | | |
|--|---|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Jackie Lane/EPA |
| <input type="checkbox"/> Matt Dwyer/URS | |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| | <input type="checkbox"/> Russell Smith/SBMWD |
| <input type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Mark Eisen/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Terry Tonn/SBMWD |
| | <input type="checkbox"/> Lana Kennerly /SBMWD |

Contract Issues

- Dwayne noted that URS has received the WA069 WAF for \$2 million. Kim said Linda is still working on the increase in ceiling issue. Dwayne to advise Kim approximately one month in advance if/when funding gets low.
- Dennis is ordering the transducers.
- Kim will review FSP next week.

General

- The next biweekly meetings are scheduled for 16 June and 30 June: 10:30 a.m. The Boring pre-bid meeting is scheduled for 16 June at 2:00 p.m. The next project technical meetings are scheduled for 30 June and 28 July.

Well Construction Activity:

- Mark said the wells are all in, still working development on extraction well 110.
- Adam said he would provide start-up schedule no later than Wednesday, 9 June.
- URS to develop a start-up sampling plan as part of the FSP and will develop a startup schedule.
- Dennis needs cable lengths between the well heads and the RTUs to order the transducers.

Plant Construction:

- Dwayne said encroachment permit additional information letter was turned in to Caltrans.
- Dennis to provide MW Level Data Sampling Frequency to SBMWD, due by 25 June.
- SBMWD to provide vessel sampling point numbering system by 9 June.
- Terry provided Encanto Park irrigation plan to Adam via email on 4 June. This will be used to develop a change order to the construction project.
- Spool piece will be left in place at the treatment plant between influent and effluent headers, per discussion at last week's meeting. It may need to be removed for vault installation, but could then be reinstalled for prestart-up pipeline flushing.

Community Issues:

- *(No discussion)*

Next Conference Call:

Monday, 14 June; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.