



Muscoy Team Conference Call Notes

12 February 2007 (1:30 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | |
| <input type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input checked="" type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input type="checkbox"/> Patrick Barbree/URS | <input type="checkbox"/> Dave Solomona/SBMWD |
| <input type="checkbox"/> Tim Gere/URS | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input checked="" type="checkbox"/> Mark Eisen/Secor | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input type="checkbox"/> Russell Smith/SBMWD |

Contract Issues

- Kit said the cost for the GAC vessel is ~\$60,000.
- Roger sampled the development water from the watering well and should have results today.

Construction/Validation/Performance (Kit Veldman)

- Mark will send out the Well Sites Report by end of week, 12 February.
- Comments are due 9 March on the Draft Final Cost and Performance Report.
- Comments are due 23 February on the Draft 12-Month Semi-Annual Report.
- For week of 5 February, URS completed development of MW-141A and sampled the development water; should be receiving data back this afternoon.
- URS reviewed different options for disposal or discharge of the development water at EW-108S. The best option is to go with the temporary carbon vessels on site and treat and discharge to the storm drain.
- If all goes according to schedule with delivery and set up, URS could possibly perform the step test at EW-108S for week of 19 February.
- Installation of the vault at MW-141A is scheduled for week of 12 February.
- The Final Inspection that was scheduled for 15 February has been tentatively scheduled for 1 March.

General Discussion

- No discussion.

Next Conference Call

Tuesday, 20 February 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.