



## Newmark/Muscoy Conference Call Notes

23 February 2005 (1:30 P.M.)

---

### Conference Call Members Present for Call:

---

- |   |   |
|---|---|
| <input type="checkbox"/> Dwayne Deutscher/URS         | <input checked="" type="checkbox"/> Kim Hoang/EPA         |
| <input checked="" type="checkbox"/> Dennis Bane/URS   | <input checked="" type="checkbox"/> Jackie Lane/EPA       |
| <input checked="" type="checkbox"/> Matt Dwyer/URS    | <input checked="" type="checkbox"/> Francisco Arcaute/EPA |
| <input checked="" type="checkbox"/> Adam Harvey/URS   | <input checked="" type="checkbox"/> Sunny Nelson / EPA    |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD            |
| <input checked="" type="checkbox"/> Kit Veldman/URS   | <input checked="" type="checkbox"/> Bill Bryden/SBMWD     |
|   | <input type="checkbox"/> Russell Smith/SBMWD              |
| <input type="checkbox"/> Tom Perina/CH2M Hill         | <input type="checkbox"/> Mark Eisen/SBMWD                 |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2   | <input type="checkbox"/> Terry Tonn/SBMWD                 |
|   | <input type="checkbox"/> Mike Lowe/SBMWD                  |
|   | <input type="checkbox"/> Lana Kennerly/SBMWD              |

### Contract Issues

- Dennis is not getting turnaround on analytical results; he still has not received final results from October sampling. Dennis will request this information via email and copy Kim.
- Dennis will PDF the Muscoy RA start-up sampling schedule and send to Kim. Dennis will find out whom to contact for the data validations and advise Kim.
- Dennis still waiting on comments on the FSP from Roseanne. Dennis will summarize changes to FSP and forward to Roseanne and Kim.

### Construction

- Progress continuing on 19<sup>th</sup> Street/Encanto Park. Carbon delivery moving along and on schedule.

### Well Construction

- Bill is looking at putting a second electrical panel in the booster pump room on the south wall to pick up additional load of EW-2. Bill to send email to Kim verifying that the City will handle this vs. URS.
- Bill is expecting any day the final letter from Yen Tren authorizing the full use of the Treatment Plant.
- Because the way sampling and analytical schedules are being done, Dennis came up with a schedule of performing the zone sampling at three months, seven months, and ten months. Kim will put it all in a letter and forward to Bill.
- For the data format requirements, Dennis needs comments from Bill by 4 March.
- Dennis will send an email to Bill requesting the wellhead elevation survey data, the pump test sample data, development data, the extraction well as-builts, etc.

### General

- Adam will ask Dwayne to develop an agenda to include whatever items Dennis would like to discuss at the next meeting, 3 March.

### Community

- Jackie said they are still briefing everyone on the Dedication Ceremony, working on finalizing the speaker's package, and speaker prompts for everyone.
-

- 
- Sunny will find out what information is needed for the congressional fact sheet and advise Jackie and Kim.
  - Kim to provide Sunny the talking points and list of speakers within the next couple of weeks.
  - Francisco said the media alert will go out the week before the event and the press kit will be delivered on site.

<b>Next Conference Call</b>
-----------------------------

Monday, 28 February; Call in #: 202-275-0170; Participant Code: 7860 (#).

<i>The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or <a href="mailto:dwayne_deutscher@urscorp.com">dwayne_deutscher@urscorp.com</a>. The minutes contained herein will stand if not corrected within ten (10) days of this writing.</i>
---