

## Muscoy Team Conference Call Notes

23 April 2007 (1:30 P.M.)

### Conference Call Members Present for Call:

<input type="checkbox"/> Dwayne Deutscher/URS	<input checked="" type="checkbox"/> Kim Hoang/EPA
<input type="checkbox"/> Dennis Bane/URS	<input type="checkbox"/> Stacey Aldstadt/SBMWD
<input checked="" type="checkbox"/> Adam Harvey/URS	<input type="checkbox"/> Robin Ohama/SBMWD
<input checked="" type="checkbox"/> Kit Veldman/URS	<input type="checkbox"/> Matt Litchfield/SBMWD
<input checked="" type="checkbox"/> Roger Nommensen/URS	<input type="checkbox"/> John Perry/SBMWD
<input type="checkbox"/> Connie Biedel/URS	<input checked="" type="checkbox"/> Lana Kennerly/SBMWD
<input type="checkbox"/> Patrick Barbree/URS	<input type="checkbox"/> Mike Lowe/SBMWD
<input type="checkbox"/> Tim Gere/URS	<input type="checkbox"/>
<input checked="" type="checkbox"/> Mark Eisen/Secor	<input checked="" type="checkbox"/> Loni Adams/DTSC
<input checked="" type="checkbox"/> Tom Perina/CH2M Hill	<input checked="" type="checkbox"/> Greg Holmes/DTSC
<input type="checkbox"/> Bob Kemmerle/E2	

### Contract Issues

- Tom will send comments to Roger on dewatering memo tomorrow. Kim may have additional comments. URS will review and address the comments.
- Kim wants dewatering memo sent to City without recommendations. EPA will request the City provide pumping strategy after they receive the memo.
- Roger will forward word version of the dewatering memo to Kim and Tom.
- Kim requested that Adam send the 18-Month report schedule options due to start up delay at EW-108S. Kim will review and then either request Start Up Report be removed from 18-Month Report or will grant extension.
- Fred is reviewing the RA Report. He may have comments. (Note, comments were due on 27 April 2007).
- Kim will extend the due date for the Final RA Report for every day that the City is late in providing comments. (Note, comments were due on 27 April 2007).

### Construction/Validation/Performance (Kit Veldman)

- Loni Adams (DTSC) has no comments on the Draft Final C&P Report. Richard Kauffman (DTSC) is reviewing the report and may have comments. Loni will request comments from Richard.
- Comments were due on 27 April for the Draft Final RA Report. URS is waiting for comments from the City. DTSC to indicate whether they will review and comment on the Draft Final RA Report.
- The Final City Well Sites Report is due 22 May.
- Comments are due to URS for the Draft Well Installation Report for EW-108S and MW-141A by 3 May.
- Roger (URS) has submitted the dewatering memo to EPA, CH2M Hill and E2. Tom (CH2Mhill) to provide comments this week.
- Kit reported current Construction Progress Report received from Mike Lowe (City):
  - All work is complete. Still waiting on DHS permit. Lana (City) is not sure when it will get approved. It is on Yen Tran's supervisor's desk at DHS.
- Lana confirmed that she will provide cost data through April 2007 and estimated costs through July 2007 to URS by 3 May 2007.
- Kim stated that she would like a letter requesting extension of the O&F Letter review from SBMWD.
- Kim stated that the only deliverable affected by the delayed startup of EW-108S is the 18-month report (because it contains the Startup Report).

### General Discussion

- None

**Next Conference Call**

Monday, 7 May 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

*The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Adam Harvey at 916-679-2002, or [adam.harvey@urscorp.com](mailto:adam.harvey@urscorp.com). The minutes contained herein will stand if not corrected within ten (10) days of this writing.*