



Newmark/Muscoy Conference Call Notes

20 June 2005 (1:30 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | <input type="checkbox"/> Francisco Arcaute/EPA |
| <input checked="" type="checkbox"/> Adam Harvey/URS | |
| <input type="checkbox"/> Connie Biedel/URS | <input checked="" type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| | <input checked="" type="checkbox"/> Mark Eisen/SBMWD |
| | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |

Contract Issues

- Kim confirmed with Dennis that SBMWD will have to do their sampling starting in November. SBMWD is requesting a delay in the document submittals.
- Kim requested the budget update. Dennis said URS will prepare rough and final updates to the workplan spreadsheet.
- Dennis noted there is a modeling meeting this Thursday (6/23) in San Bernardino.

Construction

- El-Co continued clean-up and punch list items at the 19th Street Plant and the Encanto Park Booster Pump Station. D/P transducer change order in progress.
- The Encanto Park instrumentation is being installed this week. URS will coordinate with SBMWD to perform the punchlist and shakedown of the pump station.
- There are still some remaining punchlist items to sign off at the treatment plant. Adam to update the punchlist for the 19th Street Treatment Plant and extraction wells and send out to the team. Items that were signed off by inspectors during the shakedown checklist will be noted. This will be reviewed and commented on by the team. Also, a status list will be prepared showing each system's status of final inspection.
- Adam requested written documentation from SBMWD regarding the grounding of signal cable shields. This is needed to finish out ATSI work at the 19th Street Treatment Plant. Currently the shields are not grounded, which is consistent with SBMWD standard practice. Normally shields are grounded (standard industry practice) and the approved design shows them grounded.

Well Construction

- Dennis and his team continue to validate data from the RTU's. Dennis sent comments and recommendations in his 17 June 2005 email.
 - Extraction Well 108 is scheduled to start up at 3 p.m. today.
 - Bill stated that it did not appear that monitoring well issues are caused by URS changing the elevation of the transducers. He stated that SBMWD could support URS work with observers if required. Dennis noted that he had recommended that witness marks be used on the monitoring well transducers.
-

-
- Mark noted that no physical changes are planned on monitoring well offsets.
 - Dennis noted that water levels are collected at Muscoy monitoring wells from top of vault, at Muscoy extraction wells from top of casing, and at all Newmark wells from top of vault.

General

- Kim requested that URS determine how much effort is required to convert one pipeline sheet from Microstation to Autocad. This is in progress.
- The next technical meeting is planned for 27 and 28 July 2005 in San Bernardino. Start time is 10:00 a.m. in the classroom on 27 July 2005.

Community

- None.

Next Conference Call

Monday, 27 June 2005, 2:00 P.M.; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.