

Newmark/Muscoy Team Conference Call Notes

18 January 2005 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|---|---|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input checked="" type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | <input type="checkbox"/> Francisco Arcaute/EPA |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS Corporation | <input type="checkbox"/> Russell Smith/SBMWD |
| <input type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Mark Eisen/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Terry Tonn/SBMWD |
| | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| | <input type="checkbox"/> Lana Kennerly /SBMWD |

Construction (Matt Dwyer)

- Matt sent out the 12 January updated construction schedule. Matt will bring copies of the schedule to the upcoming meeting, 26 January.
- With all the rain, the I-215 under-crossing pits and casing required clean out. Cleaning and pumping is now underway.
- With the pressure grouting completed, the survey on the settlement monitors will be switched to a weekly basis beginning this week.
- The pipeline is scheduled to go in week of 24 January. By 4 February, the pipeline will be available for flushing.

Well Construction (Terry Tonn)

- Well 108 perforations are completed. Still waiting on NPDS permit. Pump test scheduled to be on line in two weeks.
- Well 109 equipment installed and on schedule for 1 February with some operational testing. Energized by Edison.
- Pico Street is lagging behind, as the transformers have not yet been set.
- Façade housing should be completed within the next two weeks.
- Terry will update schedule for next week's meeting and forward to Adam.
- Carbon is scheduled to come in on 14 February.
- Mike Lowe will get status update on the SCADA system and advise Dennis.

General

- Adam sent out the pre-final inspection checklist for 19th Street, Encanto Park, and also the Boring. The City and URS should attempt to get through the checklist (as much as possible) by next Wednesday, 26 January.
 - Terry will supply the isolation valves for the influent air release valves to ELCO.
-

-
- Bob Kemmerle to meet with the City at 7:30 A.M., Thursday, 20 January for the pre-final inspection.
 - The City will provide Dwayne/Dennis an updated final design and specs package for the extraction wells.
 - Dwayne sent draft of the meeting agendas via email for discussion on next Monday's conference call.

Community

- Dwayne will have the pictures available for review at the 25 January meeting. Kit will attend the meeting on 25 January.

Next Conference Call:

Monday, 24 January; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.
