

Muscoy Team Conference Call Notes

18 December 2006 (1:30 P.M.)

Conference Call Members Present for Call:	
Dwayne Deutscher/URS	
☐ Dennis Bane/URS	· ·
Adam Harvey/URS	☐ Stacey Aldstadt/SBMWD
	☐ Robin Ohama/SBMWD
Roger Nommensen/URS	Matt Litchfield/SBMWD
☐ Connie Biedel/URS	☐ John Perry/SBMWD
Patrick Barbree/URS	☐ Dave Solomona/SBMWD
☐ Tim Gere/URS	☐ Terry Tonn/SBMWD
	☐ Mike Lowe/SBMWD
☐ Tom Perina/CH2M Hill	□ Lana Kennerly/SBMWD
	□ Russell Smith/SBMWD

Contract Issues

URS will sample EW-108 at the beginning of January before shut down for drilling EW-108 shallow; will also sample MW-136 at the beginning of January before drilling MW-141A.

Construction/Validation/Performance (Kit Veldman)

- EW-108S and MW141A Construction Progress Report: Week of 11 December, URS awarded contract for the drilling and held a coordination meeting with URS and the City on 14 December. This morning, installation began on the conductor casing at EW-108S, which is now complete. Conductor casing installation will begin 19 December in MW-141. No work has been scheduled for week of 25 December.
- The SixCENSE probe is working correctly per communication with City (Mike Lowe).
- URS made corrections to the ATSI drawings and forwarded them to the City and EPA. Kit
 will also send corrected drawings to CH2M Hill and E2.
- Validation Report: Week of 11 December, the December Treatment Plant samples were collected. No fieldwork has been scheduled for this week. URS has received Final Data for November, but has not received October Validated Data.
- The next Treatment Plant sampling and quarterly sampling is scheduled in January.
- URS is incorporating comments into the Draft Final Cost and Performance Report.
- URS has received comments from CH2M Hill, EPA, and DTSC on the Six-Month Report.
 URS is awaiting comments from the City.
- URS is awaiting the Draft RA Report comments from the City, EPA, and CH2M Hill.
- The City is working on the Well Sites Report.
- URS (Roger N.) is coordinating with Secor (Mark E.) to identify specific data that will allow an analysis of the dewatering issue.
- Mike Lowe said that the carbon change-outs at the 19th Street Plant was completed on 14 December.

General Discussion

 A construction meeting is tentatively scheduled for 11 January 2007 to coincide with 24-hour drilling and well construction at EW-108S.

Next Conference Call

Monday, 8 January 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.