



Muscoy Team Conference Call Notes

12 March 2007 (1:30 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input type="checkbox"/> Patrick Barbree/URS | <input type="checkbox"/> Dave Solomona/SBMWD |
| <input checked="" type="checkbox"/> Tim Gere/URS | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input checked="" type="checkbox"/> Mark Eisen/Secor | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input type="checkbox"/> Bob Kemmerle/E2 | <input type="checkbox"/> Russell Smith/SBMWD |

Contract Issues

- URS and CH2M Hill will review and make comments to the draft letter and forward to Kim by 13 March.
- URS will forward the O&F letter with appendices to Kim by 12 March.
- Kim will move the period of performance to the end of July.

Construction/Validation/Performance (Kit Veldman)

- URS has validated data through December 2006 and final data through February 2007.
- Comments still outstanding (was due 9 March) for the Draft Final Cost and Performance report. Kit will check the deliverable table for an extension date and send an email out.
- URS has received all comments to the Draft 12-Month report. The Final report is scheduled to go out 6 April.
- URS is working on the Draft Final RA report and is scheduled to go out the end of March.
- URS is working on the Draft Well Installation report for EW-108S and 141A and is scheduled for distribution on 5 April.
- URS received the City's Well Sites report; comments are due to the City by URS, EPA, and CH2M Hill by 27 March. Lana will forward a Word version of this document by 12 March.
- Best pulled the pump and demobilized their equipment at EW-108S. The fence will remain on site at the request from the City.
- The carbon is profiled (non-detect) and should be picked up and disposed of week of 12 March.
- The final inspection is scheduled for 15 March, at 10:00 AM.
- The City is scheduled to begin final construction at well site EW-108S week of 12 March.
- URS provided response to the City on 7 March regarding the pH probe drift at Encanto Park.

General Discussion

- Kim wants everyone to review and add comments to the Draft Inspection List and send back to Adam before 15 March.
- Adam will update the Muscoy summary deliverables table and send to Kim. Adam will include this updated summary as part of the weekly report.

Next Conference Call

Monday, 19 March 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.