



## Muscoy Conference Call Notes

6 March 2006 (1:30 P.M.)

### Conference Call Members Present for Call:

- |  |   |
|--|---|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA     |
| <input type="checkbox"/> Dennis Bane/URS                 |   |
| <input checked="" type="checkbox"/> Adam Harvey/URS      | <input type="checkbox"/> Stacey Aldstadt/SBMWD        |
| <input checked="" type="checkbox"/> Kit Veldman/URS      | <input checked="" type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS  | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS    | <input type="checkbox"/> Dave Solomona/SBMWD          |
|  | <input type="checkbox"/> Terry Tonn/SBMWD             |
| <input checked="" type="checkbox"/> Mark Eisen/Secor     | <input type="checkbox"/> Mike Lowe/SBMWD              |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input type="checkbox"/> Lana Kennerly/SBMWD          |
| <input type="checkbox"/> Bob Kemmerle/E2                 |   |

### Contract Issues

- Roger said he would send Kim the plume figures and the capture figures for November. We are showing 100% capture. Roger was told to add to the dash lines where less certain and dotted lines where uncertain, and question marks where we have no clue.
- Roger said he is finishing today the text and will go to word processing for formatting. It has changed a lot since the earlier reports. It should be ready tomorrow.
- Tom will be sending out a draft outline to Roger. Tom suggests not spending much time on the formatting until the meeting on Wednesday.
- Kit said she would have all three performance criteria for review at the meeting.

### Construction/Performance (Adam Harvey)

- The only remaining item in construction is the SixCENSE probe at Encanto Park. The subcontractor went back out and could not get the signal to regain with using a longer cable. The best approach right now is to put the junction box inside the wall and use the cable that was provided originally with the probe. There will be a change order to put that junction box in. Adam will talk with the electrician to be sure a weather rated heavy-duty box is installed.
- The Colima replacement wells drilling started on 28 February. The bore was advanced ~410 ft. below ground surface by the close of business 3 March.
- We're having a meeting with EPA on 8 March to discuss the report format. We'll be gathering our comments together on the OSAP and O&M plan.
- We are continuing the Colima replacement well drilling this week.
- We've changed the sampling event status. The site wide sampling will be done in early May, so Muscoy coincides with Newmark, and we will perform the final quarterly sampling in late July.

### Well Construction

- (No discussion)

### General

- (No discussion)

### Next Conference Call

Monday, 13 March 2006, 2:00 P.M., Call in #: 415-947-8520, Access Code 2332#

*The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or [dwayne\\_deutscher@urscorp.com](mailto:dwayne_deutscher@urscorp.com). The minutes contained herein will stand if not corrected within ten (10) days of this writing.*