



## Muscoy Team Conference Call Notes

30 April 2007 (2:00 P.M.)

### Conference Call Members Present for Call:

- |  |   |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS            | <input checked="" type="checkbox"/> Kim Hoang/EPA       |
| <input type="checkbox"/> Dennis Bane/URS                 |   |
| <input checked="" type="checkbox"/> Adam Harvey/URS      | <input type="checkbox"/> Stacey Aldstadt/SBMWD          |
| <input checked="" type="checkbox"/> Kit Veldman/URS      | <input type="checkbox"/> Robin Ohama/SBMWD              |
| <input checked="" type="checkbox"/> Roger Nommensen/URS  | <input type="checkbox"/> Matt Litchfield/SBMWD          |
| <input type="checkbox"/> Connie Biedel/URS               | <input type="checkbox"/> John Perry/SBMWD               |
| <input type="checkbox"/> Patrick Barbree/URS             | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input type="checkbox"/> Tim Gere/URS                    | <input type="checkbox"/> Mike Lowe/SBMWD                |
| <input checked="" type="checkbox"/> Mark Eisen/Secor     | <input type="checkbox"/>                                |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Loni Adams/DTSC     |
| <input type="checkbox"/> Bob Kemmerle/E2                 | <input checked="" type="checkbox"/> Greg Holmes/DTSC    |

### Construction/Validation/Performance (Kit Veldman)

- Loni Adams (DTSC) has no comments on the Draft Final C&P Report. Richard Kauffman (DTSC) is reviewing the report and may have comments. Loni will request comments from Richard.
- Comments were due on 27 April for the Draft Final RA Report. URS is waiting for comments from the City. DTSC to indicate whether they will review and comment on the Draft Final RA Report.
- The Final City Well Sites Report is due 22 May.
- Comments are due to URS for the Draft Well Installation Report for EW-108S and MW-141A by 3 May.
- Roger (URS) has submitted the dewatering memo to EPA, CH2M Hill and E2. Tom (CH2Mhill) to provide comments this week.
- Kit reported current Construction Progress Report received from Mike Lowe (City):
  - o All work is complete. Still waiting on DHS permit. Lana (City) is not sure when it will get approved. It is on Yen Tran's supervisor's desk at DHS.
- Lana confirmed that she will provide cost data through April 2007 and estimated costs through July 2007 to URS by 3 May 2007.
- Kim stated that she would like a letter requesting extension of the O&F Letter review from SBMWD.
- Kim stated that the only deliverable affected by the delayed startup of EW-108S is the 18-month report (because it contains the Startup Report).

### General Discussion

- None

### Next Conference Call

Monday, 7 May 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

*The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Adam Harvey at 916-679-2002, or [adam.harvey@urscorp.com](mailto:adam.harvey@urscorp.com). The minutes contained herein will stand if not corrected within ten (10) days of this writing.*