

Muscoy Team Conference Call Notes

9 April 2007 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Dave Solomona/SBMWD |
| <input type="checkbox"/> Patrick Barbree/URS | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input type="checkbox"/> Tim Gere/URS | <input type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Mark Eisen/Secor | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input type="checkbox"/> Russell Smith/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | |

Construction/Validation/Performance (Kit Veldman)

- Comments were due 23 March on the Draft Final Cost & Performance Report. URS is waiting on comments from the City and DTSC.
- The Final 12-Month Report was distributed on 6 April.
- The Draft Final RA Report Comments are due 27 April.
- The City Well Sites Report is due 22 May.
- The Draft Well Installation Report for EW-108S and MW-141A went out on 5 April and Comments are due back on 3 May.
- URS received the Preliminary Survey Data for MW-141A and EW-108S and should get the Final Data this week.
- Matt reported current status at the site:
 - For week of 2 April, SBMWD completed the chlorination of the discharge piping and the water quality sampling.
 - The landscape restoration and repair of the wrought iron fencing was completed.
 - The automatic gate operators were reinstalled, however, the wire still needs to be pulled.
 - Forecasted work for week of 9 April: painting the discharge piping, touching up the wrought iron fence, start-up of the wall will begin on 9 April, ~3:00 PM, with manual water level measurements for pretest conditions to be measured (scheduled for 10 April).
 - The electrical contractor will be removing rolling stock still on site. Terry's group will re-grate the site and place the Kaiser slag.
- Matt said that all the permit issues have been worked out.

General Discussion

- No discussion.

Next Conference Call

Monday, 16 April 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Adam Harvey at 916-679-2002, or adam.harvey@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.