

## Muscoy Team Conference Call Notes

4 June 2007 (2:00 P.M.)

### Conference Call Members Present for Call:

<input type="checkbox"/> Dwayne Deutscher/URS	<input checked="" type="checkbox"/> Kim Hoang/EPA
<input type="checkbox"/> Dennis Bane/URS	<input type="checkbox"/> Stacey Aldstadt/SBMWD
<input checked="" type="checkbox"/> Adam Harvey/URS	<input type="checkbox"/> Robin Ohama/SBMWD
<input checked="" type="checkbox"/> Kit Veldman/URS	<input type="checkbox"/> Matt Litchfield/SBMWD
<input checked="" type="checkbox"/> Roger Nommensen/URS	<input type="checkbox"/> John Perry/SBMWD
<input checked="" type="checkbox"/> Connie Biedel/URS	<input checked="" type="checkbox"/> Lana Kennerly/SBMWD
<input type="checkbox"/> Patrick Barbree/URS	<input type="checkbox"/> Mike Lowe/SBMWD
<input type="checkbox"/> Tim Gere/URS	<input checked="" type="checkbox"/> Loni Adams/DTSC
<input checked="" type="checkbox"/> Mark Eisen/Secor	<input checked="" type="checkbox"/> Greg Holmes/DTSC
<input checked="" type="checkbox"/> Tom Perina/CH2M Hill	<input checked="" type="checkbox"/> Rich Coffman/DTSC
<input checked="" type="checkbox"/> Bob Kemmerle/E2	

### Construction/Validation/Performance (Kit Veldman)

- Field activities for week of 4 June: URS will do inventory and begin demobilizing the Conex box at the 19<sup>th</sup> Street Plant. URS will set the PDBs for the Source OU wells, and will sample the wells week of 18 June (this sampling has nothing to do with the Muscoy work). Kim requested all Source OU activity not be included in the weekly reports.
- URS will include any sampling events that the City is doing in the weekly reports. Kit will get the schedule from Mark.
- Mark will forward the City's sampling data to Adam and copy Kim.
- The Final Well Installation Report for EW-108S and MW-141A went out on 31 May.
- URS received comments on the Draft 18-Month Report from all parties and is working on the Final Report, scheduled to go out on 14 June. This may need to be delayed to resolve City's comments. (Note: the City's comments were received on May 30, 2007, past the deadline extension of May 25, 2007.)
- DTSC stated that they desire to wait for resolution of City's comments before they submit any additional comments on Muscoy reports.
- The Draft EW-108S Startup Report is scheduled to go out for review on 19 June, with comments due on 25 June.
- The Final Cost & Performance Report is scheduled for completion on 29 June.
- The Final RA Report is scheduled to be due on 29 June.
- The Well Sites Report is pending. Mark said it is on his desk for review and will reply soon.
- EPA forwarded Roger's new dewatering memo to the City for comments, no response yet.
- Kit reported current construction progress from Matt:
  - Week of 28 May: monitored the EPA 108 startup, no issues to report. Pulled manual water levels on 29 May.
  - Week of 11 June: scheduled to do another round of manual levels on 12-13 June.

### General Discussion

- Kim stated that anything that has to do with the Newmark plume is under the consent decree. Anything coming from the City that DTSC is reviewing should be charged to the consent decree.

### Next Conference Call

Monday, 11 June 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

*The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Adam Harvey at 916-679-2002, or [adam.harvey@urscorp.com](mailto:adam.harvey@urscorp.com). The minutes contained herein will stand if not corrected within ten (10) days of this writing.*