



Newmark/Muscoy Team Conference Call Notes

3 October 2005 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input checked="" type="checkbox"/> Dave Solomona/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| | <input checked="" type="checkbox"/> Mark Eisen/Secor |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input type="checkbox"/> Mike Lowe/SBMWD |
| | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |

Construction

- Completed the hand-off auto switches and the booster pump panels at Encanto Park and 19th Street.
- The communication cable has arrived and installation should be completed by 5 October. They are working on coordinating with ATSI to do the SCADA portion.
- John (El-Co) and Nick were able to coordinate with MUNI to complete the flushing of all the transmission pipelines at the booster pump stations. Start-up activities are mechanically ready.
- The surge tank tech rep is scheduled for 11 October to do start-up of the surge tank equipment. Nick is currently trying to confirm the SixCENSE probe tech rep to be there to do the start-up and training on that unit.
- Matt noted that everything has been completed on Attachment A of the 19th Street Plant inspection except for item #5 (FIT-07 not displayed on SCADA), and URS' goal is to have ATSI complete that when they complete the work at Encanto Park, and should be completed by the end of week. Item #6, the west influent pressure transducer is reading ~10 psi high, US Filter will come out and remove the pressure transmitters, and send them in for calibration.
- URS will send Kim a letter stating completion of all items on Attachment A once accomplished.
- Bill will send Kim a letter stating how the pumps will be used, and will copy Marie.
- Dave stated that there is no communication between the new plant and the front office at the 19th Street Plant. ATSI was notified by Nick and will be working on it.

Well Construction

- None.

General

- The Encanto Park Booster Station startup and inspection is scheduled for 11 October, at 10:00 A.M., and the technical meeting is scheduled for 12 October, at 8:30 A.M.
- Matt will advise status of inspection for 11 October via email by end of week.

Community

- None.

Next Conference Call

Monday, 17 October 2005, 2:00 P.M.; Call in #: 415-947-8520, access code is 2332#.

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an

attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.