



Newmark/Muscoy Conference Call Notes

15 March 2004 (1:30-3:00 P.M.)

Team Conference Call Members Present for Call:

- | | |
|--|--|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | <input checked="" type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input type="checkbox"/> Connie Biedel/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| | <input checked="" type="checkbox"/> Russell Smith/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Mark Eisen/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Terry Tonn/SBMWD |
| | <input checked="" type="checkbox"/> Lana Kennerly /SBMWD |

Contract Issues:

- Kim still awaiting the WA069 budget estimate from CH2M Hill.
- Dwayne said everything has been resolved with Barbara Merchant. URS is sending hard copies today.
- Kim said EPA will allow the City to move the fence and is sending letter out today. URS will get change order, but SBMWD will pay all costs. SBMWD emailed letter out previously.
- Dennis will discuss with Kim the well maintenance approach.
- Kim received the phone list and updated construction spreadsheet.
- Kim still awaiting comments from SBMWD on the three documents.
- The fact sheet data to be sent to Kim for boring contractor.

General:

- Kim awaiting City comments on pump test and capture zone analysis. Bill sent email and forgot to include Kim – resent today.
 - 24 March meeting schedule:
 - 8:00 A.M. - Technical meeting
 - 10:30 A.M. – Construction meeting (on site)
 - 2:00 P.M. – Pre-construction meeting/boring (at City)
 - 3:30 P.M. – Resume technical meeting (well drilling updates, fact sheet review). Should end by 5:30-6:00 P.M.
 - Kim, Bill, and Dwayne to meet on 25 March to review comments on the RA report and the Cost and Performance report.
 - Kim responded via email to the letter regarding the wall movement.
 - Dwayne will get no cost change order for URS; will provide Statement of Work to SBMWD.
 - Bill needs SOW by URS to ensure work done properly. No cost change order to EPA. Kim agreed. URS should not be involved in pricing with subcontractor.
 - Bill asked about conversion of Newmark drawings from micro-station to auto-cad. Kim will review costs submitted by URS.
 - Kim wants the Fact Sheet on the agenda for the meeting.
 - Jackie wants URS to send information on the boring contractor.
 - Mark said MW 111 gravel pack and seals are being installed.
 - Dwayne is contracting with surveyors today. Home Street is on top of the list. Temp corners
-

in first three weeks.

- Matt noted that construction at 19th street treatment plant and Encanto park is progressing as described in the Weekly Construction Update.

Next Conference Call:
Monday, 22 March; Call in #: 202-275-0170; Participant Code: 7860 (#).
<i>The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.</i>