



Newmark/Muscoy Conference Call Notes

26 September 2005 (1:30 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | <input type="checkbox"/> Francisco Arcaute/EPA |
| <input checked="" type="checkbox"/> Adam Harvey/URS | |
| <input type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| | <input checked="" type="checkbox"/> Mark Eisen/Secor |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Terry Tonn/SBMWD |
| <input type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |

Contract Issues

- Kim will forward remaining documents, which were due 24 September, when they are received from city. URS will review documents referred to in O&M Plan, then advise Kim. Kim will send Dennis an email regarding which WA and task this effort will be performed under.
- Dennis informed Kim that Mark has noted that they have not received an official copy of the FSP. Dennis gave him a CD in April but it was not under a formal dated cover letter from EPA.

Construction

- El-Co completed the canal gate valve vault floor. Davis installed H-O-A switches on booster pump control panels.
- The Encanto Park instrumentation cable was received today and will be installed.

Well Construction

- Mark said the water level data was corrected and forwarded to Dennis.
- Bill is continuing work on agreement with Muni regarding the boosting of the water. The Muni 9th Street well is still down.
- URS reviewed the second version of the Encanto Park startup procedure and sent comments to Dave and Bill.
- Kim noted that a timeline may be useful for the Encanto Park startup.
- Kim noted that if any remedy water is sold to Muni, the volume of water is required. Bill noted that there may not be any remedy water used during startup.
- Bill will email status of the MW SCADA system to the group.
- Adam discussed option of eliminating the chlorine scrubber. Bill stated that this is not a desirable option for the city and that the city will further research the chlorine scrubber.
- Kim requested a list of all city documents and what date they will be submitted.
- Adam will send what he currently has of record drawings to Bill in AutoCad format.

General

- The next technical meeting is tentatively scheduled for week of 10 October, which will also include Encanto Park Booster Station startup and inspection.

Community

- None.
-

Next Conference Call

Monday, 3 October 2005, 2:00 P.M.; Call in #: 415-947-8520, access code is 2332#.

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.