



## Newmark/Muscoy Conference Call Notes

9 February 2004 (1:30-3:00 p.m.)

### Team Conference Call Members Present for Call:

- |  |  |
|--|--|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA        |
| <input checked="" type="checkbox"/> Dennis Bane/URS      | <input type="checkbox"/> Jackie Lane/EPA                 |
| <input type="checkbox"/> Matt Dwyer/URS                  |  |
| <input checked="" type="checkbox"/> Adam Harvey/URS      | <input type="checkbox"/> Stacey Aldstadt/SBMWD           |
| <input checked="" type="checkbox"/> Connie Biedel/URS    | <input checked="" type="checkbox"/> Bill Bryden/SBMWD    |
|  | <input checked="" type="checkbox"/> Russell Smith/SBMWD  |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Mark Eisen/SBMWD     |
| <input type="checkbox"/> Bob Kemmerle/E2                 | <input type="checkbox"/> Terry Tonn/SBMWD                |
|  | <input checked="" type="checkbox"/> Lana Kennerly /SBMWD |

### Contract Issues:

- Dwayne to fax Kim (and cc to Bill) the O&M Manual pages with the missing SBMWD information. Dwayne will also fax the front page of the O&M Manual.
- Tom still waiting for comments on WA 116. Dennis said only enough funds till the end of February. Kim will talk to Mark and Bill.

### General:

- The pilot bore drilling to begin on Friday, 13 February with a 12-hour shift. Depending on how well the rig runs, will then convert to a 24-hour shift on Tuesday, 17 February (Monday is a holiday).
- Mark will get back to Kim on an actual date she can expect the pump test report and the capture analysis report.
- The 19<sup>th</sup> street wall color is still unresolved. URS to ask El-Co to take samples to SBMWD.
- Bill said a one-year warranty from El-Co and/or the manufacturer is acceptable.
- Dwayne is requesting SBMWD to expedite the process on the California Edison power coordination for Encanto Park. Dwayne will send email for Mike Worthington, URS Portland electrical engineer, to work with Terry.
- Bill said the booster station wall should be slump stone to match the existing structures at Encanto Park. The picnic shelter should be the same. Dwayne said we will ensure that San Bernardino Parks Department concurs.
- Bill noted that Bernie concurs that the current Encanto Park booster station schedule is acceptable to SBMWD. A more accelerated schedule is not required.
- Kim and Marie to take stronger action for follow-up regarding railroad permit.
- No conference call next week, Monday, 16 February, due to holiday.

### Next Conference Call:

Monday, 23 February; Call in #: 202-275-0170; Participant Code: 7860 (#).

*The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or [dwayne.deutscher@urscorp.com](mailto:dwayne.deutscher@urscorp.com). The minutes contained herein will stand if not corrected within ten (10) days of this writing.*