

Muscoy Team Conference Call Notes

19 March 2007 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|---|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Dave Solomona/SBMWD |
| <input type="checkbox"/> Patrick Barbree/URS | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input type="checkbox"/> Tim Gere/URS | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input type="checkbox"/> Mark Eisen/Secor | <input type="checkbox"/> Lana Kennerly/SBMWD |
| <input type="checkbox"/> Tom Perina/CH2M Hill | <input type="checkbox"/> Russell Smith/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | |

Construction/Validation/Performance (Kit Veldman)

- The 12-Month Final report is scheduled for distribution on 6 April.
- The Draft Final RA report is scheduled for distribution on 30 March.
- Comments are due to the City for the Well Sites report on 27 March.
- URS is preparing the Draft Well Installation report for EW-108S and 141A, scheduled for distribution on 5 April.
- Carbon was removed from EW-108S on 13 March.
- Final inspections were performed on EW-108S and 141A on 15 March, for the URS portion of the work.
- The City began their final construction of EW-108S week of 12 March and will continue this week.

General Discussion

- Beginning week of 26 March, Matt will provide Kit an updated construction report on the work they perform on site via email; Kit will update the Weekly Reports with this information.
- Mike reported current status at the site:
 - The wellhead has been poured; the equipment will be set up on 20 March.
 - Electrical underground conduits are in place.
 - Pouring the pads at the two bases for the panels.
 - Looking into prices for repairing the concrete and some of the landscaping.
 - As soon as equipment gets in, will be fitting the pipes.
 - In order to meet the schedule, we need to get the permit amendment in.
 - [Coordinating with Edison for electrical hookup. May be issue.](#)
- URS will provide the City the Water Well Drillers report to go into the permit amendment (by 21-22 March) and the as-built drawings for the well. URS will keep Kim and the City updated with this information.
- [URS will provide January validated data to Mark when it is entered in database.](#)
- On 29 March, Bob (Muni) will be making a presentation in San Francisco, 1:00 PM – 4:00 PM, on the well database for the groundwater model development. If anyone from our team is interested in attending, please let Kim know.

Next Conference Call

Monday, 26 March 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The

minutes contained herein will stand if not corrected within ten (10) days of this writing.