

Muscoy Team Conference Call Notes 16 April 2007 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | |
| <input type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input type="checkbox"/> Robin Ohama/SBMWD |
| <input type="checkbox"/> Roger Nommensen/URS | <input type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input type="checkbox"/> Patrick Barbree/URS | <input type="checkbox"/> Dave Solomona/SBMWD |
| <input type="checkbox"/> Tim Gere/URS | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input checked="" type="checkbox"/> Mark Eisen/Secor | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input type="checkbox"/> Russell Smith/SBMWD |

Construction/Validation/Performance (Kit Veldman)

- URS is waiting on comments from the City on the Draft Final Cost & Performance Report (the City is to copy Kit as Adam is out on vacation).
- Comments are due on the Draft Final RA Report by 27 April.
- The **Final** City Well Sites Report is due 22 May.
- Comments are due to URS for the Draft Well Installation Report for EW-108S and MW-141A by 3 May.
- URS is evaluating the dewatering issue. Roger (URS) has completed writing his summary and **it** is currently in review; it is expected to be distributed week of 23 April. URS will submit to Kim (EPA) and Tom (CH2M Hill) **first prior to submittal to the City**.
- Kit reported current Construction Progress Report received from Matt (City):
 - For week of 9 April: the electrical subcontractor demobilized the site and landscape repairs were completed; the automatic gate opener was reinstalled and operational.
 - Forecasted work for week of 16 April: painting the discharge piping, touch-up on wrought iron fence; start-up of the well (pending DHS permit, currently under review), re-grating the site, and base materials to be placed.
- URS has not received final stamped survey data for the two wells; it is expected this week (Tim said the numbers should not change).

General Discussion

- Kit (URS) will forward to Bob (E2) and Tom (CH2M Hill) the Word file Well Installation Report and RA Report.

Next Conference Call

Monday, 23 April 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Adam Harvey at 916-679-2002, or adam.harvey@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.