

# United States Environmental Protection Agency Region 10 Emergency Response Unit POLLUTION REPORT

#### I. HEADING

Date: November 12, 2001

Subject: Coeur d'Alene River Basin Removal Actions, 2001 Construction Season From: Bill Longston, OSC, USEPA, Region 10, Emergency Response Unit

Carl Kitz, OSC, USEPA, Region 10, Emergency Response Unit

Tel: Bill Longston Office (206) 553-1679

Carl Kitz Office (206) 553-1671

TO: See Distribution List on last page

## POLREP No. 6 (November 5 through November 11, 2001)

#### II. BACKGROUND

Site ID: IDD048340921 Interagency Agreement No: DW96957237-01-7

Contract/Task Order No: DACW41-99-D-9004/EC01

Response Authority: CERCLA

NPL Status: Final-Listed on September 8, 1983

State Notification: Idaho Department of Environmental Quality
Action Memo Status: Initial Action Memo signed October 6, 1997

Special Circumstances Action Memo signed June 26,

2000

Removal Start Date: August 2001 Expected Completion Date: November 2001

Site Web Page: http://yosemite.epa.gov/r10/cleanup.nsf/sites/cda

## III. SITE INFORMATION

#### A. Incident Category

Time Critical Removal Action (TCRA). For Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) actions where, based on evaluation of site-specific data, the U.S. EPA determines that a removal is appropriate, and that less than six months exists before an on-site removal must begin, a TCRA is initiated.

## B. <u>Site Description/Location</u>

The Bunker Hill Mining and Metallurgical Site is located in the panhandle of northern Idaho, in the drainage of the Coeur d'Alene River. The site extends from upstream mining and metallurgical activities downstream to Lake Coeur d'Alene. Cleanup activities at the Bunker Hill Mining and Metallurgical Site to date have focused on 21 square miles encompassing the communities of Pinehurst, Page, Smelterville, Kellogg, and Wardner, Idaho. The site also includes the former locations of the Bunker Hill mine, a concentrator, a lead smelter, an electrolytic zinc plant, a phosphoric acid and fertilizer plant, a cadmium plant, a number of mills, and sulfuric acid plants.

Mining operations began in the area in 1889, with lead smelting starting in 1917. During the majority of the milling and smelting operations, few environmental protection procedures or controls were implemented. Prior to 1938, all liquid and solid residues of mine tailings from the Bunker Hill industrial complex were discharged directly into the Coeur d'Alene River and its tributaries. Thereafter, waste streams were directed to a large outwash plain located west of Kellogg and just north of the Bunker Hill industrial complex. Lead smelter slag was deposited in a pile on the western end of this plain. On the eastern end of the plain, a central impoundment area was developed and was surrounded by a 70-foot high dike of mine tailings and waste rock. All liquid wastes, including mine pump effluent, were directed to the pond for settling and then discharged to the river.

In 1973, a fire occurred in the Bunker Hill smelter baghouse. Without the functioning baghouse, over 1,000 tons of particulate lead were released into the air in this one-year period. Smokestack and other emissions from the smelting operations and acidic water discharged from mines in the area have contaminated the hillsides and other areas surrounding the site, destroying large areas of vegetation.

Historic discharges of wastes from upstream mining and milling operations broadly dispersed lead, zinc, and other hazardous substances downstream through the Coeur d'Alene River Basin, including areas in the towns of Pinehurst, Kellogg, and Smelterville.

The residential and common use areas addressed under this TCRA are located outside the 21 square mile portion of the Bunker Hill site that has been the focus of much of the site clean-up actions to date. These residential and common use areas are located in incorporated and unincorporated areas of Kootenai and Shoshone Counties, Idaho, within the floodplain of the Coeur d'Alene River. The incorporated communities include Osburn, and Wallace. The populations of these commercial and residential communities range from between 200 and 1,500 people. The unincorporated areas are generally agricultural, forest, or pasture lands with relatively low population density.

## C. <u>Assessment Results</u>

The Corps of Engineers completed sampling of yards in 2001, the results of which demonstrate at least 13 residential properties are contaminated above soil Early Action Levels (EAL) for, predominately, lead. The EAL for lead in residential soil is 1,000 parts per million (ppm) and in common use areas is 2,000 ppm (see Action Memo, Table 1). Those residential areas exhibiting site-related metals concentrations in excess of the residential EALs have been determined to pose an unacceptable exposure risk and therefore require a TCRA. Similarly, those common use areas exhibiting site-related metals concentration in excess of the common use EALs have also been determined to require a TCRA. Site-related contaminants of concern include antimony, arsenic, cadmium, copper, lead, manganese, mercury, zinc and possibly other metals which are likely present because of historic ore mining, milling, an waste disposal practices and local construction practices.

Clean-up efforts under this TCRA emphasize residential and common use properties with lead-contaminated soil because these areas likely present the greatest risk to children and/or pregnant women.

## IV. Response Information

## A. <u>Description of Response Activities</u>

Response activities at residential and common use properties addressed under this TCRA have been designed to provide a protective barrier to prevent human exposure to the underlying contaminated soil and include the following:

- Excavation of material contaminated with site-related metals above the EAL to a depth of 12" except:
  - o 18" in designated vegetable growing areas, and
  - to a minimally greater depth if such additional excavation allows all material contaminated above Bunker-Hill action levels to be removed from the property,
- Placement of a visual barrier, such as a geotextile, between contaminated material remaining on-site and clean backfill, and
- Backfilling of excavated areas with clean gravel or soil/sod.

## B. <u>Situation</u>

#### 1. Current Situation

Tailgate safety meetings are held each morning with the contractor, subcontractor and work crew prior to beginning any activity at each Work Assignment location. General safety procedures are reviewed with additional emphasis on safety issues pertaining to the specific activities to be performed on-site that day, such as of lifting, dust control, working around heavy equipment, working in and around the water, and traffic control.

## November 5, 2001 (Monday)

Personnel On-Site: CH2M Hill Constructors (CCI) (3 contractors),

Stewart Contracting (Stewart) (7), = Total of 10.

Weather: Cloudy

## Description of On-Site Activities:

Highway 3:

Work Assignment 2 – 57% complete.

No Work Performed

Ken Strange & Rod Zion, USACE, approve proposal to stabilize the wet road base with cement.

#### M&H Trailer Park:

Work Assignment 5 - 100% complete.

No work performed.

#### Residences:

Modified Work Assignment 6 - cumulative 79% complete.

R316: 95% complete. R319: 95% complete. R308: 100% complete.

R302: 100% complete. Completed punch list item.

R320: 100% complete. R321: 95% complete. R317: 95% complete.

R311: 75% complete. Raked and graded. Dewatered.

R323: 65% complete. Raked and graded. R305 90% complete. Continued laying sod

R326: 95% complete. R328: 95% complete.

## November 6, 2001 (Tuesday)

Personnel On-Site: CCI (3), Stewart (6), = Total of 9

Weather: Cloudy

#### Description of On-Site Activities:

#### Highway 3

Work Assignment 2 – 57% complete.

Mixed cement with base material at west end of parking lot to stabilize wet areas.

#### M&H Trailer Park:

Work Assignment 5 - 100% complete.

Began Gate Project

#### Residences:

Modified Work Assignment 6 –cumulative 80% complete.

R316: 95% complete. R319: 95% complete. R308: 100% complete. R302: 100% complete. R320: 100% complete. R321: 95% complete.

R317: 95% complete.

R311: 75% complete.

R323: 75% complete. Final rake and grade. Lay sod. R305 95% complete. Continued laying sod. Completed.

R326: 95% complete. R328: 95% complete.

## November 7, 2001 (Wednesday)

Personnel On-Site: CCI (3), Stewart (7), = Total of 10

Weather: Rain

## Description of On-Site Activities:

Highway 3:

Work Assignment 2 – 57% complete.

No work performed.

After inspecting the gravel base, Ken Strange, USACE, approved the area for paving.

#### M&H Trailer Park:

Work Assignment 5 - 100% complete.

No work performed.

#### Residences:

Modified Work Assignment 6 –cumulative 82% complete.

95% complete. R316: R319: 95% complete. 100% complete. R308: R302: 100% complete. R320: 100% complete.

95% complete. R321: R317: 95% complete.

R311: 85% complete. Import soil & gravel. Final grade. R323:

85% complete. Final grade. Compact pack crush rock

driveway & shoulder.

R305 95% complete. 95% complete. R326: R328: 95% complete.

#### November 8, 2001 (Thursday)

Personnel On-Site: CCI (3), Stewart (9), = Total of 12.

Weather: Overcast/Light Rain

## Description of On-Site Activities:

Highway 3:

Work Assignment 2 – 57% complete.

Started paving the trail.

#### M&H Trailer Park:

Work Assignment 5 - 100% complete.

No work performed.

#### Residences:

Modified Work Assignment 6 - cumulative 83% complete.

95% complete. R316: R319: 95% complete. R308: 100% complete. R302: 100% complete. R320: 100% complete. R321: 95% complete. R317: 95% complete.

R311: 95% complete. Completed sodding. R323: 95% complete. Completed sodding.

R305 95% complete. R326: 95% complete. R328: 95% complete.

## November 9, 2001 (Friday)

Personnel On-Site: CCI (4), Stewart (11), = Total of 15 Weather:

## Description of On-Site Activities:

• Highway 3:

Work Assignment 2 – 63% complete.
Completed paving. Started building up shoulders along trail.

M&H Trailer Park:

Work Assignment 5 - 100% complete.

No work performed.

#### Residences:

Modified Work Assignment 6 - cumulative 86% complete.

98% complete. R316: R319: 98% complete. R308: 100% complete. 100% complete. R302: R320: 100% complete. R321: 98% complete. R317: 98% complete. R311: 98% complete.

R323: 98% complete. R305 98% complete. R326: 98% complete.

R328: 98% complete.

All residences ready for final inspection.

# November 10, 2001 (Saturday)

No work performed.

## November 11, 2001 (Sunday)

No work performed

# 2. Soil Volumes Removed to Date

Summary of Daily Excavation Volumes – Highway 3						
Date	Volumes	Disposal Location				
Total through 11/04/2001	1095	Borrow Area Landfill				
11/05/01	0	N/A				
11/06/01	0	N/A				
11/07/01	0	N/A				
11/08/01	1/08/01 0 N/A					
11/09/01	0	N/A				
11/10/01	0	N/A				
11/11/01	0	N/A				
Weekly Total	0 CY	Borrow Area Landfill				
TOTAL	1095CY	Borrow Area Landfill				

Summary of Daily Excavation Volumes –Residences						
Date	Volumes	Disposal Location				
Total through 11/04/2001	4,340 CY	Borrow Area Landfill				
11/05/01	0	N/A				
11/06/01	0	N/A				
11/07/01	0	N/A				
11/08/01	0	N/A				
11/09/01	0	N/A				
11/10/01	0	N/A				
11/11/01	0	N/A				
Weekly Total	CY	N/A				
TOTAL	4,340 CY	Borrow Area Landfill				

Summary of Total Daily Excavation Volumes All Properties						
Date	Volumes					
Total through 11/04/2001	6,425 CY					
11/05/01	0					
11/06/01	0					
11/07/01	0					
11/08/01	0					
11/09/01	0					
11/10/01	0					
11/11/01	0					
Weekly Total	CY					
GRAND TOTAL	6,425 CY					

## 3. Properties Completed to Date

Summary of TCRA Properties							
Property	Start Date	Complete Date	Area Excavated	Volume Excavated			
Highway 3	9/21/01		54,545 Sq. Ft.	1,000 CY			
Osburn Middle School	08/13/01	09/03/01	60,000 Sq. Ft.	1,100 CY			
M&H Trailer Park	09/05/01	10/09/01	36,546 Sq. Ft.	670 CY			
R-302	10/18/01	10/22/01	3,818 Sq. Ft	70 CY			
R-308	10/09/01	10/22/01	6,545 Sq. Ft.	120 CY			
R-316	10/10/01		20,182 Sq. Ft.	370 CY			
R-319	10/15/01	0	25,091 Sq. Ft.	460 CY			
R-328	11/03/01	0	2,500 Sq. Ft.	70 CY			
R-311	10/25/01	0	14,018 Sq. Ft.	270 CY			
R-317	10/24/01	0	3,784 Sq. Ft.	530 CY			
R-321	10/23/01	0	3,850 Sq. Ft.	230 CY			
R-323	10/26/01	0	4,176 Sq. Ft.	510 CY			
R-305	10/31/01	0	18,200 Sq. Ft.	790 CY			
R-326	10/31/01	0	3,750 Sq. Ft.	120 CY			
R-301	0	0	0 Sq. Ft.	0 CY			
R-320	10/23/01	10/24/01	2,685 Sq. Ft.	70 CY			
Elk Creek	0	0	0	0 CY			

## C. Planned Removal Activities

Highway 3: Excavation of quarry spall toe for the geogrids is complete. Construction of the vegetated geogrids is completed except for planting grass. Rain and cool conditions have delayed paving and other site activities. Paving began the week of November 9<sup>th</sup>, the onsite construction could be completed the week of November 23<sup>rd</sup>.

Elk Creek: Design work completed. Project will be moved to Spring 2002 to maximize use of capacity of site. The Touch America Project has not heard back on the review by Idaho Transportation Department on their layout. They are still assuming a need of a little over half of the capacity of the Elk Creek Site. More capacity may be needed for that project if ITD does not approve of their layout. Expect another two weeks before a decision will be made on this. Meanwhile, Touch America will start using the site fairly soon. No action on the part of the federal government is needed at this time.

Residences: A total of 13 residences were identified for removal actions this year. Approximately 12 of these are substantially complete and ready for final inspection. One of the residences R301 has specifically requested their yard be delayed until Spring 2001.

Silverhills Middle School Greenhouse. The greenhouse soils are slightly contaminated at 0-6" depth but contain concentrations as high as 30,000 ppm lead and 1049 ppm arsenic at a depth of 6-12". A work assignment for a removal action inside the greenhouse has been drafted and is being negotiated.

Silverhills Middlschool Field Ponding. Heavy rains resulted in a backup of water designed to drain in the field. CCI has developed a remedy and is contracting for the work.

## D. <u>Next Steps</u>

USACE to continue to perform oversight of the removal actions until completion, including liaison activities to ensure that appropriate coordination with property owners continues. USACE to assure efficient winter shut-down in conjunction with completion of as many yard removals as possible.

#### V. Cost Information

IAG Total \$10,935,380.00 Expiration Date December 31, 2001 (needs extension)

Ceiling for Removal Work without Repository \$8,935,380.00

Expended to date (since October 1997) = \$5,126,956.00

Currently Obligated to Contracts = \$6,503,599.00

Amount Remaining for additional Time Critical Removal Action Work = \$2,431,781.00

Estimated 2001 CCI costs are summarized below:

Estimated CCI Total \$ 1,355,605.38 (without repository at Elk Creek or

greenhouse)

Established Contract \$ 1,355,605.38

Note: The above accounting of expenditures is an estimate based on figures known to USACE at the time this report was written. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

#### VI Disposition of Wastes

All grubbed material and mine waste-contaminated material requiring removal from the sites have been disposed on-site in the Borrow Area Landfill. A volume inventory of waste material accepted is maintained at the Borrow Area Landfill by the landfill operator Bay West, under USACE oversight. No hazardous wastes have been, or are expected to be, identified during the execution of this TCRA.

## **VII Distribution**

To:

Sheila Eckman, Coeur d'Alene Team Leader, EPA Region 10 Ann Williamson, Unit Chief, EPA Region 10 Site Cleanup Unit 4 Chris Field, OSC, EPA Region 10 Emergency Response Unit Terry Eby, EPA Headquarters Nick Ceto, Regional Mining Coordinator, EPA Region 10

Rich Fink, Project Engineer, USACE, Seattle District, Coeur d'Alene Field Office

John Lawson, Project Manager, Idaho Department of Environmental Quality Ginny Dierich, Project Manager, USACE Seattle District Environmental Management Branch

Nick Zilka, Project Manager, Idaho Department of Environmental Quality

VIII Status -- Site actions are pending.