2012 DEC 13 PM 2:37

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY REGION 8

)))

)

)

)

)

)))

)

EPA REGION VIII HEARING CLERK

IN THE MATTER OF:

Holly Refining & Marketing Company Woods Cross, LLC Woods Cross Refinery 393 South 800 West Woods Cross, Utah 84087

ADMINISTRATIVE COMPLIANCE ORDER ON CONSENT

DOCKET NO.: CAA-08-2013-0001

Respondent

INTRODUCTION (JURISDICTION)

1. This Administrative Compliance Order on Consent (ACOC or Order) is issued to Holly Refining & Marketing Company – Woods Cross, LLC (Holly Refining or Respondent) pursuant to Title I, section 113(a)(3)(B) of the Clean Air Act (CAA), 42 U.S.C. § 7413 (a)(3)(B). Section 113(a)(3)(B) grants to the Administrator of the U.S. Environmental Protection Agency (EPA) the authority to make a finding of violation of a requirement or prohibition of Title I, and upon such a finding, to issue an order requiring a person to comply with such requirement or prohibition. This authority was delegated by the Administrator to the Regional Administrators on December 20, 1996, by EPA Delegation 7-6-A, and within Region 8, was redelegated to the Assistant Regional Administrator, Office of Enforcement, Compliance and Environmental Justice (ECEJ).

 Section 112(r)(7) of the CAA, 42 U.S.C. § 7412(r)(7), authorizes the Administrator to promulgate regulations regarding the prevention and detection of accidental releases of designated chemicals. Section 112(r)(7)(B) of the CAA, 42 U.S.C. § 7412(r)(7)(B), requires the Administrator to promulgate regulations requiring the owners or operators of stationary sources where a regulated substance is present above a threshold quantity to prepare a risk management plan (RMP) to prevent or minimize risks of accidental releases of those designated substances. The regulations promulgated by EPA pursuant to CAA § 112(r)(7) are set forth in 40 C.F.R. part 68.

3. The regulations at 40 C.F.R. part 68 separate the covered processes into three categories, designated as Program 1, Program 2, and Program 3. A covered process is subject to Program 3 requirements, under 40 C.F.R. § 68.10(d), if the process: a) does not meet the Program 1 eligibility requirements set forth in 40 C.F.R. § 68.10(b); and b) is in a specified NAICS code, including 32411, or is subject to the OSHA process safety management standard, 29 C.F.R. § 1910.119.

4. 40 C.F.R. § 68.12(c) requires that the owner or operator of a stationary source with a Program 3 process undertake certain tasks in addition to the submission of an RMP, including, but not limited to, development and implementation of a management system (pursuant to 40 C.F.R. § 68.15), conduct a hazard assessment (pursuant to 40 C.F.R. §§ 68.20-68.42), and the development and implementation of a prevention program (pursuant to 40 C.F.R. §§ 68.65-68.87).

5. Section 113(d) of the CAA, 42 U.S.C. § 7413(d) and 40 C.F.R. part 19, state that the Administrator may issue an administrative order against any person assessing a civil administrative penalty of up to \$37,500 per day of violation whenever, on the basis of any available information, the Administrator finds that such person has violated or is violating any requirement or prohibition of the CAA referenced therein, including section 112(r)(1) and/or section 112(r)(7).

2

DEFINITIONS

6. 40 C.F.R. § 68.3 defines "stationary source" in the relevant part, as any buildings, structures, equipment, installations or substance emitting stationary activities which belong to the same industrial group, which are located on one or more contiguous properties, which are under the control of the same person (or persons under common control) and from which an accidental release may occur.

40 C.F.R. § 68.3 defines "regulated substance" as any substance listed pursuant to section
 112(r)(3) of the CAA, as amended, in 40 C.F.R. § 68.130.

8. 40 C.F.R. § 68.3 defines "threshold quantity" as the quantity specified for regulated substances pursuant to section 112(r)(5) of the CAA, as amended, listed in 40 C.F.R. § 68.130 and determined to be present at a stationary source as specified in 40 C.F.R. § 68.115.

9. 40 C.F.R. § 68.3 defines "process" as any activity involving a regulated substance including any use, storage, manufacturing, handling or on-site movement of such substances, or combination of these activities. For the purposes of this definition, any group of vessels that are interconnected, or separate vessels that are located such that a regulated substance could be involved in a potential release, shall be considered a single process.

10. 40 C.F.R. § 68.3 defines "covered process" as a process that has a regulated substance present in more than a threshold quantity as determined under 40 C.F.R. § 68.115.

11. 40 C.F.R. § 68.3 defines "accidental release" as an unanticipated emission of a regulated substance or other extremely hazardous substance into the ambient air from a stationary source.

3

FINDINGS OF FACT

EPA makes the following findings:

Respondent is the owner and/or operator of the Woods Cross Refinery located at
 393 South 800 West, Woods Cross, Utah (the Refinery or the Facility).

13. The Facility uses, handles and/or stores a flammable mixture of propane, butane and propylene (Flammable Mixture), a regulated substance, pursuant to section 112(r)(2) and (3) of the CAA and 40 C.F.R. § 68.3, which is listed at 40 C.F.R. § 68.130. The threshold quantity requiring the submittal of an RMP for the Flammable Mixture, as listed in 40 C.F.R. § 68.130, Table 3, is 10,000 pounds.

14. On January 27, 2010, an RMP was submitted for the Facility which specified that Respondent had 28,560,000 pounds of the Flammable Mixture in the Frozen Earth Storage unit (FES) process at the Facility, and which identified the process as Program 3.

 The Refinery stores over the threshold amount of a RMP regulated Flammable Mixture in the FES.

 EPA conducted an inspection of the Facility on December 15 and 16, 2011, to assess compliance with section 112(r) of the CAA.

 During EPA's inspection, EPA inspectors utilized a handheld FLIR infrared camera and observed and recorded releases from the FES.

 The purpose of the RMP is to prevent or minimize risks of accidental releases of a regulated substance.

19. At the time of EPA's inspection, Respondent had not adequately met their obligations under 40 C.F.R. part 68 by failing to prevent releases of the Flammable Mixture, a regulated substance, from the FES. 20. On February 28, 2012, the EPA held a meeting with the Respondent. At this time, the Respondent notified the EPA that it will decommission the FES.

CONCLUSIONS OF LAW

EPA makes the following conclusions:

Respondent is, and at all times referred to herein was, a "person" as defined by section
 302(e) of the CAA, 42 U.S.C. § 7602(e).

 The Facility is a "stationary source" pursuant to section 112(r)(2)(C) of the CAA and 40 C.F.R. § 68.3.

23. The Facility is subject to the requirements of section 112(r)(7) of the CAA, 42 U.S.C. § 7412(r)(7), and 40 C.F.R. part 68, because it is an owner and operator of a stationary source that had more than a threshold quantity of a regulated substance in a process.

24. Based on information available to EPA, including information gathered during the inspection performed by EPA at the Facility and the Findings of Fact set forth above, EPA has determined that Respondent failed to satisfy the requirements outlined in paragraph 19 above.

ORDER

25. Based upon the foregoing Findings of Fact, Findings of Violations, Conclusions of Law, and other information available to EPA, it is hereby ordered that Respondent comply with the requirements set forth below. All activities specified below shall be initiated and completed as soon as possible even though maximum time periods for their completion are specified herein.

PARTIES BOUND

26. The provisions of this Order shall apply to Respondent and its officers, agents, servants, employees, and successors and to all persons, firms and corporations acting under, through or for Respondent.

WORK TO BE PERFORMED

27. The Facility has taken or shall take at least the following steps to come into compliance with section 112(r)(7) of the CAA, 42 U.S.C. § 7412(r)(7), and the regulations promulgated at 40 C.F.R. part 68:

a. Respondent submitted an FES Decommissioning Plan to EPA on August 1, 2012, which is attached hereto and incorporated herein as Exhibit 1 (the FES Decommissioning Plan). EPA has reviewed and approved the FES Decommissioning Plan, including MOC 1 (Standalone Operation of the Refrigeration Loop), and MOC 2 (Propane De-Inventory and Cavern Inerting), and their associated schedules within the FES Decommissioning Plan. These approved components of the FES Decommissioning Plan fully satisfy Respondents obligations to submit an FES Decommissioning Plan to EPA under this ACOC, and Respondent has no further obligations with respect to submittals to EPA for decommissioning of the FES and related activities. EPA understands that Respondent is coordinating with the Utah Department of Environmental Quality on groundwater and all other water related issues associated with the decommissioning of the FES.

b. Should any delays arise in the decommissioning process under the schedules in the Decommissioning Plan approved under this ACOC, Respondent shall submit a request for extension prior to exceeding the date in the approved work-plan and the timelines will be adjusted accordingly.

6

c. Within 60 days of completion of decommissioning the FES, Respondent shall submit a report to EPA, detailing the results of the decommissioning project approved under this ACOC, and any other activities conducted at the Facility directly related to the decommissioning of the FES. The report shall include a verification statement confirming that Respondent has complied with each of the requirements of paragraph 27. The verification shall include the following certification, signed by an officer of Respondent:

I certify under penalty of law that I have examined and am familiar with the information submitted in this document and all attachments, and that, based on my inquiry of those individuals immediately responsible for obtaining the information, and to the best of my knowledge, I believe that the information is true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment.

d. The submissions required by the above subparagraphs shall be made to:

Greg Bazley U.S. EPA Region 8 1595 Wynkoop Street (8ENF-AT) Denver, CO 80202-1129

ENFORCEMENT

28. Section 113(a)(3) of the CAA provides that upon failure to comply with an order issued under section 113(a)(3)(B), the EPA Administrator may, inter alia, issue an administrative penalty order pursuant to section 113(d) for civil administrative penalties of up to \$25,000 per day of violation; or bring a civil action pursuant to section 113(b) for injunctive relief and/or civil penalties of not more than \$25,000 per day for each violation. Pursuant to the Debt Collection Improvement Act of 1996, 31 U.S.C. § 3701 note, and the Civil Monetary Penalty Inflation Adjustment Rule (effective January 12, 2009), this penalty maximum was increased to \$37,500 per day. In addition, Respondent may be subject to an administrative or civil action for similar penalties and/or injunctive relief, pursuant to sections 113(b) and (d) of the CAA, based on the violations addressed by this Order. Furthermore, any person who knowingly violates provisions of the CAA set forth in section 113(c) of the Act, can be subject to criminal penalties or imprisonment, or both.

29. This ACOC shall not relieve Respondent of its obligation to comply with all applicable federal, state, and local laws, regulations and other legal requirements, including but not limited to section 112(r)(1) of the CAA, nor shall it be construed to be a ruling on, or determination of, any issue related to any federal, state or local permit.

30. For the purposes of any EPA action to enforce this ACOC, Respondent consents to the terms of this ACOC; provided, however, that nothing herein shall be deemed an admission of the allegations, terms, conditions and/or any issues of law or fact set forth in this ACOC. Respondent reserves its right to contest any and all such allegations, terms, conditions, and/or any issues of law or fact, except in an EPA action to enforce this ACOC. Nothing in this ACOC shall constitute or be construed as an admission of liability or wrongdoing by Respondent, nor shall anything in this ACOC be deemed or construed to establish precedent for any other facility owned or operated by Respondent.

31. Nothing contained herein shall be deemed to waive or release any claims that Respondent may have against any persons or entities who are not parties to this ACOC. Nothing in this ACOC shall constitute or be construed as a waiver or release of any rights, causes of action, claims demands or defenses Respondent may have.

32. Nothing herein shall limit the power and authority of EPA or the United States to take, direct, or order all actions necessary to protect public health, welfare, or the environment or to prevent, abate, or minimize an actual or threatened release of a regulated substance, other

8

extremely hazardous substance, or other substance on, at, or from the Facility. Except with respect to those allegations that were raised in this ACOC or in the Combined Complaint and Consent Agreement (CCCA) entered into between EPA and Respondent, EPA reserves the right to bring an action against Respondent assessing or seeking penalties and/or other relief for any other conditions or violations. Except as provided in paragraph 33 below, this ACOC shall not constitute or be construed as a release of any liability that the Respondent or any other person has under the CAA or any other law. EPA also reserves all of its rights to obtain access to the Facility and require Respondent's submission of information to EPA in accordance with applicable law.

33. EPA releases and covenants not to sue or take administrative action against Holly Refining, its officers, directors, employees, representatives, successors and assigns, for and from any claims, causes of action, liabilities, penalties, demands, injunctive relief, costs and expenses ("claims") for the alleged violations set forth in this ACOC and/or the CCCA. This release and covenant not to sue is conditioned upon the satisfactory performance by Respondent of its obligations under this ACOC.

34. Nothing herein is intended to create or be construed to give rise to any claims, causes of action, liabilities, penalties, demands, injunctive relief, costs and expenses rights, and/or any claims for relief of any kind against Holly Refining, its officers, directors, employees, representatives, successors and assigns, by or on behalf of any third parties, persons or entities. Nothing herein creates or shall be construed to give rise to any third-party beneficiaries, or any duties, liabilities or obligations on the part of Respondent, its officers, directors, employees, representatives, successors and assigns, to any persons or entities who are not a party to this ACOC.

9

EFFECTIVE DATE: OPPORTUNITY FOR CONFERENCE

35. Respondent may request a conference with EPA concerning the violations alleged in, and the requirements of, this ACOC. Respondent has the right to be represented by counsel at such a conference. If a conference is held, this ACOC shall become effective the day after the conference, unless the effective date is extended by EPA. If a conference is not timely requested, the ACOC shall become effective eleven (11) days after Respondent's receipt of the ACOC.
36. A request for a conference must be made in writing in time for EPA's receipt no later than ten (10) days after Respondent's receipt of this ACOC. The written request for a conference may be sent by fax or mail. The conference may be conducted in person or by telephone.

FOR THE US. ENVIRONMENTAL PROTECTION AGENCY:

By:

Date: 12/13

Andrew M. Gaydosh Assistant Regional Administrator Office of Enforcement, Compliance and Environmental Justice

FOR HOLLY REFINING & MARKETING COMPANY – WOODS CROSS LLC WOODS CROSS REFINERY

By:

Date: 12/13/12

Lynn Keddington, Refinery Manager

In the Matter of: For Holly Refining & Marketing Company – Woods Cross LLC Woods Cross Refinery

CERTIFICATE OF SERVICE

The undersigned hereby certifies that the original and one copy of the ADMINISTRATIVE COMPIANCE ORDER ON CONSENT were hand-carried to the Regional Hearing Clerk, EPA Region 8, 1595 Wynkoop Street; Denver, Colorado 80202-1129, and that a true copy of the same was sent via Certified Mail, Postage Pre-Paid, to:

Woods Cross Refinery 393 South 800 West Woods Cross, Utah 84087 Attn: Lynn Keddington, Refinery Manager

Robert W. Lawrence, Esq. Davis Graham & Stubbs LLP 1550 17th Street, Suite 500 Denver, CO 80202-1500

Andrea Reed

FES SYSTEM DECOMMISSIONING PLAN

MWH-ENG-PR-004



FROZEN EARTH STORAGE WOODS CROSS REFINERY WOODS CROSS, UTAH



Performed by:



FES SYSTEM DECOMMISSIONING PLAN

MWH-ENG-PR-004



FROZEN EARTH STORAGE WOODS CROSS REFINERY WOODS CROSS, UTAH



BUILDING A BETTER WORLD

Brian Chalmers, CEng, PMP Senior Project Manager

> John W. Jengo, PG Principal Hydrogeologist

David A. Socha, P.E., PMP Principal Process Engineer

July 26th, 2012

TABLE OF CONTENTS

				TABLE OF CONTENTS				
	Sec	tion		P	age No.			
	1.0	INTRODUCTION1-1						
		1.1 HEALTH, SAFETY & ENVIRONMENTAL CONSIDERATIONS						
			1.1.1	Process Safety Management PLANNING – MOC Package Definition				
			1.1.2	PROCESS & CONSTRUCTION SAFETY PLANS & STUDIES	1-3			
	2.0	FES	DECO	MMISSIONING EXECUTION SUMMARY	2-1			
	3.0	EXECUTION PHASE DETAILED DESCRIPTIONS						
		3.1 MOC 1: STANDALONE OPERATION OF THE REFRIGERATION LOOP						
		3.2	MOC	2: PROPANE DE-INVENTORY AND CAVERN INERTING	3-1			
			3.2.1	Final Draw Down of the FES	3-1			
			3.2.2	Removal of Propane Liquid Heel	3-2			
			3.2.3	Pit Inerting	3-3			
			3.2.4	Pit Aeration	3-5			
		3.3	MOC	3: CAVERN BACKFILLING	3-6			
			3.3.1	WCR FES BACKFILL RECOMMENDATIONS	3-6			
			3.3.2	BACKFILL METHODOLOGY	3-6			
		3.4	MOC	4: ABANDONMENT OF FREEZE RING PIPING	3-9			
		3.5	5: FES EQUIPMENT AND DOME DEMOLITION AND WAL	3-11				
			3.5.1	Dome Removal	3-11			
			3.5.2	Refrigeration system decommissioning	3-11			
			3.5.3	As-Built Drawings	3-12			
	4.0	CLOSURE AND POST CLOSURE AIR MONITORING						
		4.1	4.1 VOC AIR MONITORING DURING DECOMMISSIONING WORK					
		4.2	POST	CLOSURE AIR MONITORING	4-1			
	5.0	SCH	EDULE		5-1			

RUCTION SUBCONTRACT PROCUREMENT STRATEGY6-1				
USIONS AND RECOMMENDED ACTIONS				
HMENTS				
Aerial View of WCR FES.				
Nitrogen hose and fitting into top of cavern, one location shown with vertical adapter and hose connected.				
Removal of pump to shaft to be able to install nitrogen hose.				
Primary nitrogen feed hose from outside of the exclusion zone to the hose manifold.				
Primary feed hose to the nitrogen manifold, feeding to cavern entry hoses with isolation valves.				
Nitrogen temperature control unit connected to rear of bulk liquid truck.				
Manual grout level readings through open nozzle and air mover.				
View inside cavern after grout phase to validate "flowability" from supply points.				
Backfill loading using long reach excavators into dome hatches.				
Uncovered freeze pipes disconnected from supply/return headers.				
Abandonment of freeze pipe by pumping grout through 1" liquid inlet pip and grout returning to surface through vapor return verifying successful abandonment.				
Removal of dome steel following insulation removal.				
Managing dome steel for scrap recycling.				

li

*LIST OF ATTACHMENTS

- Attachment 1 Woods Cross Refinery Site Plan and FES Location
- Attachment 2 Frozen Earth Storage Dimensions and Configuration Cross-Section
- Attachment 3 Process Flow Diagram
- Attachment 4 Detailed FES Decommissioning Schedule
- Attachment 5 Pre- and Post-Decommissioning Conditions

*NOTE: See section 1.2 for key reference documents for process, mechanical, hydrology and geotechnical information for the complete Decommissioning Plan background and definition

LIST OF ACRONYMS AND ABBREVIATIONS

Delaware City Refinery
Decommissioning Plan
Environmental, Health and Safety
Frozen Earth Storage
Job Safety Analysis
Lower Explosivity Limit
Management of Change
Opinion of Probable Construction Cost
Occupational Safety and Health Administration.
Process Hazards Analysis
Process Safety Management
Subcontracts
Standard Operating procedure

- VOC Volatile Organic Carbon (Propane gas)
- WCR Woods Cross Refinery

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th 2012

iii



Introduction



BUILDING A BETTER WORLD

HollyFrontier Frozen Earth Storage Decommissioning Plan July 26th, 2012

1.0 INTRODUCTION

This document presents the Decommissioning Plan (DP) to decommission and close the Propane Frozen Earth Storage (FES) system at the Woods Cross Refinery (WCR), Utah. HollyFrontier has evaluated the long range business plans for the FES unit. On examination of the current business case of storage of propane in the summer months for resale in winter months, in early 2012 it was decided to close the FES unit, and to date \$5M has been accrued to budget for the closure. HollyFrontier has contracted with MWH to develop the DP for the closure of the FES facility.

This DP is being submitted at the request of HollyFrontier Refining to enable development of detailed procedures and modifications to implement the closure methodology, capital planning, and overall schedule integration with the ongoing refinery operations and future growth plans. The DP is intended to provide a "Design Basis" and actual technical approach for each stage of the FES decommissioning and is considered to be Phase I of this decommissioning project, which will be followed by additional detailed engineering design and procedure development, designated as Phase II.

The FES system consists of a 165,000 bbl storage cavern, which is a 95 ft deep and 100 ft in diameter cavern. It is covered with a metallic dome roof, which along with wall integrity defined by frozen earth, provides and maintains the wall seal of the propane inside the cavern. The frozen condition of the walls is achieved by the use of two (2) concentric distribution headers and vertical supply/return pipes completed 165 ft below grade. This piping system receives refrigerated liquid propane (the same propane that is being accumulated in the cavern) from an external compressor system to keep the walls frozen.

MWH provided engineering, procurement, construction management and geotechnical services to support the Premcor Refining Group in the closure of their Propane FES at the Delaware City Refinery (DCR), Delaware City, Delaware. That facility was successfully decommissioned in 2010-2011 and met all EHS goals and regulatory requirements. The DCR FES was significantly larger than the WCR FES, but it utilized the same process design and technology developed by Philips Petroleum Company in the early 1960's.

An aerial view of the WCR FES is shown in *Figure 1.1*. The view shows the dome roof, the pipe-rack that connects to the adjacent refrigeration system, and the piping extending to flare and propane transfer lines.

Figure 1.1: Aerial View of WCR FES



HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012

1-1

1.1 HEALTH, SAFETY & ENVIRONMENTAL CONSIDERATIONS

There are some high level drivers for the project that set the methodology for the FES DP, and all associated sequences and procedures. These items will serve as the primary basis for all process and field activity safety studies and procedures, and maintained throughout the project.

Purging of the FES to "Propane Free" Conditions under PSM procedures, using an inert gas prior to any geotechnical and civil work

- Use of Nitrogen for liquid heel removal and final gas phase purging to flare
- Aeration of cavern to atmospheric conditions prior to civil work

Maintaining frozen wall conditions until backfill completed to suitable point to ensure integrity and proven installation of bottom grout seal

- Modifications of refrigeration compressors to "standalone" operation for freeze ring service, isolated from the cavern conditions
- Ensure appropriate protection of any aquifers that may be interconnected within the depth of the FES cavern.

Exclusion zone concepts around the dome until propane/nitrogen free, and freeze rings purged

- · Entry permits, and basis for equipment staging and atmosphere monitoring
- Flare exclusion zone and downstreams studies for nitrogen dispersion and also radiation zones

The DP and subsequent schedule will ensure that key tools, practices and studies are utilized to maintain the following critical HSE drivers.

- Use of Management of Change (MOC) practices;
- Process Hazards Analysis (PHA) studies;
- Use of Job Safety Analysis (JSA) studies for construction work;
- · Perimeter access/egress and work area controls; and,
- · Flare heat and nitrogen dispersion review/modeling

1-2

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012

1.1.1 PROCESS SAFETY MANAGEMENT PLANNING - MOC PACKAGE DEFINITION

The MWH approach to a project of this nature will follow all relevant OSHA standards and regulations with regard to the removal of the propane inventory, and up to a point when the system is considered propane and nitrogen free. The project is not a true engineering and design exercise, but rather a procedural-based project for a facility closure, with some temporary engineering modifications and operating/shutdown procedures. The most effective way to manage this will be to utilize a "management of change" (MOC) philosophy, and follow the site requirements for implementing any change to a process area covered under PSM requirements.

Utilizing a MOC approach, ensures that all relevant elements of OSHA PSM practices will be addressed, including engineering, safety studies, training, use of contractors, and all other relevant requirements. For each MOC phase, as identified later in this report, an index file will be created to cover all necessary drawing updates and procedures. The packages will be designed to provide documentation for the temporary closure conditions, and any final drawings for the site records. Typically the final drawings after closure would include:

- Modified site plans;
- Updated PFD's and P&ID's;
- Modified electrical single on-lines; and,
- Modified area equipment & instrument lists for deletion of decommissioned systems.

1.1.2 PROCESS & CONSTRUCTION SAFETY PLANS & STUDIES

Every phase of the FES closure will have suitable HSE reviews performed to ensure the decommissioning methodology is well understood by the project team and any subcontractors, and any appropriate actions resolved to the satisfaction of the facility engineering management and HSE team. The following are recommended to be performed within the FES decommissioning:


- Process Hazards Analysis (PHA) for modified propane refrigeration system and operation and purging arrangements; and,
- Job Safety Analysis (JSA) for nitrogen purging hose installation, backfilling and freeze ring abandonment (3 separate studies).

The PHA's would be performed utilizing a "what if" approach. The JSA's would list out key steps in field activities and identify all potential hazards and safeguards. Actions

Frozen Earth Storage Decommissioning Plan July 26th, 2012 generated from the studies would be resolved and back-checked, prior to work, as required by the MOC checklists utilized by the owner's PSM Coordinator or Project Engineer.

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012

1-4



FES Decommissioning Execution Summary




BUILDING A BETTER WORLD


HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012

2.0 FES DECOMMISSIONING EXECUTION SUMMARY

The recommended DP closure sequence for the FES includes the following steps:



HOLLY FRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012



Execution Phase Detailed Descriptions

.

🌐 мwн

BUILDING A BETTER WORLD

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012

3.0 EXECUTION PHASE DETAILED DESCRIPTIONS

3.1 MOC 1: STANDALONE OPERATION OF THE REFRIGERATION LOOP

The key element that is crucial for the success of the decommissioning is to maintain structural integrity of the pit walls by keeping them frozen. In order to maintain freezing conditions in the walls, it's imperative to sustain consistent heat removal from the ground, and the most efficient method to do that is to use the existing freeze rings and associated refrigeration system. However, in order for this approach to be compatible with the rest of the decommissioning activities, the refrigeration system needs to be completely isolated from the pit.

To isolate the operation of the freeze rings and the complete refrigeration system from the cavern, the following actions will need to be implemented:

- Installation of blinds will be required in several locations where these two systems currently connect (e.g., loading pump discharge, freeze rings return line, etc.);
- Reconfigure the operation of some instruments and control valves (e.g., hot gas by pass pit pressure control, freeze rings feed control valve, etc.);
- Add new piping (e.g., freeze rings return line to flash tank, freeze ring feed line, etc.); and,
- Isolate the pit from other external sources of hydrocarbons (e.g., propane from above ground storage tanks).

SOP's will be developed for the new operating condition of the refrigeration loop, running isolated from the pit, and will reflect all the changes associated with the modifications that were implemented to allow the refrigeration system to run as a closed loop. PHA's and relevant action resolution will support the development of the SOP's into final approved documents for the commissioning and operation of the refrigeration circuit in the revised configuration. Refer to MWH-ENG-PR-002, Preliminary Evaluation of the FES C3 Refrigerant System Modifications for Standalone Freeze Ring Operation (MOC #1), for further detailed information.

3.2 MOC 2: PROPANE DE-INVENTORY AND CAVERN INERTING

3.2.1 FINAL DRAW DOWN OF THE FES

Final liquid propane draw down will be conducted by the HollyFrontier Refinery operations group using the WCR Standard Operating Practice (SOP) for this activity. According to the present understanding of the particular conditions and history of this unit, the loading pump should be able to remove product down to approximately 4 feet

above the pit's bottom level, although the actual level transmitter may read nearly 0 (zero) because it has been calibrated to a minimum propane pool level.

It is important to note that the final liquid propane draw down will leave a propane liquid "heel" at the bottom of the FES cavern of nearly 1,000 bbl. This number will be further refined once the actual final liquid level is known and if better information of the shape of the pit's bottom becomes available. The lower heel of Propane may be contaminated with low level hydrocarbon heavy components, and as a precaution, the operations team can select a pit level from which point the recovered propane heel can be sent to a separate isolated storage vessel, until a proper quality certification of this product can be obtained, and if found to be off-specification, to have the ability to send it out for reprocessing or disposal to flare.

3.2.2 REMOVAL OF PROPANE LIQUID HEEL

Removal of the liquid heel is an important consideration during the pit's decommissioning process because of the unusual limitations found in this design. Normal decommissioning procedures used for most other storage tanks are not applicable here, because of limitations in temperature, liquid depth from grade level, pressure rating of the dome, and hazardous atmosphere, thus a non-traditional approach is recommended, namely vaporization by inert gas.

Natural weathering-off of the propane would take a very long period of time, because the equilibrium condition present inside the pit would not provide a significant driving force to facilitate the propane vaporization, mainly due to a saturated vapor phase and very limited heat loads into the liquid pool or "propane heel." Therefore, injection of an inert gas is proposed as a feasible alternative to promote propane vaporization by breaking the equilibrium in the vapor phase.

The mechanism by which this procedure works is adding another component to the vapor phase, and thus reducing the propane's vapor pressure in that phase, providing a gradient in concentration that promotes the propane vaporization. Additionally, the injection of an external stream helps increase the pressure inside the pit, which is compensated by release of part of the gases in the vapor phase to the Flare. This maintains the desired pressure in the pit, thereby promoting heat transfer from the dome (main source of heat into the pit) and also removing part of the vaporized propane to help maintain the induced propane gradient concentration between the liquid and vapor phase. Additionally, the use of warm nitrogen, if injected in the right places, will help provide some of the heat required for the propane vaporization.

To avoid any effect on the frozen wall integrity due to introduction of the warm inert gas, the nitrogen hose injection points, as well as a controlled increase in flow rates, and frequent wall temperature monitoring are required to optimize the inert gas use and

avoid transferring heat to the pit walls. Injection points into the pit are limited by the availability of openings left after the isolation of the refrigeration system and the pit, and it is not recommended to attempt creating new openings in the dome while hydrocarbons are still present in the pit.



Nitrogen will be injected into the liquid heel via the use of cryogenic hoses. Custom adapters will be installed onto selected dome nozzles to insert and seal the hose entry points. Two hoses will be installed on the dome roof, and one into the pump shaft casing, after pump removal.

Figure 3.2.1 Nitrogen hose and fitting into top of cavern, one location shown with vertical adapter and hose connected



Figure 3.2.2 Removal of pump to shaft to be able to install nitrogen hose

Details about the recommended piping, fittings and hoses to be used for this application, the recommended nitrogen conditions, required nitrogen supplier equipment, and other mechanical details, in addition to monitoring procedures and

required laboratory analysis to determine the end of this activity, are included within MWH-ENG-PR-003, Preliminary Evaluation of Modifications Required for Purging and Inerting the C3 Pit (MOC #2), May 14th.

3.2.3 PIT INERTING

Once all liquid hydrocarbons have been vaporized from the bottom of the pit, it is necessary to proceed with the removal of all hydrocarbons from the vapor phase, referred to as "inerting".

3-3

Figure 3.2.3 Primary nitrogen feed hose from outside of the exclusion zone to the hose manifold.

The basic process configuration required for this process is essentially the same used for the liquid heel vaporization; however, there is one important difference. This main variation is that there is no longer any liquid vaporization, and therefore heat provided by the use of a warm inert gas






would no longer be absorbed; as such, it could affect the structural integrity of the cavern walls because these will be the closest surfaces for heat rejection. Therefore, at the beginning of this phase, the temperature of the inert gas being used throughout this process will be significantly reduced. Gas temperature can be controlled from the nitrogen source, *per figure 3.2.5.*

The mechanism being used in this inerting process is basically the reduction of the hydrocarbons concentration in the vapor phase by dilution with the inert gas, and by displacement of the hydrocarbon saturated vapors to the flare by pressure control.

Figure 3.2.4 Primary feed hose to the nitrogen manifold, feeding to cavern entry hoses with isolation valves



Although it should be self-evident, it is important to state that during the execution

of both the liquid vaporization as well as the pit inerting phases, it is absolutely crucial to maintain proper operation of the refrigeration system (freeze rings included) to control the surrounding ground temperature within the desired operating window.

Figure 3.2.5 Nitrogen temperature control unit connected to rear of bulk liquid truck

3-4

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012 During both liquid vaporization and inerting phases, vapors will leave the pit via the flare, thus particular care will have to be placed on maintaining a minimum heating value to sustain stable burning conditions, until a point is reached where it's decided that to keep the flare lit is no longer required. Additionally, and it will be of particular importance in this case because of the very limited height of the pit's flare stack, a suitable exclusion area is recommended to avoid exposing personnel to potentially hazardous nitrogen concentrations and thermal radiation to ground levels, associated with the flaring conditions (to be reviewed in PHA study).

3.2.4 PIT AERATION

After achieving low hydrocarbons concentrations in the pit, well below the LEL, the pit will be considered inert, and will be placed in a hold mode, to assess further appearance/detection of hydrocarbons. Once the final concentration of hydrocarbons at the end of a holding period is within the recommended levels, the pit will be considered inert, and aeration activities will follow. The target for acceptable inert conditions is 10% of the LEL for Propane as a maximum, and was lower than this on past experience.

Aeration of the pit will be through air injection on specific points and with the use of fans and compressed air. A portable air compressor unit will be installed outside of the exclusion zone and connected to the original nitrogen feed manifold, and all hoses will then be converted to air supply points for the aeration, in addition to top nozzles removed and air movers installed.

3.3 MOC 3: CAVERN BACKFILLING

The backfill methodology for the cavern is based on a detailed hydrology and geology study to reestablish the hydraulic separation between the aquifer units. As part of the primary planning phase, the following data was acquired and evaluated:

- Overall regional groundwater flow and quality conditions surrounding the WCR facility;
- Site-specific contaminants in the aquifers; and,
- Aquifer/confining unit regional/local designations, descriptions, and regulatory status/classification (e.g., drinking water aquifer; beneficial or protected surface water discharge to Great Salt Lake, etc.)

3.3.1 WCR FES BACKFILL RECOMMENDATIONS

Complete details and summaries can be found within MWH-ENG-GE-001, FES Geology & Hydrology Findings & Recommendations, May 7th 2012. In summary, the excavation of the cavern removed most of a regional confining unit (called the C-2 confining unit) that isolates the upper and middle zone of the shallow artesian aquifer. It appears that there may be several feet of the C-2 confining unit remaining beneath the FES cavern; however, there may be no way of definitively determining whether any portion of the FES cavern was excavated deeper than 95 ft bgs or whether the thin sands penetrated between 87-93 ft are connected to the middle aguifer zone. For this reason, and to ensure hydraulic separation between the aquifer units it is recommended that the base of the FES cavern be grouted from 83.5-95 ft bgs (approximately 3,500 CY) with low permeability grout. This grouting would serve to restore the C-2 confining unit to its original thickness. The permeability parameters of the grout, how it will be delivered or mixed on-site, and the method of emplacement into the cavern will be determined in the design phase of the FES closure. The remainder of the FES cavern from 83.5 ft bgs to ground surface would be backfilled with sand and gravel because it will not be necessary to re-constitute the numerous semi-confining beds that are present in the upper aquifer zone.

3.3.2 BACKFILL METHODOLOGY

Detailed descriptions for all required backfilling pre-requisites will be included in MOC 3. These pre-requisites include, but are not necessarily limited to, purging of all propane from the FES cavern using N_2 , displacement of N_2 purge gas with a final air purge, and final ventilation to atmosphere, certifying that the FES cavern is propane-free and at atmospheric conditions, and the continued monitoring of frozen earth temperatures surrounding the cavern using the existing thermocouple network. In addition, MOC 3 will include a discussion of FES cavern stability corrective actions that will be developed in consultation with WCR prior to the commencement of the decommissioning in the event

ŦF

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012 that subsurface earth temperatures rise significantly following the purging/inerting phases.

Based on the FES dimensions, the volume of the cavern is approximately 35,000 yd³. The base of the cavern will be grouted with 3,500 yd^{3 of} custom low permeability grout. Due to the relatively low volume compared to the past FES closure, it is not anticipated that a grout plant will be erected at the WCR, instead pre-mixed material will be shipped to the site. This approach will be further evaluated during the next phase of the decommissioning plan development.

Grout will be pumped into the available nozzles, with the supply hoses resting on the dome. Past methodology used a crane to support the feed hose and supply pipe in the



center of the cavern, and in order to have no load on the dome. The "flowability" of the grout was well proven, and side entry points will be suitable. Grout volumes will be validated from known shipping quantities as well as manual tape measure readings.

Figure 3.3.1 Manual grout level readings through open nozzle and air mover.

Once the grout phase has been completed, the remaining cavern volume,

31,500 yd³, will be filled using a sand/gravel mixture; the source and delivery of this material will be determined during detailed development of the MOC procedures. The backfill material will be selected based on cost, availability, and to allow use of the land for future construction and location of tankage and potential process plant units.

HOLLY FRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012



Figure 3.3.2 View inside cavern after grout phase to validate "flowability" from supply points.

The MOC package will detail mobilization of a temporary stockpile of sand and gravel, if unconsolidated sand and gravel has been selected as part of a backfill strategy. Backfill equipment descriptions and staging plans, utility and water requirements, productivity rates. and backfill emplacement methodologies, general

sedimentation and erosion controls procedures, and logistics will be described after review and approval with the WCR operations team.

Depending on the evaluation of the emplacement methodology, backfill material may be loaded into the cavern using top or side entry points which will likely require modification to be large enough to maintain an adequate loading rate of backfill material. If needed, insulation will be removed from the dome roof, and the metal skin removed inside of the primary steel support lattice, which will not compromise the structural integrity of the dome. Maintaining mechanical integrity of the pit walls is critical during this phase as it is for the previous phases. Therefore, continued operation and control of the refrigeration system is required, associated with a proper temperature monitoring, to maintain ground temperatures within the desired operating window. Although not recommended by MWH,



if for economic or other reasons, to WCR decides interrupt the operation of the refrigeration system at any time during the backfilling, suitable operational and HSE preventive measures should be taken because ground thawing will commence, followed by possible dome subsidence or inversion. and consequent disruption of the planned backfilling process

Figure 3.3.3 Backfill loading using long reach excators into dome hatches

3.4 MOC 4: ABANDONMENT OF FREEZE RING PIPING

The integrity of the FES cavern was maintained by two concentric rings of "freeze pipes," extending to a total depth of 155 feet, and positioned at diameters of 111 ft and then 117 ft. Because these pipes have penetrated several water-bearing zones, they must be properly abandoned by Utah-licensed well driller to seal off a potential conduit between these aquifers.

Evaluation of as-built drawings of the FES, particularly Drawing No. RWCD-62, Sheet No. 400-4, indicate the following inventory of freeze pipes and thermocouples:

Freeze Ring Position	Number of Pipes	Outside Diameter of Pipes (in.)	Total Depth of Pipes (ft bgs)
Freeze Pipes			
111-ft Diameter Ring	64	4.5	155*
117-ft Diameter Ring	70	4.5	155
123-ft Diameter	1	4.5	155
Thermocouples			
107.3-ft Diameter	1	2	155
~119-ft Diameter	1	2	155
127-ft Diameter	1	2	160
197-ft Diameter	1	2	155
TOTAL	139		

* One freeze pipe in the 111.3-ft diameter ring is 80 feet deep.

Additionally, the 10-inch diameter pump well for the loading pump, which was drilled to a depth of approximately 150 ft bgs within the freeze rings on the extreme southern edge of the cavern, will also require proper abandonment by a Utah-licensed well driller.

The four thermocouple pipes are filled with thermocouple wires and bentonite drilling mud. These pipes will be evaluated to verify that they are still filled with drilling mud and will not act as potential conduits for cross-contamination between aquifers. If their current condition is not adequately protective, these thermocouple pipes will also be properly abandoned.

The FES freeze pipes, thermocouples, and pump well will be treated in the same manner as a monitoring or water production well; as such, the MOC 4 will follow the guidance and specifications outlined in Rule R655-4-14 - *Abandonment of Wells*, particularly with regards to the abandonment requirements to seal each pipe "to prevent vertical movement of water within the borehole as well as preventing the annular space

74

surrounding the well casing from becoming a conduit for possible contamination of the groundwater supply."



Figure 3.4.1 Uncovered freeze pipes disconnected from supply/return headers

The freeze rings will be decommissioned in the following sequence:

- Shutdown of the refrigeration compressors and purge to flare
- Nitrogen purging of the freeze rings to flare
- Cavern apron material and soil excavated to uncover supply/return header rings
- Removal of supply/return headers and all sub-headers and capping of each freeze ring to avoid water ingress with suitable fittings added to the 1" liquid inlet line
- Grouting of each individual vertical pipe, with connection into the 1" liquid inlet line, and confirmation of complete grouting, after grout returns upwards in the 4" outer pipe, and visibly discharges out of the vapor return line. (see Fig. 3.4.2)

Figure 3.4.2 Abandonment of freeze pipe by pumping grout through 1" liquid inlet pipe and grout returning to surface through vapor return verifying successful abandonment.



HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012

3-10

3.5 MOC 5: FES EQUIPMENT AND DOME DEMOLITION AND REMOVAL

3.5.1 DOME REMOVAL

Once the backfill process has been completed to the extent practicable with the FES dome in place, the dome will be removed following the guidelines outlined in MOC 5.



will be determined during the development of the Decommissioning Construction Execution Plan. Structural analysis of the dome and the supporting equipment may be performed to determine how the dome covering, dome skin, and supporting lattice work can be removed safely.

The actual techniques used to remove the dome

Figure 3.5.1 Removal of dome steel following insulation removal.

The primary drivers for the dome removal are safety, for both the workers and surrounding

structural elements of the FES system, and minimizing removal costs if the dome infrastructure is intended for scrap. To

ensure a safe working environment, a forced aeration system may be installed and dome head space vapor samples will be collected for gas chromatography analysis to confirm the levels of propane are safe prior to starting the removal of the dome and during the dome deconstruction and demolition. At a minimum, the dome and lattice work will be removed, and depending on the future site use (to be determined by WCR), the ring wall, piping laterals, and supply/return rings for the freeze pipes will be also be excavated and removed.



Figure 3.5.2 Managing dome steel for scrap recycling.

3.5.2 REFRIGERATION SYSTEM DECOMMISSIONING


Once the backfilling process has been completed, and confirmation that the operation of the refrigeration system is no longer required, then it should be taken out of service and

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012 a decommissioning of the system executed, according to suitably updated SOP, which will be part of MOC 5 package.

Decommissioning plans for the refrigeration system will include procedures for taking each separate system out of service (e.g., holding and loading refrigeration systems, utilities, flare, etc.), and will be consistent with their planned final condition, including partial or total demolition of the piping and equipment.

3.5.3 AS-BUILT DRAWINGS

During construction, all modifications to the design drawings will be documented. At the completion of the decommissioning activities, a set of final as-built drawings will be generated in order to document FES components that are remaining in place, particularly any infrastructure (e.g., grouted freeze pipes) that could potentially interfere with redevelopment of the site. P&ID's and site plans would be updated as final, to fully update the site's PSM program and document library.



Closure and Post Closure Monitoring



BUILDING A BETTER WORLD

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012

4.0 CLOSURE AND POST CLOSURE AIR MONITORING

4.1 VOC AIR MONITORING DURING DECOMMISSIONING WORK

VOC monitoring will be performed within the exclusion zone on a defined frequency, and to support any permit to work activities. This is all external to the process unit and the FES Cavern. Gas detection monitors will be placed around the exclusion zone, and be monitored by the project safety management team.


During the inerting phase, samples will be taken from the flare feed line to monitor the propane concentration, and once the samples have reached 10% of the LEL, as a maximum, the cavern will be considered ready for aeration. There will be a hold point for several days, where gas levels will be checked prior to aeration. Modified monitors can also be lowered into the cavern for validation of flare feed data.

After the cavern has been aerated, and back at atmospheric conditions, hatches will be cut into the dome roof inside of the structural lattice elements. Gas monitors will be placed at the hatches in the event any residual propane is released from the frozen walls. Past experience showed this to be negligible, and if any propane was detected, the aeration system can be used to ensure safe limits of work areas.

4.2 POST CLOSURE AIR MONITORING

Based on experience with the DCR FES, once the propane is removed from the FES and the freeze pipes, the amount of hydrocarbon emissions will decrease dramatically from previously measured levels, making post-closure air monitoring unnecessary unless work is immediately commencing on tank construction or other infrastructure work at the former FES site. The post closure monitoring at grade for the DCR FES has shown zero detection of any propane emissions at grade, and the WCR FES would be assumed to be the same case.

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012



Schedule



BUILDING A BETTER WORLD

Frozen Earth Storage Decommissioning Plan July 26th, 2012

5.0 SCHEDULE

The schedule for the decommissioning activities described in this DP is presented in *Attachment 4*. The schedule assumes that the project moves into PHA study phases in early August 2012, and then works on suitable material for the procurement of subcontracts, and fabrication of any custom hose fittings and piping elements.

Key elements of the schedule are:


- 6-8 weeks duration for liquid heel removal and inerting of the cavern
- 3 weeks for grouting and curing
- 4 weeks for secondary backfill, not including all stockpiling durations
- 8 weeks for freeze ring abandonment

These key elements, and with assuming the PHA phase is implemented as planned, result in the following end milestones.

- Cavern backfill completed in late March 2013
- Freeze rings abandoned in late May 2013

At this time, we believe that standalone refrigeration circuits on the freeze rings will be successful; however the schedule as currently devised does have the key project elements in the winter months of December through February, which is good timing in the event of any refrigeration system issues.

The schedule presented herein documents the "as experienced" sequence of events for the DCR FES, modified to the WCR FES scenario, and specific elements have been adjusted on a parametric analysis basis to account for the significant difference in the cavern sizes from the DCR to WCR situation.



Construction Subcontract Procurement Strategy



BUILDING A BETTER WORLD




6.0 CONSTRUCTION SUBCONTRACT PROCUREMENT STRATEGY

Based on MWH's experience in the FES decommissioning, the planning and selection of subcontractors is critical to its success because of the required safety performance, and specialized geotechnical elements. MWH recommends the following minimum level of subcontract procurement strategy to execute the MOC 1 through MOC 5 packages. The MOC packages and procedures will define the subcontractor scope of work and suitable engineering document definition and a schedule of values, which would allow WCR to bid and evaluate the received proposals for best value.

Because of the significant uncertainties involved in closure of such a complex process and geotechnical project, it is recommended that all contracts be based on a time and materials basis, using agreed-upon unit rates. Lump sum contracts would present significant risk to all parties involved, because of the inherent subsurface and mechanical uncertainties and unknowns on these type projects, and thus should be avoided. The Subcontracts (SC) listed, are in a number sequence to match the MOC package of relevant work.

SC-01	Blinding, pipe spool fabrication, modifications, installation and testing, and all shutdown/turnaround support (MOC#1)
SC-02A	Site preferred Mechanical Contractor for working within N_2 and propane environments for purge equipment installation (MOC #2)
SC-02B	Competitive bid for N_2 supply contract (Covering two stages, one for cavern inerting, MOC #2, and then later freeze pipe inerting, MOC#4)
SC-03A	Competitive bid geotechnical base grouting subcontract. (MOC #3)
SC-03B	Competitive bid geotechnical backfill subcontract above base grout plug. (MOC #3)
SC-04A	Site preferred Mechanical Contractor for freeze ring header removal and freeze pipe modifications up to point of grouting and abandonment. (MOC #4)
SC-04B	Licensed Well Driller to abandon freeze pipes (MOC #4)
SC-05	Site preferred Mechanical & Electrical Contractor for demolition needs.



Conclusions & Recommended Actions



BUILDING A BETTER WORLD

HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012

7.0 CONCLUSIONS AND RECOMMENDED ACTIONS

This decommissioning plan is based on past and proven methodology. Detailed procedures and studies will be completed to further define the methodology. Additional material pertaining to the decommissioning and closure are listed as reference drawings. MWH provides the following recommendations based on the current project status, our current knowledge of the WCR FES, and our past experience with the DCR FES.

- As MWH has demonstrated with the DCR FES, the WCR FES system can be effectively and safely closed via the refinery MOC process, using this decommissioning plan, along with diligent PHA and JSA efforts by the project team. The closure requires a strong team of Engineering, Procurement and Construction Management staff, with specialized hydrogeological and geotechnical engineering support and qualified subcontractors within the unique elements of the closure plan.
- The DCR experience has also proven that a design of this nature, with almost 50 years of life cycle, has inherent risk to dome subsidence and overall integrity based on maintaining frozen earth conditions.
- Operation of the standalone refrigeration and freeze rings is a critical step to define how the frozen earth conditions will be maintained, and a key cost factor in the event of refrigeration circuit operability issues.
- Determination of the environmental and hydrogeology data for the area was critical to develop appropriate closure plans, and is a key cost factor.
- Should alternate ground freezing be required, aside from current Propane system, then the schedule must be closely examined to ensure key aspects of the execution phase are completed within cold climate periods. At time of issue of this decommissioning plan, the attached schedule still maintains key aspects of work in the colder winter months.
- The primary actions moving forward are:
 - Confirm all grouting logistics, supplier and site utilities/infrastructure required for chosen methodology of grout supply.
 - Study and review secondary backfill material and logistics, looking for local suppliers and best cost material suitable for future construction in the FES area.
 - Implement PHA's for MOC #1 and #2 and then move to detailed procedures.
 - Develop work scope documents for competitive bidding of nitrogen supply contract, grouting and backfill work.

 Review of specifications provided by HollyFrontier for the soil compaction requirements to support future construction plans for the FES area, and development of compaction strategy during secondary backfill after grouting



ATTACHMENTS




BUILDING A BETTER WORLD


HOLLYFRONTIER Frozen Earth Storage Decommissioning Plan July 26th, 2012


8.0 ATTACHMENTS

Attachment 1: Woods Cross Refinery Site Plan and FES Location



Undated aerial photograph of the WCR; the FES is located in the upper left (northwest) of the photograph, highlighted.






Attachment 2 - FES Dimensions and Cross Section


8-3

HOLLYFROWTHR HOLLYFROWTHR Frazen Earth Storage Decommessioning Plan July 26", 2012




Attachment 3 - Process Flow Diagram





L


Attachment 4 - Detailed FES Decommissioning Schedule





Housting Plan Frozen Earth Storage Decommissioning Plan July 28th, 2012

Attachment 5 - Pre- and Post-Decommissioning Conditions



Frozen Earth Storage Decommissioning Plan July 26th, 2012

HOLLY HOLE

FES DECOMMISSIONING §

Т

no.	Ac Bally Norm	Duration	1 - 1 - 1	27	03 10 17	1 24 1	Coluber 201		Noveo		s l aù l	10
ES Syste	em Decommissioning Schedulo	2554 43 545-12				-		-			1	
	Modifications to isolated operation of the refrigeration loop	A CONTRACTOR OF THE	STREET, SA	1.3		-					IS MOC 1 M	And Sealers
Aigig	Issue of Decommuniting Plan	A DESCRIPTION OF THE OWNER OWNER OF THE OWNER OWNER OF THE OWNER	03-Sep-12"	1	· Issue of Decouves	mioning Plan		1			1	
Asiato	Prepare and lance design documents for Hazep (PFD, PAXD)	120 00-500-12	18-Sep 12	11			ue design document	the lines	DED GRID		1	
A 1000	Hully Freedor P&ID suidation, resides and constants pro-PHA	104 10-5mp-12	21-Sep-12				r P\$/D wiidelion, re				¥	
A1040	PNA Meeting	1d 28-Sep-12	26-Sep-12			FHA.N			Accession of Party of			0.00.0000
A1050	Innue of Print Herse MCC 1 Package	5d 26-5mp-12	(IS-Oct-12	1.1		-	Issue of Post Hars	MCC 1 Par	charge .		1.	
Alboo	Advantion and Louis Survey	F0d 45-Ora 12	17-Oct-12	1.3		- 5.3		deesto and			1	
Albert	Detailed design and procurement of taskylais and services.	15d 03-Oct-12	24-Cel-12	1.1		1				ocurement of inst	andials said um	a Martin
A10697	Propagation of detailed proceduras for new operation and modifications	198 03-045 12	17-Oct-12	1.1		E	P			unes for new open		
A1070	Fabrication of piping species	5d 24-Dc5-12	31-Oct 12	1		1		and the second	Fabrication of	piping spools	-	
Alono	JSA of modifications for conversion solvitios	1d 07-New 12	05-Nov-12			1		-	ACL I	of modifications in	or conversion	n antivities
A1100	Conversion of "standaime" religanation should	3d 08 Nov 12	13-Nov-12			1				Conversion of *s	datidakorar" na	Algeration
A1110	Instalation of binds	1d 06-New 12	08-Nov-12	1.3		1		1	insta	Attent of Mends	1	
A11-30	Countral system modifications	3d 08-Nov 12	13-Nov-12	1	-					Control system i	editions.	
A1100	Pigang wandlikualaris	2d 00-Nov-12	12-Nov-12	1.3		1				Piping modificate	-	
A1840	Start-up of vegrigeration circuit under save openning conditions.	5d 13-Nov-12	20-Nery 12			1		1		Sterlup	of mpreparad	len circuit
NOC 2 P	Propene liquid de-Investory, vapor PURGE cavern literating and service	Dige an Will	Notes II	1.3	-	1					1	-
AISEO	Prepare and Issue design documents for Harsp (PFD, P&ID)	12d 03-Sep-12	18-Sep-12	1 3	P	Yupare and Iss	ase denigs document	s hy Harop i	PFD. PMID		1	
A1100	Holly Fromler PASD welctation, review and converses pro-PI4A	10d 10-llep 12	21-Sep-12			Holy Freme	P&ID veliciation, ro	whow and one	mannis are Pit	·	1	
A1170	PHA mealing	1d 26-5ep-12	25-Sep-12	Local.		PHA m			Concession of the Local Division of the	the second line is shown it	and seattle state	(all believes as a
A1100	Issue of Pisat Hamp MOC 2 package	5d 26-Sep-12	63-Oct 12			and the second second	Insue of Pest Name	DMCC2pm	skape		1.	
A1190	Desighed design and procurement of materials and services	15d 03-0ci+12	24-Oct-12	1 1		1.1				ocurement of mat	andiata and see	mildes.
A1210	Proparation of initialized procedures for more operations and modificialisms	10d 05-Oct-12	17-Qc5 12	11		11	P			aten for new open		
A1200	N2 conductor processment of materials and set up lime	104 24 Oct-12	07-Nov-12	1				-		minister procurent		
A1220	JSA of proditications for putping and working softwilles	1d 07-Nov-12	08-Nev-12	1111		- and -	· · · · · · · · · · · · · · · · · · ·			of modifications f		
A12790	Drawkows of the remaining liquid	2d 20-Mon-12	22-Nov-12	1 1		5		2	10.00		town of the re	
A1210	Execution of modifications for MOC 2 activities	3d 22-Nov-12	27-Nov-12		0.1	1					Execution of	madiante
AT250	tradiction of nilrogen bose assemblism and cryogene blocks	td 22 Nov 12	22-Nov 12			1		1			portin to colda	
A1200	biolateries in constants and the constants of the constan	1d 22-Nov-12	23-Nov-12					1		Ireta	Auton of NEO	ingen mani
A12/0	Installation of releagen supply truck	1d 22-Nov-12	23-Nov-12	1		1				Insta	action of min	INCOME IN LOSS
Archit	Convention of N2 supplier track with manihid and manifold to ad hear assemblies	1d 23-New 12	36-Nov-12	11		1		-			of mection of	142 3426
ALIER	Rennoval of the propage liquid loosi	25d 27-Nov-12	01-Jan-13	1.1		1		1			-	
A1300	Purging the Fill 5 and associated paging	15d 01-Jan-13	22-Jan-13			1		1			1	
A1310	Venilation the cavers to atmospheric conditions	10d 22-Jan-13	05-Feb-13	1	A Construction of the Construction of the	1		1	in the second second		1	
MOCSO	Cavern Back//jilling	1/54 03.00.13	21.43 13					1			-	
A1330	Finance of productorical requirements for teachfilled land	10d 00-Sep-12	34-Sep-12	1 1	Parkers	w of unstandard	uid requiliternerses for	tercitiked lark	d		1	
ATTRO .	BackSI evolution and subclion	20d 17-Sep-12	12-Oct-12					wakakin na			1	
A1345	Propagation of design documents (Drawings and specifications)	25d 15-Oct-12	00-Nov-12	1 1		- 1	-	A COMPANY	Pre	paration of design	documents -	Drawings
A1310	Procurement of materials and services.	40d 12 Nov-12	04-Jao-13	1.1		1				and the second	-	
ATON	Procurement of examinate and services for great play	40d 12 Nov 12	04-Jan-13	1000	Contract of the second second		Contraction of Second					
A1370	Procurement of realisticits and services for backfilling	40d 12-Nov-12	04-Jan-13	1 1		i		4				-
A1300	Mobilization	10d 05-Feb-13	19-Feb-13			1		1				
A1400	Done accers redifications for backfilling	5d 19-Feb-13	26-Feb-13	11				1			1	
A1410	Area shall mandificuations for acquiptmentil and material stellwory	58 19 Feb-13	26-Feb-13			1					1	
0(F1A	Canad sense adversered loab the currents	4d 25-Feb-13	04-Mar-13	111	Protocol de la contra de la con		and the second se			and shares and shares a	T	and the second
Ataid	Groat impection and testing	1d 04-Min-13	94-Mar-13	13		-		1			-	
A1450	Grout curing line	10d-04-May-13	18-Mar-13	11				114			1	
A1-190	Grout commuter demotalization	5cl 04-Mar-13	11-Mar-13	1.3		-		i			1	
A 6-400	Sandiple backR meteriole	5d 10-Mar-13	25-Mar-13					4			1	
A9470	Englisco barklill material	20d, 25-Mar-13	22-Apr-13	100	1	and the second succession	and the second second		and the second second			
ARSDO	Backfill constructor dependationcadion	5d 22-Apr-13	29-Apr-13	1 1				1			1	
MOCAR	Abandonment of Freeze Ring Piping/Thermocouples		Zipulan als	11		-					1	_
Atsio	Rendemant evaluator and and with days	3d 17-Sep-12	21-Sep 12			Abarran	t music collects and taxe	locking 1			1	
A \$620	Preparation of design documents (Drawings and specifications)	10d: 24-Sep 12	(05-Oct-12	11		land the second se			ents (D) makers	and specification	12	
A1(30	Procuriment of maturials and services	20d 0F-0x8-12	02-Nov-12			1	- and a state of the second	- Annual		d of malerials and		
A1540	France rings carging with N2	84: 22-Apr-13	02-May-13	11		É.		1			1	
Axtiso	Mabazaton	5d 22-Apr-13	29-Apr-15			1		1			1	
A1560	JSA to validation exercultion plan	1d 25 Apr-13	30-Apr-13			1		1			1	
A8570	Exerciten of measured modificiantions (piping appearate, removal and fitting installation)	25d 29-Api-13	03-Jun-13	1.1		1		1			1	
Assile	Abandonment of beensu pipes and pump well	200 21 May 13	18-Jun-13	1				1			1	
A1600	Desectal_calico	6d 18-Jan-13	25-Jun 13					1			1	
	ES Equipment and Dono Domolition and Removal	2:06 00:00 12	29-34 12	£ 1		1	-	- 1			1	
NOOSE		15d 08-Cut-12	26-Oct-12	11		5		Elent	aration of dashs	n documents (Dra	without and a	recificate
ATERS	Prevaration of during documents (Document and specifications)	and the second sec	30-Nov-12						Construction on the second		Procumer	
and the second second	Preparation of dusign documents (Drawings and specifications) Producement of restriction and pervices	25d 29-Oct-12		den se de la composition de la	THE REAL PROPERTY AND ADDRESS OF	AMAGAMANTAN	APPROPRIATE AND ADDRESS OF ADDRES	ALCONO.			Personal and	The Parents
A1600 A1610		25d 29-0ct-12 8d 11-Jun-13	21-Jun-19	1.1.1								
A1600 A1610 A1620	Procuramact of materials and services	and an out of	21-Jun-13 24-Jun-13					1				
A1600 A1610	Procuromed of materials and savilear Mobilization	Rd 11-Jun-13	24-Jun-13									
A1600 A1610 A1620 A1620	Procuroment of materials and serviceur Mobilization JSA to selidate mercetion plan	Rd 11-Jun-13 1d 21-Jun-13	T. C. C. C. C.									

	Primary Baseline		Remaining Work	٠	٠	Milestone	Page 1
MARGINE.	Actual Work	2	Critical Remaining Work	-	-	Summary	

0	A: Kidy Herne	Oigus Set	Treat	I Destantion (2017 Transmith)	ECOMMISSIONING
		Dentin	203413	87 00 10 17 34 01 04 15	22 29 00 12 19 28 00 10
ES Syste	m Decommissioning Schedule	201al 02-545-12	A MARTA	1 +	29-Nov 12, MOC 1 Modification
NOC 1	ACCURATE IN TRANSPORT OF ALL THE TAXABLE IN THE CASE OF ALL AND A		CONTRACTOR OF THE OWNER.		A 25-MOV 14, MELC + MODIFICATION
A1010	Issue of Dectaministaning Plan	Dd	03-Sep-12"	 Issue of Decommissioning Pain 	
A1020	Propuer and losse similar documents for Horop (PED) Holy Fronder PS/D weldaling, unless and commonity pre-PHA	12d 03-Sep-12 13d 10-Sep-12	18-8ep-12 21-Sep-12	Prepare and taxes design document	
A1640	Play Protein Pailo welcence, interne and convicional pre-Pres. Play Mending	108 30-540-12 14 26-San-12	21-Sep-12 26.5ep-12	Puty Promiser Pail weideliker, no PHA Meeting	New and commonly pro FNA
A1050	Issue of Pirel Hamp MCC 1 Package	M 26-Sec-12	00412	Instant of Paul Heat	UTC 1 Perhan
A1000	Astenitos and Load Borvay	19d 03-Oct-12	17-Oct-12		Constan and Creat Garway
A1DED	Detailed design and procurement of realizatelia and services	15d 00-Oct-12	24-0012	addiment and a second se	Betalled design and procurement of makeliah and services
ATCHE	Propreasion of datalised procedures for new operation and recalification	10d 03-Oct-12	17-Oct-12	in the second se	operation of detailed procedures for new operation and modification
A10/0	Fadarication of piping structs	54 24-Oct-12	31-04/12		Fabrication of piping spools
ATOR	JIA of modifications for conserving activities	htt (27-Max-12	OR Nov 12	1	JSA of mudifications lanconversion activities
A1200	Conversion of "standarme" relignation circuit	3d 08-Nev-12	13-Nov 12	1	Goversion of "statebace" religendant
A1110	Costrol system modifications	1d 08-Nov-12 3d 08-Nov-12	08-Nov-12		Control writin modifications
Areso	Para mellesian	28 05 Nov 12	12-Nov-12		Piping modifications
A1140	Tart up of regrigeration sizeal under rate operating towallocs	5d 13-Nov-12	30-Nev-12		Sent up int regisperation circuit
HOCOR	rooms liquid de-inventory, vapor PURGE cavers inerting and anratio	11 40 34 32	16-F-0-13	1	start of the generation of the
ALTER	Prepare and fanar design documents for Hamp (PFD, PACD)	121 03-Sep-12	18-Sep-12	Propare and Issue design decomment	the Marce 1950 Dates
Atten	Hully Frontien PAID validation, routewand conversity ove-PNA	104 10-Sep-12	21-Bep-12	Holy Produce PA/D validation, re	www.and.commercity.com/PHA
A1170	PIW mediag	1d. 25-Sep-12	26-Sep-12	PHA montrag	and and contracts provides a second s
A1 190	Issue of Post Hamp MOC 2 package	\$d 26-Sep-12	03-Oct-12	Issue of Post Hate	p MCC 2 peckage
At 100	Decaled design and pressurement of materials and services	15el 03-Oct-12	24-061-12		Detailed design and procurement of materials and services.
A1210	Preparation of debilied procedures for new operations and modificiations	10d 03-Oct-12	17-Oct-12	P	eparation of detailed procedures for new spectitions and modificiality
A1290	N2 contractor procumented of materials and sub-up time	108 24-Oct-12	07 Nere 12		N2 contractor processing of materials and in
A1220	JGA of modifications for purging and inarting isofil/feet	1d 07-No+12	08-Nov-12		.ISA of modifications for purging and learning
A1200	Drawkown of the remaining liquid	2d 20-Nov-12	22-Nov-12	1	Drawdown of the remaining I
A1240	Elecution of excellentious its MOC 2 activities	3d 22-Nov-12	27 Nov 12	1	Execution of modilate
A1250	tradulation of silvagen house assemblies and crycogenic bases	1d, 22-Nov-12	52-Nav-12		Installation of nitrogen hour
A1250	Installation of calorgen merilitati	1d 22-Nov-12	23-Nev 12 23-Nev 12		Imitabilition of nitrogen muni
A1270	Installation of militaryon suggly truck Convextion of N2 supplier truck with maxifold and manifold to all from summables	1d 22-Nov-12 1d 23-Nov-12	23-M/+12 26-No+12		Installion of mitogen sage
A1290	Conversion of the propagation back water machined and meaning to be more assuming them.	254 27-169-12	01-Jap 13	1	Ceinection of N2 meph
A1300	Purglary the FES and associated piging	15d 01-Jap-13	22-Jan-12		i i i i i i i i i i i i i i i i i i i
A1316	Verification dus cavers la admospheric conditione	10d 22-Jap-13	05-Feb-13		
MOONE	avem Backhilling	11 M W Sep 12	26 Apr 13	······································	
Az150	Finiteer of gentectrated requirements for teachilled land	101 (0:Sep 12	14-5ep-12	Finders of geolechnical requirements for	territoria de la constante de la const
A1330	Bucklill exatuation and solection	20d 17-Sep-12	12-04+12		evolution and solution
A#340	Preparation of design documents (Drawings and specifications)	20d 15-Oct-12	09-Nov-12		Preparation of design documents (Drawing
A1350	Procurement of materials and services	40d 12-Nov-12	04-Jan-13		
A1360	Procurement of maheriain and services for groat plug	409. 12-New-12	Ct-Jan-10	The second s	
A1370	Procurement of materians and services for backfilling	401 12-Nov-12	64-Jan-13	1	
A1380	Makézakon	10d 05-Feb-13	19-Feb-13		1
A7400	Uone access modificatives for backSling	Ind 19-Feb-13	25-Feb-13	1	
A2410	Area chat modifications for expansion and material defeaty	5d 19-Feb-13	26-Feb-13		
A1430 A1440	Grout implacement into the cavers Grout imprestion and timing	4J 20-Feb-13 1d 04-Mar-13	04-Mar-13		
A1440	Grout represent and limiting	10/ 04-Mar-13	04-Mar-13 18-Mar-13		1
A1450	Creat concerts devalations	Tel 04-Mar-13	15-Mar-10		1
A1+60	Servição bacida material	5d 18 May-13	25-Mar-13	1	
A1470	Employe backfill maderial	200 25-Mar-13	22-Apr-13		
A 1500	Backfill contractor demokaliazation	5d 22-Apr-13	29-Apr-13	1	
MOCAA	bandonment of Freeze Ring Piping/Thermocouples	Strate 11 1000 12	25 Advill	1	
Å1510	Ahanderward evaluation and methodology	5d 17-Sep-12	21-Jup-12	Abandurgment evaluation and nai	bodokgy
A 1920	Preparation of decays documents (Documents and specifications)	10d 24-Skp-12	05-Oct-12		esign documents (Drawings and specifications)
A1530	Procursment of materials and services	29d 08-Cc3-12	10-Nove 12	1	Procurement of materials and pervices
A 1540	Fromine ranges partyling with Nat	Bd. 22-Apr-13	02-hlay-13		The second secon
A1550	Webilization	5d 22-Apr-13	29-Apr-13		
A.1560	JSA to velidate association plan	1d 29-Apr-13	30-Apr-13		
A1570	Execution of required modificiantions (piping separate, removal and filling installation)	25d 29-Apr-13	03-Jun-13		
Attien	Abandorement of lements (upons and pump well	20d 21-May-13	18-Jun-13 25-July 13		
A1590	Desedulzation				
Contract of the local division of the local	ES Equipment and Dama Damaillion and Removal	244 10 00 12	29.40.83		- I a los a come la come
A1600	Preparation of dasign documents (Drawings and specifications)	15d (98-Oct-12	26-Oci+12		Preparation of design documents (Drawings and specification
A1010	Procurament of materials and services	25d 29-Oct-12	30-New-12		Procurement of mi
A1520	Mobilization 254 p. solitois execution stars	8ti 11-Jun-13 1d 21-Jun-13	21-Jun-13 24-Jun-13		
		10 21-301-13	24-380-13		
A1530	Everylan of required modifications (come demolifion and receival)	15e 21-Jun-13	12-34-13	1	4 E

Primary Baseline Remaining Work
Actual Work Critical Remaining Work

Milestone
 ork
 Summary

Page 1 o