

Port of Portland Terminal 4 Removal Action Phase I Construction Summary



Marcel Hermans, P.E.
Port of Portland

John R. Verduin, III, P.E.
Anchor Environmental, LLC

Presentation Outline

- Introduction
- Bank Stabilization
 - Design Summary
 - Construction report
- Dredging
 - Design Summary
 - Construction report
- Capping
 - Design Summary
 - Construction report
- Interim Monitoring Requirements

Port of Portland Terminal 4



Slip 3

Wheeler Bay

Slip 1

EPA Selected Clean up Action



Phase I Components

1. Bank Stabilization

Wheeler Bay (*~850 linear feet*)


2. Dredging and off-site disposal

Slip 3 (*~12,800 cubic yards*)

3. Construction of near-shore cap

Head of Slip 3 (*~8,000 square feet*)

Phase I Components



Phase I – Main Contractors

Design & Construction Management:

- Anchor Environmental (*Seattle, WA*)

Dredging:

- Hickey Marine Enterprises (*Vancouver, WA*)
- Landfill: Waste Connections (*Wasco County, OR*)

Bank Stabilization:

- Ashcreek (*Portland, OR*)
- Sub: Envirocon (*Missoula, MT*)

Bank Stabilization

- Eliminate ongoing erosion of bank (source control)
- Re-grade bank (3H:1V slope)
- Protect bank from:
 - Propeller wash
 - Wind- and vessel-induced waves
 - Currents
- Above elev. 10 feet in Phase I
- Below elev. 10 feet in Phase II

Wheeler Bay Shoreline

Before Construction



06/06/2008 10:22

Wheeler Bay Shoreline

Before Construction



08/06/2008 07:05

Wheeler Bay Shoreline

Debris Removal & Grading



08/14/2008 09:17

Wheeler Bay Shoreline

Installation of Rip-Rip Toe



09/13/2008 07:38

Wheeler Bay Shoreline

Installation of Coir Fabric and Topsoil



09/30/2008 08:27

Wheeler Bay Shoreline

Hydroseeding, Plantings & Anchored habitat logs



10/20/2008 14:56


Slip 3 Dredge Plan

Dredge Design

- Target elevations ~ -41 to -51 feet CRD
- Cut depths ~ 1 to 8.5 feet
- Berth 410 – maintenance-driven dredging
- Berth 411 – environmental-driven dredging
- Allowable paid overdepth: 1 foot
- Additional allowed non-pay overdepth: 1 foot

Dredge Prism

Dredge Design



Dredge Sequencing

Dredge Design

Berth 411


- Dredge areas with highest contamination first
- Dredge in multiple passes
- Limit pass cuts to 3 feet
- Complete one final pass over all of Berth 411

Berth 410

- Finish Berth 411 area before start of Berth 410

Dredge Pass Sequencing

Dredge Design



Dredging in Slip 3

20 cy Cable Arm bucket



08/21/2008 10:01

Dredging in Slip 3

10 cy digging bucket




UMPQUA

SEA HORSE
TUGBOAT, INC.

Dredging in Slip 3

Barge Dewatering




08/19/2008 13:04

Offloading for Landfill Disposal



Post-Dredge Survey



Dredging and Disposal “by the numbers”

- Project Totals

- 12,800 cy dredged
- 18,100 tons dredged
- 20,100 tons disposed
- 310,000 gallons effluent
- Three ~1,800 ton capacity barges, three trips each

- Daily Averages

- 580 cy dredged/day (50 cy/hr)
- 825 tons dredged/day
- 1,000 tons offloaded/day
- 25 gallons/cy effluent

Cap Design

In front of existing pinch-pile bulkhead:

- Isolation cap
- Alternative to dredging due to bulkhead stability
- Stability to support cap behind bulkhead


Behind existing pinch-pile bulkhead:

- Isolation cap for petroleum-impacted sediments

Cap consists of:

- Gravelly sand with Organoclay (10% by weight)
- Armor layer to resist erosion

Cap Design



Cap Areas in Slip 3



09/12/2008 14:55

Organoclay Placement

In-water



09/15/2008 07:40

Armor Placement

In-water



09/16/2008 15:03

Armor Placement

In-water



09/18/2008 13:11

Clearing

Upland



09/23/2008 08:56

Organoclay Placement

Upland



09/23/2008 11:17

Armor Placement

Upland



10/03/2008 08:58

Capping “by the numbers”

Total Quantities

- 850 tons of organoclay/sand base cap
- 2,700 tons of armor material
- 10 days of construction

Interim Monitoring Program

Wheeler Bay Shoreline Stabilization

- Vegetation
- Visual observations of slope and armor stability

Head of Slip 3

- Monitoring of pinch pile bulkhead wall
- Visual observations of upland slope
- Monitoring for sheen

Questions?