



Muscoy Team Conference Call Notes

5 February 2007 (2:00 P.M.)

Conference Call Members Present for Call:

| | |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input checked="" type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input type="checkbox"/> Patrick Barbree/URS | <input type="checkbox"/> Dave Solomona/SBMWD |
| <input type="checkbox"/> Tim Gere/URS | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input type="checkbox"/> Mark Eisen/Secor | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Russell Smith/SBMWD |

Construction/Validation/Performance (Kit Veldman)

- No field activities for week of 29 January and no further sampling activities planned by URS.
- URS has Final Validated Data through November and has received some Final Data for the January sampling.
- Comments are due 9 March on the Draft Final Cost and Performance Report.
- Comments are due 23 February on the Draft 12-Month Semi-Annual Report for February – July.
- Lana confirmed that comments on the RA Report from the City should be complete by end of week, 9 February.
- URS is currently working on the Final Six-Month Report for August 2005 and January 2006.
- Lana confirmed that the Well Site Report from the City should be completed by end of week, 9 February.
- URS has received and is currently reviewing the data for the dewatering from Secor.
- URS has received the analytical results on the development water for 108S.
- URS completed construction on MW-141A.
- Planned work for week of 5 February is to discharge the development water from the extraction well and begin development with the pump, and also, plans to develop 141A.
- For week of 12 February (if on schedule), will begin the step test on EW108S.
- The final inspection is tentatively scheduled for 15 February.

General Discussion

- No discussion.

Next Conference Call

Monday, 12 February 2007, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.