



Muscoy Team Conference Call Notes

4 December 2006 (1:30 P.M.)

Conference Call Members Present for Call:

- | | |
|---|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input type="checkbox"/> Adam Harvey/URS | <input checked="" type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Dave Solomona/SBMWD |
| <input type="checkbox"/> Tom Beer/URS | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input type="checkbox"/> Time Gere/URS | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Mark Eisen/Secor | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Russell Smith/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | |

Contract Issues

- URS has selected apparent low bidder.
- Kim forwarded Dennis's email with tentative schedule to City.

Construction/Validation/Performance (Adam Harvey)

- URS has determined apparent low bidder for EW-108S and MW-141A. URS will send contract this week.
- URS will USA site for drilling during week of 11 December 2006.
- City could not confirm that the SixCENSE issue is resolved.
- URS has received all of the changes from ATSI for the electrical drawings. URS will forward to the City.
- Treatment Plant sampling scheduled for week of 11 December.
- Received final data through October and validated data through September.
- URS is preparing Draft Final Cost and Performance Report.
- Comments from City and DTSC for 6-Month Report were due 11/27. Secor will provide their comments to the City this week.
- Comments on Draft RA Report are due from City, EPA and CH2MHill by 12/15.
- City is still working on Draft Well Site Report and did not provide date for distribution.
- City to provide additional basin-wide water levels to EPA after 6-month report issued.

General Discussion

- Kim will forward Russell's notice to residents to Dennis to confirm order of activities and dates for 24-hour drilling.
- Kim directed to put resident on North side of EW-108S site in a hotel during 24-hour drilling and do not install sound wall. City concurred and will talk to resident.
- Coordination meeting tentatively scheduled for 14 December at EW-108S to discussing additional site work by SBMWD.
- Conductor casing installation was incorrectly thought to begin 15 December 2006. 18 December is the correct date.
- URS indicated that the City needs to complete site work prior to pilot boring on 2 January 2007.
- Reaming and well construction will be 24 hours per day, beginning approximately 12 January 2007 for 5 to 6 days.
-

Next Conference Call

Monday, 11 December 2006, 2:00 PM Call in #: 415-947-8543, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.

