



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 8

1595 WYNKOOP STREET
DENVER, COLORADO 80202-1129

Phone 800-227-8917

<http://www.epa.gov/region08>

2012 APR 24 AM 9:11

FILED
EPA REGION VIII
RECEIVED

Ref: 8ENF-W

APR 24 2012

CERTIFIED MAIL RETURN
RECEIPT REQUESTED

Honorable Katherine Staman
Mayor, Town of Baggs
P.O. Box 300
Baggs, WY 82321

Re: Administrative Order Addendum
Docket No. SDWA-08-2011-0063
PWS ID #WY5600058

Dear Mayor Staman:

This Addendum to the Administrative Order (Order) issued August 29, 2011, to the Town of Baggs (the Town) approves the plan dated November 17, 2011, as revised on March 27, 2012, submitted by Lidstone and Associates on behalf of the Town. The plan and schedule shown below are hereby incorporated into the Order per paragraph 12 (page 3) of the Order.

<u>Action</u>	<u>Completion Date</u>
New supplemental infiltration gallery substantially complete (final completion September 30, 2012)	January 6, 2012
Construct new pretreatment system	
Design	April 15, 2012
DEQ permit	May 15, 2012
Bidding/Notice to proceed/Drawing review	July 15, 2012
Construction/Final completion	December 31, 2012
Obtain DEQ permit and conduct pilot study to collect both spring and summer TOC samples weekly for two months from both of raw water and finished water and 2 DBP formation potential samples from the finished water during this TOC sampling period, submitting results as received to EPA and DEQ. Submit final pilot study report to EPA and DEQ	September 30, 2012
Discussion with EPA and DEQ concerning pilot study results and submittal of schedule if additional improvement to remove TOC to reduce DBP levels in the distribution system proves necessary	October 31, 2012
Construct new storage tank and rehabilitate the current tank	
Design	August 24, 2012
DEQ permit	September 27, 2012
Bid Award (12/1/12)/Drawing review (1/15/13)/Fabrication	March 31, 2013
Construction (Start 4/1/2013)/Final completion	June 30, 2013



Printed on Recycled Paper

As a reminder, the Town is required to submit quarterly progress reports to EPA within 10 days of the end of each calendar quarter per paragraph 13 (page 3) of the Order.


Please note that EPA expects this approved schedule to be met. While not creating any right to an extension, EPA in its discretion may consider granting an extension to compliance order deadlines under limited circumstances. If unexpected events occur that are beyond the Town's control and that may require the Town to request an extension of these deadlines, the Town is responsible for notifying EPA well in advance of the deadline dates. EPA will not consider extending these deadlines without a clear justification for their need. The Town must provide the following information in writing for any request for extensions: a description of the work that has been completed and the additional work that may not be completed by the deadline dates, the unexpected events that have occurred or may occur and how the Town has attempted to foresee and use its best efforts to overcome these obstacles, and proposed new deadline dates with justification for the length of the proposed new deadlines.

Please contact Kathelene Brainich, Environmental Specialist, at (303) 312-6481 if you have any questions concerning this Addendum.

Sincerely,



for Art Palomares, Director
Water Technical Enforcement Program
Office of Compliance, Enforcement,
and Environmental Justice



James H. Eppers, Supervisory Attorney
Regulatory Enforcement Unit
Office of Enforcement, Compliance
and Environmental Justice

cc: Christopher D. Lidstone, Lidstone and Associates, Inc.
Michelle Christopher, Utility Director, Town of Baggs
WY DEQ and DOH (via email)
Tina Artemis, EPA Regional Hearing Clerk

