## Expedited Settlement Offer Worksheet Findings and Alleged Violations



				<u>-</u>		I		-	
		LEGAL NAME AND MAILING ADDRESS OF OPERATOR		Telephone Num	ber	NPDES Pern	nit Nu	mber	
1									
		Eastland Partners, Inc							
		997 Millbury St.		Inspector Name:		Andrew Speje	ewski		
		Worcester, MA 01607		Inspector Agenc		U.S> EPA			
				Entrance Interview	ew Condu	cted:		Yes	
				Exit Interview Co					
		LOCATION AND ADDRESS OF SITE		Exit Interview giv	en to:	<b>Daniel Sousa</b>	l		
2				Exit Interview tin	ne:	10:00		Date:	07/20/2023
		The Reserve							
		26 Albert St							
		Auburn, MA 01501							
	Ī	FACILITY DESCRIPTION / CONTACT NAMES		1					
3			Name of Site Contact (ESO Worksheet recipient):	Daniel Sousa		<u>.</u>			
			Name of Authorized Official (40 CFR 122.22):						
			Inspection Date:						
			Start Construction Date:						
	H		Estimated Completion Construction Date:						
	┢		If Unpermitted, Number of Months Unpermitted:						
	H		Name of Receiving Water Body (Indicate whether 303(d) listed):	French River vi	a unnam	ed tributary, a	and D	ark Brook Res	ervoir
	┢		Acres Disturbed   Acres for Whole Common Plan:		18.00	I			
		Has Operator Requested Rainfall Erosivity or TMDL Waiver per 40 CFF	·	.0.00	10.00		П		
	H								
	t								
	t								
	t					No. of			
						Deficien-		Penalty	
		PERMIT COVERAGE	Findings	CGP Citation	RCA*	cies		Amount	Total
4		Operator discharged stormwater without a permit on one or more days	. 3	CWA 301			Х	\$600.00	\$0
		duringmonths (# of months with an unauthorized discharge equals						,	• •
		number of violations)							
		USE OF CATIONIC TREATMENT CHEMICALS (WHERE APPLICABLE)							
5		Proper notice was not provided for use of cationic treatment chemicals		1.1.9				\$300.00	\$0
		prior to submittal of the NOI. NOTE that this applies only to the failure to						φσσσισσ	Ψ°
		provide notice in the absence of a discharge to a storm drain or water.							
		POST NOTICE OF PERMIT COVERAGE							
6		Sign/notice not posted as required. (If no sign/notice posted, leave		1.5			l	\$300.00	1.
		element B blank.)							\$0
	В	Sign/Notice was missing one or more elements required by the Permit. (Count each omission under B as one violation.)		1.5.a-d			Х	\$60.00	\$0
		(Count each offission under D as one violation.)							

	SWPPP REVIEW		
7	No SWPPP prepared at time of inspection. (If no SWPPP, leave elements 8 - 21 blank)	7.1	\$6,000.00
8	SWPPP prepared after construction start (# of months = # of violations with a maximum penalty of \$6,000). NOTE that elements 9 - 21 only apply to the months when the operator had a SWPPP. The maximum penalty for all SWPPP violations is \$6,000.	7.1 X	\$1,000.00
9	A SWPPP does not list all operators for the project site and the areas of the site over which each operator has control.	7.2.1	\$600.00 \$0
	B SWPPP does not identify stormwater team and respective responsibilities.	7.2.2	\$300.00 \$6
10	SWPPP does not include:		
_	Description of the nature of construction activities.	7.2.3.a	\$120.00 \$0
	B The size of the property; the total area expected to be disturbed by the construction activities; the maximum area expected to be disturbed at any one time including onsite and offsite construction support activity areas.	7.2.3 b, c, e X	\$120.00 \$0
	C A description of any onsite/offsite construction support activities.	7.2.3.d	\$600.00 \$6
ī	A description and projected schedule for each portion of the site that includes all elements/dates required by the Permit. (Count each omitted category as one violation.)	7.2.3.f X	\$300.00 \$6
	A list and description of all pollutant-generating activities.	7.2.3.g	\$300.00
	F Public Emergencies: Required information for public emergency situations. NOTE that operator has 30 days to complete SWPPP after commencing construction.	7.2.3.i & 1.4	\$300.00 \$6
11	Site Map		
,	A Site map not included in SWPPP.	7.2.4	\$600.00 \$0
	B Site map does not include all elements required by the Permit. (Count each omission as one violation up to \$600.)	7.2.4.a-j X	\$60.00 \$0
12	SWPPP does not:		
	A Identify all authorized non-storm water discharges that will or may occur.	7.2.5	\$600.00 \$0
	B Describe the specific controls to be implemented to meet the effluent limits for erosion and sediment controls. (Count one violation for each missing control measure up to a maximum of \$900.)	7.2.6., 2.2	\$300.00 \$6
	For each specific erosion and sediment control identified in the SWPPP, include all information required by the Permit. (Count 1 violation for each control with incomplete information.)	7.2.6 X	\$100.00
(	Describe the speciific controls to be implemented to meet the effluent limits for pollution prevention. (Count one violation for each missing control measure up to a maximum of \$900.)	7.2.6, 2.3 x	\$300.00 \$6
	For each specific pollution prevention control measure identified in the SWPPP, include all information required by the Permit. (Count each control with incomplete information as 1 violation.)	7.2.6 X	\$100.00
ı	Describe the specific controls to be implemented to meet the effluent limits for construction dewatering.	7.2.6, 2.4 X	\$300.00 \$6
	For each specific dewatering control measure identified in the SWPPP, include all information required by the Permit. (Count each control with incomplete information as 1 violation.)	7.2.6	

					1			. 1
	Е	Document for sites affected by unforeseen circumstances that delay		7.2.6.b.vi (d);			\$300.00	\$0
		initiation and/or completion of Vegetative Stabilization: the circumstances		2.2.14				
		and the schedule for initiating and completing stabilization.						
13	Α	SWPPP does not describe the procedures for Inspection, Maintenance		7.2.7; 2.1.4; 4;			\$600.00	\$0
		and Corrective Action.		5				·
l	В	Description of Inspection, Maintenance and Corrective Action procedures		7.2.7.a-d		Х	\$120.00	\$0
		does not include all information required by the Permit. (Count each					<b>V120.00</b>	ų o
		applicable omission as one violation.)						
14		SWPPP does not include documentation that required personnel were, or		7.2.8; 6		1	\$300.00	\$0
14		will be, trained in accordance with Permit requirements.		7.2.0, 0			\$300.00	\$0
15		Threatened and Endangered Species Act documentation is not included in		7.2.9.a			\$600.00	\$0
		SWPPP.						
16		Historic Properties documentation is not included in SWPPP.		7.2.9.b			\$600.00	\$0
17		SWPPP does not document contacts, where applicable, with UIC		7.2.9.c		1	\$600.00	\$0
17		regulatory authority regarding compliance with SDWA UIC Requirements		7.2.9.0			\$600.00	ŞU
		for Certain Subsurface Stormwater Controls.						
				7.0.40		-		4.5
18		SWPPP not signed/dated/certified.		7.2.10		1	\$600.00	\$0
19		Copy of NOI and relevant correspondence, acknowledgement letter		7.2.11 a- c		Х	\$300.00	\$0
		received from NeT, or Permit (can be electronic) not included as part of				1		
		SWPPP. (Count each omission as one violation.)				1		
20		Copy of SWPPP is not retained on site or otherwise easily accessible.		7.3	4	<u> </u>	¢600.00	¢coo
20		copy of SWPPP is not retained off site of otherwise easily accessible.		7.3	1		\$600.00	\$600
21	Α	SWPPP (including site map) has not been updated/modified as required		7.4.1		Х	\$60.00	\$0
		by the Permit. (Count each omission as one violation.)						
l	_	OMPDD III II		7.40.7.40		<b>—</b>	1	
	В	SWPPP modifications do not meet record keeping, approval or notification		7.4.2; 7.4.3;		Х	\$60.00	\$0
		requirements. (Count each omission as 1 violation.)		7.4.4				
22		INSPECTIONS						
	Α	Number of Inspections required if performed every 7 days:	10 (for time period reviewed)					
l	В	Number of Inspections required if performed every 14 days:						
	С	If known, and if applicable, number of days of rainfall of > 0.25":						
-	_					-		
l L	D	Number of inspections required under a reduced frequency						
	Ε	TOTAL number of required inspections	10					
	F	TOTAL number of inspections conducted/documented	10					
23	Α	All required inspections were not conducted and timely documented. (If					True or False	
		NO inspections were conducted and documented, then leave						
		elements 24-28 blank)						
		Inspections not performed and timely documented. (Count each failure to		4.2 - 4.4; 4.7.1		Х	\$300.00	\$0
		inspections not performed and timely documented. (Count each failure to inspect and document as one violation.)		4.2 - 4.4, 4.7.1		^	\$300.00	<b>Ş</b> U
0.4		,		4.4		<del> </del>	400.00	4.0
24		Inspections not conducted by qualified personnel. (Count each inspection		4.1		Х	\$60.00	\$0
		conducted without qualified personnel as one violation.)				1		
25		Areas to be inspected: Failed to inspect all required areas as identified in		4.5; 4.6.1		Х	\$60.00	\$0
		the Permit. (Count each omission as one violation.)						
26		Site inspection report does not include all information required by the		4.6.6, 4.7.1.a -e	9	Χ	\$60.00	\$540
		Permit. (Count each omission as one violation.)	Section B unchanged in all reports			1		•
27	Α	Inspection reports not properly signed/certified. (Count each failure to		4.7.2		Х	\$60.00	\$0
		sign/certify as one violation.)				1	\$55.50	70
<b> </b>		Copies of inspection reports have not been retained onsite or at easily		4.7.3; 4.7.4		1	\$600.00	\$0
	В	accessible location.		7.1.3, 4.1.4			\$000.00	\$0
		BEST MANAGEMENT PRACTICES						
28		General Maintenance Requirements:						

	······································		0.1.1.00.50		37	
	A Failure to ensure that all stormwater controls are maintained and remain in effective operating condition (i.e., all routine maintenance-and corrective actions are-performed within the timeframes required by the Permit). (Count each failure to timely maintain each control as one violation.)		2.1.4; 2.2; 5.2	1	X \$300.0	0 \$300
		Silt fence failure at north side of site; sediment deposited off site				
	B Failure to complete a Corrective Action report when required in accordance with Permit requirements. (Count each missing/deficient report as 1 violation.)		5.4.1, 5.4.2, 5.4.4		X \$300.0	0 \$0
	C Corrective Action Reports not properly signed. (Count each failure to sign as one violation.)		5.4.3		X \$60.0	0 \$0
	Control measures are not properly selected, installed or maintained:					
29	Failure to provide a 50-ft undisturbed natural buffer or equivalent erosion and sediment control when a water of the US is located within 50 feet of the site's earth disturbances. (Count each failure as one violation.)	Sediment discharge at north end of site	2.2.1	1	X \$600.0	0 \$600
30	Failure to direct stormwater to vegetated areas to maximize infiltration and filtering (unless infeasible). (Count each failure as one violation.)	3	2.2.2		X \$600.0	0 \$0
31	Failure to install sediment controls along all perimeter areas of the site that will receive pollutant discharges (or, for linear construction sites where such controls are infeasible, to implement other appropriate practices). (Count each failure as one violation.)					
	A If Common Drainage is 10+ acres		2.2.3		X \$1,200.0	0 \$0
	B If Common Drainage is less than 10 acres		2.2.3		X \$600.0	0 \$0
32	Failure to minimize sediment trackout in accordance with Permit requirements. (Count each failure as one violation.)		2.2.4.a-c		X \$600.0	0 \$0
33	Failure to properly manage stockpiles or land clearing debris piles composed of sediment and/or soil. (Count each failure as one violation.)		2.2.5.a-d		X \$600.0	0 \$0
34	Failure to minimize dust through appropriate application of water or other dust suppression techniques. (Count each failure as one violation.)		2.2.6		X \$600.0	0 \$0
35	Failure to minimize disturbances of "steep slopes". (Count each failure as one violation.)		2.2.7		X \$600.0	0 \$0
36	Failure to preserve native topsoil (unless infeasible). (Count each failure as one violation.)		2.2.8		X \$600.0	0 \$0
37	Failure to minimize soil compaction in areas where final vegetative stabilization will occur or where infiltration practices will be installed. (Count each failure as one violation.)		2.2.9		X \$600.0	0 \$0
38	Failure to protect storm drain inlets by installing inlet protection measures that remove sediment from discharges prior to entry into a storm drain inlet. (Count each failure as one violation.)		2.2.10.a		X \$600.0	0 \$0
39	Failure to use erosion controls and velocity dissipation devices within and along the length of any stormwater conveyance channel and at any outlet to slow down runoff to minimize erosion. (Count each failure as one violation.)		2.2.11		X \$600.0	0 \$0
40	Failure to properly design or locate sediment basin or similar impoundment in accordance with Permit requirements. (Count each failure as one violation.)		2.2.12.a-e		X \$1,200.0	0 \$0
41	Failure to comply with Permit requirements for use of treatment chemicals. (Count each failure as one violation.)		2.2.13.a-f		X \$200.0	0 \$0
42	Failure to initiate and complete stabilization measures within the deadlines required by the Permit. (Count each failure as one violation.)	Slope at north end of site not stabilized, leading to discharge	2.2.14.a	1	X \$600.0	0 \$600

43	Final Stabilization Criteria not achieved as required.		2.2.14.b		\$1,200.00	\$0
44	Other needed control measures not properly selected or installed. (Each omission is 1 violation.)		2.1	Х	\$600.00	\$0
	Pollution Prevention Requirements					
45	Failure to provide effective controls for equipment and vehicle fueling and maintenance activities. (Count each failure as one violation.)		2.3.1.a-f	Х	\$600.00	\$0
46	Failure to effectively minimize the discharge of pollutants from equipment and vehicle washing. (Count each failure as one violation.) NOTE that discharges of soaps, solvents or detergents to a storm drain or receiving water are not eligible for an ESA.		1.2.2; 2.3.2.a-c	X	\$600.00	\$0
47	Failure to implement appropriate controls to prevent/minimize the discharge of pollutants from any of the following: building materials/products; landscaping chemicals and materials; petroleum products and other chemicals; hazardous and toxic waste; construction and domestic wastes; and/or sanitary wastes. (Count each failure as one violation.) NOTE that any nonallowable, non-stormwater discharges to a storm drain or receiving water are not eligible for an ESA.		2.3.3.a-f	X	\$600.00	\$0
48	Failure to provide effective controls for concrete washout. NOTE that nonallowable, non-stormwater discharges to a storm drain or water are not eligible for an ESA.		2.3.4.a-c		\$1,000.00	
49	Failure to provide effective controls for washing applicators/containers for stucco, paint, form release oils, curing compounds or other materials. (Count each failure as one violation.) NOTE that nonallowable, non-stormwater discharges to a storm drain or receiving water are not eligible for an ESA.		2.3.4.a-c	X	\$600.00	\$0
50	Failure to comply with requirements for application of fertilizers.		2.3.5.a-f		\$600.00	\$0
51	Failure to comply with Permit requirements for construction dewatering in order to minimize the discharge of pollutants. (Count each failure as 1 violation.) Use of waters of the US as part of the treatment area is not eligible for an ESA.		2.4	X	\$600.00	\$0
	SMALL BUSINESS EVALUATION					
52	Is the Owner/Operator a Small Business?				Yes or No	
	A small business is defined by EPA's Small Business Compliance Policy as: "a person, corporation, partnership, or other entity that employs 100 or fewer individuals (across all facilities and operations owned by the small business)." The number of employees should be considered as full-time equivalents on an annual basis, including contract employees (see 40 CFR 372.3). A full time employee unit is 2000 hours worked per year.					
		Total Expedited Settlement:				\$2,640
	ADJUSTMENT FOR A REPEAT VIOLATOR:	•			L	

Repeat Violator: To adjust the settlement amount for Repeat Violators,
multiply the Total Expedited Settlement Amount by the appropriate
Escalation Factor. To do that, enter either 0.25 or 0.5 into Column G, as
appropriate. If this is not a Repeat Violator, leave this row blank.

Adjustment for	Repeat Violator:

Х	\$2,640.00	\$0

																						Γ'					

¢0	640
30.2.	nau