



Muscoy Team Conference Call Notes

30 October 2006 (1:30 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input checked="" type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input checked="" type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input checked="" type="checkbox"/> Mark Eisen/Secor | <input type="checkbox"/> Dave Solomona/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |

Capture Analysis

- City bumped well drilling schedule, so that drilling occurs after the holidays.
- Kim requested that sidewall samples be collected during drilling for well design. Do not use previous samples collected during EW-108 drilling.

Construction/Validation/Performance (Adam Harvey)

- The differential pressure transducer 4B has been installed and is working.
- URS indicated that the correct wires have been installed in the u/g conduits, therefore additional vault/conduit waterproofing is not necessary.
- Dave Solomona emailed they are observing pH drift on the six-Cense probe that was installed a week ago. SBMWD is currently working with the vendor on this issue.
- ATSI is updating their drawings for the 19th street treatment plant control panel and the D/P circuitry.
- Source OU LTMP monitoring wells sampling was completed this month.
- URS received final data for all samples through September and validation reports through July and September, and currently missing August. Kim said she just put together a package of hard copies to send out.
- The Treatment Plant sampling is scheduled for November through January, and another quarterly sampling event in January.
- URS received CH2MHill and EPA comments on the Pre-Draft Cost and Performance report.
- The draft six-month report is out for comment, comments due 7 November. The draft RA report is out for comment, comments due 17 November.
- The City is working on their well sites report, due end of October.
- Mike Lowe plans to lower the pump in EW-109 soon, possibly next week.

General Discussion

- Hydrogeology team will have a conference call Wednesday at 14:00 to discuss the technical specifications for the drilling bid package. URS will set up conference line.
 - Mark's comments on the well bid package have been sent to the City. City will provide comments by COB 31 October 2006.
 - Mark confirmed that SBMWD did not want drillers to use the city's NPDES permit.
 - Kim will send a letter to RWQCB contact (Kamron Saremi) to request a waiver for temporary discharge of development water for MW-141A and EW-108S.
 - Matt confirmed that URS will need a "Street Cutting Permit" (Encroachment Permit) to drill MW-141.
 - URS confirmed the address for EW-108S and location for EW-141A.
 - URS requested that everyone look at the revised schedule sent out and the responsibilities and provide comments, if necessary.
 - Confirmed the well names of MW-141A and EW-108S.
-

-
- City pulled EW-112. The bowl is completely eroded. There is also scale build up on the bowl. City is planning to install a sand separator at EW-112.

Next Conference Call

Monday, 6 November 2006, 2:00 PM Call in #: 415-947-8520, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.