



Muscoy Team Conference Call Notes

15 May 2006 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input checked="" type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| <input type="checkbox"/> Connie Biedel/URS | <input type="checkbox"/> Dave Solomona/SBMWD |
| | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input checked="" type="checkbox"/> Mark Eisen/Secor | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | |

Capture Analysis

- Tom to provide monthly report comments to Kim on 16 May 2006.
- URS has not received WAF.
- Kim stated that the monthly progress reports will not be appendices to the 6-month report. The data will be summarized in the report.
- Kim requested an outline for the 6-month report, which should follow the monthly report format.

Construction/Validation/Performance

- November monthly status report (revised draft) will be sent to the City for review on 16 May 2006.
- URS is waiting for February final data and March validated data from EPA.
- The quarterly groundwater sampling is scheduled for late July.
- Six-CENSE probe was calibrated on 11 May 2006.
- The manufacturer confirmed that the 4B differential transducer was faulty and will be replaced under warranty. There is a 5-week lead-time on the transducer.
- URS confirmed that the Six-CENSE probe must be de-energized and removed from the pipe when there will be no flow for more than 4 or 5 days.
- URS will include procedures for removing the probe in the O&M Manual.

General Discussion

- Lana is working on cost data by category for the Cost and Performance Report. She will forward by 19 May 2006.
- The City sent well videos to Roscoe Moss, who confirmed that most perforations do not penetrate the casing. The City is looking at replacing the well and will not proceed with redeveloping the well.
- The City will submit a letter to the EPA withdrawing their previous proposal specific to EW-108. The City requested that the EPA continue reviewing items in the letter not relating to EW-108.
- URS is putting Newmark Microstation drawings on CD and will send to Lana.
- Mark has forwarded his comments on URS proposal of alternate scenarios to the City for review.

Next Conference Call

Monday, 22 May 2006, 2:00 P.M., Call in #: 415-947-8520, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10)

days of this writing.