

Muscoy Team Conference Call Notes

28 August 2006 (2:00 P.M.)

Conference Call Members Present for Call:

- | | |
|--|---|
| <input checked="" type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input type="checkbox"/> Dennis Bane/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input checked="" type="checkbox"/> Robin Ohama/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS | <input type="checkbox"/> Matt Litchfield/SBMWD |
| <input checked="" type="checkbox"/> Roger Nommensen/URS | <input type="checkbox"/> John Perry/SBMWD |
| <input checked="" type="checkbox"/> Connie Biedel/URS | <input checked="" type="checkbox"/> Dave Solomona/SBMWD |
| <input checked="" type="checkbox"/> Tim Gere/URS | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input checked="" type="checkbox"/> Mark Eisen/Secor | <input checked="" type="checkbox"/> Mike Lowe/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input checked="" type="checkbox"/> Lana Kennerly/SBMWD |
| <input checked="" type="checkbox"/> Bob Kemmerle/E2 | |

Construction/Validation/Performance (Adam Harvey)

- URS, E2, and SBMWD performed the monthly inspection on 23 August. The differential pressure transducer 4B is not installed, awaiting calibration, expected 6 September.
- Erratic signals are being received in the pump room from differential pressure transducers 12A&B, 13A&B, and 8A, currently working with El-Co to investigate the problem.
- The sixCENSE probe stopped working ~middle July. Dave Solomona will be meeting with a local representative this week. Adam will check the warranty on the probe. The City confirmed that the pumps were running between ~2,500 and 5,000 gpm from May to July.
- The treatment plant sampling was completed on 24 August. Final data has been received through June and validated data through April. Adam will check to be sure that the validated data for February has been updated.
- The sampling plan/date schedule is on the report: treatment plant sampling is scheduled for 18 September; setting the PDBs for Muscoy and source wells, 25-28 September; sampling the non-PDB source wells, 2-6 October, and sampling Muscoy source PDBs in the treatment plant, 9-13 October.
- URS and SBMWD found corrections that need to be made in the November monthly report. Will be sending a cover letter with replacement pages and new CDs scheduled by end of week.
- The City is still working on comments for the monitoring well, extraction well installation report, and the well sites report.
- URS is incorporating EPA and CH2M Hill comments to the six-month report. URS will then issue a draft report.
- EPA and CH2M Hill are reviewing the draft RA report. Lana is working on the cost data through July 2006.
- **Mike reported that water level has decreased in EW-109. The City is considering lowering the pump up to 100 feet and lowering the transducers. The City has ordered replacement cables to lower the transducers. Mark will review the most recent data through August and will forward additional information.**

General Discussion

- Kim will be out of the office from 12-26 September. Tentative conference call dates are scheduled for 19 September and 27 September.

Next Conference Call

Wednesday, 6 September 2006, 2:00 PM Call in #: 415-947-8520, Access Code 2332#

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne_deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.