URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 3, 2002

Time Start Work 7:30 Time Stop Work 1:30 Date Start _____

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 106°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED GRINDING ASPHALT

Work Performed PAVEMENT IN TRENCH AREA. TO STATION NO. 96+00. EXCAVATED AND INSTALLED BOTH 24" UIP AND 12" HVC IN BOTTOM OF TRENCH ON THE NORTH

Inspection/tests Performed SIDE OF W. 14TH STREET. ENDED PIPE PLACEMENT AT STATION NO. 97+18, EL-CO BACKFILLED AND COMPACTED TRENCH BACKFILL

~~Meetings:~~ MATERIAL AS THE PIPELINE IS BEING PLACED.

Visitors: LOUIS TO KEITH SEMWD
HENRY WINGEON CITY S.E. PUBLIC WORKS
JOHN LALGITY C.H.J. INCORPORATED
BILL KIRK SIGNET.

Changed Conditions/Delays/Conflicts Encountered

Remarks: HENRY WINGEON CITY S.E. INSPECTOR ASKED ABOUT USING SELECT SAND IN THE PIPE ZONE. HENRY HAS CONCERN ABOUT

~~Time~~ THE FILL MATERIAL Inspector Nick Peylek

~~Mileage~~ AROUND THE BOTTOM OF PIPE, BELOW SPRINGLINE

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 4, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 100°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

2 - LOADS OF SOIL, FOR TRENCH BACKFILL.

REPORT (including discussions with contractors) STOPPED ASPHALT TRENCH GRINDING

Work Performed OPERATION AT STATION NO. 95+50 ON W. 14TH STREET. EXCAVATED AND INSTALLED BOTH 12" PVC AND 24" DIP TO STATION NO. 95+78, ALSO INSTALLED BOTH

Inspection/tests Performed 12" AND 24" MJ 45° BENDS ON NORTHSIDE OF W. 14TH STREET AT STATION NO. 95+78 APPROX.

Meetings: MET WITH MIKE WOLF AT 8:00 AM TO DISCUSS THE CITY'S CONCERN WITH THE CONTRACTORS PIPELINE WORK AND PIPE ZONE BACKFILL MATERIAL. 9:00 AM ALSO MET WITH HENRY WINGSON AND LOUIS TORBITT TO GO

Visitors: OVER THE CONCERN WITH PIPE ZONE FILL MATERIAL, AFTER DISCUSSION AND REVIEW OF PLANS AND OBSERVATIONS MADE ON THE CONTRACTOR CONSTRUCTION METHODS. THE CITY (MIKE WOLF) SAID THEY DIDN'T

~~Changed Conditions/Delays/Conflicts Encountered~~ HAVE A PROBLEM WITH THE CONTRACTOR'S WORK AND CONSTRUCTION METHODS.

DISCUSS WITH RUSSELL TO HAVE THE CONTRACTOR DO MORE STREET CLEAN UP AT THE INTERSECTION

~~Remarks:~~ OF MASSACHUSETHES AVENUE AND W. 14TH STREET, ALSO N. PERRIS STREET AND W. HOME STREET

Time _____ Inspector NICK REYLEK.

Mileage _____

LOUIS TORBITT SBMWD.
MIKE WOLF CITY S.B. PUBLIC WORKS.
HENRY SINGSON CITY S.B. PUBLIC WORKS.
RUSSELL SMITH SBMWD.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor E-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT 5, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow (Hot) Cold Warm Temp. Range 100°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

1 - LOAD OF 30" DIP TO JOB SITE

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED BOTH

Work Performed 12" PVC AND 24" DIP TO STATION NO. 9E+30 CROSSING FROM THE NORTH SIDE TO THE SOUTH SIDE OF W. 14TH STREET AS PER PLAN. ALSO INSTALLED

Inspection/tests Performed BOTH 12" AND 24" M.J. 90° BENDS ON THE SOUTHSIDE OF W. 14TH STREET. THEN INSTALLED THE M.J. 30"X24" REDUCER AT STATION NO. 9E+30 APPROX.

~~Meetings:~~ CONTINUED TO INSTALL THE 12" PVC PIPELINE AND M.J. 12"X1½" TEE BELOW THE ADJCENT GRADE OF THE 24" DIP. APPROX. STATION NO. 9E+30.

Visitors: LOUIS TORRITH SBMWD.
HENRY WINGSON CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 9E+20 AND 9E+40.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MISSION PIPELINE Contract No. _____ Contractor ELCO

Crew: _____ Foreman TROY KIRTLEY Date SEPT 6, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold (Warm) Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

2 - LOADS OF 30" DIP TO JOB SITE

REPORT (including discussions with contractors) STEEL PLATING TRENCH LINE

Work Performed ASPHALT AT STATION NC, 92+00 . EXCAVATED AND INSTALLED BOTH 12" PVC AND 30" DIP TO STATION NC, 92+70 ON W. MAIN STREET. ALSO INSTALLED M.J.

Inspection/tests Performed 30"X16" TEE AT STATION NC, 92+70 APPROX. ELCO USING PEA GRAVEL TO BACKFILL AROUND EXISTING WATER LINE CROSSINGS.

~~Meetings:~~ COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIALS.

Visitors: JOE CHAVEZ SBMWD.
JAMES DYE SBMWD.
ERIN MORRIS SIGNET.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: ELCO DOING EXTRA WASHING OF STREETS WITH WATER TRUCK FOR THE WEEKEND.

Time _____ Inspector NICK KEYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-20

Crew: _____ Foreman TROY KIRTLEY Date SEPT 9, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 102°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET

Equipment SAME

Materials Delivered (Quantity and Supplier)

2 LOADS OF 30" DIP. (24)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED BOTH

Work Performed 12" PVC AND 30" DIP ON W. 14TH STREET, ENDING AT STATION NO. 91+35.

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS
LOUIS TORBITT SBMWD.
BRAIN MORRIS SIGNET

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 92+76, 92+49, 91+88.5 AND 91+61

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT 10, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 78°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

1 - LOAD OF 30" DIP (12)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED BOTH

Work Performed 12" PVC AND 30" DIP. ON W. 14TH STREET. ENDED AT STATION NO. 88+70.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOB NAGY CITY S.D. PUBLIC WORKS
LOUIS TORRITH SEMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIR AT STATION NO. 91+00

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT 11, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 100°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment	Materials Delivered (Quantity and Supplier)
1-330 LC JOHN DEERE TRACK EXCAVATOR.	

REPORT (including discussions with contractors) EL-CO USED TRAFFIC CONTROL SIGNS

Work Performed ON MT VERNON AVENUE AS EL-CO STARTS TO ENTER THE INTERSECTION FROM W. 14TH STREET. EXCAVATED AND INSTALLED BOTH 12" PVC AND 30"

Inspection/tests Performed DIP TO STATION NO. 87+50. EL-CO ALSO USING FLAGMEN TO HELP CONTROL TRAFFIC FLOW

Meetings: _____

Visitors: LOUIS TORBETT SBMWD.
BOB NAGY CITY S.B.
HARBOR COMPANIES - CONCRETE CUTTING / BREAKING CONTRACTORS
RUSSELL SMITH SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK KEYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 12, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 98°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUED TO USE TRAFFIC CONTROL

Work Performed IN THE INTERSECTION OF W. 14TH STREET AND MT VERNON AVENUE. INSTALLED BOTH 12" PVC AND 30" DIP CROSSING INTERSECTION. ALSO EXCAVATED AND

Inspection/tests Performed INSTALLED TWO - 30" M.J. 11 1/4° BENDS AND TWO - 12" M.J. 11 1/4° BENDS AT STATION NOS. 87+33 AND 86+75, WENT UNDER ALL UNDERGROUND SERVICES.

~~Meetings:~~ STOPPED PIPELINE PLACEMENT AT STATION NO. 86+92.50

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT 13, 2002

Time Start Work 7:30 Time Stop Work 6:00 Date Start _____

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 97°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALL BOTH

Work Performed 12" PVC AND 30" DIP FINISHING PIPELINE WORK IN THE INTERSECTION OF MT VERNON AVENUE AND W. 14TH STREET. ENDED PIPELINE PLACEMENT

Inspection/tests Performed AT STATION NO. 86+73.

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

LOUIS TORBITT SBM WD

BRAIN MORRIS SIGNET

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 16, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 93°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED GRINDING ASPHALT TRENCH

Work Performed PAVEMENT AT STATION NO. 82+75. EXCAVATED AND INSTALLED 3'X30" DIP AND 30" M.J. TEE AT STATION NO. 86+63. INSTALLED ~~[illegible]~~ 30" DIP AND 12" PVC

Inspection/tests Performed TO STATION NO. 84+45, ON W. 14TH STREET COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL

Meetings: MET WITH JOHN WILES AT EL-CO'S OFFICE TO DISCUSS PAYMENT DATES. PICKED UP FROM CORY A COPY OF THE DISCHARGE WASTE WATER PERMIT. FAXED COPY TO MATT DWYER.

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS
LOUIS TORBITH SBMWD
BRAIN MORRIS SIGNET.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLOW PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 17, 2002

Time Start Work 7:30 AM Time Stop Work 4:45 PM Date Start _____

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 90°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

ON EXISTING CITY PAVED RESIDENTIAL STREETS.

Equipment SAME	Materials Delivered (Quantity and Supplier)
	1- LOAD OF 30" DIP (12)

REPORT (including discussions with contractors) GRINDING OF ASPHALT TRENCH

Work Performed PAVEMENT TO STATION NO. 80+15 ON W. 14TH STREET. EXCAVATED AND LAYED PIPELINE UP TO STATION NO. 80+45.

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS
LOUIS TORRITH SEMWL.
BRIAN MORRIS SIGNET.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: LARGE NUMBER OF TREE ROOTS DURING TRENCH EXCAVATION AT THE INTERSECTION OF W. 14TH STREET AND HERRINGTON AVENUE.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSKOGEE PIPELINE Contract No. _____ Contractor EL-CO.

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 18, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 96°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME	Materials Delivered (Quantity and Supplier)
	2 LOADS OF 30" DIP (24)

REPORT (including discussions with contractors) GRINDING OF TRENCH ASPHALT

Work Performed PAVING STOPPED AT STATION NO. 73+25. CONTINUING TO EXCAVATE AND INSTALL BOTH 12" PVC AND 30" DIP ON N. 14TH STREET. STOPPED PIPE PLACEMENT

Inspection/tests Performed AT STATION NO. 78+14. COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS BRIAN MORRIS URS SIGNET.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: PUT OUT EPA DOOR HANGERS OUT ON N. PICO AVENUE, N. BLACKSTONE AVENUE AND W. VIRGINIA STREET DOWN TO EW NO. 112.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MIGGLY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 19, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS

Equipment SAME	Materials Delivered (Quantity and Supplier)
	2 LOADS OF 30" DIP (24)
	T. R. FLEX

REPORT (including discussions with contractors) ASPHALT PAVEMENT GRINDING

Work Performed AT STATION NO. 72+30. EXCAVATED AND INSTALLED BOTH 12" PVC AND 30" DIP ON W. 14TH STREET. ALSO INSTALLED BOTH 12"ø AND 30"x16"

Inspection/tests Performed M.J. TEE AT E.W. NO. 111, STATION NO. 7TH IE STOPPED PIPELINE PLACEMENT AT STATION NO. 79+28. COMPACTION TEST PERFORMED ON TRENCH BACK FILL MATERIAL.

Meetings: _____

Visitors: BRAIN MCARIS LIKE SIGNET
ROC NAGY CITY S.E. PUBLIC WORKS
RUSSELL SMITH SEMWD.
LOUIS TORCHIA SEMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 20, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W Th (F) Weather (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 97°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 12" PVC

Work Performed AND 20" D.I.P. ON THE SOUTH SIDE OF W. 14TH STREET IN WEST DIRECTION. ALSO INSTALLED BOTH 12" AND 20" M.J. 90° BENDS AT STATION NO. 72+27. ENDED

Inspection/tests Performed D.I.P. PLACEMENT AT STATION NO. 74+81 ON N. BLACKSTONE AVENUE.

Meetings: _____

Visitors: ECL NAGY CITY OF S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO REPAIRED A WATER SERVICE LEAK ON W. 14TH STREET, EAST OF MT VERNON AVENUE APPROX. STATION NO. 88+18.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIKTLEY Date SEPT. 23, 2002

Time Start Work 7:30 AM Time Stop Work 3:30 PM Date Start _____

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 10L°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EXISTING CITY STREETS, AC PAVED ROADS.

Equipment SAME EQUIPMENT USED.	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EXCAVATED AND INSTALLED 12" PVC AND 30" DIP IN BOTTOM OF TRENCH LOCATED ON N. BLACKSTONE AVENUE AND ONTO W. VIRGINIA STREET. STOPPED PLACEMENT OF DIP AT STATION NO. 73+49. INSTALLED BOTH 12" AND 30" M.J. 90° BENDS AT STATION NO. 73+81 LOCATED AT THE CORNER OF N. BLACKSTONE AVENUE AND W. VIRGINIA STREET.

Inspection/tests Performed

~~Meetings~~:

Visitors: RUSSELL SMITH SBMWD
BOB NAGY CITY S.I. PUBLIC WORKS
MIKE WOLFLEY CITY S.I. PUBLIC WORKS
LOUIS TORRITH SBMWD.

Changed Conditions/Delays/Conflicts Encountered

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 74+68 AND 74+28

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSTANG PIPELINE Contract No. _____ Contractor EL CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 24, 2002

Time Start Work 7:30 Time Stop Work 5:00 Date Start _____

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow (Hot) Cold Warm Temp. Range 102°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed STRIPPING OF ASPHALT PRIOR TO STATION NO. 71+22. EXCAVATED AND INSTALLED 12" PVC AND 30" RCP ON N. VIRGINIA STREET. STOPPER PIPE PLACEMENT AT STATION NO. 71+49

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Meetings: ONSITE, DISCUSSED WITH LOUIS TORBITT ABOUT A COPY OF THE "AS BUILT PLAN" FOR THE RCP TIE-IN AT EW. 112.

Visitors: RICK NAGY CITY OF S.B. PUBLIC WORKS
BRIAN MORRIS URS SIGNET
LOUIS TORBITT SBMWD.
RUSSELL SMITH SBMWD.

Changed Conditions/Delays/Conflicts Encountered E-CO USED BACKHOE TO REMOVE TWO ABANDON CARS PARKED ON THE NORTHSIDE OF STREET, ONE CAR WAS DRAGGED INTO THE DRIVEWAY OF A ABANDON HOUSE. THE OTHER CAR WAS PUT IN THE DRIVEWAY OF

Remarks: SEWER LATERAL KICKERS AT STATION NO. 72+16 AND 71+67

1 - LOAD OF 12 - 30" RCP

Time _____ Inspector NICK REYLEK

~~Mileage~~ 1820 W. VIRGINIA STREET. AT THE END OF THE DAY RUSSELL SMITH HAS CALLED S.B. P.D TO HAVE THE BLUE FORD CAR TOWED.

BIG AUTO WORKS TOWTRUCK
909 889 9655
274 N. I STREET
SAN BERNARDINO, CA.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSSEY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 25, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow (Hot) Cold Warm Temp. Range 100°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

1 - LOAD OF 12-30" DIP.

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED

Work Performed BOTH 12" PVC AND 30" DIP IN WEST DIRECTION ON W. VIRGINIA STREET. STOPPED DIP PLACEMENT AT STATION NO. 69+19.

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY OF S.B. PUBLIC WORKS
LOUIS TORBITT SBMWD
BRIAN MORRIS URS SIGNET

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 71+18, 70+46, 69+94 AND 69+36.

Time _____ Inspector NICK REYZEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 26, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 98°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

1-LOAD OF 12-30" DIP

REPORT (including discussions with contractors) CONTINUED TO EXCAVATE AND
Work Performed INSTALL ECTH 12" PVC AND 30" DIP ON
W. VIRGINIA STREET IN DOWN STATION DIRECTION.
ENDED DIP AND PVC PIPELINE PLACEMENT AT
Inspection/tests Performed STATION NO. 68+99.

Meetings: ONSITE WITH RUSSELL SMITH TO DISCUSS SOME HOME OWNER COMPLAINS ON OIL STAINS ON CONCRETE SIDEWALKS AND GRASS REPAIRS BETWEEN CURB AND SIDEWALK ON SOUTH SIDE OF W. VIRGINIA STREET.

Visitors:
RUSSELL SMITH SR MNO
BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered EL-CO HAD TWO MAN CREW PRESSURE WASH THE DRIVEWAY ENTERANCE AND SIDEWALKS, TO REMOVE OIL STAINS FROM HEAVY EQUIPMENT.

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 68+82, 68+27, 67+87, 67+15.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT 27, 2002

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start _____

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold (Warm) Temp. Range 90°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED ASPHALT GRINDING OF

Work Performed DIP TRENCH AREA AT STATION NO. 64+00. EXCAVATED AND INSTALLED BOTH 12" PVC AND 30" DIP ON W. VIRGINIA STREET. BACKFILLED AND

Inspection/tests Performed COMPACTED ALL PIPE TRENCH. ENDED PIPE PLACEMENT AT STATION NO. 65+16. EL-CO CLEANED STREETS FOR WEEKEND.

Meetings: MET WITH JOHN WILES AT EL-CO'S OFFICE TO REVIEW MONTHY PAY ESTAMATE ON THE PERCENTAGE OF WORK COMPLETED AS OF DAY ENDING ON SEPT. 26, 2003.

Visitors:

BRAIN MORRIS - URS SIGNET.

Changed Conditions/Delays/Conflicts Encountered

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 66+60, 66+03 AND 65+50

Time _____ Inspector NICK REYLER

Mileage _____

WATER DISTRICT SENT OUT A STREET SWEEPER TO HELP EL-CO CLEAN UP W. VIRGINIA STREET, N. BLACKSTONE AVENUE AND PART OF W. 14TH STREET.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date SEPT. 30, 2002

Time Start Work 7:30 AM Time Stop Work 4:45 PM Date Start _____

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 7.50

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) END OF TRENCH PAVEMENT GRINDING

Work Performed TO STATION NO. 61+41. EXCAVATED AND INSTALLED BOTH 12" PVC AND 30" DIP AS PER PLAN ON W. VIRGINIA STREET HEADING IN WEST DIRECTION.

Inspection/tests Performed _____

Meetings: WITH JOHN WILES AT EL-CO'S OFFICE TO DISCUSS THE COST IMPACT ON MOVING PIPE CONSTRUCTION OPERATION OVER TO H STREET TO INSTALL DIP AS PLAN SHEET NO. 19B AND 19C.

Visitors: LOUIS TORBITT SBMWD.
BOB NAGY CITY OF S.B. PUBLIC WORKS
RUSSELL SMITH, SBMWD
CITY S.B. SEWER DEPT. CREW.

Changed Conditions/Delays/Conflicts Encountered SEWER DEPT CREW OPENED UP BOTH SEWER MANHOLES EAST AND WEST OF PIPELINE CONSTRUCTION AREA AND CLEANED THE SEWERMAIN ON W. VIRGINIA STREET. HAD BACKFLOW PROBLEMS WITH

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 64+95, 64+39 AND 63+99.

Time _____ Inspector NICK REYLEK

Mileage _____

ONE SEWER LATERAL REPAIR AT STATION NO. 64+39.