URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCO PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KINTLEY Date APRIL 1, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 60's

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed SURVEY CREW WORKING ON THE TIE-IN LOCATIONS AT 9TH STREET AND W. 10TH STREET. ALSO THE STAKING OF ENCANTO PARK. FORMING UP SIDEWALKS AND STREET CROSS GUTTERS FOR CONCRETE POUR ON N. FERRIS STREET AND W. BASELINE STREET.

Inspection/tests Performed

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor E2-CD

Crew: _____ Foreman TROY KIRTLEY Date APRIL 2, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 60's

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STARTED TO FINE GRADE THE SURFACE Work Performed OF STORAGE YARDS AFTER ALL CONSTRUCTION DEBRIS WAS REMOVED. POURED AND FINISHED SIDEWALKS AND STREET CROSSGUTTERS WITH CONCRETE ON Inspection/tests Performed N. PERRIS STREET AND W. BASELINE STREET.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KINTLEY Date APRIL 3, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed WORKING ON CLEAN UP OF ALL STREETS ALONG DIP ROUTE. FINAL CLEAN UP OF STORAGE YARDS ON N. I STREET FINE GRADING THE SURFACE OF ALL STORAGE YARDS.

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL · CO

Crew: _____ Foreman TROY KIRTLEY Date APRIL 4, 2003

Time Start Work 7',30 Time Stop Work 4',00 Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 71°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME.

Equipment SAME.	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed STARTED TO SET UP STORAGE YARD AT THE CENTRAL AREA OF ENCANTO PARK. STARTED MOVING HEAVY EQUIPMENT OVER TO ENKANTO PARK. PAINTING ABOVE GROUND AIR-VAC ASSEMBLIES ALONG DIP ROUTE.

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 5 Foreman TROY KIRTLEY Date APRIL 7, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 85°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET

Equipment 2 - BACKHOES	Materials Delivered (Quantity and Supplier)
1 - DUMP TRUCK	PIPE DELIVERY AT ENCANTO PARK
1 - STREET BROOM SWEEPER	

REPORT (including discussions with contractors)
Work Performed EXCAVATED AND EXPOSED THE EXISTING 36" DIP LINE (AS PER PLAN) IN W. 10TH STREET AT ENCANTO PARK. TRAFFIC PLATES WERE USED TO COVER THE EXCAVATION FOR FUTURE WORK.

~~Inspection/tests Performed~~

Meetings: JOE PEDROZA WITH SBMWD MET ON JOBSITE TO SCHEDULE THE SHUT DOWN OF THE EXISTING 36" WATERMAIN FOR THE NEW 24" DIP TIE-IN.

Visitors: JOE PEDROZA WITH SBMWD.
BOONAGY CITY S.B. PUBLIC WORKS
SBMWD FIELD CREW - TO SHUT DOWN 36" VALVES.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO HAD 2 MAN CREW WORK FROM 4 PM TO 12 AM, DEWATERING THE SECTION OF 36 DIP FOR 24" DIP TIE-IN.

~~Time~~ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL CO

Crew: LD Foreman TROY KIRTLEY Date APRIL 8, 2002

Time Start Work 7:30 AM Time Stop Work 5:30 PM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 80°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET.

Equipment 1 - EXCAVATOR
2 - BACK HOES
1 - STREET BROOM SWEEPER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed CROSSING W. 10TH STREET TO ENCANTO PARK. CUT EXISTING 36" DIP, REMOVED SECTION OF PIPE AND INSTALLED 36"X24" TEE WITH TWO - 36" FLG X M.J. BUTTERFLY VALVES AT BOTH ENDS OF TEE AND ONE - 24" FLG X M.J. VALVE (BUTTERFLY) AT STATION NO. 10+00 APPROX. LOCATED IN W. 10TH STREET.

~~Inspection/tests~~ ~~Performed~~

Meetings: _____

Visitors: HARBOR CONCRETE CUTTING
BOB MAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman TROY KIRTLEY Date APRIL 9, 2003

Time Start Work 7:30 Time Stop Work 4:00 PM Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 87°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET AND PARK AREA.

Equipment	Materials Delivered (Quantity and Supplier)
1 - WATER TRUCK	
1 - DUMP TRUCK	
2 - BACKHOES	
1 - STREET BROOM SWEEPER	

REPORT (including discussions with contractors)

Work Performed EXCAVATED AND INSTALLED 24" DIP FROM STATION NO. 10+05 LOCATED AT W. 10TH STREET AND STOPPED 24" DIP PLACEMENT AT STATION NO. 10+80 IN ENCANTO PARK IN SOUTH DIRECTION.

Inspection/tests Performed INSTALLED 2" BLOW OFF PIPELINE BEHIND CURB + GUTTER ON W. 10TH STREET APPROX. STATION NO. 10+39

PERFORMED COMPACTION TESTS ON TRENCH BACKFILL MATERIAL.

~~Meetings:~~

Visitors: BOB NAGY - CITY S.B. PUBLIC WORKS
JOE PEDROZA WITH SBMWD.

Changed Conditions/Delays/Conflicts Encountered

Remarks: SBMWD CREW LOADED THE NEW 36" TEE AND EXISTING 36" DIP IN W. 10TH STREET WITH WATER AND FLUSHED THE LINE AT THE CORNER OF L STREET AND W. 10TH STREET.

~~Time~~ Inspector NICK REYLEK

~~Mileage~~

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: LD Foreman TROY KIETLEY Date APRIL 10, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 83°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

PARK AREA.

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED	

REPORT (including discussions with contractors) GRINDING OF EXISTING ASPHALT PAVEMENT TO STATION NO. 16+31. CONTINUED TO EXCAVATE AND INSTALL 24" DIP IN ENCANTO PARK. END OF DIP PLACEMENT AT STATION NO. 12+40

Work Performed

(Inspection/Tests Performed) PERFORMED COMPACTION TESTS ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: 8" SEWER MAIN REPAIR AT STATION NO. 11+02 CONTRACTOR MAKING REPAIRS TO LANDSCAPE WATERING PIPELINE SYSTEM.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman TROY KIRTLEY Date APRIL 11, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 78°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

PARK AREA.

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 24"

Work Performed DIP IN ENCANTO PARK. STOPPED 24" DIP PLACEMENT AT STATION NO. 13+90. ALSO INSTALLED TWO M.J. 45° BENDS AT STATION NO. 13+46 AND STATION NO. 13+81.

Inspection (tests) Performed

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: 8" SEWERMAIN REPAIR AT STATION NO. 12+885

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLOW PIPELINE Contract No. _____ Contractor EL-CO

Crew: 4 Foreman TROY KIRTLEY Date APRIL 14, 2003

Time Start Work _____ Time Stop Work _____ Date Start _____

Date S S (M) T W Th F Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range 64°

Site Condition: Clear Muddy Dusty (Other) From _____ To _____

WET

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) RAIN TODAY NO WORK AT Work Performed ENCANTO PARK.

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered CONTRACTOR COULD NOT START WORK TODAY DUE TO THE HEAVY EQUIPMENT VANDALIZED OVER THE PAST WEEKEND.

Remarks: RAIN STARTED FALLING AT 8:30 AM AND CONTINUED ALL DAY.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL CO

Crew: 5 Foreman TROY KIRTLEY Date APRIL 15, 2003

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 65°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

PARK AREA. PAVED AREA.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed INSTALLED 24" BLIND FLANGES AT STATION NO. 14+00. EXCAVATED AND INSTALLED 24" DIP AT ENCANTO PARK FROM STATION NO. 14+24 TO STATION NO. 16+10.

Inspection/tests Performed

PERFORMED COMPACTION TESTS ON TRENCH BACKFILL MATERIAL.

Meetings: MET WITH MIKE FROM SBVMWD AND TROY WITH EL CO ON JOBSITE, DISCUSSED THE SCHEDULE FOR TIE-IN TO THE 48" STEEL LINE. WEDS. LOCATE EXISTING 48" STEEL TEE AND SHUTDOWN 48" WATERMAIN, THURS INSTALL 24" VALVE AND 24" DIP IN STREET.

Visitors: MIKE ESQWER WITH SBVMWD

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector NICK REYLEK

Mileage _____

SBVMWD
STEVE BOROUGHS
909 387 9237
MIKE ESQWER
909 387-9253
CELL NO. 909 226-1436.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman TROY KIETLEY Date APRIL 16, 2003

Time Start Work 7:30 AM Time Stop Work 4:00 pm Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

PARK AREA IN PAVED AREA.
CITY SURFACE PAVED STREETS

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors) EXCAVATED POT HOLE AT APPROX.
Work Performed STATION NO. 17+28 AND LOCATED 48" X 24" STEEL TEE LOCATED IN W. 9TH STREET. CONTRACTOR ALSO REPLACED CONCRETE SIDEWALKS AND CONCRETE RAMP
~~Inspection/tests~~ AND DRIVEWAY AT NORTH END OF ENGLAND TO PARK,
~~Performed~~ OVER DIP TRENCH LINE AT STATION NO. 11+10 AND STATION NO. 11+40.

Meetings: MET WITH MIKE FROM SBVMWD AND TROY WITH EL-CO ON JOBSITE, OBSERVED THE TOP OF THE 48" TEE AND STEEL PIPELINE. DISCUSSED WITH MIKE THE METHOD EL-CO WOULD INSTALL 24" VALVE AND DIP. AT THIS TIME AND POINT

Visitors: MIKE ESQWER WITH SBVMWD
GEORGE LEPINS WITH HOT TAPS LTD.

~~Changed Conditions/Delays/Conflicts Encountered~~ MIKE COULD NOT SHUT DOWN THE 48" STEEL WATER LINE TO DRAIN THE WATER OUT OF THE WATERMAIN WITHOUT INSTALLING AIR-VAC AT THE HIGH OR NEAR TOP OF THE 48" STEEL TEE.

Remarks: MIKE WITH SBVMWD HAS GIVEN THE O.K. TO TROY WITH EL-CO TO HOT TAP THE 48" STEEL LINE AND INSTALL AIR-VAC CONNECTION, TO CONTINUE WITH
~~Time~~ THE 24" TIE-IN WITH DIP. Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman TROY KIRTLEY Date APRIL 17, 2003

Time Start Work 7:30 AM Time Stop Work 5:30 PM Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 65°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY SURFACE PAVED STREETS.

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED	

REPORT (including discussions with contractors)
Work Performed INSTALLED 24" FLG BUTTERFLY VALVE AND 24" DIP AT STATION NO. 17+28 TO STATION NO. 17+06 ON W. 9TH STREET, CONTRACTOR INSTALLED 2" COPPER PIPE WITH SADDLE ON TOP OF 24" DIP FOR
Inspection/tests Performed AIR VENTING AND WATER SAMPLING FOR TESTING DIP AT LATER DATE LOCATED AT STATION NO. 17+14.

PERFORMED COMPACTION TESTING ON TRENCH BACKFILL MATERIAL...

Meetings: _____

Visitors: MIKE ESQWER WITH SBVMWD
SBVMWD - FIELD CREW TO OPERATE LINE VALVES ON 48" STEEL WATER LINE,
BOB NAGY - CITY OF S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO ALSO INSTALLED A 4" STEEL FLG 90° BEND, A 4" GATE VALVE FOR SBVMWD ON THEIR 48" STEEL TEE

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman TROY KIRTLEY Date APRIL 18, 2003

Time Start Work 7:30 Am. Time Stop Work 5:00 pm Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY SURFACE STREETS AND PARKING AREA.

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors)

Work Performed EXCAVATED AND INSTALLED 24" D.I.P. FROM W. 9TH STREET, CROSSING STREET INTO ENCANTO PARK IN NORTH DIRECTION. END OF D.I.P. PLACEMENT AT STATION NO. 16+28. ALSO INSTALLED

~~Inspection/tests Performed~~ TWO - 24" M.J. 45° BENDS AT STATION NO. 16+84 AND STATION NO. 16+28.

PERFORMED COMPACTION TESTS ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: MIKE ESQUER WITH SBVMWD
BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO WAS CALLED BY SBVMD AND CITY OF S.B. WITH CONCERN ABOUT THE PLUGED SEWER LATERAL LOCATED AT PRINT SHOP ON W. BASELINE STREET.

~~Time~~ ~~Mileage~~ Inspector NICK REYLEK

EL-CO SENT A PLUMBER OUT TO THE PRINT SHOP TO LOCATED THE PLUG IN THE SEWER LATERAL, AND FOUND THE PLUG AT THE CURB LINE OF W. BASELINE STREET. EL-CO SUPPLIED PRINTSHOP WITH PORTOTA JOHN. MADE RECOMENDATIONS TO SHOP OWNER TO ROTOR-ROOTER LINE TO SEWER MAIN SO THE PROBLEM COULD ALSO BE HANDLED BY THE CITY OF S.B. SEWER DEPT.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman _____ Date APRIL 21, 2003

Time Start Work 7:30 AM Time Stop Work 4:00PM Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

ENCANTO PARK, BACK PARKING AREA

Equipment SAME.	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed DIP LOCATED AT THE PARKING BEHIND ENCANTO PARK. INSTALLED 24" M.J. SLEEVE AT STATION NO. 16+21 FOR FINAL TIE-IN. ALSO INSTALLED 24" M.J. CAP WITH 2" BLOW OFF RISER AT STATION NO. 14+24.

Inspection/tests Performed PERFORMED COMPACTION TESTING ON TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSSLOW PIPELINE Contract No. _____ Contractor EL-CO

Crew: L Foreman _____ Date APRIL 22, 2003

Time Start Work 7:30 AM Time Stop Work 6:00 PM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STARTED LOADING 24" DIP WITH
Work Performed WATER FOR PRESSURETESTING AT ENCANTO PARK.
CREW WORKING ON LANDSCAPE AT THE NORTH SIDE OF
ENCANTO PARK. EL-CO INSTALLING THE REST OF
Inspection/tests Performed THE AIR-VAC ASSEMBLY FOR SBVMWD
ON W. 9TH STREET.

Meetings: MET WITH MIKE WOLF CITY S.B. PUBLIC WORKS
LYNN MERRILL, DIRECTOR OF PUBLIC SERVICES CITY S.B.
ELI SAGHAB PUBLIC SERVICES CITY OF S.B.
XAVIER LEON CITY S.B., MARK ANDERSON RISK
~~Visitors:~~ MANAGEMENT CITY S.B. AND JOHN WILES EL-CO.
IN FRONT OF RIM PRESS PRINTING, LOCATED AT
915 W. BASELINE STREET TO DISCUSS THE
PROBLEM WITH 8" SEWERMAIN BACKING UP AT THE
~~Changed Conditions/Delays/Conflicts Encountered~~ ABOVE LOCATION. THE CITY WANTS THE
8" ABANDON SEWERMAIN TO BE CONNECTED BACK
TO THE EXISTING SEWER MANHOLE LOCATED OUT
IN THE INTERSECTION OF W. BASELINE STREET AND
~~Remarks:~~ N. PERRIS STREET, AS SOON AS POSSIBLE.
DISCUSSED WITH JOHN WILES THE SCHEDULING AND
MAN POWER TO PERFORM
~~Time~~ SEWERMAIN TIE-IN. Inspector NICK REYLEK
~~Mileage~~ CALLED MAH DWYER URS, TO LET HIM KNOW
OF THE PROBLEM AND TO LET HIM KNOW THE
FIELD PLAN TO FIX THE SEWERMAIN PROBLEM.
EL-CO EXCAVATED AND INSTALLED 4" "Y" TEE IN THE
EXISTING SEWER LATERAL IN FRONT OF PRINTING SHOP.
CITY OF S.B. SEWER VACUUM ON SITE TO CLEAN OUT
THE SEWER LATERAL.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman TROY KIRTLEY Date APRIL 23, 2003

Time Start Work 7:30 AM Time Stop Work 5:00 PM. Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY STREET

Equipment 2 - BACKHOES

1 - DUMP TRUCK 1 - COMPRESSOR WITH JACK HAMMER

1 - WATER TRUCK 1 - TRAFFIC CONTROL AND SIGN BOARDS.

1 - STREET BROOM SWEEPER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EXCAVATED THE 20" DIP TRENCH AT STATION NO. 123+51 LOCATED ON W. BASELINE STREET, DRAINED AND CUT THE 20" DIP AT THE SEWER MAIN ABANDON CONNECTION AT THE MANHOLE.

~~Inspection/tests Performed~~ 20" DIP WAS REMOVED FROM TRENCH AND 8" CONCRETE SEWER CAPS, 8" CLAY "Y" TEE INSTALLED AND 8" CLAY PIPE PLACED AND TIE-IN FROM THE

~~Meetings:~~ ABANDON SEWER MAIN TO THE EXISTING SEWER MANHOLE. S.B. SEWER VACUUM TRUCK USED TO HELP KEEP PIPE TRENCH CLEAR AND CLEAN 8" ABANDON SEWER MAIN.

Visitors: JOHN VAN HAVERMAAT CITY S.B. SEWER DEPT. CITY S.B. SEWER DEPT CREW, AND VACUUM TRUCK LYNN MERRILL DIRECTOR OF PUBLIC SERVICES CITY OF S.B. XAVIER LEON CITY OF S.B.

Changed Conditions/Delays/Conflicts Encountered BOB NAGY CITY S.B. PUBLIC WORKS

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman TROY KIRTLEY Date APRIL 24, 2003

Time Start Work 7:30 AM Time Stop Work 5:00 PM Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 730

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed INSTALLED 20" DIP OVER THE NEW 8" SEWER MAIN TIE-IN AT STATION NO. 123+51 LOCATED W. BASELINE STREET INTERSECTION WITH N. PERRIS STREET. INSTALLED 4 - M.J. 20" 45° BENDS AND SADDLE FOR 2" COPPER PIPE FOR AIR-VAC ASSEMBLY AT STATION NO. 123+51. EL-CO GROUTED THE 8" CLAY PIPE, AROUND PIPE INSIDE THE EXISTING SEWER MANHOLE. BACKFILL DIP TRENCH WITH BASE MATERIAL.

Inspection/tests Performed

~~Meetings:~~

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman TROY KIRTLEY Date APRIL 25, 2003

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 69°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) COMPLETED INSTALLING AIR-VAC

Work Performed ASSEMBLY AT STATION NO. 123+51 TO BEHIND CURB ON NORTH SIDE OF W. BASELINE STREET. INSTALLED ASPHALT BASE COARSE IN

Inspection/tests Performed TRENCH LINE AT SEWERMAIN REPAIR ON W. BASELINE STREET.

COMPACTION TESTS PERFORMED ON BASE MATERIAL.

Meetings: _____

Visitors: MIKE WOLF CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: 20" DIP LINE WAS RELOADED WITH WATER AT N. PERRIS STREET AND HOME STREET FOR PRESSURE TEST.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date APRIL 28, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 1-BACKHOE.	Materials Delivered (Quantity and Supplier)
1 - WATER TRUCK	
1 - DUMP TRUCK	
1 - STREET BROOM SWEEPER	

REPORT (including discussions with contractors) WORKING ON RESTORING ENCANTO

Work Performed PARK TO ORIGINAL CONDITION. CONTINUING TO CLEAN UP JOBSITE.

Inspection/tests Performed EL-CO PERFORMED PRESSURE TEST ON 24" DIP AT ENCANTO PARK FROM 10TH STREET TO 9TH STREET. 2 HOUR @ 150 PSI. PRESSURE TEST.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date APRIL 29, 200X3

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 71°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUED WORK ON RESTORING
Work Performed ENCANTO PARK TO ORIGINAL CONDITION.
CONTINUING TO CLEAN UP JOBSITE.

Inspection/tests
Performed EL-CO PREFORMED PRESSURE TEST ON 20" DIP ON N. PERRIS STREET, W. BASELINE, ORANGE HARRIS, 11TH AND N.I. STREET 2 HOUR AT 150 PSI.

~~Meetings~~: PRESSURE TEST PASSED.

Visitors: _____

Changed Conditions/Delays/Conflicts
Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSTANG PIPELINE Contract No. _____ Contractor EL CO

Crew: 5 Foreman AL RAMIREZ Date APRIL 30, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CLEAR CITY STREETS

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed INSTALLED PERMANENT ROAD BASE AND ASPHALT BASE COARSE ON W. 10TH STREET FROM STATION NO. 10+00 TO STATION NO. 10+35.

Inspection/tests Performed COMPACTION TESTS PERFORMED ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____