AAA: 3
DAVIS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 2 Foreman JOHN WILES Date DECEMBER 9, 2004
Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 69°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME
1-613 C CAT SCRAPER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO REMOVED OLD TREE STUMPS FROM DRIVEWAY SUBGRADE WITH BACKHOE. EL-CO EXCAVATED AND BACKFILLED, COMPACTED IN PLACE THE ELECTRICAL PULL BOXES ALONG THE EASTSIDE OF JOBSITE AT 19TH STREET PLANT.

Meetings:

Visitors: JERRY TONN - SBMWD
SUBS: AAA PAVING - CONTINUING TO FINE GRADE THE EXPANSION AREA OF JOBSITE, ALSO CONTINUED TO CUT THE DRIVEWAY SUBGRADE FOR PAVEMENT SECTION AT 19TH STREET PLANT.
DAVIS - WORKING ON ELECTRICAL CONDUITS FOR SITE LIGHTING AND WROUGHT IRON GATE MOTORS. ALSO SET PULL BOXES ON EASTSIDE OF NORTH EXPANSION AREA AT 19TH STREET PLANT.

Time
Mileage

Inspector NICK REYLEK

AAA; 4
DAVIS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: DECEMBER 10, 2004
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 770
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: 1 - WATER TRUCK	Materials Delivered (Quantity and Supplier)
1-410 JOHNDEERE BACKHOE	
1-545D FORD SKIP LOADER	1-613C CAT SCRAPER
1-140G CAT MOTOR GRADER	1-CS 433B SINGLE VIBRATORY STEEL DRUM ROLLER

REPORT (including discussions with contractors)

Work Performed: EL-CO INSTALLED THE CHLORIME INJECTOR UNIT IN THE CHLORINE INJECTION VAULT FOR THE EFFLUENT DIPLIME AT STATION NO. 2+84 APPROX. EL-CO ALSO REMOVED OLD TREE STUMPS FROM THE DRIVEWAY

Inspection/tests Performed: SUBGRADE AT 19TH STREET PLANT.

Meetings:

Visitors:
SUBS; AAA PAVING - CONTINUING TO CUT DRIVEWAY SUBGRADE WITH THE ABOVE EQUIPMENT AND FINE GRADE 19TH STREET PLANT EXPANSION AREA.
[redacted] DAVIS - CONTINUING TO WORK ON ABOVE GROUND ELECTRICAL AT ENCANTO PARK BOOSTER PUMP STATION AND SITE LIGHTING AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector: NICK REYLEK

AAA ; 3

DAVIS ; 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 2 Foreman JOHN WILES Date DECEMBER 13, 2004

Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 79°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

AAA PAVING USED WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment	Materials Delivered (Quantity and Supplier)
1 - WATER TRUCK	
1-410 JOHN DEERE BACKHOE	CMB MATERIALS
1-545D FORD SKID LOADER	1-613C CAT SCRAPER
1-140G CAT MOTOR GRADER	1-CS-433B SINGLE VIBRATORY STEEL DRUM ROLLER.

REPORT (including discussions with contractors) EL-CO CONTINUING WITH ADDITIONAL Work Performed GRADING WORK ALONG THE SOUND WALL FENCE IN THE BACKYARDS OF THE HOMES ALONG THE FENCE LINE LOCATED ON THE NORTHSIDE OF 20TH STREET.

[redacted] EL-CO EXCAVATED AND INSTALLED THE LAND SCAPE IRRIGATION PIPELINE SLEEVE CROSSING THE DRIVEWAY AROUND THE FILTER VESSELS.

[redacted] EL-CO SAW CUTTING THE EXISTING ASPHALT PAVEMENT BACK APPROX. 27' TO THE SOUTH TO BLEND THE NEW DRIVEWAY FINISH GRADE WITH THE EXISTING GRADE IN THE SERVICE YARD DRIVEWAY AT 19TH STREET PLANT.

Visitors:

SUBS; AAA PAVING - COMPLETED THE GRADING ON THE DRIVEWAY SUBGRADE AND STARTED TO PLACED THE BASE MATERIAL ON DRIVEWAY SUBGRADE [redacted] AT 19TH STREET PLANT.

DAVIS - STARTED TO PULL WIRE THROUGH ELECTRICAL CONDUITS AT LIGHTING CONTROL PANEL TP-1 TO FILTER VESSEL LIGHTING AT 19TH STREET PLANT.

Remarks:

Time

Mileage

Inspector NICK REYZEK

AAA: 3
DAVIS: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 2 Foreman JOHN WILES Date DECEMBER 14, 2004
Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 74°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

AAA PAVING USED WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)
CMB MATERIAL.

REPORT (including discussions with contractors)
Work Performed EL-CO STARTED WELDING THE 1" NOZZLES ON THE INFLUENT STEEL FEEDER PIPELINE TO EACH PAIR OF FILTER VESSELS ON BOTH EAST AND WEST ROWS. EL-CO STARTED PAINTING PRIMER COAT ON THE 16" ABOVEGROUND PIPELINES AT 19TH STREET PLANT.

Meetings:

Visitors:
SUBS: AAA PAVING - CONTINUED TO PLACE AND GRADE THE BASE MATERIAL SECTION IN DRIVE-WAY AREAS AT 19TH STREET PLANT.
DAVIS - WORKING ON ABOVE-GROUND ELECTRICAL CONDUITS ON THE FILTER VESSELS AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector NICK REYLEK

AAA: 3

DAVIS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 2 Foreman JOHN WILES Date DECEMBER 15 2002

Time Start Work 6:30 PM Time Stop Work 4:30 pm Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 76°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO COMPLETED WELDING THE 1" NOZZLES ON THE INFLUENT STEEL FEEDER PIPELINE TO EACH PAIR OF FILTER VESSELS ON BOTH EAST AND WEST FILTER VESSEL TRAINS. EL-CO CONTINUED THE WELDING OF CONDUIT BRACES ON BOOSTER PUMP NO. 5 DISCHARGE HEADER AT FITH STREET PLANT, EL-CO WORKED ALSO ON GENERAL SITE CLEAN UP.

AND WELDED SAMPLE PORT ON 20" STEEL ANTI-SIPHON LOOP PIPE AT STATION NO. 1+20

Inspection/tests Performed

Meetings: BI-WEEKLY CONSTRUCTION MEETING ONSITE, OBSERVED AND REVIEWED JOBSITE CONDITIONS, SCHEDULE AND WORK COMPLETED TO DATE.

Visitors: MATT DWYER - URS, KIM HOANG - US EPA, DWAYNE DEUTSCHER - URS, JACKIE LANE - US EPA, KIT VELDMAN - URS, BOB KEMMERLE - E2, JOHN WILES, [redacted], BILL BRYDEN - SBMWD, LANA KENNERLY - SBMWD, MIK LOWE - SBMWD, TERRY TONN - SBMWD.

SUBS: AAA PAVING - COMPLETED FINE GRADING THE [redacted] CMB PAVED IN THE DRIVEWAY AREAS AT 19TH STREET EXPANSION AREA.

DAVIS - WORKING ON ABOVEGROUND ELECTRICAL CONDUITS [redacted] ON THE FILTER VESSELS AT 19TH STREET PLANT.

Inspector NICK REYLEK

HAD MEETING ONSITE TO REVIEW AND DISCUSS THE SEQUENCE OF OPERATIONS AND NEEDED EQUIPMENT TO COMPLETE THE CONSTRUCTION OF PROJECT. Jim - ATSI

MATT DWYER - URS, COREY EVANS - EL-CO
KIT VELDMAN - URS, MIKE LOWE - SBMWD
BOB KEMMERLE - E2, DENNY DOLE - DAVIS ELECTRIC
JOHN WILES - EL-CO, PAUL JOHNSON - ATSI

DAVIS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 2 Foreman JOHN WILES Date DECEMBER 16, 2003 4

Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors)
Work Performed EL-CO WORKING ON CLEAN UP INSIDE THE CHLORIME INJECTION VAULT, PRESSURE SUSTAINING VALVE VAULT AND THE BY-PASS VAULT AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: TERRY TONN - SBMWD

SUBS: DAVIS. - WORKED ON EDISON GROUNDING CABLE AT ENCANTO PARK BOOSTER PUMP STATION. AND CONTINUED WORK ON ABOVEGROUND ELECTRICAL CONDUITS ON THE FILTER VESSELS AT 19TH STREET PLANT.

Remarks:

Time

Mileage

Inspector NICK REYLEK

DAVIS, 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 2 Foreman JOHN WILES Date DECEMBER 17, 2004

Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUING TO CLEAN UP JOBSITE AND CONTINUING TO PAINT PRIMER COAT ON BOOSTER PUMP NO.5 DISCHARGE STEEL PIPING AND THE ABOVEGROUND TIE IN PIPING TO THE FILTER VESSEL HEADER PIPELINES AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors:

SUBS: DAVIS - CONTINUED WORK ON ABOVEGROUND ELECTRICAL CONDUITS ON THE FILTER VESSELS AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

DAVID OLIS : 12

URS CORPORATION

INSPECTORS DAILY REPORT

Project 9TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 3 Foreman JOHN WILES Date DECEMBER 20, 2003 4

Time Start Work 7:00 AM Time Stop Work ~~3:30 PM~~ 5:30 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE

Equipment	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	
1-410 JOHN DEERE BACKHOE	24-SS SAMPLE BASIN
1-3500 DITCH WITCH TRENCHER	24-SS MANIFOLD SAMPLE BASIN.

REPORT (including discussions with contractors) Work Performed: EL-CO STARTED TO INSTALL SAMPLE SINKS ON THE CARBON FILTER VESSELS AT 9TH STREET PLANT.

Inspection/tests Performed: CALIFORNIA WEED CONTROL INDUSTRIAL CO. APPLY WEED CONTROL SOIL STERILENT ON THE CMB IN THE DRIVEWAY AND BETWEEN VESSEL PADS IN THE 9TH STREET TREATMENT PLANT EXPANSION AREA.

Meetings:

Visitors: HECTOR FROM AUTOMATED GATES ON SITE TO TAKE MEASUREMENTS SUBS: LANDSCAPE - STARTED TO EXCAVATE AND TRENCH ALONG THE PROPERTY SOUND WALLS TO INSTALL LANDSCAPE IRRIGATION PVC PIPELINES AT THE 9TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time

Mileage

Inspector NICK REYLEK

AAA: 8
DAVID OLLIS: 12

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date DECEMBER 21, 2004
Time Start Work 7:00 AM Time Stop Work 5:00 PM Date Start MARCH 1, 2004
Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 71°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

1 - TEREX CEDARAPIDS ASPHALT PAVING MACHINE
1 - CB-534C CAT VIBRATORY STEEL DUAL DRUM ROLLER

Equipment	Materials Delivered (Quantity and Supplier)
1-262 CAT LOADER	
1-545 D FORD SKIP LOADER	639 TONS APPROX. OF ASPHALT
DUMP TRUCKS	CONCRETE PAVEMENT.
1-CB-434C CAT VIBRATORY	STEEL DUAL DRUM ROLLER

REPORT (including discussions with contractors)
Work Performed: EL-CO COMPLETED THE REPAIR OF BACKYARD FENCES BETWEEN HOME OWNERS ON THE NORTH SIDE OF 20TH STREET ALONG THE SOUTH PROPERTY LINE AT THE 19TH STREET PLANT.

Problems: EL-CO ALSO REMOVED THE EXISTING SLAG ALONG THE WEST PROPERTY LINE FENCE FOR EXCAVATION TO INSTALL LANDSCAPE IRRIGATION PVC PIPING AT THE 19TH STREET PLANT.

Visitors: TERRY TONN - SBMWD

Subs: AAA PAVING - COMPLETED THE PLACEMENT OF ASPHALT PAVEMENT IN THE NEW EXPANSION AREA OF THE 19TH STREET PLANT BETWEEN FILTER VESSELS AND DRIVEWAYS.

OLLIS - CONTINUED TO TRENCH AND INSTALL LANDSCAPE IRRIGATION PVC PIPING ALONG THE WOODCRETE SOUND WALL AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector NICK REYLEK

OLLIS: 12
DAVIS: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 2 Foreman JOHN WILES Date DECEMBER 22, 2003 4
Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 66°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____
EL-CO USED A WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME
1-3500 DITCH WITCH TRENCHER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO CONTINUED TO INSTALL
Work Performed SAMPLE SINKS ON THE CARBON FILTER VESSELS ON BOTH EAST AND WEST ROWS OF VESSELS AT 19TH STREET PLANT.
Inspection/tests Performed

Meetings:

Visitors:
SUBS: DAVIS - CONTINUED TO WORK ON ABOVE - GROUND ELECTRICAL CONDUITS ON THE FILTER VESSELS AT 19TH STREET PLANT.
[redacted]
OLLIS - CONTINUED WORKING ON THE LANDSCAPE IRRIGATION SYSTEM. ALSO STARTED PLANTING TREES AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector NICK REYLEK

OLLIS: 12
DAVIS: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 4 Foreman JOHN WILES Date DECEMBER 23, 2003 4
Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004
Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 63°
Site Condition: (Clear) Muddy (Dusty) (Other) From _____ To _____

WINDY - EL-CO USED WATERTRUCKS TO CONTROL DUST ON JOBSITE.

Equipment SAME
1-3500 DITCH WITCH TRENCHER
2-WATER TRUCKS.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO CONTINUED TO INSTALL SAMPLE SINKS ON THE CARBON FILTER VESSELS ON BOTH EAST AND WEST ROWS OF VESSELS. EL-CO LIFTED THE MAN HOLE COVERS AND RINGS [redacted] TO FINISH IN THE PAVED AREAS ON THE SPENT BACKWASH SYSTEM AT 19TH STREET PLANT.

Meetings: _____

Visitors: _____

SUBS: OLLIS - CONTINUED INSTALLING LANDSCAPE IRRIGATION SYSTEM AND CONTINUED TO PLANT TREES AROUND FILTER VESSELS AND SCRUBS ALONG [redacted] THE WOODCRETE SOUND WALL AT 19TH STREET PLANT.
DAVIS - CONTINUED TO WORK ON ABOVE GROUND ELECTRICAL CONDUITS ON THE FILTER VESSELS AT [redacted] 19TH STREET PLANT. ALSO INSTALLED PULL ROPES BETWEEN THE EDISON TRANSFORMER VAULT AND THE METERING PANEL [redacted] AT ENCANTO PARK [redacted] BOOSTER PUMP STATION.

Inspector NICK REYLEK

DAVID OLLIS: 10

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date DECEMBER 27, 2004

Time Start Work 7:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 60-30

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
2-410 JOHN DEERE BACKHOES	

REPORT (including discussions with contractors)

Work Performed EL-CO INSTALLED BACK INTO PLACE THE 8" STEEL PIPING FOR THE FILTER VESSEL SPENT BACKWASH SYSTEM. EL-CO STARTED TO INSTALL THE 1" DRIP LINES FOR THE SAMPLE SIMS LOCATED [redacted] ON THE EAST FILTER VESSELS AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: SUBS: DAVID OLLIS LANDSCAPE - CONTINUED TO INSTALL IRRIGATION SYSTEM AND CONTINUE TO PLANT SCRUBS ALONG THE WOOD CRETE SOUND WALL AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____

Mileage _____ Inspector NICK REYLEK

DAVID ELLIS : 6

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: Contractor: EL-CO

Crew: 4 Foreman: JOHN WILES Date: DECEMBER 28 2004

Time Start Work: 7:00 AM Time Stop Work: 10 AM Date Start: MARCH 1, 2004

Date: S S M (T) W Th F Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range: 58°

Site Condition: Clear Muddy Dusty (Other) From: To:

WET

Equipment: SAME

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors)
Work Performed: EL-CO CHECKED JOBSITE FOR STORM WATER DAMAGE. EL-CO ALSO WORKED ON MARKING THE LOCATIONS FOR THE SPENT BARKWASH PIPE SUPPORTS ON THE WEST FILTER VESSEL TRAINSAT

Inspection/tests Performed: 19TH STREET PLANT. AND EAST

Meetings: MET WITH JOHN WILES - EL CO AND MIKE - AAA PAVING TO DISCUSS AND TO OBSERVE THE EXISTING ASPHALT PAVEMENT IN THE EXISTING PLANT AREA FOR COLD PLANING AND OVERLAY WITH NEW ASPHALT CAP.

Visitors: MIKE WITH AAA PAVING INC.

SUBS: DAVID ELLIS LANDSCAPE - CONTINUED TO WORK ON IRRIGATION SYSTEM, BUT STOP WORK DUE TO RAIN.

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time

Mileage

Inspector: NICK REYLER

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 9TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: DECEMBER 29, 2004

Time Start Work: 12:00 pm Time Stop Work: 4:00 pm Date Start: MARCH 1, 2004

Date: S S M T (W) Th F Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range: 59°

Site Condition: Clear (Muddy) Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO STARTED TO INSTALL ANGLE IRON PIPE SUPPORTS FOR THE 8" STEEL SPENT BACKWASH PIPING FROM [redacted] OFF THE FILTER VESSELS ON THE EAST TRAIN. EL-CO STARTED DRILLING

Inspection/tests Performed: THE CONCRETE PIPE SUPPORT PADS FOR ANCHOR BOLTS ON THE EAST SIDE OF FILTER TRAIN AT 9TH STREET PLANT. STARTED WORK LATE DUE TO RAIN.

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector: NICK REYLEK

OLLIS: 6

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date DECEMBER 30, 2004

Time Start Work 7:00 AM Time Stop Work 4:15 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 61°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUED TO INSTALL ANGLE IRON PIPE SUPPORTS FOR THE 8" STEEL SPENT BACKWASH PIPING FROM OFF THE FILTER VESSELS ON THE WEST ROW. EL-CO CONTINUED TO DRILL THE CONCRETE [redacted] PIPE SUPPORT PADS FOR ANCHOR BOLTS ON THE WEST SIDE OF THE FILTER VESSEL ROW. EL-CO INSTALLED THE MANIFOLD STAINLESS STEEL [redacted] SAMPLE BASINS ON BOTH THE EAST AND WEST FILTER VESSEL ROWS AT 19TH STREET PLANT.

Visitors:

SUBS: OLLIS - CONTINUED TO INSTALL LANDSCAPE IRRIGATION SYSTEM AND CONTINUE TO PLANT SCRUBS ALONG THE WOODCRETE SOUND WALL. ALSO STARTED TO INSTALL [redacted] THE 2"X6" TREX HEADER BOARD BOXES AROUND THE TREES AND CREEPING FIG SCRUBS AT THE 19TH STREET PLANT.

Remarks:

Time

Mileage

Inspector NICK REYLEK