DAVIS : 4
USFILTER : 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: JANUARY 31, 2005
Time Start Work: 6:30 AM Time Stop Work: 5:30 PM Date Start: MARCH 1, 2004
Date: S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 69°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: 1- WATER TRUCK.
1-410 JOHN DEERE BACKHOE

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO CONTINUING TO WORK ON CLEAN UP AND PAINTING OF PBOVE GROUND PIPING. CONTINUED TO SPREAD CMB ALONG THE WEST SOUND WALL FENCE AT 19TH STREET PLANT.

Meetings:

Visitors: TERRY TONN - SBMWD.
SUBS: DAVIS - CONTINUING TO WORK ON ABOVE GROUND ELECTRICAL AT THE GAC VESSELS AND THE 19TH STREET BOOSTER PUMP STATION.
USFILTER - CONTINUING TO WORK ON THE TOUCH UP PAINTING OF THE EXTERIOR COATING ON THE GAC VESSELS AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector: NICK REYLEK

DAVIS: 4
US FILTER: 3
US FILTER: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: FEBRUARY 1 2005
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 75°
Site Condition: (Clear) Muddy Dusty Other From: To:

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO CONTINUED TO WORK ON CLEAN UP AND PLACEMENT OF CMB ALONG THE WEST SOUND WALL FENCE AT 19TH STREET PLANT.
Inspection/tests Performed:

Meetings: MET TERRY TOWN - SBMWD AT ENCANTO PARK BOOSTER PUMP STATION TO DISCUSS THE CORRECTIONS IN THE METER CABINET BEFORE EDISON CAN MOVE ONSITE TO SUPPLY ELECTRICAL POWER.
Visitors: TERRY TOWN - SBMWD
MIKE LOWIE - SBMWD.
SUBS: DAVIS - COMPLETED SHUT DOWN AND ELECTRICAL TIE IN TO EXISTING SYSTEM FOR POWER TO BOOSTER PUMP NO. 5 AND TO REINSTALL TWO SMALL ELECTRICAL TRANSFORMERS IN THE 19TH STREET BOOSTER PUMP STATION.
US FILTER - COMPLETED THE TOUCH UP PAINTING OF THE EXTERIOR COATING ON THE GAC VESSELS AND HEADER PIPING AT 19TH STREET PLANT. STARTED THE CHLORINATION
Time: OPERATION ON THE EAST
Mileage: GAC VESSELS.
Inspector: NICK REYLEK

U.S. FILTER

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 2 Foreman JOHN NILES Date FEBRUARY 2, 2005

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO CONTINUED TO WORK ON

Work Performed THE CLEAN UP AND PLACEMENT OF CMB ALONG THE EAST SOUND WALL FENCE AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: MATT DWYER - URS

SUBS; US. FILTER - CONTINUING TO PERFORM THE CHLORINATION OPERATION ON THE GAC FILTER VESSELS LOCATED ON EAST SIDE OF JOBSITE AT 19TH STREET PLANT

Remarks:

Time

Mileage

Inspector NICK REYZEK

US. FILTER: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date FEBRUARY 3, 2005

Time Start Work 7:00 AM Time Stop Work 3:30 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO CREW NOT ONSITE

Work Performed TODAY.

Inspection/tests Performed

Meetings:

Visitors: TERRY TONN - SBMWD.

SUBS: USFILTER - CONTINUING CHLORINATION OPERATIONS OF THE GAC FILTER VESSELS, COMPLETING THE EAST SIDE AND STARTING WITH WEST FILTER VESSEL TRAIN AT 19TH STREET PLANT.

Remarks:

Time

Mileage

Inspector NICK REYLEK

USFILTER; Z

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date FEBRUARY 4, 2005

Time Start Work 7:30 AM Time Stop Work 3:00 PM Date Start MARCH 1 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO CREW NOT ONSITE TODAY.

Work Performed

Inspection/tests Performed

Meetings:

Visitors: BOB KEMMERLE - EZ
MIKE GARLAND - SBMWD

Changed Conditions/Delays/Conflicts Encountered

SUBS: US FILTER - COMPLETED THE CHLORINATION OPERATION OF THE GAC FILTER VESSELS ON THE WEST FILTER VESSEL TRAIN AT 19TH STREET PLANT.

Remarks:

Time

Mileage

Inspector NICK REYLEK

DAVIS.3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: FEBRUARY 7, 2005

Time Start Work: 6:30 AM Time Stop Work: 4:00 PM Date Start: MARCH 1, 2004

Date: S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 58°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1-410 JOHN DEERE BACKHOE	

REPORT (including discussions with contractors)

Work Performed: EL-CO COMPLETED COMPACTING THE PLACEMENT OF CMB ALONG THE EAST SOUND WALL FENCE. EL-CO CLEAN OUT STORM DRAIN BOXES AND STORM DRAIN GRATES ALONG BOTH SIDES OF FILTER VESSEL TRAINS. EL-CO HAND EXCAVATED ADDITIONAL CONDUIT TRENCH FOR GATE MOTORS AT HIGHLAND AVENUE ENTRANCE, AT 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TOMN - SBMWD

SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AND ALSO UNDERGROUND ELECTRICAL AT HIGHLAND AVE SWING GATES AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered: _____

Remarks: _____

Time: _____

Mileage: _____

Inspector: NICK REYLEK

DAVIS: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 2 Foreman JOHN WILES Date FEBRUARY 8, 2005

Time Start Work 6:30 AM Time Stop Work 4:30 pm Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 64°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO HAND EXCAVATED AND BACKFILLED AND COMPACTED ADDITIONAL ELECTRICAL CONDUIT TRENCH FOR GATE MOTORS AT HIGHLAND AVENUE ENTRANCE. EL-CO STARTED TO CLEAN OUT 36" RCP STORM DRAIN EAST LINE AND

Inspection/tests Performed SOUTH LINE ALSO COMPLETED THE GROUTING OF PIPE JOINTS ON EAST AND SOUTH LINE AT 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TOHN - SBMWD.

SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL WORK AT FILTER VESSELS AND GATE MOTORS AT HIGHLAND AVENUE SWING GATES AT 19TH STREET.

[redacted] ALSO PLACED EDISON GROUND CABLE CONNECTION IN JUNCTION BOX IN METER CABINET AT ENCANTO PARK BOOSTER PUMP STATION.

Remarks: SCE - EDISON SET TRANSFORMER AND PULLED CABLE FROM SPLICE BOX TO TRANSFORMER VAULT THEN SPLICED CABLES INTO EXISTING

Time CABLES IN SPLICE VAULT Inspector NICK REYLEK

Mileage AT ENCANTO PARK BOOSTER PUMP STATION.

DAVIS: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date FEBRUARY 9, 2005

Time Start Work 6:30 AM Time Stop Work 3:00 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 69°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors) EL-CO WORK CREW NOT ON

Work Performed JOB SITE TODAY

Inspection/tests Performed

Meetings: MET WITH MATT DWYER AND JOHN WILES AT EL-CO'S OFFICE TO DISCUSS AND REVIEW CHANGE ORDER SCHEDULE ON THE COMPLETED WORK AND EXTRA WORK TO START AT 19TH STREET PLANT.

Visitors: MATT DWYER - URS
TERRY TONN - SBMWD
SUBS: DAVIS - CONTINUING TO WORK ON ABOVE-GROUND ELECTRICAL AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

DAVIS; 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date FEBRUARY 10, 2005

Time Start Work 6:30 AM Time Stop Work 3:00 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) (Overcast) Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: Clear Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO WORK CREW NOT ON Work Performed JOBSITE TODAY

Inspection/tests Performed

Meetings:

Visitors:

SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN NILES Date FEBRUARY 11, 2005

Time Start Work _____ Time Stop Work _____ Date Start MARCH 1, 2004

Date S (S) M T W Th (F) Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range 60°

Site Condition: Clear Muddy Dusty (Other) From _____ To _____

WET

Equipment | Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors)

Work Performed EL-CO WORK CREW NOT ON JOBSITE TODAY DUE TO RAINFALL. INCLUDES SUB CONTRACTOR ALSO, AT THE 19TH STREET PLANT AND ENCANTO PARK BOOSTER PUMP STATION.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date FEBRUARY 14, 2005

Time Start Work _____ Time Stop Work _____ Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 60-70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO WORK CREW NOT ON

Work Performed JOBSITE TODAY.

Inspection/tests Performed

Meetings: MET WITH REZA MOSLEMI - CALTRANS INSPECTOR AND JOHN WILES AT CALTRANS OFFICE FOR PRE-CONSTRUCTION MEETING ON SCHEDULING WORK FOR THE 19TH STREET PLANT HIGHLAND AVENUE DRIVEWAY APPROACH.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date FEBRUARY 15, 2005

Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 64°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO WORK CREW NOT ON JOBSITE TODAY.

Inspection/tests Performed

Meetings:

Visitors:
SUBS', DAVIS - CONTINUING TO WORK ON ABOVE GROUND ELECTRICAL AND SITE AND FILTER VESSEL LIGHTING AT THE 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

DAVIS: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date FEBRUARY 16 2005

Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 63°

Site Condition: Clear Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors) EL-CO WORKING ON THE CREEPING Work Performed FIG HEADER BOXES ALONG THE CONCRETE SOUND WALL FENCE AT 19TH STREET PLANT

Inspection/tests Performed

Meetings: CONSTRUCTION MEETING ONSITE TO OBSERVE AND REVIEW JOBSITE CONDITIONS AND CONSTRUCTION SCHEDULE.

Visitors: MATT DWYER - URS
ADAM HARVEY - URS
KIT VELDMAN - URS
TERRY JONN - SBMWD, MIKE LOWIE - SBMWD

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

DAVIS; 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 6 Foreman JOHN WILES Date FEBRUARY 17, 2005

Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range 62°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO STARTED TO INSTALL THE EQUIPMENT CAGE AROUND FIXED EQUIPMENT AT ENCANTO PARK BOOSTER PUMP STATION. EL-CO EXCAVATED AND STARTED TO SET FORMS [redacted] FOR A TYPE CONCRETE CURB AROUND 16" ABOVEGROUND PIPING ON EAST SIDE IN EXISTING SERVICEYARD AT 19TH STREET PLANT.

Meetings:

Visitors: MIKE LOWE-SBMWD AND CREW FLUSHING PIPELINES TO FILTER VESSELS.

SUBS: DAVIS - CONTINUING TO WORK ON ABOVE GROUND ELECTRICAL AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

DAVIS: 3
SCHULER: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 2 Foreman JOHN WILES. Date FEBRUARY 18 2005
Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range 60°
Site Condition: Clear Muddy Dusty (Other) From _____ To _____
WET

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO CONTINUING TO INSTALL EQUIPMENT CAGE AROUND THE FIXED EQUIPMENT AT ENCANTO PARK BOOSTER PUMP STATION.

Inspection/tests Performed

Meetings:

Visitors: MIKE LOWIE - SBMWD - FLUSHING PIPELINE TO VESSELS. TERRY TOHN - SBMWD. 1 - SBMWD ELECTRICAN.

SUBS: DAVIS - COMPLETED THE TIE-IN FROM TP-1 TO EXISTING ELECTRICAL POWER AT BOOSTER PUMP ROOM.

[redacted] SCHULER - INSTALLED THE 1" CHLORINE INJECTOR IN EXISTING CHLORINATOR ROOM AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES. Date FEBRUARY 21 2005

Time Start Work _____ Time Stop Work _____ Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range 56°

Site Condition: Clear Muddy Dusty (Other) From _____ To _____

WET

Equipment | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) NO WORK ON JOBSITE TODAY.

Work Performed SHUT DOWN DUE TO HEAVY RAIN FALL.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

ATSI - 1
CAC - 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date FEBRUARY 22 2005

Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range 57°

Site Condition: Clear Muddy Dusty (Other) From _____ To _____

WET

Equipment	Materials Delivered (Quantity and Supplier)
1 - WELDING TRUCK.	
3 - CARBON TRAILER TRUCKS.	

REPORT (including discussions with contractors)

Work Performed EL-CO STARTED TO INSTALL THE 24" PIPE RESTRAINTS AT THE TIE-IN TO THE FILTER VESSEL HEADER PIPING AT 19TH STREET PLANT. EL-CO INSTALLED THE VALVE POSITION INDICATOR ON [redacted] IN THE CLA-VALS AT THE 16" ABOVEGROUND PIPING AND THE PRESSURE SUSTAINING VALVE VAULT AT 19TH STREET PLANT.

Meetings:

Visitors: MIKE LOWE - SBMWD. AND 2-MAN CREW. CON ARRIETA - SBMWD - WATER SAMPLE FILTER VESSELS.

Subs: CARBON ACTIVATED - DELIVERED AND INSTALL THE FIRST 3 LOADS OF GRANULAR ACTIVATED CARBON [redacted] IN FILTER VESSELS NO. 6A, 6B, 13B.

ATSI - STARTED ON SITE IN BOOSTER PUMP ROOM INSTALLING THE FIRST PART OF THE SCADA SYSTEM

Remarks:

Time

Mileage

Inspector NICK REYLEK

DAVIS: 2
CAC: 3
ATSI: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 2 Foreman JOHN WILES Date FEBRUARY 23, 2005
Time Start Work 6:30 AM Time Stop Work 5:30 PM Date Start MARCH 1, 2004
Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 58°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1-WELDING TRUCK	1-RTU MOUNTING BOARD AT
1-910 JOHN DEERE BACKHOE	FILTER VESSELS.
2-CARBON TRAILER TRUCKS	

REPORT (including discussions with contractors)
Work Performed EL-CO CONTINUING TO INSTALL THE 24" PIPE RESTRAINTS AT THE TIE-IN TO THE FILTER VESSEL HEADER PIPING AT 19TH STREET PLANT. EL-CO WORKED ON JOBSITE CLEAN UP FROM STORM WATER.
Inspection/tests Performed

Meetings: MET MATT DWYER, JOHN WILES AND DEMMY DOLE TO REVIEW REMAINING ELECTRICAL ISSUE'S AT 19TH STREET PLANT AND ENCANTO PARK BOOSTER PUMP STATION.
Visitors: MATT DWYER-URS.
DEMMY DOLE - DAVIS ELECTRIC
JOHN WILES - EL-CO.
CON ARRIETA - SBMWD - WATER SAMPLE VESSELS
[redacted] SUBS: CARBON ACTIVATED - DELIVERED AND INSTALLED THE SECOND BATCH (2-LOADS) OF GRANULAR ACTIVATED CARBON IN FILTER VESSELS NO. 13A AND 5B
[redacted] ATSI - CONTINUED TO INSTALL SCADA EQUIPMENT AND WIRING IN BOOSTER PUMP ROOM.
DAVIS, CONTINUING TO WORK
[redacted] ON ABOVE GROUND ELECTRICAL
[redacted] AT 19TH STREET.

Inspector NICK REYLER

DAVIS: 4
CDC: 4
USFILTER: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 6 Foreman JOHN WILES Date FEBRUARY 24, 2005
Time Start Work 6:30 AM Time Stop Work 6:30 PM Date Start MARCH 1, 2004
Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 63°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment 1-WELDING TRUCK	Materials Delivered (Quantity and Supplier)
1-410 JOHN DEERE BACKHOE	
1-DUMP TRUCK.	
1-ARROW STOMPER	3-CARBON TRAILER TRUCKS

REPORT (including discussions with contractors)
Work Performed EL-CO REMOVED THE TREE STUMPS AT HIGHLAND AVENUE EXIT AND STARTED TO CUT AND PLACE BASE MATERIAL IN THE EFFLUENT PIPE TRENCH IN THE EXISTING SERVICE YARD. EL-CO [redacted] COMPLETED THE INSTALLATION OF THE 24" PIPE RESTRAINTS AT THE TIE-IN TO THE FILTER VESSEL HEADER PIPING AT 19TH STREET PLANT.
Materials EL-CO ALSO STARTED PAINTING THE 24" PIPE TIE-INS AT THE FILTER VESSELS.

Visitors: MIKE LOWE - SBMWD AND 2 MAN CREW BACKWASHING
CONARRIETA - SBMWD - WATER SAMPLE FILTER VESSELS
TERRY TOHN - SBMWD
SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND [redacted] ELECTRICAL AND WIRE PULLING AT 19TH STREET PLANT.
CARBON ACTIVATED - DELIVERED AND INSTALLED THE THIRD BATCH (3-LOADS) OF GRANULAR ACTIVATED
Equipment CARBON IN FILTER VESSELS NO. 12A, 12B AND 5A.
U.S. FILTER - CHANGED OUT THE PRESSURE GAUGES ON ALL VESSELS AND CHANGE THE
Safety FACE LABELING ON THE Inspector NICK REYLEK
Mileage VESSEL FLOWMETERS, AND STARTED THE LABELING THE HEADER PIPING FOR THE FILTER VESSELS.

DAVIS: 4
CAC: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: LO Foreman JOHN WILES Date FEBRUARY 25, 2005
Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 65°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME.

Equipment	Materials Delivered (Quantity and Supplier)
3 - CARBON TRAILER TRUCKS	

REPORT (including discussions with contractors)
Work Performed: EL-CO COMPLETED THE INSTALLATION OF THE EQUIPMENT CAGE AROUND THE FIXED EQUIPMENT AT ENCANTO PARK BOOSTER PUMP STATION. EL-CO COMPLETED THE FORMING FOR THE "A" TYPE CURB AND PLACED CONCRETE AND FINISHED CURB LINE ON EAST SIDE IN EXISTING SERVICE YARD.
EL-CO INSTALLED THE FLOWMETER READ OUT HEAD JUST UNDER THE STEEL SAFETY PLATE ACCESS HATCH FOR THE 30" EFFLUENT CHLORINE INJECTION VAULT. ALSO CONTINUED PAINTING THE 24" PIPE TIE-INS AT THE FILTER VESSELS ABOVEGROUND STEEL TO DIP.
Visitors: BILL BRYDEN - SBMWD.
DAVID - SBMWD - WATER SAMPLE FILTER VESSELS
SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT.
CARBON ACTIVATED - CONTINUED TO DELIVER AND INSTALL THE FORTH BATCH (3 LOADS) OF GRANULAR ACTIVATED CARBON IN FILTER VESSELS NO. 4A, 4B, AND 11B.

Remarks: _____

Time _____
Mileage _____

Inspector NICK REYLEK