DAVIS: 4
CAC: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 4 Foreman JOHN WILES Date FEBRUARY 28, 2005
Time Start Work 6:30 AM Time Stop Work 4:15 pm Date Start MARCH 1, 2004
Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 64°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1-DUMP TRUCK	
1-410 JOHN DEERE BACKHOE	
1-HD12 HAMM 3TON DUAL	
VIBRATING STEEL DRUM ROLLER.	3-CARBON TRAILER TRUCKS.

REPORT (including discussions with contractors)
Work Performed: EL-CO COMPLETED REMOVING WOOD FORMS FROM CONCRETE "A" TYPE CURB AND BACKFILLED AND COMPACTED CMB BEHIND "A" CURB. EL-CO CONTINUED TO CUT SUBGRADE AND PLACE BASE MATERIAL IN THE INFLUENT PIPE TRENCH IN THE EXISTING SERVICE YARD AT 19TH STREET PLANT.

Meetings: _____

Visitors: MIKE LOWE - SBMWD + 3 MAN CREW FILTER VESSEL OPERATION.
DAVID - SBMWD - WATER SAMPLE FILTER VESSELS.
SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT.

Contractor Conditions/Daily Activities: CARBON ACTIVATED - CONTINUED TO DELIVER AND INSTALL THE FIFTH BATCH (3-LOADS) OF GRANULAR ACTIVATED CARBON IN FILTER VESSELS NO. 3B, 10B AND 11A.

Remarks: _____

Time _____
Mileage _____

Inspector NICK REYLEK

DAVIS: 4
CAC: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: ____ Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: MARCH 1, 2005
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 67°
Site Condition: (Clear) Muddy Dusty Other From ____ To ____

Equipment: SAME

Materials Delivered (Quantity and Supplier):
3 - CARBON TRAILER TRUCKS

REPORT (including discussions with contractors)
Work Performed: EL-CO CONTINUED CLEANUP AND TOUCHUP PAINTING INCLUDING ALL PUMPS AND PUMP MOTORS AT BOTH ENCANTO PARK BOOSTER PUMP STATION AND 19TH STREET PLANT.

Inspection/tests Performed: SMITH-EMERY LABORATORIES ONSITE TO SAMPLE SUBGRADE AND BASE MATERIALS FOR LABORATORY TESTING CAL-TRANS METHOD AT 19TH STREET PLANT.

Meetings:

Visitors: MIKE LOWE - SBMWD AND 3 MAN CREW BACKWASHING
MIKE GARLAND - SBMWD OPERATING FILTER VESSELS,
TERRY TONN - SBMWD, CON ARRIETA - SBMWD
DAVID - SBMWD - WATER SAMPLE FILTER VESSELS.

[redacted]

SUBS: DAVIS - PULLING BOTH SCADA AND POWER WIRES THROUGH CONDUITS. ALSO WORKING ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT.
CARBON ACTIVATED - CONTINUED TO DELIVER AND INSTALLED THE SIXTH BATCH (3-LOADS) OF GRANULAR ACTIVATED CARBON IN FILTER VESSELS NO. 3A, 9B AND 10A.

Time: ____
Mileage: ____
Inspector: NICK REYLEK

AAA PAVING: 8
DAVIS: 4
CAC: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: MARCH 2, 2005
Time Start Work: 6:30AM Time Stop Work: 5:30PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 71°
Site Condition: (Clear) Muddy Dusty Other From: _____ To: _____

Equipment	Materials Delivered (Quantity and Supplier)
1 - SKIP LOADER	
2 - VIBRATING STEEL DRUM ROLLER	1 - LOAD OF HOT ASPHALT MIX.
1 - PAVING MACHINE	
1 - 410 BACKHOE.	3 - CARBON TRAILER TRUCKS

REPORT (including discussions with contractors)

Work Performed: EL-CO SAWCUTTING THE HIGHLAND DRIVEWAY EDGE FOR ASPHALT PAVEMENT TIE-IN TO HIGHLAND AVENUE AS PER PLAN. ASLO SAWCUT NEW EDGE IN THE EXISTING ASPHALT DRIVE-WAY FROM 19TH STREET PLANT.

Inspection/tests Performed: SMITH - EMERY LABORATORIES ONSITE TO PERFORM COMPACTION TESTS ON SUBGRADE, BASE MATERIAL CLASS II AND ASPHALT PAVEMENT CALTRANS TEST METHOD. ASPHALT LAB. SAMPLE TAKEN.

Visitors: MAH DWYER - URS KIM HOANG - EPA
MIKE LOWE - SBMWD AND 2 MAN CREW OPERATING AND BACKWASH FILTER VESSELS
DAVID - SBMWD - WATER FILTER VESSEL SAMPLES.

Changes/Conditions/Delays/Conflicts Encountered: SUBS: DAVIS - CONTINUING TO WORK ON ABOVE GROUND ELECTRICAL AT 19TH STREET PLANT.
CARBON ACTIVATED - CONTINUED TO DELIVER AND INSTALL THE SEVENTH BATCH (3-LOADS) OF GRANULAR ACTIVATED CARBON INTO FILTER VESSELS NO. 2A, 2B AND 9A.

Time: Inspector: NICK REYLEK
Mileage:

AAA PAVING - CUT AND COMPACTED SUBGRADE, PLACED, FINE GRADED AND COMPACTED CLASS II BASE MATERIAL AND THEN PLACED HOT ASPHALT MIX TO FINISH GRADE, COMPACTED CALTRANS DESIGN ASPHALT MIX IN PLACE FOR THE NEW DRIVEWAY ENTRANCE AT HIGHLAND AVENUE AT 19TH STREET PLANT.

DAVIS: 4
CAC: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date MARCH 3, 2004
Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 71°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

3 CARBON TRAILER TRUCKS

REPORT (including discussions with contractors) EL-CO INSTALLED NEW TRAFFIC
Work Performed SIGNS AND PLACED AND COMPACTED 4" APPROX CMB ON BOTH SIDES OF THE NEW ASPHALT DRIVEWAY ENTRANCE AT HIGHLAND AVENUE AT [redacted] 19TH STREET PLANT.

Meetings: _____

Visitors: MIKE LOWE - SBMWD 2 MAN CREW FILTER BACKWASHING
DAVID - SBMWD - WATER SAMPLE FILTER VESSELS
DWAYNE DEUTSCHER - URS NOAH HARVEY - URS
BOB KEMMERLE - E2

[redacted] SUBS: DAVIS - CONTINUING TO LAND ELECTRICAL WIRING TO EQUIPMENT LOCATIONS ON ABOVEGROUND ELECTRICAL WORK AT 19TH STREET PLANT.
CARBON ACTIVATED - CONTINUED TO DELIVER AND [redacted] INSTALL THE EIGHTH BATCH (3-LOADS) OF GRANULAR ACTIVATED CARBON INTO FILTER VESSELS NO. A1, 1B, AND B-3.

Time _____
Mileage _____

Inspector NICK REYLER

DAVIS: 4
CAC: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: _____ Foreman JOHN WILES Date MARCH 4, 2005
Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range 66°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

1 - CARBON TRAILER TRUCK.

REPORT (including discussions with contractors) EL-CO - WORK CREW NOT ONSITE TODAY.
Work Performed

Inspection/tests Performed

Meetings:

Visitors: DENNIS - SBMWD OPERATING FILTER VESSELS.
SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT AND ENCANTO PARK BOOSTER PUMP STATION.
[redacted] CARBON ACTIVATED - DELIVERED AND INSTALLED THE FINAL BATCH (1-LOAD) OF GRANULAR ACTIVATED CARBON IN FILTER VESSEL NO. 8-A.

Remarks:

Time
Mileage

Inspector NICK REYLEK

DAVIS: 4
ATSI: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES. Date: MARCH 7 2005
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 78°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
2- DUMP TRUCKS	
1-410 JOHN DEERE BACKHOE	

REPORT (including discussions with contractors)

Work Performed: EL-CO STARTED TO REMOVE THE REST OF THE EXISTING ASPHALT PAVEMENT IN THE EXISTING SERVICE YARD AT 19TH STREET PLANT.

Inspection/tests Performed:

Meetings:

Visitors: TERRY TOWN - SBMWD. DAVID SBMWD - WATER SAMPLES. MIKE LOWE - SBMWD AND 2 MAN CREW OPERATING GAC VESSELS AND CHANGING VALVES AND COPPER PIPING ON CLA-VALS INSTALLED BY EL-CO AT 19TH STREET PLANT

[redacted] DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT BOTH ENKANTO PARK BOOSTER PUMP STATION AND 19TH STREET PLANT.

ATSI - WORKING ON RTU INSTALLATION AT FILTER [redacted] VESEL PANEL AND THE SCADA CABINET IN THE BOOSTER PUMP ROOM AT 19TH STREET PLANT.

Time
Mileage

Inspector: NICK REYLEK

DAVIS: 2

ATSI: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 1 Foreman: JOHN WILES Date: MARCH 8, 2005

Time Start Work: 6:30AM Time Stop Work: 4:00pm Date Start: MARCH 1, 2004

Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 77°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1 - DUMP TRUCK	
1 - 410 JOHN DEERE BACKHOE	

REPORT (including discussions with contractors)

Work Performed: EL-CO COMPLETED THE REMOVAL OF THE EXISTING ASPHALT PAVEMENT IN THE AREA OF THE EXISTING SERVICE YARD AT 19TH STREET PLANT.

Inspection/tests Performed: _____

Meetings: _____

Visitors: STACEY NOSTADT AND LANA KENNERLY - SBMWD. MIKE LOWE - SBMWD AND MIKE GARLAND - SBMWD CON ARRIETA - SBMWD - WATER SAMPLE VESSELS.

SUBS: DAVIS - WORKING ON SITE LIGHTING AND ABOVE-GROUND ELECTRICAL AT 19TH STREET PLANT.

[redacted] ATSI - WORKING ON THE RTU PANEL AT GAC FILTER VESSELS AND THE SCADA CABINET IN THE BOOSTER PUMP ROOM AT 19TH STREET PLANT.

Remarks: _____

Time _____

Mileage _____

Inspector: NICK REYLEK

DAVIS: 2
ATSI: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: _____ Foreman JOHN WILES Date MARCH 9, 2005
Time Start Work 6:30 AM Time Stop Work 5:00 PM Date Start MARCH 1, 2004
Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 82°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO - WORK CREW NOT ONSITE TODAY.
Work Performed

Inspection/Tests Performed

Meetings: MET WITH MATT DWYER AND JOHN WILES TO REVIEW AND UPDATE CONSTRUCTION SCHEDULE AND CHANGE ORDER LOG.

Visitors: MATT DWYER - URS
SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT AND ELECTRICALLY ROTATED BOOSTER PUMP MOTORS AND AIR COMPRESSOR AT ENCINA PUMP STATION.
ATSI - CONTINUING WORK ON THE RTU PANEL AT THE GAC FILTER VESSELS AND THE SCADA CABINET IN THE BOOSTER PUMP ROOM AT 19TH STREET PLANT.
Remarks:

Time
Mileage

Inspector NICK REYLEK

DAVIS: 2
ATSI: 1
DAVID OLLIS: 6

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: MARCH 10, 2005
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 84°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1-410 JOHN DEERE BACKHOE	

REPORT (including discussions with contractors)
Work Performed: EL-CO CONTINUED TO WORK ON CLEAN UP OF JOBSITE. EL-CO REMOVED THE 30" FLANGED SPOOL FROM PIPELINE IN BY-PASS VAULT AND INSTALLED 2-30" BLIND FLANGES AT END OF PIPELINES IN BY-PASS VAULT AT 19TH STREET PLANT.

Inspection/tests Performed:

Meetings:

Visitors: MIKE WORTHINGTON - URS ELECTRICAL OBSERVATIONS.
MIKE LOWE - SBMWD AND CREW OPERATING NEW AND EXISTING
JERRY TONN - SBMWD AND MAINTENANCE CREW ON EXISTING PLANT.
SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND
[redacted] ELECTRICAL AT 19TH STREET PLANT AND
ENCANTO PARK BOOSTER PUMP STATION.
ATSI - CONTINUING WORK ON THE SCADA CABINET IN
THE BOOSTER PUMP ROOM AT 19TH STREET PLANT.
[redacted] DAVID OLLIS - COMPLETE TIE-IN OF IRRIGATION
CONTROLLER TO 19TH STREET IRRIGATION SYSTEM AND
PLANNED MAINTENANCE TO
[redacted] SHRUBS AND TREES.

Mileage:

Inspector: NICK REYLEK

DAVIS: 2

AUTOMATED GATES: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date MARCH 11, 2005

Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 89°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO - WORK CREW NOT ON JOBSITE TODAY.

Work Performed

Inspection/tests Performed

Meetings:

Visitors: MIKE WORTHINGTON - URS ELECTRICAL OBSERVATIONS

SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT.

AUTOMATED GATES - COMPLETED THE FINAL ADJUSTMENTS [redacted] ON THE WROUGHT IRON SWING GATES AT THE HIGHLAND AVENUE ENTRANCE FOR THE 19TH STREET PLANT.

Remarks:

Time

Mileage

Inspector NICK REYLEK

AAA PAVING: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: MARCH 12, 2005

Time Start Work: 7:00 AM Time Stop Work: 3:30 PM Date Start: MARCH 1, 2004

Date (S) S M T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 71°

Site Conditions: (Clear) Muddy Dusty Other From _____ To _____

Equipment: 2-WATER TRUCKS
1-CS-433C CAT SINGLE VIBRATORY STEEL DRUM ROLLER
1-HD 12 HAMM DUAL VIBRATING STEEL DRUM ROLLER.

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors): EL-CO MOISTURE CONDITIONING

Work Performed: THE NON-PAVED AREAS WITH WATER TRUCKS AND USING STEEL DRUM ROLLER TO COMPACT CMB IN PLACE IN NON-PAVED AREAS AT 19TH STREET PLANT.

Inspection/tests Performed: _____

Meetings: _____

Visitors: _____

SUBS: AAA PAVING - USING SINGLE VIBRATING STEEL DRUM ROLLER TO COMPACT THE CMB IN THE NON-PAVED AREAS AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered: _____

Remarks: _____

Time: _____

Mileage: _____

Inspector: NICK REYLEK

DAVIS: 2
ATSI: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO
Crew: 1 Foreman: JOHN WILES Date: MARCH 14, 2005
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 70°
Site Conditions: (Clear) Muddy Dusty Other From _____ To _____

Equipment: 1-WATER TRUCK
1-410 JOHN DEERE BACKHOE.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE TODAY.

Inspection/tests Performed:

Meetings:

Visitors:
SUBS: DAVIS - CONTINUING TO WORK ON ABOVE GROUND ELECTRICAL IN BOTH THE CHLORINE ROOM AND THE BOOSTER PUMP ROOM AT 19TH STREET PLANT.
[redacted] ATSI - WORKING ON INSTALLING SCADA EQUIPMENT IN THE BOOSTER PUMP ROOM AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector: NICK REYLEK

DAVIS: 2
AAA PAVING: 10
ATSI: 3
US FILTER: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT | Contract No. | Contractor: EL-CO
Crew: 2 | Foreman: JOHN WILES | Date: MARCH 15, 2005
Time Start Work: 6:30 AM | Time Stop Work: 4:30 PM | Date Start: MARCH 1, 2004
Date: S S M (T) W Th F | Weather: (Clear) Overcast Rain Snow Hot Cold Warm | Temp. Range: 73°
Site Condition: (Clear) Muddy Dusty Other | From | To

1 - WATER TRUCK 1-545D FORD NEWHOLLAND SKID LOADER.

Equipment: 1-410 JOHN DEERE BACKHOE

Materials Delivered (Quantity and Supplier): HOT ASPHALT PAVEMENT MIX.

1-246 CAT LOADER WITH GRINDER AND SWEEPER. 1-TEREX CEDARAPIDS PAVING MACHINE. 1-CB-224D CAT VIBRATORY ROLLER 1-CB-434C CAT VIBRATORY ROLLER

REPORT (including discussions with contractors)

Work Performed: EL-CO MOISTEN BASE MATERIAL AND JOBSITE WITH WATERTRUCK. EL-CO RAISED VALVE CANS AND LIDS TO FINISHGRADE AND PAINTED THE TOP OF ALL VALVE CANS BLUE AT 19TH STREET PLANT.

Inspection/tests Performed:

Meetings:

Visitors: MIKE LOWE - SBMWD.

SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT BOTH ENCANTO PARK BOOSTER PUMP STATION AND 19TH STREET PLANT.

[redacted] AAA PAVING - GRINDED THE EDGES OF THE EXISTING PLANT PAVEMENT AREA AND REGRADED AND RECOMPACTED THE BASE MATERIAL IN THE EXISTING SERVICE YARD AREA. AAA PLACED ASPHALT CAP ON [redacted] THE EXISTING DRIVEWAY AREA AND REPAVED THE SERVICE YARD AREA OF THE EXISTING 19TH STREET PLANT.

ATSI - WORKING ON THE [redacted] SCADA EQUIPMENT AT BOTH 19TH STREET PLANT AND ENCANTO PARK BOOSTER PUMP STATION.

Inspector: NICK REYLEK

US. FILTER - COMPLETED THE LETTERING OF THE FILTER VESSEL HEADER PIPING AND THE GAC VESSELS.

ATSI: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 2 Foreman JOHN WILES Date MARCH 16, 2004

Time Start Work 6:30AM Time Stop Work 5:00PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO CONTINUING JOBSITE CLEAN UP AND PUNCH LIST ITEMS AT 19TH STREET PLANT. EL-CO HAVING SUPPLIER CONNECT THE PUMP SHAFTS TO MOTOR SHAFTS ON BOOSTER PUMP

Inspection/tests Performed: NOS. AT 19TH STREET PLANT AND THE THREE BOOSTER PUMPS AT ENCANTO PARK BOOSTER PUMP STATION.

Meetings: _____

Visitors: TERRY TONN - SBMWD. MIKE LOWIE - SBMWD.

Changed Conditions/Delays/Conflicts Encountered: SUBS: ATSI - CONTINUING TO WORK ON THE SCADA EQUIPMENT IN BOOSTER PUMP ROOM AT 19TH STREET PLANT.

Remarks: DAVIS - NOT ONSITE TODAY TO WORK IN THE CHLORINE CONTROL ROOM AT 19TH STREET PLANT..

Time _____

Mileage _____

Inspector NICK REYLEK

DAVIS: 2

ATSI: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 2 Foreman JOHN WILES Date MARCH 17, 2005

Time Start Work 6:30 AM Time Stop Work 5:00 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUING JOBSITE CLEAN UP AND PUNCH LIST ITEMS, PAINTED EXISTING STEEL VAULT LIDS IN THE EXISTING PLANT AREA AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings: MET WITH MATT DWYER AND JOHN WILES TO REVIEW CONSTRUCTION SCHEDULE AND OBSERVED COMPLETED WORK TO DATE. AND SITE VISIT TO ENCANTO PARK BOOSTER PUMP STATION.

Visitors: MIKE WORTHINGTON - URS BOB KEMMERLE - EZ
MATT DWYER - URS MIKE GARLAND - SBMWD
DWAYNE DEUTSCHER - URS MIKE LOWE - SBMWD
DENNIS BAME - URS TERRY TONN - SBMWD

Safety Conditions/Unsafe Conditions

SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL IN THE CHLORINE ROOM AT 19TH STREET PLANT.
ATSI - WORKING ON INSTALLING RADIO EQUIPMENT AND SCADA SYSTEM AT ENCANTO PARK BOOSTER PUMP STATION.

Time _____

Mileage _____

Inspector NICK REYLEK

DAVID OLLIS: 6
USFILTER: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date MARCH 18, 2005

Time Start Work 6:30AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 67°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO WORK CREW NOT ON JOBSITE TODAY.

Inspection/tests Performed

Meetings:

Visitors: MIKE WORTHINGTON - URS
MIKE LOWE - SBMWD
TERRY TONN - SBMWD.
SUBS: DAVID OLLIS - COMPLETED THE LANDSCAPE [redacted] WORK AND SET THE IRRIGATION CONTROLS AT ENCANTO PARK BOOSTER PUMP STATION. ALSO REPLACED THE DEAD CREEPING FIGS ALONG THE SOUND WALL WITH NEW PLANTED CREEPING FIGS; [redacted] AT 19TH STREET PLANT.
USFILTER - WORKING ON THE FLOW METERS AT GAC FILTER VESSEL NO. 2 AND 13 AT 19TH STREET PLANT.

Inspector NICK REYLEK

Mileage

DAVIS : 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: MARCH 21, 2005

Time Start Work: 6:30 AM Time Stop Work: 5:00 PM Date Start: MARCH 1, 2004

Date: S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1-410 JOHN DEERE BACKHOE	

REPORT (including discussions with contractors)

Work Performed: EL-CO CONTINUING JOBSITE CLEAN UP AND WORK ON PUNCH LIST ITEMS AT 19TH STREET PLANT AND ENCANTO PARK BOOSTER PUMP STATION.

Inspection/Tests Performed:

Meetings:

Visitors: MIKE LOWE - SBMWD
JERRY TOHN - SBMWD.
SUBS - DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT BOTH ENCANTO PARK BOOSTER PUMP STATION AND 19TH STREET PLANT.

Remarks: SBMWD - CREWS WORKING ON PAINTING AND CLEAN UP OF THE EXISTING PLANT AREA.

Time

Mileage

Inspector: NICK REYLEK

DAVIS: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: MARCH 22, 2005

Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004

Date: S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 67°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors)

Work Performed: EL-CO CONTINUING JOBSITE CLEAN UP AND WORKING ON PUNCH LIST ITEMS AT 19TH STREET PLANT.

Inspection/tests Performed:

Meetings:

Visitors: MIKE LOWE - SBMWD
TERRY TONN - SBMWD
SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT. AND PERFORMED [redacted] TEST RUN OF THE ELECTRIC BOOSTER PUMPS AT 19TH STREET AND ENCANTO PARK BOOSTER PUMP STATION.
CUTTER-HAMMER REP. ONSITE TO PROGRAM MCC'S.

Remarks: SBMWD - CREWS WORKING ON PAINTING AND CLEAN UP OF THE EXISTING PLANT AREA.

Time

Mileage

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO

Crew: 3 Foreman: JOHN WILES Date: MARCH 23, 2005

Time Start Work: 6:30 PM Time Stop Work: 6:00 PM Date Start: MARCH 1, 2004

Date: S S M T (W) Th F Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range: 57°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO CONTINUING JOBSITE CLEANUP AND WORKING ON PUNCH LIST ITEMS AT 19TH STREET PLANT.

Inspection/tests Performed:

Meetings:

Visitors: KT VELDMAN-URS, KIM HOANG - EPA, JACKIE LANE - EPA, LANA KENNERLY - SBMWD, MIKE LOWE - SBMWD, TERRY TOHN - SBMWD, MIKE GARLAND - SBMWD

Changed Conditions/Delays/Conflicts Encountered:

Remarks: SBMWD CREWS - WORKING ON SETUP OF TENTS AND TREES FOR THE DEDICATION CEREMONY.

Time

Mileage

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO

Owner: _____ Foreman: JOHN WILES Date: MARCH 24, 2005

Time Start Work: 7:00 AM Time Stop Work: 4:00 PM Date Start: MARCH 1, 2004

Date: S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 63°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO WORK CREW NOT ON JOBSITE TODAY.

Inspection/tests Performed

Meetings: NEWMARK GROUNDWATER TREATMENT FACILITIES MUSCOY OPERABLE UNIT. DEDICATION CEREMONY TODAY.

Visitors: ALL DAY.

Changed Conditions/Delays/Conflicts Encountered: NO. SUB CONTRACTORS WORKING ON JOBSITE TODAY.

Remarks:

Time

Mileage

Inspector: NICK REYLEK