U.S. FILTER : 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 5 Foreman JOHN WILES Date MAY 24, 2004
Time Start Work 6:30 AM Time Stop Work 7:00 PM Date Start MARCH 1, 2004
Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 76°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment 1 - WATER TRUCK
2 - 410 JOHN DEERE BACKHOES.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO WORKED ON INSTALLING 2 - D.I.M.J. 24"X16" TEES FOR THE 16" FLOW CONTROL VALVE ASSEMBLIES, HAD PROBLEM WITH CAVING TRENCH WALLS ALONG THE EAST SIDE OF THE EXISTING SERVICE YARD AT THE 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: CHRIS PERRY - U.S. FILTER
TERRY TONN - SBMWD.

SUBS: U.S. FILTER - STARTED THE LAYOUT FOR THE GAC VESSELS TO BE LOCATED ON THE EAST CONCRETE FOUNDATION SLAB AT 19TH STREET PLANT.

[redacted]

Remarks:

Time
Mileage

Inspector NICK REYLEK

USFILTER: 4
COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 5 Foreman JOHN WILES Date MAY 25, 2004
Time Start Work 6:00 AM Time Stop Work 8:00 PM Date Start MARCH 1, 2004
Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 78°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME	Materials Delivered (Quantity and Supplier)
1 - TRUCK CRANE	
2 - TRAILER TYPE AIR COMPRESSORS.	
1 - BOOM TRUCK	

REPORT (including discussions with contractors) EL-CO CONTINUED TO PLACE 16" PIP
Work Performed IN TRENCH FOR THE TWO 16" FLOW CONTROL VALVE ASSEMBLIES ALONG THE EAST SIDE OF THE EXISTING SERVICE YARD AT THE 19TH STREET PLANT. [redacted] FOR SOUTH END CONNECTION AND PIPE PLACEMENT TO THE NORTH END.

Meetings: _____

Visitors: MATT DWYER - URS
TERRY TONN - SBMWD.
SUBS: U.S. FILTER - STARTED THE INSTALLATION OF THE GAC FILTER VESSELS, SETTING VESSEL IN [redacted] LOCATION ON THE EAST CONCRETE FOUNDATION SLAB IN THE 19TH STREET EXPANSION AREA.
COAST - CONTINUING TO SET THE WOOCRETE PANELS
Remarks: BETWEEN THE FENCE POSTS ALONG THE NORTH SIDE PROPERTY LINE AT 19TH STREET PLANT.

Time _____ Inspector NICK REYLEK
Mileage _____

COAST: 4
US FILTER: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 5 Foreman JOHN WILES Date MAY 26 2004
Time Start Work 6:00 AM Time Stop Work 8:00 PM Date Start MARCH 1, 2004
Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 82°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO INSTALLING THE ABOVEGROUND
Work Performed 16" DIP VERTICAL PIPE, 2-16" D.I.M.J. 90° BENDS, 2-16" M.J. FLANGE ADAPTERS, 2-16" FLANGE BUTTERFLY VALVES, 2-16" FLANGE 90° BENDS, 2-16"X12" FLANGE SPOOLS
[redacted] AND 2-16"X13'4" FLANGE SPOOLS FOR THE 16" FLOW CONTROL ASSEMBLY NO. 4 AND NO. 5 ALONG THE NORTH EAST SIDE OF THE EXISTING SERVICE YARD AT THE 19TH
[redacted] STREET PLANT.

Visitors: TERRY TOMM WITH S.B.M.W.D.
SUBS: COAST - CONTINUING TO SET THE WOODCRETE PANELS BETWEEN THE FENCE POSTS ALONG THE WEST PROPERTY LINE AT 19TH STREET PLANT.
[redacted] U.S. FILTER - COMPLETED THE SETTING OF THE FILTER VESSELS AND CONTINUING TO INSTALL THE STEEL HEADER PIPING AND FILTER VESSEL LATERAL PIPING TO THE LARGER STEEL HEADER PIPELINES ON
[redacted] THE EAST SIDE OF JOBSITE.

Time _____ Inspector MIZK REYLEK
Mileage _____

U.S. FILTER: 4
COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 7 Foreman JOHN WILES Date MAY 27, 2004
Time Start Work 6:00 AM Time Stop Work 8:00 PM Date Start MARCH 1, 2004
Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 80°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

1 - WATER TRUCK

Equipment	Materials Delivered (Quantity and Supplier)
1 - DUMP TRUCK	
2 - 410 JOHN DEERE BACKHOES	2 - 30" D.I. M.J. 45° BENDS
1 - TRUCK CRANE.	
2 - TRAILER TYPE AIR - COMPRESSORS.	

REPORT (including discussions with contractors) EL-CO EXCAVATED AND REMOVED
Work Performed THE 30" D.I. M.J. CAP, THEN INSTALLED 30" DIP AND 2 - 30" D.I. M.J. 45° BENDS IN NORTH DIRECTION FROM THE EXISTING 30" DIP TRANSMISSION [redacted] PIPELINE AT THE PROPERTY LINE AT 19TH STREET. 45° BENDS WERE INSTALLED AT STATION NO. 6+43 AND STATION NO. 6+34 APPROX. AT THE [redacted] 19TH STREET PLANT.

[redacted] SUBS: U.S. FILTER - CONTINUE TO INSTALL AND ASSEMBLE THE 12" BACKWASH HEADER PIPELINE AND 8" STEEL LATERAL PIPING FROM THE FILTER VESSEL VALVES TO THE MAIN HEADER PIPING ON THE EAST CONCRETE SLAB.

Changed Conditions/Delays/Conflicts Encountered CHANGED CONDITION - THE PLANS SHOW NO OFFSET TO TIE-IN THE NEW 30" DIP INFLUENT PIPELINE TO THE EXISTING 30" DIP TRANSMISSION PIPELINE CONNECTION. 2 - 30" D.I. [redacted] M.J. 45° BENDS WERE USED TO MAKE THE INFLUENT PIPELINE TO HAVE THE SAME ALIGNMENT TO THE TRANSMISSION PIPELINE.

Time _____ Inspector NICK REYLEK
Mileage _____

COAST - COMPLETED THE INSTALLATION ON THE FIRST SECTION OF THE WOODCRETE SOUND WALL ON THE NORTH AND WEST SECTIONS ON THE PROPERTY LINE AT 19TH STREET PLANT.

US FILTER: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 7 Foreman JOHN WILES Date MAY 28, 2004

Time Start Work 6:00 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment 1 - WATER TRUCK
1 - DUMP TRUCK
2 - 410 JOHN DEERE BACKHOES
1 - TRAILER TYPE AIR - COMPRESSOR

Materials Delivered (Quantity and Supplier)
2 - 30" D.I. M.J. COUPLINGS

REPORT (including discussions with contractors) EL-CO EXCAVATED AND INSTALLED

Work Performed 30" DIP AND 2 - 30" D.I. M.J. COUPLINGS AT STATION NO. 6+17 AND STATION NO. 6+06 APPROX. FOR INFLUENT PIPELINE TIE-IN CONNECTION AT THE [redacted] 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TOHN - SBMWD.

SUBS: USFILTER - FINISHED BOLTING UP THE PIPING ASSEMBLY CONNECTING THE FILTERS TO THE HEADER PIPELINES ON THE EAST FILTER [redacted] VESSEL FOUNDATION SLAB AT 19TH STREET PLANT.

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JUNE 1, 2004

Time Start Work 7:30 AM Time Stop Work 5:00 PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 96°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment 1 - WATER TRUCK

2-410 JOHN DEERE BACKHOE.

Materials Delivered (Quantity and Supplier)

12" DIP

1-12" D.I. M.J. 90° BEND.

1-12" WELDABE SADDLE.

REPORT (including discussions with contractors) EL-CO EXCAVATED AND INSTALLED

Work Performed THE 12" BY-PASS PIPELINE TO STATION NO. 1+64. EL-CO ALSO POTHOLE FOR THE 12" BY-PASS PIPELINE TIE-IN TO THE EXISTING STEEL WATER LINE AT [redacted] STATION NO. 2+10 APPROX. AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TOWN - SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JUNE 2, 2004

Time Start Work 7:00 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 98°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO REMOVED TEST PLATES AND

Work Performed COMPLETED THE TIE-IN ON THE 12" DIP BACKWASH SUPPLY PIPELINE AT STATION NO. 3+59 APPROX. AT THE CITY'S EXISTING 24" HIGH PRESSURE ZONE PIPELINE.

~~Inspection/Tests Performed~~ EL-CO THEN INSTALLED A EXTRA 12" BUTTERFLY VALVE SUPPLIED BY THE SBMWD AT STATION NO. 2+09 APPROX. ON THE 12" DIP BY-PASS PIPELINE AT THE 19TH STREET PLANT.

Meetings: BI-WEEKLY CONSTRUCTION MEETING ON-SITE, OBSERVED AND REVIEW CONSTRUCTION SCHEDULE, AND THE JOBSITE ON THE COMPLETED CONSTRUCTION WORK.

Visitors: MATT DWYER - URS JACKIE LANE - U.S. EPA
ADAM HARVEY - URS TERRY TONN - SBMWD
JOHN WILES - EL-CO MIKE LOWE - SBMWD
KIM HOANG - U.S. EPA

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JUNE 3, 2004

Time Start Work 7:30 PM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 100°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO COMPLETED THE WELDING ON THE 12" FLANGE NOZZLE TO THE CITY'S STEEL RAW WATER PIPELINE AT STATION NO. 2+10 APPROX. THEN INSTALLED 2" TEMPORARY BLOW OFF (CORP. STOP) ON THE 12" BY-PASS PIPELINE FOR TESTING AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: TERRY TONN - SBMWD.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JUNE 4, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 106°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO LOADED WATER, CHLORINATED

Work Performed AND STARTED PRESSURE TESTING THE 12" DIP BY-PASS PIPELINE. EL-CO ALSO CUT SUBGRADE AND PLACED BASE MATERIAL IN THE TREATMENT PLANT ENTRY

Inspection/Tests Performed WAY AT THE 19TH STREET PLANT.

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JUNE 7, 2004

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather (Clear) (Overcast) Rain Snow Hot Cold Warm Temp. Range 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	
1-410 JOHN DEERE BACKHOES	

REPORT (including discussions with contractors) EL-CO COMPLETED THE CHLORINATION

Work Performed AND THE 2 HOUR AT 150 PSI PRESSURE TESTING ON THE 12" DIP BY-PASS PIPELINE.

EL-CO ALSO INSTALLED 16" BUTTERFLY VALVES, FLOWMETERS

~~Inspection Tests Performed~~ AND PIPE SPOOLS ON THE ABOVEGROUND EFFLUENT TO EXISTING PRESSURE ZONE PIPELINE ASSEMBLIES AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TONN - SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT. Contract No. _____ Contractor EL-CO

Crew: 3 Foreman JOHN WILES Date JUNE 8, 2004

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 78°

Site Condition: Clear Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTINUE TO CONTROL DUST ON THE JOBSITE.

Equipment	Materials Delivered (Quantity and Supplier)
2-410 JOHN DEERE BACKHOES	
1-WATER TRUCK	

REPORT (including discussions with contractors) EL-CO WORKED ON THE REST OF
Work Performed THE INSTALLATION OF THE 16" BUTTERFLY VALVES, FLOWMETERS AND PIPE SPOOLS ON THE ABOVE GROUND EFFLUENT TO THE EXISTING PRESSURE ZONE PIPELINE ASSEMBLIES AT THE 19TH STREET PLANT.

Meetings:

Visitors: TERRY TOMN - SBMWD.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WILES Date JUNE 9, 2002 ~~2004~~

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment 1-WATER TRUCK
2-410 JOHN DEERE BACKHOES

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO WORKING ON LOADING

Work Performed WATER IN THE 30" DIP EFFLUENT PIPELINE SOUTH HALF INCLUDING THE ABOVE GROUND PRESSURE ZONE PIPE ASSEMBLIES FOR PRESSURE TESTING AND CHLORINATION AT THE 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WILES Date JUNE 10, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 80°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	
2-410 JOHN DEERE BACKHOES	
1-HYDRO HAMMER	

REPORT (including discussions with contractors) EL-CO COMPLETED PRESSURE

Work Performed TESTING ON THE EFFLUENT PIPELINE AND FLUSHED PIPELINE.

EL-CO USING A HYDRO-HAMMER TO COMPACT TRENCH

[redacted] SUBGRADE, BEFORE PLACEMENT OF BASE MATERIAL IN THE EXISTING DRIVE WAY AREA AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JUNE 11, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 86°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

BASE MATERIAL.

REPORT (including discussions with contractors) EL-CO CONTINUED TO EXCAVATE

Work Performed AND COMPACT THE PAVEMENT SECTION TO STATION NO. 4+75 APPROX. ON THE INFLUENT DIP TRENCH AT 19TH STREET PLANT. INCLUDED 12" BY-PASS PIPE TRENCH.

Inspection/tests Performed

BACTERIOGICAL TEST SAMPLES TAKEN ON THE SOUTH HALF ON THE EFFLUENT DIP LINE AT 19TH STREET PLANT.

Visitors: FRANK - SCHULER ENGINEERING
TERRY TOHN - SBMWD

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

PORTOSAN : 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WILES Date JUNE 14, 2004

Time Start Work 7:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 92°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment	Materials Delivered (Quantity and Supplier)
1 - VIBRATORY ROLLER	
1 - WATER TRUCK	
2 - 410 JOHN DEERE BACKHOES	
1 - DUMP TRUCK	

REPORT (including discussions with contractors) EL-CO PLACED THE BASE COURSE

Work Performed OF ASPHALT HOT MIX IN THE INFLUENT PIPE LINE TRENCH AT THE ENTRY WAY AT 19TH STREET. EL-CO WORKING ON THE DEMOLITION OF THE WOOD-

[redacted] LINK FENCE ALONG THE EXISTING PLANT PROPERTY LINES AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TOHN - SBMWD

SUBS: PORTOSAN - INSTALLING TEMPORARY CONSTRUCTION FENCE AROUND THE WEST SIDE AND EAST SIDE OF THE EXISTING PLANT PROPERTY LINES AT THE

[redacted] 19TH STREET PLANT.

Remarks: EL-CO SPRAYED A SEALER ON THE WOOD CREE SOUND WALL FENCE AT THE NORTH WEST HALF AND NORTH SIDE WALL AT 19TH

[redacted] STREET PLANT. Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WILES Date JUNE 15, 2004

Time Start Work 7:30 AM Time Stop Work 4:30 pm Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: (Clear) (Overcast) Rain Snow Hot Cold Warm Temp. Range 88°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: WATER TRUCK
2-410 JOHN DEERE BACKHOES

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO WORKING ON REMOVING THE EXISTING WOODLINK FENCE ALONG THE WEST PROPERTY LINE IN THE EXISTING PLANT AREA AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: TERRY TOHN - SBMWD

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WILES Date JUNE 16, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 82°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL DUST ON THE JOBSITE.

Equipment 1- DUMP TRUCK

1- WATER TRUCK

2- 410 JOHN DEERE BACKHOES

1- HD HAMM DUAL STEEL DRUM VIBRATORY ROLLER.

Materials Delivered (Quantity and Supplier)

1- LOAD OF SLAG

REPORT (including discussions with contractors) EL-CO EXCAVATED AND COMPACTED

Work Performed THE SUBGRADE AND PLACED AND ALSO COMPACTED THE SLAG ON THE 12" BY-PASS DIP TRENCH LINE ALONG THE SOUTH FENCE AT THE 19TH STREET PLANT.

[redacted] EL-CO STARTED THE DEMOLATION OF THE EXISTING WOODLINK FENCE ALONG THE WEST SIDE PROPERTY LINE AT 19TH STREET PLANT.

Meetings: BI-WEEKLY CONSTRUCTION MEETING ON-SITE. OBSERVED AND REVIEW CONSTRUCTION SCHEDULE, AND THE JOBSITE OF THE COMPLETED CONSTRUCTION WORK.

Visitors: MATT DWYER - URS

JOHN WILES - EL-CO

BOB KEMMERLE - EZ

DENNY DOLE - DAVIS ELECTRIC - DELIVERY OF ELECTRICAL [redacted] EQUIPMENT AND SUPPLIES TO THE JOBSITE.

Remarks: JOHN WILES AND I, MET WITH ROBERT AND KEVIN WITH SOUTH CALIFORNIA EDISON TO DISCUSS THE POWER SUPPLY LOCATION AND PLANS [redacted] FOR ENCANTO PARK BOOSTER PUMP STATION.

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WIRES Date JUNE 17, 2004

Time Start Work 7:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 83°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO WORKING ON THE

Work Performed DEMOLITION OF THE WOODLINK FENCE ALONG THE EXISTING PLANT PROPERTY LINES AT THE 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT. Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WILES Date JUNE 18, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 86°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE

Equipment	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	
2-410 JOHN DEERE BACKHOES	
1-DUMP TRUCK, 1-WOOD CHIPPER	

REPORT (including discussions with contractors) EL-CO COMPLETED THE REMOVAL

Work Performed AND CLEAN UP OF THE WOOD LINK FENCE ALONG THE WEST SIDE ON THE 19TH STREET PLANT PROPERTY LINE. EL-CO WORKED ON REMOVING

[redacted] CONSTRUCTION DEBRIS FROM JOBSITE.

Meetings: DISCUSSED ON-SITE WITH TERRY, THE FUTURE PLAN FOR PLANT SHUT-DOWNS FOR EL-CO TO MAKE TIE-IN'S WITH NEW PIPING TO THE EXISTING PLANT PIPELINES

Visitors: TERRY TONN - SBMWD

FRANK - SCHULER ENGINEERING, DISCUSSED WITH FRANK THE INSTALLATION AND SCHEDULE ON BOOSTER PUMP NO. 5 AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: PICKED UP THE ASSESSORS MAP FOR SCE PERMIT FOR ENCANTO PARK BOOSTER PUMP STATION.

Time _____ Inspector NICK REYLEK

Mileage _____

USFILTER: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JUNE 21, 2004

Time Start Work 7:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 90°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment	Materials Delivered (Quantity and Supplier)
1- WATERTRUCK	
1-410 JOHN DEERE BACKHOE	

REPORT (including discussions with contractors) EL-CO EXCAVATED AND SLOPED

Work Performed THE SIDES FOR MANHOLE NO. 4 STRUCTURE EXCAVATION FOR THE SPENT BACKWASH SYSTEM AT STATION NO. 4+70 APPROX. AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: CHRIS PERRY - U.S. FILTER

SUBS: USFILTER - ONSITE STARTED LAYOUT FOR THE FILTER VESSEL LOCATION ON THE WEST FOUNDATION SLAB AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK