DAVIS: 2

COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 3 Foreman JOHN WILLIES Date SEPTEMBER 16 2002 X 4

Time Start Work 6:00 AM Time Stop Work 4:00 pm Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 85°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUED TO EXCAVATE ELECTRICAL CONDUIT TRENCH ON EAST SIDE OF JOBSITE ADJCENT TO THE WEST SIDE OF THE EMFLUENT DIP TRENCH, IN THE EXISTING TREATMENT PLANT, EXCAVATING IN SOUTH DIRECTION.

Meetings:

Visitors: JERRY TODD WITH SBMWD.

SUBS: DAVIS - CONTINUED TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES IN THE EXISTING TREATMENT PLANT AREA, HEADING IN SOUTH DIRECTION.

COAST - CONTINUING TO DRILL FOUNDATION HOLES ALONG THE CENTER OF THE EAST PROPERTY LINE ON JOBSITE, STARTED SETTING THE TEMPORAY WOOD SUPPORTS ON SOUND WALL FENCE POSTS FOR THE SOUTHEAST SIDE OF THE PROPERTY LINE AT 19TH STREET PLANT.

Time _____

Mileage _____

Inspector NIKREYLEK

DAVIS: 2
COAST: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date SEPTEMBER 17, 2004
Time Start Work 6:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 83°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____
EL-CO USED A WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO CONTINUED TO EXCAVATE THE ELECTRICAL TRENCH ON THE EAST SIDE OF JOBSITE ADJCENT TO THE WEST SIDE OF THE INFLUENT DIP, LOCATED IN THE EXISTING TREATMENT PLANT. EL-CO BACKFILLED AND COMPACTED ELECTRICAL TRENCH ON EAST SIDE OF JOBSITE BETWEEN THE ANTI-SIPHON LOOP AND TO THE PRESSURE SUSTAINING VALVE VAULT APPROX. AT THE 19TH STREET PLANT.

Visitors: TERRY TONN - SBMWD

SUBS: DAVIS - CONTINUED TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES IN THE AREA OF THE EXISTING TREATMENT PLANT AREA, HEADING IN SOUTH DIRECTION.

COAST - STARTED SETTING SOUND WALL FENCE POSTS IN THE FOUNDATION BORINGS ALONG THE SOUTHEAST SIDE OF JOBSITE. EL-CO CLEARED CUT FOUNDATION SOILS FROM POST HOLES.

Time
Mileage

Inspector NICK REYLEK

DAVIS: 2

COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 3 Foreman: JOHN WILES Date: SEPTEMBER 20, 2004

Time Start Work: 6:30 AM Time Stop Work: 5:00 PM Date Start: MARCH 1, 2004

Date: S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 80°

Site Conditions: Clear Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment: 1-WATER TRUCK

2-410 JOHN DEERE BACKHOES

1-S-150 BOBCAT LOADER WITH 24" AUGER.

1-55-842 TEREX HANDLERS FORK LIFT.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO CONTINUED TO BACKFILL AND COMPACT THE ELECTRICAL TRENCH BACKFILL MATERIAL ON THE EAST SIDE OF JOBSITE FROM PRESSURE SUSTAINING VALVE VAULT TO APPROX. 200 FEET SOUTH INTO THE EXISTING PLANT AREA AT 19TH STREET PLANT.

Meetings: MET WITH RAY BEHBAHANI AT CALTRANS OFFICE TO PICK UP THE ENCROACHMENT PERMIT FOR THE FUTURE DRIVEWAY CONSTRUCTION AT HIGHLAND AVENUE.

Visitors: TERRY TOWN - SBMWD

Subs: DAVIS - CONTINUED TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES IN THE AREA OF THE EXISTING TREATMENT PLANT AREA JUST NORTH OF THE EXISTING PUMP ROOM BUILDING, HEADING IN SOUTH DIRECTION.

COAST - CONTINUING TO SET AND LEVEL SOUND WALL FENCE POSTS IN FOUNDATION BORINGS ALONG THE SOUTH EAST SIDE OF JOBSITE.

Time

Mileage

Inspector: NICK REYLEK

DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date SEPTEMBER 21 2004
Time Start Work 6:30 AM Time Stop Work 5:00 pm Date Start MARCH 1, 2004
Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 82°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____
EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE

Equipment SEE E	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO CUT EXISTING AC PAVEMENT AND EXCAVATED THE ELECTRICAL CONDUIT TRENCH ON EAST SIDE OF JOBSITE UP TO THE NORTH WALL OF THE PUMP ROOM AND THEN TRENCHED TO THE WEST TO [redacted] EXISTING VAULTS AT 19TH STREET PLANT. CONCRETE CYLINDERS CASTED.

Meetings: MET WITH RUSSELL SMITH ON SITE TO OBSERVE THE SOUNDWALL CONSTRUCTION ON THE EAST PROPERTY LINE AND DISCUSS THE REST OF THE SOUND WALL CONSTRUCTION SCHEDULE, TO TALK WITH ADJACENT PROPERTY OWNERS
Visitors: FRANK - SCHULER ENGINEERING.
DWAYNE DEUTSCHER - URS JACKIE LANE - U.S. EPA.
ADAM HARVEY - URS RUSSELL SMITH - SBMWD
KIM HOANG - U.S. EPA BILL BRYDEN - SBMWD
~~Changed Conditions/Safety Concerns~~ TERRY TOMIN - SBMWD.
~~Encountered~~
SUBS: DAVIS - CONTINUED TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES IN THE AREA OF THE EXISTING TREATMENT PLANT AREA JUST NORTH
Remarks: OF THE PUMP ROOM WALL.
COAST - PLACED CONCRETE IN THE FENCE POST FOUNDATIONS ALONG THE
Time EAST SIDE OF THE Inspector NICK REYLEK
Mileage SOUTH END [redacted]
PROPERTY LINE.

SCHULER: 3
DAVIS: 1
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date SEPTEMBER 22, 2004
Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 84°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____
EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO STARTED TO REMOVE THE 24" BLIND FLANGE AND THE 24" DI FLANGE 45° BEND FROM THE 24" DIP DISCHARGE RISER AT ENCANTO PARK BOOSTER PUMP STATION.
Inspection/tests Performed

Meetings: BI-WEEKLY CONSTRUCTION MEETING ONSITE. OBSERVED AND REVIEW JOBSITE CONDITIONS, CONSTRUCTION SCHEDULE AND COMPLETED WORK TO DATE.
Visitors: MATT DWYER - URS KIM HOANG - U.S. EPA ADAM HARVEY - URS MIKE LOWE - SBMWD JOHN WILES - EL-CO TERRY TONN - SBMWD BOB KEMMERLE - EZ.
Changes/Conditions/Delays Confirmed

SUBS: SCHULER - SETTING FORMS FOR THE FILTER LIGHT FOUNDATIONS BETWEEN THE EAST AND WEST FILTER SLABS.
DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES IN THE AREA OF THE EXISTING TREATMENT PLANT AREA.
COAST - STARTED REMOVING
Time WOOD FORMS FROM THE Inspector NICK REYLEK
Mileage FENCE POSTS ALONG THE EAST SIDE OF THE SOUTH END PROPERTY LINE. ALSO STARTED TO STACK WOODCRETE PANELS BETWEEN FENCE POSTS ON THE EAST SIDE OF PROPERTY LINE ALONG THE JOBSITE AT 19TH STREET PLANT.

SCHULER: 3
DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: SEPTEMBER 23, 2004
Time Start Work: 6:30AM Time Stop Work: 5:00PM Date Start: MARCH 1, 2004
Date: S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range: 92°
Site Condition: Clear Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO BACK INSTALLING THE 24" STEEL DISCHARGE HEADER CUTTING THE 45° 24" DIP TO THE RIGHT ELEVATION AT THE ENCANTO PARK BOOSTER PUMP STATION.

Inspection/tests Performed:
CASTED CONCRETE CYLINDERS.

Meetings: MET WITH RUSSELL SMITH ON JOBSITE TO UPDATE RUSSELL ON THE SOUND WALL CONSTRUCTION, AND TO HAVE RUSSELL GET IN TOUCH WITH THE NEXT DOOR PROPERTY OWNERS ABOUT THE FENCE CONSTRUCTION.

Visitors: TERRY TOWN - SBMWD
RUSSELL SMITH - SBMWD

Subs: SCHULER - POURED CONCRETE MIX IN THE FILTER LIGHT FOUNDATIONS FORMS BETWEEN THE EAST AND WEST FILTER VESSEL SLABS.
DAVIS - PLACED CONDUITS IN FILTER LIGHT FOUNDATION FORMS AND CONTINUED TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES IN THE AREA OF THE EXISTING TREATMENT PLANT AREA AT THE NORTH BOOSTER PUMP ROOM WALL.
COAST - CONTINUED TO STACK WOODCRETE PANELS BETWEEN POSTS ON EAST SIDE OF PROPERTY LINE ALONG JOBSITE.

Inspector: NICK REYLEK

DAVIS; 2
COAST; 2
STEPHEN; 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date SEPTEMBER 24, 2003 4
Time Start Work 6:30 AM Time Stop Work 5:00 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 94°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL DUST ON THE JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)
1-12" VICTAULIC COUPLING KIT. 1-12" CHECK VALVE 1-12" FLOW METER 1-24" FLANGE INSULATING 1-12" BUTTERFLY FLANGE VALVE

REPORT (Including discussions with contractors)
Work Performed EL-CO CONTINUING TO INSTALL THE ABOVE GROUND 24" DISCHARGE STEEL HEADER PIPING AND THE 12" STEEL BOOSTER PUMP DISCHARGE PIPE. ALSO 12" BUTTERFLY VALVE, 12" FLANGE FLOWMETER, 12" VICTAULIC COUPLING AND 12" CHECK VALVE AT ENCANTO PARK BOOSTER PUMP STATION.

Delays EL-CO ALSO CONTINUED TO DEMO EXISTING WOOD LINK FENCE ON EAST PROPERTY LINE AT THE 19TH STREET PLANT.

Visitors: TOM VERDIER - SOUTHERN CALIFORNIA EDISON. SUBS; DAVIS - CONTINUED TO PLACE ELECTRICAL CONDUITS IN THE BOTTOM OF TRENCHES IN THE AREA OF THE EXISTING TREATMENT PLANT AREA AT THE NORTH WALL OF THE EXISTING BOOSTER PUMP ROOM.
COAST - CONTINUED TO STACK WOODCRETE PANELS BETWEEN FENCE POSTS ON THE EAST SIDE PROPERTY LINE ALONG JOBSITE.
STEPHEN - WELDING THE ABOVE GROUND STEEL PIPING AT ENCANTO PARK BOOSTER PUMP STATION.

Inspector NICK REYLEK

DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 4 Foreman JOHN WILES Date SEPTEMBER 27, 2004
Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 73°
Site Condition: USED (Clear) Muddy Dusty Other From _____ To _____
EL-CO WATERTRUCK TO CONTROL DUST ON JOBSITE

Equipment 1-WATERTRUCK
2-410 JOHN DEERE BACKHOES
1-S-150 BOBCAT LOADER
1-55-842 TEREX HANDLERS FORKLIFT.

Materials Delivered (Quantity and Supplier) 12" STEEL PIPE.
1-12" CHECK VALVE
1-12" VICTAULIC COUPLING
1-12" FLOW METER

REPORT (including discussions with contractors) EL-CO EXCAVATED AND BACKFILLED
Work Performed ELECTRICAL CONDUIT TRENCH TO THE NORTH AND WEST SIDE OF EXISTING PUMP ROOM. EL-CO CONTINUED TO DEMO EXISTING WOODLINK FENCE ON EAST PROPERTY LINE AT 19TH STREET PLANT. EL-CO INSTALLED 12" VICTAULIC COUPLING AND 12" CHECK VALVE ON THE CENTER DISCHARGE PIPE FOR THE BOOSTER PUMP AT ENCANTO PARK BOOSTER PUMP STATION.

Visitors: TERRY TOWN - SBMWD
SUB: DAVIS - CONTINUED TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES IN THE AREA OF THE EXISTING PUMP ROOM NORTH WALL AT 19TH STREET PLANT.
COAST - CONTINUED TO STACK WOODCRETE PANELS BETWEEN FENCE POSTS ON EAST AND NORTH-EAST SIDE OF PROPERTY LINE ALONG JOBSITE.

Remarks: _____

Time _____
Mileage _____

Inspector NICK REYLEK

DAVIS: 2

STEPHEN: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date SEPTEMBER 28, 2004

Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 81°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier) 1-12" FLOWMETER
1-12" CHECK VALVE
1-12" VICTAULIC COUPLING
2-12" FLANGE BUTTERFLY COUPLING

REPORT (Including discussions with contractors)

Work Performed EL-CO CONTINUED TO DEMO THE WOODLINK FENCE AND EXISTING BLOCK WALL ALONG THE EAST PROPERTY LINE AT 19TH STREET PLANT. EL-CO INSTALLED THE 12" FLOWMETER AND [redacted] 12" STEEL DISCHARGE PIPE FOR THE CENTER BOOSTER PUMP AT THE ENCANTO PARK BOOSTER PUMP STATION.

Meetings: MET RUSSELL SMITH ON JOBSITE, AND WITH THE PROPERTY OWNER ANDY BROWN AT 1842 20TH STREET TO OBSERVE AND DISCUSS THE WOODCRETE SOUND WALL CONSTRUCTION OPERATION AT THE 19TH STREET PLANT.

Visitors: RUSSEL SMITH - SBMWD
JERRY TONN - SBMWD.

SUBS: DAVIS - CONTINUED TO WORK ON UNDER-GROUND ELECTRICAL CONDUITS AT 19TH STREET PLANT.

[redacted] STEPHEN - WELDING THE 12" ABOVEGROUND DISCHARGE PIPING AT ENCANTO PARK BOOSTER PUMP STATION.

Remarks: _____

Time _____

Mileage _____

Inspector NICK REYLEK

DAVIS: 2
STEPHEN: 1
COAST: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 4 Foreman: JOHN WILES Date: SEPTEMBER 29, 2004
Time Start Work: 6:30 AM Time Stop Work: 5:30 PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 76°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier): SAME

REPORT (including discussions with contractors)
Work Performed: EL-CO REMOVED EXISTING CURB + GUTTER ALONG THE NORTH END ON THE EAST PROPERTY LINE OF THE EXISTING SERVICE YARD AT THE 19TH STREET PLANT.

EL-CO INSTALLED THE ABOVEGROUND 12" STEEL PIPE, 12" FLOWMETER, 12" FLANGE BUTTERFLY VALVE AND 12" CHECK VALVE ON THE EAST BOOSTER PUMP AT ENCANTO PARK BOOSTER PUMP STATION.

Visitors: RUSSELL SMITH - SBMWD
TERRY TONN - SBMWD
SUBS: DAVIS - CONTINUED TO WORK ON UNDERGROUND ELECTRICAL CONDUITS AT THE 19TH STREET PLANT.

STEPHEN - WELDING THE 12" ABOVEGROUND DISCHARGE PIPING AT ENCANTO PARK BOOSTER PUMP STATION.
COAST - STARTED DRILLING FOUNDATION HOLES ALONG THE EAST PROPERTY LINE, CENTER SECTION AT THE 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector: NICK REYLEK

EXISTING 19TH STREET PLANT RESERVOIR OVERFLOWED AT THE END OF THE WORK DAY. SBMWD PROBLEM.

DAVIS: 2
STEPHEN: 1
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date SEPTEMBER 30, 2004

Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO COMPLETED INSTALLING THE ABOVEGROUND 12" STEEL BOOSTER PUMP DISCHARGE PIPELINES AT ENCANTO PARK BOOSTER PUMP STATION.

Inspection/tests Performed

Meetings:

Visitors: TERRY TONN - SDMWD

SUBS: DAVIS - CONTINUED TO WORK ON UNDERGROUND ELEARICAL CONDUITS AT 19TH STREET PLANT.

STEPHEN - COMPLETED WELDING THE 12" ABOVE-GROUND STEEL DISCHARGE PIPING AT ENCANTO PARK BOOSTER PUMP STATION.

COAST - STARTED SETTING SOUND WALL FENCE POSTS IN FOUNDATION BORINGS ALONG THE EAST SIDE CENTER SECTION ALONG PROPERTY LINE AT THE 19TH STREET PLANT.

Time

Mileage

Inspector NICK REYLEK

DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date OCTOBER 1, 2004
Time Start Work 6:30 AM Time Stop Work 4:45 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO BACKFILLED AND COMPACTED AROUND THE 24" DIP RISER BOOSTER PUMP DISCHARGE LINE AT ENCANTO PARK BOOSTER PUMP STATION. EL-CO ALSO BACKFILLED AND [redacted] COMPACTED AROUND THE CIRCUIT BREAKER PANEL AND LIGHTING CONTROL SLAB JUST NORTH OF THE ANTI-SIPHON LOOP SLAB AT THE 19TH STREET PLANT.

Meetings:

Visitors:

SUBS: DAVIS - COMPLETED THE WORK ON UNDER-GROUND ELECTRICAL CONDUITS AT 19TH STREET PLANT.
COAST - CONTINUED TO SET SOUND WALL FENCE POSTS [redacted] IN FOUNDATION BORING ALONG THE EAST SIDE, CENTER SECTION ALONG THE PROPERTY LINE AT 19TH STREET PLANT.

Remarks:

Time

Mileage

Inspector NICK REYZEK

SCHULER: 2
DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOAN WILES Date OCTOBER 4, 2004
Time Start Work 6:30 AM Time Stop Work 4:30 pm Date Start MARCH 1, 2004
Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 85°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE
1-268B CAT LOADER

Equipment 1-WATERTRUCK	Materials Delivered (Quantity and Supplier)
1-410 JOHN DEERE BACKHOE	7-150 WATT HPS LAMP GE P 17M
1-S-150 BOBCAT LOADER	WITH 18 FT MOUNTING POLE.
1-SS-842 TEREX HANDLER & FORKLIFT.	

REPORT (including discussions with contractors) EL-CO BACKFILLED AND COMPACTED
Work Performed AROUND THE FILTER VESSEL LIGHTING FOUNDATIONS
ELECTRICAL TRENCHES AT BOTH FILTER SLABS. AT
19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: TERRY TONN WITH SBAWD.
SUBS: SCHULER - STARTED TO INSTALL THE
ACOUSTICAL TREATMENT PANELS ON THE INSIDE WALLS
AT THE 19TH STREET BOOSTER PUMP STATION.
[redacted] DAVIS - STARTED THE ABOVE GROUND
ELECTRICAL WORK, ALSO STARTED TO INSTALL THE
FILTER VESSEL LIGHTS AT THE EAST FILTER SLAB,
COAST - STARTED TO FINAL SET AND LEVEL SOUND
[redacted] WALL FENCE POSTS IN BORINGS ALONG THE
[redacted] CENTER SECTION ON THE EAST PROPERTY LINE.

Time _____ Inspector NICK REYLEK
Mileage _____

SCHULER: 2
DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date OCTOBER 5, 2004
Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 86°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO REMOVED THE CUT SOILS FROM THE CONCRETE SOUND WALL FENCE POST FOUNDATION BORINGS ALONG THE WEST SIDE OF JOBSITE.

Inspection/tests Performed

Meetings:

Visitors: TERRY TONN - SBMWD

SUBS: SCHULER - CONTINUING TO INSTALL THE ACOUSTICAL TREATMENT PANELS ON THE INSIDE WALLS AT THE 19TH STREET BOOSTER PUMP STATION.

DAVIS - CONTINUING THE ABOVE-GROUND ELECTRICAL WORK AND CONTINUED TO INSTALL THE FILTER VESSEL LIGHTS AT THE WEST FILTER SLAB AT 19TH STREET PLANT.

COAST - CONTINUED TO SET AND LEVEL THE SOUND WALL FENCE POSTS IN BORINGS ALONG THE CENTER SECTION ON THE EAST PROPERTY LINE AT 19TH STREET PLANT.

Inspector NICK REYLEK

SCHULER: 2
DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: OCTOBER 6, 2004
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 88°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____
EL-CO USED A WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO STARTED TO HAND EXCAVATE FOR THE EDISON SPLICE BOX CONCRETE VAULT LOCATED AT END INTO PARK BOOSTER PUMP STATION, ADJACENT TO THE CITY SIDEWALK. EL-CO HAD TO BACKFILL THE EXCAVATION DUE TO THE EXISTING UTILITIES IN THE VAULT EXCAVATION.
Inspection/tests Performed: CONCRETE CYLINDERS CASTED.
Meetings: BI-WEEKLY CONSTRUCTION MEETING ON SITE, OBSERVED AND REVIEW OF JOB SITE CONDITIONS CONSTRUCTION SCHEDULE AND COMPLETED WORK TO DATE.
Visitors: MATT DWYER - URS BOB KEMMARLE - EZ
ADAM HARVEY - URS TERRY TONN - SBMWD
KIT VELDMAN - URS LARRY WATSON - SCHULER
JOHN WILES - EL-CO DENNY DOLE - DAVIS ELECTRIC
[redacted]
SUBS: DAVIS - CONTINUING THE ABOVE-GROUND ELECTRICAL WORK AT 19TH STREET PLANT.
SCHULER - CONTINUING TO INSTALL THE ACOUSTICAL TREATMENT PANELS ON THE INSIDE WALLS AND [redacted] ROOF AT THE 19TH STREET BOOSTER PUMP ROOM.
COAST - PLACED CONCRETE IN THE FENCE POST FOUNDATIONS BORINGS ALONG THE CENTER SECTION ON THE EAST PROPERTY LINE.

Time
Mileage
Inspector: NICK REYLEK.

SCHULER: 1
DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date OCTOBER 7, 2004
Time Start Work 6:00AM Time Stop Work 5:00 PM Date Start MARCH 1, 2004
Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 86°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____
EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO HAND EXCAVATED A NEW LOCATION FOR THE EDISON SPLICE BOX CONCRETE VAULT LOCATED AT ENCANTO PARK BOOSTER PUMP STATION NEXT TO YOUTH CENTER WEST SIDE [redacted] BETWEEN THE BUILDING AND PARKING LOT AT ENCANTO PARK BOOSTER PUMP STATION.

Meetings: _____

Visitors: DENNY DOLE - DAVIS ELECTRIC, INC.
SUBS; SCHULER - CONTINUING TO INSTALL THE ACOUSTICAL TREATMENT PANELS ON THE INSIDE ROOF AT THE 19TH STREET BOOSTER PUMP ROOM. [redacted] DAVIS - STARTED TO INSTALL THE MCC CABINETS AND ELECTRICAL METERING PANEL AT ENCANTO PARK BOOSTER PUMP STATION.
COAST - WORKING ON REMOVING WOOD FORMS FROM [redacted] THE FENCE POSTS AND STARTED TO STACK WOODCRETE PANELS BETWEEN FENCE POSTS THEN CONTINUED TO SET AND LEVEL [redacted] SOUND WALL FENCE POSTS IN BORINGS ALONG THE CENTER SECTION ON THE EAST PROPERTY LINE.

Inspector NICK REYLEK

SCHULER: 1
DAVIS: 2
COAST: 2
HALCYON: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date OCTOBER 8, 2004
Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 88°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____
EL-CO USED WATERTRUCK TO CONTROL DUST ON JOB SITE.

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO HELPED HALCYON TO SET THE EDISON SPLICE BOX CONCRETE VAULT, THEN BACKFILLED AROUND THE VAULT TO FINISH GRADE AT ENCANTO PARK BOOSTER PUMP STATION.
Inspection/tests Performed

Meetings:

Visitors: HALCYON ELECTRIC INC.
SUBS: SCHULER - CONTINUING TO INSTALL THE ACOUSTICAL TREATMENT PANELS ON THE INSIDE NORTH ROOF AREA AT THE 19TH STREET BOOSTER PUMP ROOM.
DAVIS - CONTINUING TO INSTALL MCC CABINETS AND STARTED WORKING ON THE ABOVE GROUND ELECTRICAL AT ENCANTO PARK BOOSTER PUMP STATION.
COAST - COMPLETED THE PLACEMENT OF THE CORNER FENCE POSTS, AND POSTS ON NORTH AND SOUTH ENDS. PLACED CONCRETE IN THE FENCE POST FOUNDATIONS
Inspector NICK REYLEK
BORINGS AT BOTH THE NORTH AND SOUTH ENDS OF THE EAST PROPERTY LINE.
HALCYON - PLACED APPROX. 1 FOOT OF 3/4" GRAVEL IN BOTTOM OF THE EDISON SPLICE BOX EXCAVATION THEN SET THE CONCRETE VAULT BASE THEN MID-SECTION AND THE TOP MANHOLE SECTION. CONTRACTOR GROUTED AROUND THE EXISTING EDISON POWER LINES IN PLACE AT THE NORTH AND SOUTH END OF VAULT.

SCHULER: 1
DAVIS: 2
COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 3 Foreman JOHN WILES Date OCTOBER 11, 2004

Time Start Work 6:30 AM Time Stop Work 4:45 PM Date Start: MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 79°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE.
1-55842 TEREX HANDLER FORKLIFT.

Equipment 1-WATER TRUCK | Materials Delivered (Quantity and Supplier)
1-DUMP TRUCK
2-410 JOHN DEERE BACKHOES
1-S-150 BOB CAT LOADER WITH 24" DRILL AUGER.

REPORT (including discussions with contractors)
Work Performed EL-CO STARTED THE DEMO OPERATION ON THE SOUTH PROPERTY LINE, REMOVING THE WOODLINK FENCE AND CHAIN LINK FENCE AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: TERRY TOHN - SBMWD
SCHULER - STARTED TO LAYOUT THE MECHANICAL EQUIPMENT FOR THE CHLORINE INJECTION SYSTEM IN THE CHLORINE CONTROL ROOM AT 19TH STREET PLANT.
[redacted]
DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT 19TH STREET PLANT.
COAST - SETTING THE WOODCRETE PANELS BETWEEN [redacted] FENCE POSTS ON EAST PROPERTY LINE AT 19TH STREET PLANT.

Time

Mileage

Inspector NICK REYLEK