URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TRUCK KIRTLEY Date OCT 1, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED

Work Performed 12" PVC AND 20" DIP ON W. VIRGINIA STREET IN WEST DIRECTION PLACED PIPELINE UP TO EW NO. 112, END OF PIPE TO STATION 12, 61+81.

Inspection/tests Performed EL-CO. POTHOLED FOR EXISTING 20" DIP AND 12" PVC PIPELINE IN FRONT OF EW NO. 112.

Meetings: _____

Visitors: RUSSELL SMITH SEMWD.
LOUIE TORRES SEMWD.
BOB NAGY CITY S.E. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 62+72 AND 62+19

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT 2, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 71°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) INSTALLED 6TH 20" AND 12"

Work Performed M.J. CAPS WITH BLOWOFF PIPING AND VALVES TO JUST BELOW FUTURE GRADE. ALSO INSTALLED STEEL PLATE FOR TEMPORARY THRUST BLOCK AT THE

Inspection/tests Performed END OF PIPELINE, AT STATION NO. 6+82.

Meetings: _____

TAILGATE SAFETY MEETING.

Visitors: ED NAGY CITY S.S. PUBLIC WORKS RUSSELL SMITH SEMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO ADDED MORE TEMPORARY ASPHALT COLD PATCH ON PIPE TRENCH SURFACE ON W. VIRGINIA STREET EL-CO ALSO WASHED DOWN W. VIRGINIA STREET WITH WATER TRUC

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT 3, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 78°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STARTED TO EXCAVATE AND INSTALL

Work Performed 12" DIP DRAINLINE FOR STORM DRAIN CONNECTION AT THE SOUTH WEST CORNER OF MT VERNON AVENUE. ALSO STARTED TO EXCAVATE AND INSTALL WELL ASSEMBLY

Inspection/tests Performed CONNECTION AT EW NO. 111, STATION NO. 77+15.

Meetings: ONSITE MEETING WITH RUSSELL SMITH TO DISCUSS ADDITIONAL JOBSITE CLEAN UP.

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS
RUSSELL SMITH SBMWD
SNOW CONCRETE CUTTING, INC.
BRAIN MORRIS URS SIGNET.

Changed Conditions/Delays/Conflicts Encountered EL-CO HRD POTHOLED THE TRENCH LINE AND FOUND CONCRETE PAVEMENT UNDER ASPHALT PAVING ON GARNER AVENUE. SNOW CONCRETE CUTTING THE CONCRETE ROAD IN THE AREA FOR THE 16" DIP TRENCH.

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KITTLEY Date OCT. 4 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 64°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUING TO CUT CONCRETE

Work Performed PAVEMENT ON GARNER AVENUE. EXCAVATED AND INSTALLED THE 6" DIP LINE FROM THE 12" DIP STORM DRAIN CONNECTION TO THE 30" DIP LINE. OTHER

Inspection/tests Performed CREW INSTALLED THE AIR VAC FIRE ASSEMBLY USING 30" SADDLE ON THE 30" DIP AND TAPPED IN THE 30" DIP LOCATED ON THE SOUTHEAST CORNER OF

~~Meetings:~~ MT VERNON AVENUE AND N. 14TH STREET AT STATION NO. 27+72

Visitors: SNOW CONCRETE SAW CUTTING.
ECC NAGY CITY E.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO HAD SMALL CREW WORKING ON JOB SITE CLEAN UP, STREET AND CURB+GUTTER WEST SIDE OF N. BLACKSTONE AVENUE SOUTH OF W. VIRGINIA STREET

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT. 7, 2002

Time Start Work 7:30 Time Stop Work 3:00 Date Start _____

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 100°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 2 - BACKHOES	Materials Delivered (Quantity and Supplier)
1 - EXCAVATOR WITH SHEEPSFOOT WHEEL	
1 - WATER TRUCK	
1 - DUMP TRUCK	

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 16" LIF

Work Performed ON N. GARNER AVENUE IN SOUTH DIRECTION STOPPED DIF PLACEMENT AT STATION NO. 12+00, USED BACKHOE AND DUMP TRUCK TO REMOVE AND HAUL

Inspection/tests Performed OFF CONCRETE PAVEMENT IN TRENCH LINE FROM W. 14TH STREET DOWN TO E/W NO. 11C

Meetings: _____

Visitors: LOUIE TORBITT SEMW C
HENRY CITY S.E. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 10+89 AND 11+43

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSKOW PIPELINE Contract No. _____ Contractor EL-CC

Crew: _____ Foreman TROY KINTLEY Date OCT 8, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 90's

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED

Work Performed 16" DIP ON N. GARNER AVENUE TO THE WELL SITE, INSTALLED 16" M.J. 90° BEND AT STATION NO. 13+76 AND 16" M.J. CAP WITH 2" RISER

Inspection/tests Performed AND VALVE AT THE END OF 16" DIP RUN AT STATION NO. 14+10 APPROX.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 12+27, 12+94 AND 13+69

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT 9, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 94°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 1 - BACKHOE

1 - WATER TRUCK

1 - DUMP TRUCK

1 - VIBRATORY STEEL DRUM ROLLER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 12"

Work Performed DIP FOR TIE-IN TO STORM DRAIN BOX STRUCTURE. ALSO INSTALLED 12"X16" REDUCER FOR STORM DRAIN CONNECTION.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOD NASY CITY S.B. PUBLIC WORKS RUSSELL SMITH SBMWD.

S.B. CITY SEWER DEPT CREW TO CLEAN SEWER MAIN ON W. VIRGINIA STREET.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT 16, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 90°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed INSTALLED BASE MATERIAL AND ASPHALT CONCRETE AT THE INTERSECTION OF MT VERNON AVENUE AND W. 14TH STREET, WORKING ON ONE HALF OF THE INTERSECTION MOVING TRAFFIC CONTROL EACH TIME. EL-CO MADE GRADE AND COMPACTED ALL PERMANENT MATERIALS IN PLACE.

Inspection/tests Performed

Meetings: _____

Visitors: BOB NAGY S.E. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EXCAVATED AND CHECKED A SEWER LATERAL REPAIR AT STATION NO. L8+82 ON W. VIRGINIA STREET.

Time _____ Inspector NICK KEYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT 11, 2002

Time Start Work 7:30 Time Stop Work _____ Date Start _____

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 35°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 1 - HYLEC HAMMER. Materials Delivered (Quantity and Supplier)

2 - BACKHOES 1 - LOADER

1 - WATERTRUCK 1 - VIBRATORY COIL STEEL DRUM ROLLER

1 - DUMPTRUCK.

REPORT (including discussions with contractors)

Work Performed STARTED COMPACTING AND CUTTING PERMANENT PAVEMENT SECTION IN TRENCH LINE, STARTED AT THE WEST END OF W. VIRGINIA AVENUE STATION NO. 61+92. SPREADING BASE MATERIAL IN

Inspection/tests Performed PIPE TRENCH AND COMPACTING UP TO A 6" SECTION. ASPHALT BASE COURSE WAS PLACED UP TO FINISH ROAD SURFACE. STOPPED PAVING OPERATION AT

~~Meetings:~~ STATION NO. 62+76

EL-CO STARTED LOADING SCHEDULE 1 PIPE LINE WITH WATER FOR TESTING.

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUDDY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT. 14, 2002

Time Start Work 7:30 Time Stop Work 5:00 Date Start _____

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 80°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS.

Equipment 2-BACKHOES

1-HYDRO HAMMER

2-DUMP TRUCKS

1-STREET BROOM SWEEPER

Materials Delivered (Quantity and Supplier)

1-HD 12 HAMM DUAL STEEL DRUM VIBRATING ROLLER.

REPORT (including discussions with contractors)

Work Performed OPERATION ON W. VIRGINIA STREET. STOPPED PAVING AT STATION NO. 71+40.

Inspection/tests Performed EL-CO WORKING ON PRESSURE TESTING ALL OF SCHEDULE 1 DIP LINE.

Meetings: _____

Visitors: BOB NAGY CITY E.E. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT. 15, 2002

Time Start Work 7:30 Time Stop Work 3:00 Date Start _____

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

BASE MATERIAL

ASPHALT HOTMIX MATERIAL.

REPORT (including discussions with contractors)

Work Performed CONTINUED TO COMPACT, CUT SUBGRADE AND PLACE BASE MATERIAL IN TRENCH LINE THEN PLACING ASPHALT BASE COURSE ON W. VIRGINIA STREET, N. BLACKSTONE AVENUE AND W. 14TH STREET.

Inspection/tests Performed STOPPER PAVING OPERATION AT STATION NO. 7L+LE PRESSURE TESTING SCHEDULE I DIF. TESTING FROM WEST END OF W. VIRGINIA STREET TO MT VERNON AVENUE

~~Meetings:~~ 2 HOUR HOLD @ 150 PSI ON DIF. PRESSURE TEST PASSED.

Visitors: LOUIS TORRITH SEMWC
BOC NAGY CITY S.E. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MIDCON PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT 16, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

ASPHALT HOT MIX

REPORT (including discussions with contractors) WORKING ON PIPE TRENCH PAVING

Work Performed OPERATION ON W. 14TH STREET HEADING EAST. STOPPER PAVING OPERATION AT STATION NO. 82+15.

Inspection/tests Performed PRESSURE TESTING DIP FROM W. HOME STREET TO THE INTERSECTION OF MT VERNON AVENUE ON W. 14TH STREET.

Meetings: _____

Visitors: EDD NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSKOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman _____ Date OCT 17, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) WORKING ON DIF TRENCH PAVING

Work Performed OPERATION ON W. 14TH STREET. SAME @COMPACTION OPERATION. STOPPED PAVING OPERATION AT STATION NO. EL+15.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOK NAGY CITY S.E. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE FIRELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman _____ Date OCT 18, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 68°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed DIP TRENCH ASPHALT PAVING ON W. 14TH STREET. STOPPER PAVING OPERATION AT STATION NO. 91+41. EL-CO LOCATED AND MADE REPAIR ON A LEAK AT THE INTERSECTION

Inspection/tests Performed OF W. HOME STREET AND N. PERRIS STREET. EL-CO STARTED BACK PRESSURE TESTING FROM W. HOME STREET TO MT VERNON AVENUE AND ~~Meetings:~~ W. 14TH STREET. 2 HOUR HOLD @ 150 PSI ON DIP. SCHEDULE 1, PRESSURE TEST PASSED.

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: LEAK WAS ON THE 20"X6" M.J. TEE ON N. PERRIS STREET.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLOW PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman _____ Date OCT. 21, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed CONTINUED TO COMPACT SUBGRADE WITH HYDRO HAMMER. THE CUTTING OF SUBGRADE ELEVATION WITH BACKHOE, SPREADING BASE MATERIAL IN TRENCH LINE WITH BACKHOE, COMPACTING BASE

Inspection/tests Performed WITH VIBRATORY ROLLER. THEN PLACING BASE ASPHALT COURSE AND COMPACTING WITH VIBRATORY STEEL DRUM ROLLER. STORED PAVING AT STATION NO. 96+20

Meetings:

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS LOUIS TORSITH SEMWC.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman _____ Date OCT 22, 2002

Time Start Work 7:30 AM Time Stop Work 5:00 PM Date Start _____

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 47°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CLEAR ROADS

Equipment SAME.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUED SAME COMPACTION OPERATIONS

Work Performed INSTALLED BASE MATERIAL AND ASPHALT BASECOURSE. ON W. 14TH STREET. STOPPED PAVING AT STATION NO. 102+90.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS LUKE TORBITT EBMUD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLOW PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman _____ Date OCT. 23, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUED SAME COMPACTION

Work Performed OPERATIONS, CONTINUED TO INSTALL ROAD BASE MATERIAL AND ASPHALT BASE COARSE ON W. 14TH STREET. STOPPED PAVING AT STATION NO. 106+95

Inspection/tests Performed _____

Meetings: _____

Visitors: LOUIS TORBETT SEMINC
ROC NAGY CITY S.E. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman _____ Date OCT. 24, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start _____

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUED SAME METHOD OF

Work Performed COMPACTION OPERATION. CONTINUED TO INSTALL ROAD BASE MATERIAL AND ASPHALT BASE COARSE ON W. 14TH STREET AND N. PERRIS STREET.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOB NAGY S. B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUELLER PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman _____ Date OCT. 25, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 1.9°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUED SAME METHOD OF Work Performed COMPACTION ON ROAD MATERIALS. CONTINUED TO INSTALL ROAD BASE MATERIAL AND ASPHALT BASE COURSE ON W. HOME STREET AND GARNER AVENUE

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT. 28, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S(M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 2 - BACKHOES	Materials Delivered (Quantity and Supplier)
2 - DUMP TRUCKS 1 - LOADER	
1 - STREET BROOM SWEEPER	
1 - WATER TRUCK	

REPORT (including discussions with contractors) EL-CO STARTED GENERAL JOBSITE.

Work Performed CLEAN UP AND STARTED HAULING OFF CONSTRUCTION DEBRIS FROM JOBSITE, ALSO STARTED CLEANING UP OF EQUIPMENT STORAGE YARDS.

Inspection/tests Performed EL-CO STARTED CHLORINATING 12" PVC DRAIN LINE FROM W. HOME STREET TO THE END OF W. VIRGINIA STREET. SBMWD STARTED OBSERVATIONS AND SAMPLING ~~Meetings:~~ THE CHLORINATING OPERATION FOR THE 12" PVC DRAIN LINE.

Visitors: BOB NAGY CITY S.E. PUBLIC WORKS
LOUIE TORBITT SBMWD.
MARIO DELGADO SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY FIRELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT. 29 2002

Time Start Work 7:30 AM Time Stop Work 5:30 PM Date Start _____

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment LOADER 1 - WATER TRUCK	Materials Delivered (Quantity and Supplier)
2 - BACKHOES	
2 - DUMP TRUCKS	
1 - STREET BROOM SWEEPER.	

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUING TO CLEAN UP JOBSITE. HAULING OFF CONSTRUCTION DEBRIS AND REMOVING HEAVY EQUIPMENT FROM JOBSITE. ALSO CLEANING UP STORAGE YARDS ON N.I STREET AND W. HOWE STREET. EL-CO CHLORINATING THE 16" DIP TO 30" DIP TO MT VERNON AVENUE FROM W. HOWE STREET.

Inspection/tests Performed

Meetings: MET WITH JOHN WILES AT EL-CO'S OFFICE TO DISCUSS AND WORK UP CONSTRUCTION SCHEDULE FOR SCHEDULE 11 FIRELINE WORK.

Visitors: BOC NAVY CITY S.B. PUBLIC WORKS MARIO DELGADO SEMWD. CHECKING WATER SAMPLES

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MISSION PIPELINE | Contract No. _____ | Contractor EL-CO

Crew: _____ | Foreman TROY KIRTLEY | Date OCT. 30, 2002

Time Start Work 7:30 AM | Time Stop Work 7:00 PM | Date Start _____

Date S S M T W Th F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 67°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 1 - LOADER	Materials Delivered (Quantity and Supplier)
1 - BACKHOE	
1 - DUMPTRUCK	

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUED JOBSITE CLEAN-UP ALSO WORKING ON RESTORING JOBSITE TO ORIGINAL CONDITION. WORKING ON CHLORINATION OPERATION OF 30" DIP FROM W. VIRGINIA STREET TO MT VERNON AVENUE. COMPLETED

Inspection/tests Performed FLUSHING 12" PVC DRAINLINE FROM W. HOWE STREET TO MT VERNON AVENUE. THEN FROM MT VERNON AVENUE TO THE END OF W. VIRGINIA STREET.

Meetings: MET JOHN WILES AT EL-CO OFFICE TO REVIEW AND DISCUSS PROGRESSIVE BILLING NO. 2.

MET ONSITE WITH NIKKI CUTTWIN TO OBSERVE DISCHARGE OPERATION INTO S.D. STORM DRAIN SYSTEM.

Visitors: MARIO DELGADO SEMWD SAMPLING WATER.
NIKKI CUTWIN-CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD.
BOB NAGY CITY S.E. PUBLIC WORKS.
AVILA CONSTRUCTION INC. GENERAL ENGINEERING.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: AVILA CONSTRUCTION HAD CONCRETE CREW ONSITE AT THE INTERSECTION OF MT VERNON AVENUE AND W. 14TH STREET WORK ON BUILDING FORMS FOR CROSSGUTTER AND HANDICAP RAMP THEN POUR AND FINISHED NEW CONCRETE WORK.

~~Time~~ Inspector NICK REYLEK

~~Mileage~~

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date OCT. 31 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start _____

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 46°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment	Materials Delivered (Quantity and Supplier)
1 - BACKHOE	
1 - DUMP TRUCK + TRAILER	

REPORT (including discussions with contractors)
Work Performed WORKING ON FLUSHING THE 30" DIP FROM N. VIRGINIA STREET TO MT VERNON AVENUE. USED HOOK FORK AND FLICER NEW CONCRETE EXCK FOR SIDEWALKS AT W. 14TH STREET AND GARNER AVENUE AND THE
Inspection/tests Performed SIDEWALK, DRIVEWAY RAMP AT HOME STREET.

Meetings: _____

Visitors: ECKNAGY CITY S.E. PUBLIC WORKS
CON ARRIETA SEMWD

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: SEMWD CHECKED AND SAMPLED WATER CHLORINATION OPERATION DURING THE FLUSHING OF THE 30" DIP.

Time _____ Inspector NICK REYLEK

Mileage _____