APPENDIX B
Inspector's Daily Reports

DANNY'S LAWN+TREE ; 12

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 6 Foreman JOHN WILES Date MARCH 1, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 57°

Site Condition: Clear Muddy Dusty (Other) From _____ To _____

OLIVE TREES, HEAVY BRUSH, HIGH GRASS, AND MISCELLANEOUS DEBRIS.

Equipment	Materials Delivered (Quantity and Supplier)
1 - DUMP TRUCK	
2 - BOXED-IN DUMP TRUCKS	1 - MPH 100 BOMAG PULIZER
2 - WHISPER WOOD CHIPPER	1 - JD 550 JOHN DEERE DOZER
2 - 410 JOHN DEERE BACKHOES	1 - 70 ZIV KAWASKI RUBBER TIRE LOADER.

REPORT (including discussions with contractors) EL-CO MOBILIZE ON JOBSITE WITH HEAVY EQUIPMENT.

Work Performed E-CO STARTED THE CREW ON CLEARING THE WATER TREATMENT PLANT NEW EXPANSION AREA.

EL-CO STARTED TO REMOVE THE TREE STOMPS BY EXCAVATING AND GRINDING IN-PLACE AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TONN - SBMWD

SUBS; DANNY'S LAWN+TREE SERVICE - STARTED CUTTING DOWN TREES ONSITE, THEN CUTTING TREES UP FOR REMOVAL FROM THE JOBSITE. ALSO STARTED CHIPPING UP THE TREE BRANCHES INTO THE BOX-IN DUMP TRUCKS WITH THE WOOD CHIPPERS AT THE 19TH STREET PLANT.

Remarks: _____

Time _____

Mileage _____

Inspector NICK REYLEK

DANNY'S LAWN + TREE SERVICE: 8

PORTOSAN: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 6 Foreman JOHN WILES Date MARCH 2, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 58°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

1 - WHISPER WOOD CHIPPER

1 - 70 ZIII KAWSAKI RUBBERTIRE LOADER

Equipment 1 - DUMP TRUCK Materials Delivered (Quantity and Supplier)

2 - BOXED-IN DUMP TRUCKS

2 - 410 JOHN DEERE BACKHOES

1 - MPH-100 BOMAG PULIZER

REPORT (including discussions with contractors)

Work Performed EL-CO WORKING ON REMOVING THE OLD CHAIN LINK FENCE ALONG THE WEST SIDE ON JOBSITE. EL-CO CONTINUING TO REMOVE TREE STAMPS BY GRINDING IN-PLACE. [redacted] EL-CO CONTINUING TO HAUL OFF MISCELLANEOUS DEBRIS FROM CLEARING THE NORTH HALF OF JOBSITE AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: _____

SUBS: PORTOSAN - STARTED INSTALLING THE TEMPORARY CONSTRUCTION FENCE AROUND THE NORTH HALF OF THE JOBSITE. [redacted] DANNY'S LAWN + TREE SERVICE - CONTINUING TO CUT DOWN TREES AND LARGE BRUSH ON THE NORTH HALF OF THE JOBSITE AT THE 19TH STREET PLANT.

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

DANNY'S LAWN + TREE SERVICE ; 2

HILLWIG - GOODROW ; 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 7 Foreman JOHN WILES Date MARCH 3, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 65°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

1-702II KAWSAKI RUBBER TIRE LODDER.

1- AIR COMPRESSOR WITH JACKHAMMER

Equipment 1 - DUMP TRUCK Materials Delivered (Quantity and Supplier)

2-410 JOHN DEERE BACKHOES

1 - MPH 100 BOMAG PULIZER

REPORT (including discussions with contractors) EL-CO CONTINUING TO CLEAR AND Work Performed GRUB THE NORTH HALF OF THE WATER TREATMENT PLANT SITE. EL-CO CONTINUING TO REMOVE THE LARGE TREE ROOTS AND GRINDING [redacted] TREE STOMPS. EL-CO USING DUMP TRUCK TO HAUL OFF THE DEBRIS FROM THE JOBSITE. EL-CO CUT AND REMOVED THE WEST HALF OF Meetings: THE EXISTING MASONRY WALL LOCATED AT THE NORTH EDGE OF THE EXISTING WATER TREATMENT PLANT.

EL-CO STARTED TO POT HOLE FOR THE [redacted] EXISTING UTILITIES AND WATER LINES IN THE EXISTING TREATMENT PLANT AREA USING A JACKHAMMER AND BACKHOE. EL-CO ALSO HAND DUG TO LOCATE THE [redacted] TOP OF WATER AND UTILITIES PIPELINES.

MET WITH BILLY VICK - AAA PAVING CO. AND JOHN WILES - EL-CO ON JOBSITE FOR A PRECONSTRUCTION [redacted] MEETING TO DISCUSS THE ROUGH GRADING OPERATION FOR THE NORTH HALF OF THE 19TH STREET WATER TREATMENT [redacted] PLANT. Inspector NICK REYLEK

SUBS; HILLWIG - GOODROW - SURVEYING AND STAKING OUT FOR THE 4 - 24" STEEL PUMP BARREL LOCATIONS AT THE ENCANTO PARK BOOSTER PUMP STATION SITE.

DANNY'S LAWN + TREE SERVICE - FINISHED THE REMOVAL OF THE TREE BRANCHES FROM THE JOBSITE.

PORTOSAN: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 7 Foreman JOHN WILES Date MARCH 4, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

1 - AIR COMPRESSOR WITH JACKHAMMER.

Equipment 1 - DUMP TRUCK

1 - 70 ZW KAWSAKI LOADER

2 - 410 JOHN DEERE BACKHOES

1 - MPH100 BOMAG PULIZER

Materials Delivered (Quantity and Supplier)

30" D.I. FITTINGS

REPORT (including discussions with contractors) EL-CO FIMISHED GRINDING AND Work Performed REMOVING TREE STOMPS FROM JOBSITE. EL-CO HAULING OFF DEBRIS FROM JOBSITE WITH DUMP TRUCK. EL-CO CONTINUING TO POT HOLE Inspection/tests Performed AND LOCATE THE EXISTING UTILITIES IN THE EXISTING WATER TREATMENT PLANT.

Meetings: _____

Visitors: TERRY TOWN - SBMWD

SUBS; PORTOSAN - INSTALLED TEMPORARY CONSTRUCTION FENCE AROUND THE PROPOSED BOOSTER PUMP STATION AT ENCANTO PARK.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WILES Date MARCH 5, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 69°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment 1 - DUMP TRUCK
2-410 JOHN DEERE BACKHOES
1-70 ZW KAWSAKI LODDER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO CONTINUING TO CLEAR AND GRUB THE NORTH HALF OF JOBSITE. EL-CO USING A BACKHOE TO EXCAVATE AND REMOVE THE OLD ABANDON IRRIGATION WATER LINES.

[redacted] EL-CO REMOVING THE REST OF THE OLD EXISTING MASONRY WALL LOCATED AT THE NORTH END ON THE EXISTING PLANT.

[redacted] EL-CO REMOVING THE LAST OF THE EXISTING CHAINLINK FENCE LOCATED AT THE SOUTH END ON THE NORTH HALF OF JOBSITE. EL-CO USING DUMP TRUCK TO HAUL DEBRIS OFF SITE.

Visitors: RUSSELL SMITH - SBMWD
TERRY TONN - SBMWD

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

HILLWIG-GOODROW : 2

PORTOSAN : 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: LO Foreman JOHN WILES Date MARCH 8, 2004

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 88°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USING A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE. 1-WATER TRUCK

Equipment 1-DUMP TRUCK Materials Delivered (Quantity and Supplier)

1-AIR COMPRESSOR WITH JACKHAMMER. 24-30" DIP JOINTS.

1-70 ZW KAWSAKI RUBBER TIRE LOADER. 13-24" DIP JOINTS.

2-410 JOHN DEERE BACKHOES.

REPORT (including discussions with contractors) EL-CO SET UP THE TEMPORARY

Work Performed CONSTRUCTION WATER SUPPLY WITH WATER METER ON JOBSITE LOCATED ON 20TH STREET AT THE EAST SIDE PROPERTY LINE ON JOBSITE.

[redacted] EL-CO STARTED TO EXCAVATE AND SHORE THE EXCAVATION FOR THE EFFLUENT PIPELINE 30" TEE CONNECTION TO THE EXISTING WATER LINE AT [redacted] STATION NO. 5+02 APPROX. EL-CO CLEANED THE EXISTING STEEL 30" PIPELINE FOR THE TIE-IN AT THE 19TH STREET PLANT.

Visitors: TERRY TONN-SBMWD

SUBS: HILLWIG-GOODROW - STARTED SURVEY STAKING FOR ROUGH GRADING OPERATION ON THE NORTH HALF ON JOBSITE. ALSO STARTED

[redacted] STAKING FOR PERIMETER SOUND WALL AT THE 19TH STREET PLANT.

PORTOSAN - CREW ONSITE TO RELOCATE THE NORTH WEST CORNER ON THE CONSTRUCTION

[redacted] FENCING AT THE 19TH STREET PLANT.

Time _____ Inspector NICK REYLEK

Mileage _____

AAA PAVING: 3
STEPHEN WELDING: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 7 Foreman JOHN WILES Date MARCH 9, 2004

Time Start Work 7:00AM Time Stop Work 4:00PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 89°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USING A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE. 1-WATER TRUCK.

Equipment 1-DUMP TRUCK

2-410 JOHN DEERE BACKHOES

1-690 D-LC JOHN DEERE TRACK EXCAVATOR.

1-702 IV KAWASKI LOADER.

Materials Delivered (Quantity and Supplier)

1-30" M.J. x FLANGE D.I. ADAPTER.

1-12" FLANGE BUTTERFLY VALVE.

1-30" x 12" D.I. FLANGE REDUCER.

REPORT (including discussions with contractors) 1-WATER TRUCK. 1-30" D.I. FLANGE TEE.

Work Performed 1-140G CAT MOTORGRADER. 1-30" FLANGE BUTTERFLY VALVE

1-613C CAT SCRAPER. 2-30" STEEL WELDING FLANGES.

EL-CO INSTALLED THE 30" x 12" EFFLUENT PIPE [redacted] LINE TIE-IN CONNECTION AT STATION NO. 5+02 APPROX. TO THE EXISTING 30" STEEL PIPELINE USING THE ABOVE LISTED MATERIALS [redacted] AS PER PLAN. THE FLANGED 30" D.I. TEE WAS CONNECTED TO THE EXISTING 30" STEEL PIPELINE WITH WELDABLE STEEL FLANGES AT THE 19TH STREET PLANT.

Visitors: TERRY TONN - SBMWD

SUBS; AAA PAVING CO. - MOBILIZE ON JOBSITE WITH HEAVY EQUIPMENT AND THEN STARTED ROUGH GRADING OPERATION FOR THE FILTER [redacted] VESSEL PADS AT THE 19TH STREET PLANT.

STEPHEN WELDING - PERFORMED WELDING OPERATION ON THE 30" STEEL FLANGES FOR EFFLUENT [redacted] PIPELINE TIE-IN AT THE 19TH STREET PLANT.

Time _____ Inspector NICK REYLEK

Mileage _____

HILLWIG + GOODROW : 2
AAA PAVING : 3
SCHULER : 2

1 OF 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 9 Foreman JOHN WILES Date MARCH 10, 2004
Time Start Work 6:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 87°
Site Condition: (Clear) Muddy Dusty (Other) [redacted] WINDY To _____

Equipment
1 - 690 JOHN DEERE EXCAVATOR
2 - 410 JOHN DEERE BACKHOES
1 - WATER TRUCK
1 - DUMP TRUCK, 1 AIR COMPRESSOR
1 - 70 ZTS KAWASAKI LOADER
1 - MPH 100 BOMAG PULIZER

Materials Delivered (Quantity and Supplier)
EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE
4 - 24" STEEL CONCRETE COVERED, + MORTAR LINED PUMP BARRELS.

REPORT (including discussions with contractors)
Work Performed
EL-CO PULIZERED THE EXISTING AC PAVEMENT TO STATION NO. 4+15 APPROX. IN THE EXISTING PLANT SERVICE YARD. EL-CO EXCAVATED AND INSTALLED THE 30" DIP EFFLUENT PIPELINE TO [redacted] STATION NO. 4+64 APPROX. EL-CO ALSO INSTALLED 3 - 30" D.I.M.J. 45° BENDS AT STATION NOS. 4+80, 4+70 AND 4+64 APPROX. EL-CO

Meetings:
REMOVED BRUSH AND TREES ALONG THE NORTH PROPERTY LINE ON THE JOBSITE AND ALSO CLEARED THE DRIVEWAY UP TO HIGHLAND AVENUE EDGE OF ROAD. EL-CO CONTINUED TO

Visitors:
PULIZED THE EXISTING OLD TREE STOMPS AT THE 19TH STREET PLANT.
SUBS: SCHULER - MOBILIZED EQUIPMENT ON JOBSITE AT ENCANTO PARK BOOSTER PUMP [redacted] STATION.
AAA PAVING CO. - (SAME EQUIPMENT USED) CONTINUED TO ROUGH GRADE THE NORTH EXPANSION AREA ON THE JOBSITE, AND [redacted] CONTINUED TO CUT THE FILTER VESSEL PADS AT THE 19TH STREET PLANT.
HILLWIG + GOODROW SURVEY - [redacted] STAKING OUT THE PIPE SUPPORT AND THE FILTER VESSEL PADS IN THE NORTH EXPANSION AREA AT THE 19TH STREET PLANT.

Inspector NICK REYLEK

- CONTINUED -

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 9 Foreman JOHN WILES Date MARCH 10, 2004

Time Start Work 6:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 87°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed

Inspection/tests Performed

Meetings: BI-WEEKLY CONSTRUCTION MEETING WAS HELD ON JOBSITE. DISCUSSED JOB SITE CONDITIONS INCLUDING PROGRESS FOR SURVEYING NEEDED TO CONTINUE WITH ROUGH GRADING OPERATION. THE 30" DIP EFFLUENT PIPELINE THROUGH THE EXISTING TREATMENT PLANT AND U.S. FILTER CO. SUPPLING INFORMATION ON THE FILTER VESSEL SLABS FOR SCHULER ENGINEERING.

Visitors: [redacted] MATT DWYER - URS.
JOHN WILES - EL-CO. BOB KEMMERLE - E2
LARRY WATSON - SCHULER. TERRY TONN - SBMWD
FRANK LECHVAS - SCHULER.
[redacted] ALAN HILLWIG - HILLWIG-GOODROW SURVEY.

Time _____ Inspector NICK REYLEK

Mileage _____

SCHULER: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 7 Foreman JOHN WILES Date MARCH 11, 2004

Time Start Work 6:00 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 86°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USING A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment 1-WATER TRUCK [redacted]

1-AIR COMPRESSOR | 1-MPH 100 BOMAG PULIZER.

2-410 JOHN DEERE BACKHOES. 1-70 ZIV KAWSAKI LOADER

1-690 JOHN DEERE EXCAVATOR WITH SHEEP'S FOOT WHEEL.

REPORT (including discussions with contractors) EL-CO PULIZERED THE EXISTING

Work Performed AC PAVEMENT TO STATION NO. 1+70 APPROX. FOR THE 30" EFFLUENT PIPELINE.

EL-CO CONTINUED TO INSTALL THE 30" DIP [redacted] EFFLUENT PIPELINE TO STATION 4+19 APPROX. ALSO INSTALLED 1-30" DIMJ 45° BEND AT STATION NO. 4+25 APPROX. AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TOWN - SBMWD

SUBS: SCHULER - USED BACKHOE TO EXCAVATE THE TRENCH FOR THE 24" STEEL CONCRETE COVERED PUMP BARRELS. SCHULER THEN PLACED THE [redacted] FOUR PUMP BARRELS IN THE EXCAVATION AT THE ENCANTO PARK BOOSTER PUMP STATION.

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

SCHULER', 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 7 Foreman JOHN WILES Date MARCH 12, 2004

Time Start Work 6',00 AM Time Stop Work 5'.00 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 85°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USING A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment 1-WATER TRUCK Materials Delivered (Quantity and Supplier)

1-690 JOHN DEERE EXCAVATOR WITH SHEEP'S FOOT WHEEL.
2-410 JOHN DEERE BACKHOES.
1- AIR COMPRESSOR

REPORT (including discussions with contractors) EL-CO CONTINUED TO EXCAVATE
Work Performed AND INSTALL THE 30" DIP EFFLUENT PIPELINE TO STATION NO. 3+24 APPROX. EL-CO BACKFILLED AND COMPACTED THE 30" DIP
[redacted] EFFLUENT PIPE TRENCH AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TONN - SBMWD.
SUBS: SCHULER - SET THE 4 - PUMP BARRELS IN THE EXACT LOCATION AS PER PLAN AT THE ENCANTO PARK BOOSTER PUMP STATION.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: EL-CO HAVING PROBLEMS WITH TRENCH WALLS CAVING IN DUE TO DRY VERY FINE SAND AT 19TH STREET PLANT.

Time _____ Inspector NICK REYLEK

Mileage _____

SCHULER : 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 6 Foreman JOHN WILES Date MARCH 15, 2004

Time Start Work 6:00 AM Time Stop Work 5:00 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 86°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USING A WATER TRUCK TO CONTROL THE DUST ON THE JOB SITE. (WITH SHEEP'S FOOT WHEEL.

Equipment	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	1-30" M.J. BUTTERFLY VALVE.
1-690 JOHN DEERE EXCAVATOR	2-30" M.J. D.I. 45° BENDS.
2-410 JOHN DEERE BACKHOES	1-16" M.J. BUTTERFLY VALVE
1-AIR COMPRESSOR	1-30"X16" D.I.M.J. TEE

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUED TO EXCAVATE AND INSTALL THE 30" DIP EFFLUENT PIPELINE TO STATION NO. 3+09 APPROX. EL-CO INSTALLED 2-30" D.I.M.J. 45° BENDS AT STATION NO. 3+22 AND 3+19 APPROX. [redacted] EL-CO INSTALLED A 30" M.J. BUTTERFLY VALVE AT STATION NO. 3+18 APPROX. ALSO A 30"X16" D.I.M.J TEE WITH 16" M.J. BUTTERFLY VALVE AT STATION

Meetings: NO. 3+14 APPROX. AT THE 19TH STREET PLANT. MET WITH TERRY TONN AT ENCANTO PARK BOOSTER PUMP STATION TO DISCUSS HIS CONCERNS ON THE SAFETY ON THE PUMP BARREL EXCAVATION. HE [redacted] SAID THAT HE OBSERVED KIDS PLAYING INSIDE THE CHAINLINK FENCED IN CONSTRUCTION AREA ON THE STOCK PILE OF CUT SOILS. HE ALSO OBSERVED THAT THE WOOD COVERING THAT WAS [redacted] USED TO COVER THE EXCAVATION AND THE TOP OF THE PUMP BARRELS WERE REMOVED FROM THIS AREA. TERRY SAID HE OBSERVED THIS SITE CONDITION ON SATURADAY MARCH 13, 2004. I ASKED [redacted] HIM WHY HE DID NOT CALL ME OR SOMEONE FROM EL-CO TO CORRECT THE CONDITION AND TERRY SAID THAT HE DID NOT WANT [redacted] TO RUIN ANYONE'S WEEKEND!

Inspector Nick Reylek

SUBS: SCHULER- POURED IN PLACE THE CONCRETE SUPPORT PADS FOR UNDER THE BOTTOM OF THE 24" PUMP BARRELS AND AROUND THE BOTTOM 12" APPROX OF THE BARRELS INTO THE CONCRETE MIX AT THE ENCANTO PARK BOOSTER PUMP STATION.

HILLWIG - GOODROW : 2

SCHULER : 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 6 Foreman JOHN WILES Date MARCH 16, 2004

Time Start Work 6:00AM Time Stop Work 4:00PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 87°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USING A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment 1 - WATER TRUCK	Materials Delivered (Quantity and Supplier)
2 - 46 JOHN DEERE BACKHOES	1 - 30"X16 D.I.M.J TEE
1 - 690 JOHN DEERE EXCAVATOR	1 - 16" M.J. BUTTERFLY VALVE
1 - AIR COMPRESSOR	1 - 30" M.J. BUTTERFLY VALVE.

REPORT (including discussions with contractors) EL-CO EXCAVATED AND INSTALLED

Work Performed 30" DIP EFFLUENT PIPELINE TO STATION NO. 2+56 APPROX. EL-CO INSTALLED A 30"X16" D.I.M.J. TEE WITH M.J. BUTTERFLY VALVE AT [redacted] STATION NO. 3+07 AND A 30" M.J. BUTTERFLY VALVE AT STATION NO. 3+04 APPROX. AT THE 19TH STREET PLANT.

Meetings: MET WITH RUSSELL SMITH - SBMWD TO DISCUSS THE SPACE BETWEEN THE NEW WALL AND THE EXISTING BLOCK WALL OF THE PROPERTY OWNERS BORDING NEXT TO THE 19TH STREET PLANT.

Visitors: RUSSELL SMITH - SBMWD
TERRY TONN - SBMWD

SUBS: HILLWIG - GOODROW - SURVEYING AND STAKING THE LAYOUT FOR BOTH THE 30" AND [redacted] 24" EFFLUENT PIPELINE AT 19TH STREET PLANT.

SCHULER - POURED IN PLACE 19 CYDS OF 2-SACK SLURRY AROUND THE 24" PUMP BARRELS

Remarks: IN THE EXCAVATION TO APPROX. 1 FOOT BELOW THE SUCTION PORTS ON THE PUMP BARRELS AT THE ENCANTO PARK BOOSTER [redacted] PUMP STATION. Inspector NICK REYLEK

SCHULER; 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 8 Foreman JOHN WILES Date MARCH 17, 2004

Time Start Work 6:00 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 89°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE. 2-30"X24" D.I.M.J. REDUCERS

Equipment	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	2-24" D.I.M.J. TEES
2-410 JOHN DEERE BACKHOES	2-24" D.I.M.J. 90° BENDS
1-AIR COMPRESSOR	1-30"X24" D.I.M.J. TEE
	5 24" M.J. BUTTERFLY VALVES.

REPORT (including discussions with contractors) EL-CO BLOCKED OUT AROUND Work Performed THE SUCTION HEADER FLANGE ON THE 24" PUMP BARRELS. EL-CO USING A 1-SACK SLURRY MIX TO BACKFILL THE REST OF THE [redacted] PUMP BARREL EXCAVATION BACK UP TO ORIGINAL GRADE AT THE ENCANTO PARK BOOSTER PUMP STATION.

[redacted] EL-CO CONTINUED TO EXCAVATE AND INSTALL THE 30" DIP EFFLUENT PIPELINES TO STATION NO. 1+52 APPROX. EL-CO ALSO EXCAVATED AND INSTALLED THE DIP FOR THE PRESSURE [redacted] SUSTAINING VALVE VAULT, THAT INCLUDED: 2-30"X24" D.I.M.J. REDUCERS AT STATION NO. 1+87 AND 1+55 APPROX., 2-24" D.I.M.J. TEES AT STATION NO. 1+84 AND 1+57 APPROX., 2-24" D.I.M.J. 90° [redacted] BENDS AT STATION NO. 1+84 AND 1+57 APPROX., AND 4-24" M.J. BUTTERFLY VALVES AT STATION NO. 1+72 AND 1+62 APPROX. AT THE 19TH STREET PLANT.

Remarks: SUBS: SCHULER - REMOVED ALL STEEL "H" BEAMS FOR FLANGE SUPPORTS [redacted] FROM AROUND THE 24" PUMP BARRELS. CONTRACTOR HAULED OFF THE JOBSITE ALL THE STEEL BRACING AT THE ENCANTO PARK BOOSTER PUMP STATION.

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 9TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 6 Foreman JOHN WILES Date MARCH 18, 2004

Time Start Work 7:30 AM Time Stop Work 4:00PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 86°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment 1-WATER TRUCK
1-AIR COMPRESSOR
2-410 JOHN DEERE BACKHOES
1-PC158USLC KOMATSO EXCAVATOR

Materials Delivered (Quantity and Supplier)
2-30"X20" D.I.M.J REDUCER
2-20" D.I.M.J. 90° BENDS
1-30" D.I.M.J. TEE

REPORT (including discussions with contractors)
Work Performed EL-CO CONTINUED TO EXCAVATE AND INSTALL THE 30" DIP EFFLUENT PIPELINE TO STATION NO. 1+16 APPROX. EL-CO INSTALLED A 30" D.I.M.J. TEE AT STATION [redacted] NO. 1+36 APPROX., ALSO STARTED INSTALLING THE BELOW GRADE DIP FOR THE ANTI-SIPHOON LOOP. INSTALLED A 30"X20" [redacted] D.I.M.J. REDUCER AT STATION NO. 1+30 APPROX. THEN 2-VERTICAL 20" DIMJ 90° BENDS AT STATION NO. 1+27 AND STATION NO. 1+24 APPROX. AND 1-30"X20" DIMJ REDUCER AT STATION NO. 1+18 APPROX.

Visitors: TERRY TOMN - SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 5 Foreman JOHN WILES Date MARCH 19, 2004

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 82°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	
1-PC 150 USLC KOMATSO EXCAVATOR	1-24" D.I.M.J. TEE
2-410 JOHN DEERE BACKHOES	1-30"X24" D.I.M.J. REDUCER
1-AIR COMPRESSOR	2-30" D.I.M.J. 45° BENDS

REPORT (including discussions with contractors) EL-CO CONTINUED TO EXCAVATE Work Performed AND INSTALL THE 30" DIP EFFLUENT PIPELINE TO STATION NO. 0+91 APPROX. INSTALLED 2 VERTICAL 30" D.I.M.J. 45° BENDS AT STATION NO. 1+07 AND [redacted] 1+04 APPROX. EL-CO THEN INSTALLED A 30"X24" D.I.M.J. REDUCER AT STATION NO. 0+98 APPROX. AND 1-24" D.I.M.J. TEE AT STATION NO. 0+93 [redacted] APPROX. AT THE 19TH STREET PLANT.

Visitors: TERRY TONN - SBMWD

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: MADE SITE VISIT TO ENCANTO PARK TO MAKE SURE THE JOBSITE WAS SAFE FOR THE WEEKEND.

Time _____ Inspector NICK REYLEK

Mileage _____