SCHULER: 4
DAVIS: 1
GWINCO: 4
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 4 Foreman: JOHN WILES Date: AUGUST 17, 2004
Time Start Work: 5:30 AM Time Stop Work: 5:30 PM Date Start: MARCH 1, 2004
Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range: 98°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors)
Work Performed: EL-CO CONTINUED TO INSTALL THE TIE-IN PIPING ON THE ABOVEGROUND DIP WATER SUPPLY TO THE FILTER VESSEL STEEL HEADER PIPE ON THE WEST ROW OF FILTER VESSELS AT 19TH STREET PLANT.

[redacted] Performed:

Meetings:

Visitors: TERRY TONN - SBMWD

SUBS: SCHULER - COMPLETED THE SETTING OF THE WOOD FORMS AND POURED AND FINISHED CONCRETE MIX FOR THE ANTI-SIPHON LOOP SUPPORT SLAB AT 19TH STREET PLANT.

[redacted] Encountered:

DAVIS - WORKING ON THE ELECTRICAL UNDERGROUND AT 19TH STREET PLANT.

GWINCO - POURED CONCRETE MIX IN THE WOOD FORMS FOR THE BASE SHAFT CONNECTIONS ON THE CATCH BASINS FOR THE 36" SPENT BACKWASH PIPELINE.

COAST - CONTINUED TO WORK ON THE WEST SIDE PROPERTY LINE, INSTALLING THE WOODCRETE SOUND WALL AT 19TH STREET PLANT.

Remarks:

[redacted] Inspector: NICK REYLEK

[redacted]

SCHULER: 5
DAVIS: 1
COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date AUGUST 20, 2004
Time Start Work 5:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 92°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment SAME	Materials Delivered (Quantity and Supplier)
2 HAND WACKERS	

REPORT (including discussions with contractors) EL-CO COMPLETED THE BACKFILLING
Work Performed AROUND THE CONCRETE CATCH BASINS.
EL-CO EXCAVATED ELECTRICAL CONDUIT TRENCH FOR
SITE LIGHTING ON THE WEST SIDE OF JOBSITE AT
Inspection/Tests Performed 19TH STREET PLANT.

Meetings:

Visitors:

SUBS: SCHULER - EXCAVATED AND SET FORMS FOR THE
SITE LIGHTING FOUNDATIONS AND THEN PLACED
CONCRETE MIX IN THE FORMWORK ON THE SITE LIGHTING
Changed Conditions/Delays/Conflicts Encountered FOUNDATIONS. ALSO PLACED CONCRETE
MIX IN FORMS FOR THE 16" PRESSURE ZONE PIPE
SUPPORTS ABOVEGROUND EFFLUENT PIPING.
DAVIS - WORKING ON SETTING THE UNDERGROUND
Remarks ELECTRICAL CONDUITS IN THE SITE LIGHTING
FOUNDATIONS AT 19TH STREET PLANT.
COAST - POURED CONCRETE MIX
Time FOR THE SOUND WALL Inspector NICK REYLEK
Mileage FENCE POSTS ALONG THE WEST SIDE OF JOBSITE.

DAVIS; 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 3 Foreman JOHN WILES Date AUGUST 23, 2004

Time Start Work 6:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 96°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE

Equipment	Materials Delivered (Quantity and Supplier)
1-WATER TRUCK	
2-410 JOHN DEERE BACKHOES	
2-HAND WACKERS	

REPORT (including discussions with contractors) EL-CO EXCAVATED THE SITE

Work Performed LIGHTING ELECTRICAL CONDUIT TRENCH ON THE EAST SIDE ON THE JOBSITE, AND THEN BACKFILLED AND COMPACTED THE WEST SIDE

Inspection/tests Performed SITE LIGHTING ELECTRICAL CONDUIT TRENCH AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TOWN - SBMWD.

SUBS: DAVIS - CONTINUING TO WORK ON THE UNDERGROUND SITE LIGHTING ELECTRICAL CONDUIT AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

DAVIS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 3 Foreman: JOHN WILES Date: AUGUST 24, 2004

Time Start Work: 5:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004

Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range: 95°

Site Condition: Clear Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO BACKFILLED AND COMPACTED THE ELECTRICAL TRENCHES ON THE WEST SIDE OF FILTER VESSEL SLAB FOR THE SITE LIGHTING. EL-CO STARTED TO EXCAVATE THE ELECTRICAL TRENCHES BETWEEN THE EAST AND WEST FILTER VESSEL SLABS AT THE NORTH END AND EXCAVATING ELECTRICAL TO THE SOUTH, AT 19TH STREET PLANT.

Inspection/tests Performed:

Meetings:

Visitors: TERRY TONN - SBMWD

DAVIS - WORKING ON UNDERGROUND CONDUITS IN THE NORTH HALF OF JOBSITE ON WEST AND EAST SIDE OF FILTER VESSELS AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector: NICK REYLEK

SCHULER: 4
DAVIS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: AUGUST 25, 2004
Time Start Work: 6:00 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 88°
Site Condition: Clear Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL DUST ON THE JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO COMPLETED EXCAVATING THE
Work Performed ELECTRICAL CONDUIT TRENCHES BETWEEN THE EAST AND WEST CONCRETE FILTER SLABS. EL-CO COMPLETED THE BACKFILL AND COMPACTION
[redacted]
OPERATION ON THE ELECTRICAL TRENCHES FOR THE SITE LIGHTING ON THE EAST SIDE OF THE NORTH HALF OF JOBSITE AT 19TH STREET PLANT.
Meetings: BI-WEEKLY CONSTRUCTION MEETING ON-SITE, OBSERVED AND REVIEWED THE JOBSITE CONDITIONS, CONSTRUCTION SCHEDULE AND COMPLETED WORK TO DATE.

Visitors: MAH DWYER - URS KIM HOANG - US. EPA
DWAYNE DEUTSCHER - URS BOB KEMMARLE - EZ
ADAM HARVEY - URS RUSSELL SMITH - SBMWD
JOHN WILES - EL-CO TERRY TONN - SBMWD
[redacted]
SUBS: SCHULER - COMPLETED GROUTING THE CARBON VESSEL SUPPORT LEGS AND FILTER VESSEL PIPE SUPPORTS ON BOTH THE EAST AND WEST FILTER VESSEL SLABS.
[redacted] DAVIS - WORKING ON UNDERGROUND CONDUITS IN THE NORTH HALF OF JOBSITE BETWEEN EAST AND WEST FILTER VESSEL SLABS.

Time
Mileage _____ Inspector: NICK REYLEK

COAST : 2

AUTOMATED GATES : 5

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 4 Foreman: JOHN WILES Date: AUGUST 26, 2004

Time Start Work: 7:00 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004

Date: S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range: 92°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL DUST ON THE JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO STARTED DRILLING THE CONCRETE PIERS TO INSTALL THE 3/4" ANCHOR BOLTS TO HOLD DOWN THE FLAT (24"X7") STEEL PIPE STRAPS FOR THE FILTER HEADER [redacted] PIPING ON BOTH THE EAST AND WEST FILTER VESSEL SLABS AT 19TH STREET PLANT.

Meetings:

Visitors: TERRY TOHN - SBMWD

SUBS: COAST - CONTINUE SETTING AND STARTED LEVELING THE SOUND WALL FENCE POSTS IN THE FOUNDATION HOLES ALONG THE SOUTH [redacted] CENTER ON THE WEST SIDE OF JOBSITE.

AUTOMATED GATES - STARTED TO INSTALL THE WROUGHT IRON GATE AND FENCE ON THE NORTH [redacted] SIDE OF ENCANTO PARK BOOSTER PUMP STATION, BUT HAD PROBLEM, THE GATES AND FENCE WERE BUILT OUT OF [redacted] LIGHT GAUGE STEEL AND NOT IN SPEC. GAUGE STEEL AND RETURNED GATE AND FENCE BACK TO THE SHOP.

Inspector: NICK REYLEK

COAST: 4
PUMP: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT | Contract No. | Contractor: EL-CO
Crew: 3 | Foreman: JOHN WILES | Date: AUGUST 27, 2004
Time Start Work: 7:00AM | Time Stop Work: 4:00PM | Date Start: MARCH 1, 2004
Date: S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range: 96°
Site Condition: (Clear) Muddy Dusty Other From To

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment: 1-WATERTRUCK
1-410 JOHN DEERE BACKHOE
1-CONCRETE TRAILER PUMP.

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors)
Work Performed: EL-CO CONTINUING TO DRILL INTO THE PIPE SUPPORT CONCRETE PIERS WITH 7/8" BIT TO APPROX. 11" IN DEPTH FOR A 3/4" THREADED ROD. EL-CO SETTING 3/4" THREADED ROD IN DRILL HOLES, USING EPOXY TO INSTALL THE THREADED RODS IN THE CONCRETE PIERS AT 19TH STREET PLANT

Inspection/tests Performed:

Meetings:

CONCRETE CYLINDERS CASTED.

Visitors:

SUBS: COAST - FINISHED LEVELING THE SOUND WALL FENCE POSTS IN THE FOUNDATION EXCAVATION BORINGS ALONG THE SOUTH CENTER ON WEST SIDE OF JOBSITE. [redacted] THEN USED CONCRETE PUMP TO PLACE CONCRETE MIX IN FENCE POST FOUNDATION BORINGS TO FINISH EXISTING GRADE AT 19TH STREET PLANT.

[redacted] FRED PUMPED CONCRETE FOR COAST CONSTRUCTION AT 11:AM FOR FENCE POST FOUNDATIONS ON WEST SIDE OF EXISTING PUMP [redacted] ROOM AND THE NORTH [redacted] END OF THE EXISTING CARBON FILTERS AT 19TH STREET PLANT.

Inspector: NICK REYLEK

DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: AUGUST 30, 2004
Time Start Work: 6:00 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range: 96°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USING A WATERTRUCK TO CONTROL DUST ON THE JOBSITE.

Equipment: 1-WATERTRUCK
1-410 JOHN DEERE BACKHOE
1-570 JOHN DEERE MOTORGRADER.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO CONTINUING TO INSTALL
Work Performed THE FLAT STEEL PIPE STRAPS ON THE FILTER HEADER PIPELINE AT THE CONCRETE PIPE SUPPORTS PIERS ON BOTH THE EAST AND WEST CARBON FILTER
[redacted] VESSEL SLABS AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: _____

SUBS: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES LOCATED BETWEEN THE EAST AND WEST CARBON FILTER VESSEL CONCRETE SLABS.
[redacted] COAST - REMOVING THE WOOD FORMS THAT SUPPORT THE SOUND WALL FENCE POST DURING CONCRETE POUR, ON THE WEST SIDE OF JOBSITE, AT 19TH STREET PLANT.

Remarks: _____

Time _____
Mileage _____ Inspector: NICK REYLEK

DAVIS: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 4 Foreman: JOHN WILES Date: AUGUST 31, 2003 4

Time Start Work: 6:00 AM Time Stop Work: 4:00 PM Date Start: MARCH 1, 2004

Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range: 99°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) Work Performed: EL-CO COMPLETED INSTALLING THE FLAT STEEL PIPE STRAPS ON THE FILTER HEADER PIPELINE AT THE CONCRETE PIPE SUPPORT PIERS ON BOTH THE EAST AND WEST CARBON FILTER VESSEL SLABS. EL-CO ALSO BACKFILLED AND COMPACTED PART OF THE ELECTRICAL CONDUIT TRENCH BETWEEN THE FILTER VESSEL SLABS STARTING FROM THE NORTH END AND WORKING IN A SOUTH DIRECTION AT THE 19TH STREET PLANT.

Visitors: TERRY TONN - SBMWD

SUBS: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES LOCATED BETWEEN THE EAST AND WEST CARBON FILTER VESSEL SLABS AT 19TH STREET PLANT.

Remarks: _____

Time _____

Mileage _____

Inspector: NICK REYLEK

DAVIS: 2
COAST: 5
AUTOMATED GATES: 5

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: SEPTEMBER 1, 2004
Time Start Work: 6:00 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range: 104°
Site Condition: Clear Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL DUST ON THE JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO COMPLETED THE DEMO OF THE REMAINING WOODLINK FENCE ALONG THE SOUTH WEST PROPERTY LINE END AT THE 19TH STREET PLANT.

Inspection/tests Performed

Meetings: SUBMITTED THE FINAL (8 SETS) OF PLANS TO CALTRANS OFFICE FOR THE HIGHLAND AVENUE DRIVEWAY CONSTRUCTION WORK.

Visitors: FRANK - SCHULER ENGINEERING INC.

SUBS: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES LOCATED BETWEEN THE EAST AND WEST CARBON FILTER VESSEL CONCRETE SLABS, AT 19TH STREET PLANT.

COAST - INSTALLED THE SOUND WALL PANELS BETWEEN FENCE POSTS ALONG THE SOUTH CENTER ON THE WEST SIDE PROPERTY LINE.

AUTOMATED GATES - INSTALLED THE COMPLETE WROUGHT IRON FENCE AND GATES ON THE FRONT NORTH SIDE AT ENCANTO PARK BOOSTER PUMP STATION.

Inspector: NICK REYLEK

DAVIS: 2
COAST: 2
AUTOMATED GATES: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date SEPTEMBER 2, 2004
Time Start Work 6:00 AM Time Stop Work 4:00 pm Date Start MARCH 1, 2004
Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 102°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO REMOVED EXTRA CONCRETE FROM FENCE POST ATTACHED TO THE EXISTING BLOCK WALL LOCATED AT THE SOUTHWEST CORNER OF JOBSITE. EL-CO CONTINUED TO BACKFILL PART OF THE ELECTRICAL TRECHES [redacted] BETWEEN THE CARBON VESSEL PADS.

COMPACTION TESTS PERFORMED.

Meetings:

Visitors: FRANK WITH SCHULER ENGINEERING INC.
SUBS: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES LOCATED BETWEEN THE EAST AND WEST CARBON FILTER CONCRETE PADS.
[redacted] COAST - DRILLING FOUNDATION HOLES FOR THE SOUND WALL FENCE POSTS ALONG THE SOUTH END, WEST SIDE PROPERTY LINE, AT 19TH STREET PLANT.
AUTOMATED GATES - ADDED LOCKING HARDWARE TO GATE THEN
Remarks: FINISHED THE PAINTING OF THE WROUGHT IRON FENCE AND GATES AT ENCANTO PARK BOOSTER PUMP STATION.

Time
Mileage

Inspector NICK REYLEK

DAVIS: 2

COAST: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: SEPTEMBER 3, 2004

Time Start Work: 6:00 AM Time Stop Work: 4:00 PM Date Start: MARCH 1, 2004

Date: S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 86°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO PAINTING PIPE STRAPS FOR THE FILTER VESSEL PIPING HEADERS ON BOTH EAST AND WEST FILTER VESSEL CONCRETE SLABS AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors: TERRY TONN - SBMWD

SUBS: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN THE BOTTOM OF THE TRENCHES LOCATED BETWEEN THE EAST AND WEST CARBON FILTER VESSEL CONCRETE SLABS AT 19TH STREET PLANT.

COAST - STARTED SETTING SOUND WALL FENCE POSTS IN EXCAVATION BORINGS ALONG THE SOUTH WEST END OF THE JOBSITE, AT 19TH STREET PLANT.

Time

Mileage

Inspector: Nick Reyler

DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: SEPTEMBER 7, 2004
Time Start Work: 6:00 AM Time Stop Work: 2:00 PM Date Start: MARCH 1, 2004
Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range: 107.0
Site Condition: Clear Muddy Dusty Other From _____ To _____

EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE

Equipment: SAME

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors) EL-CO BACKFILL AND COMPACTED
Work Performed SMALL PART OF THE ELECTRICAL TRENCH ON TH
SOUTHEND BETWEEN THE CARBON VESSEL PADS. EL-CO
CONTINUED WITH JOBSITE CLEAN UP.

Inspection/tests Performed

Meetings:

Visitors: TERRY TOMM WITH SBMWD.
SUBS; DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS
IN BOTTOM OF TRENCHES AND STUBING CONDUIT UP TO
CONCRETE FILTER SLABS BOTH EAST AND WEST CARBON FILTER
Changed Conditions/Delays/Constraints CONCRETE PADS.
COAST - CONTINUING TO BORE FENCE POST FOUNDATIONS
AND LEVEL UP SOUND WALL FENCE POSTS ALONG THE
SOUTHWEST END OF JOBSITE.

Remarks:

Time
Mileage

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: SEPTEMBER 8, 2004
Time Start Work: 6:00 AM Time Stop Work: 5:00 PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range: 105°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL THE DUST ON THE JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO SET BOTH THE TOP HALF OF THE FLOWMETER/CHLORINE INJECTION POINT VAULT ON THE 30" DIP EFFLUENT PIPELINE AT STATION NO. 2+84 APPROX. AND THE TOP HALF ON THE PRESSURE SUSTAINING VALVE VAULT AT STATION NO. 1+71 APPROX. AT THE 19TH STREET PLANT.

Meetings: BI-WEEKLY CONSTRUCTION MEETING ON-SITE. OBSERVED AND REVIEWED JOBSITE, CONSTRUCTION SCHEDULE AND COMPLETED WORK.

Visitors: ADAM HARVEY - URS TERRY TONN - SBMWD
KIT VELDMAN - URS
JOHN WILES - EL-CO
BOB KEMMARLE - ER

Delayed Conditions/Delays/Conflicts:

SUBS: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES AND STUBING CONDUITS UP TO THE CONCRETE FILTER SLABS ON BOTH EAST AND WEST CARBON FILTER CONCRETE PADS.
COAST - FINISHED LEVELING THE SOUND WALL FENCE POSTS IN FOUNDATION BORINGS ALONG THE SOUTH END WEST SIDE OF JOBSITE, THEN USED CONCRETE PUMP (TRAILER) TO PLACE CONCRETE IN FENCE POST FOUNDATION BORINGS ON SOUTH END OF JOBSITE.

Time:
Mileage:
Inspector: NICK REYLEK

SCHULER: 3
DAVIS: 2
COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: SEPTEMBER 9, 2004
Time Start Work: 6:00 PM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M T W (Th) F Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range: 104°
Site Condition: (Clear) Muddy Dusty Other From To

EL-CO USED A WATER TRUCK TO CONTROL DUST ON THE JOBSITE

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO GROUTING IN THE NORTH AND SOUTH END ON THE FLOWMETER AND CHLORINE INJECTION POINT VAULT ON THE 30" DIP EFFLUENT PIPELINE AT STATION NO. 2+84 APPROX. AT THE 19TH STREET PLANT.

Meetings:

Visitors: DENNIS BAME - URS

SUBS: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES AND STUBING CONDUITS UP TO THE TOP OF THE CONCRETE FILTER VESSEL SLABS ON BOTH EAST AND WEST SLABS.

COAST - CONTINUED TO STACK WOODCRETE PANELS BETWEEN FENCE POSTS ON WEST SIDE OF THE PROPERTY LINE ALONG JOBSITE. AT 19TH STREET PLANT.

SCHULER - SET THE THREE ELECTRIC BOOSTER PUMPS IN THE PUMP BARRELS AT ENCANTO PARK BOOSTER PUMP STATION.

Inspector: NICK REYLEK

DAVIS: 2
COAST: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date SEPTEMBER 10, 2004
Time Start Work 6:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow (Hot) Cold Warm Temp. Range 105°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO EXCAVATED AND BACKFILLED AND COMPACTED MORE ELECTRICAL CONDUIT TRENCH JUST SOUTH OF THE FILTER VESSEL SLABS AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings: PHONE CALL WITH RUSSELL SMITH - SBMWD TO DISCUSS UPDATE SCHEDULE ON THE STARTING OF FENCE CONSTRUCTION ON THE EAST AT SOUTH END OF JOBSITE.

Visitors: DENNIS BAME - URS
TERRY TONN - SBMWD

Subs: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES JUST SOUTH OF THE FILTER VESSEL SLABS AT 19TH STREET PLANT.
COAST - CONTINUED TO STACK WOODCRETE PANELS BETWEEN FENCE POSTS ON WEST SIDE OF PROPERTY LINE ALONG JOBSITE.

Time
Mileage

Inspector NICK REYLEK

DAVIS: 2
COAST: 2
HILLWIG: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT | Contract No. | Contractor: EL-CO
Crew: 3 | Foreman: JOHN WILES | Date: SEPTEMBER 13, 2004
Time Start Work: 6:00 AM | Time Stop Work: 4:30 PM | Date Start: MARCH 1, 2004
Date: S S (M) T W Th F | Weather: Clear (Overcast) Rain Snow Hot Cold Warm | Temp. Range: 88°
Site Condition: (Clear) Muddy Dusty Other From To

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment: 1-WATER TRUCK
1-410 JOHN DEERE BACKHOE

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO EXCAVATED MORE ELECTRICAL CONDUIT TRENCH JUST SOUTH OF THE FILTER SLABS. EL-CO STARTED THE DEMO OF THE WOOD LINK FENCE STARTING AT THE SOUTH EAST CORNER AT 19TH STREET PLANT.

Inspection/tests Performed:

Meetings: MET WITH RUSSELL TO DISCUSS AND OBSERVE FENCE LINE CONSTRUCTION ON EAST SIDE OF JOBSITE. RUSSELL MET WITH THE NEXT DOOR OWNERS SON TO LET THEM KNOW THAT THE LARGE BRUSH WOULD NEED TO BE TRIM BACK FOR THE NEW FENCE.

Visitors: RUSSELL SMITH WITH SBMWD.

SUBS: DAVIS - CONTINUING TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES JUST SOUTH OF THE FILTER PADS.
COAST - WORKING ON SETTING THE FINAL SOUND WALL FENCE POSTS ALONG THE SOUTHWEST END OF JOBSITE.

Changed Conditions/Delays/Conflicts Encountered:
HILLWIG-GOODROW - SURVEYING THE LOCATION THE EAST SIDE PROPERTY LINE AT 19TH STREET PLANT.

Remarks: PHONE CALL FROM RAY WITH CALTRANS UPDATING ME WITH THE LOCATION OF THE ENCROACHMENT PERMIT.

Time
Mileage

Inspector: NICK REYLEIZ

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 3 Foreman: JOHN WILES Date: SEPTEMBER 14, 2004

Time Start Work: 6:00 AM Time Stop Work: 4:00 PM Date Start: MARCH 1, 2004

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 84°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO CONTINUING TO DEMO

Work Performed THE WOOD LINK FENCE AND CUTTING BACK THE BRUSH ALONG THE SOUTH EAST CORNER OF THE JOBSITE. EL-CO CONTINUED TO EXCAVATE ELECTRICAL CONDUIT TRENCH IN SOUTH DIRECTION IN THE EXPANSION AREA AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: TERRY TONN - SBMWD

Changed Conditions/Delays/Conflicts Encountered: _____

Remarks: EL-CO INSTALLED TEMPORARY CHAIN LINK CONSTRUCTION FENCE ALONG EAST SIDE OF JOBSITE PROPERTY LINE.

Time _____

Mileage _____ Inspector: NICK REYLEK

DAVIS: 1
COAST: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date SEPTEMBER 15, 2002 4
Time Start Work 6:00 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004
Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 82°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATERTRUCK TO CONTROL DUST ON JOBSITE

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO BACKFILLED AND COMPACTED
Work Performed FILL MATERIAL AROUND THE FLOWMETER/CHLORINE INJECTION POINT VAULT AT STATION NO. 2+84, 19TH STREET PLANT. EL-CO STARTED TO LAYOUT FOR THE 24"X12" STEEL DISCHARGE [redacted] HEADER FOR BOOSTER PUMPS AT ENCANTO PARK. EL-CO CONTINUED TO WORK ON REMOVING LARGE BRUSH FROM OFF SOUTH EAST CORNER PROPERTY LINE AT 19TH STREET PLANT. [redacted]
COMPACTION TESTS PERFORMED.

Visitors: RUSSELL SMITH WITH SBMWD.
SUBS: DAVIS - CONTINUED TO PLACE ELECTRICAL CONDUITS IN BOTTOM OF TRENCHES SOUTH OF THE FILTER SLABS AND EAST OF THE 24" EFFLUENT DIP PRESSURE SUSTAINING VAULT. [redacted] COAST - STARTED DRILLING FOUNDATION HOLES ALONG THE [redacted] EAST PROPERTY LINE SOUTH CORNER ON JOBSITE.

Remarks:

Time
Mileage

Inspector NICK REYLER