TABLE 1-1
Omega Well Construction Details
Omega Chemical Superfund Site

Well ID	X Coordinate (meters)	Y Coordinate (meters)	Surface Elevation (feet amsl)	TOC Elevation (feet amsl)	Depth to Screen Top (feet bgs)	Depth to Screen Bottom (feet bgs)	Total Depth (feet bgs)	Total Depth Drilled (feet bgs)	Borehole Diameter (inches)	Casing Diameter (inches)	Screen Material	Screen Slot Size (inches)	Casing Material	Filter Pack Grade	Filter Pack Top (feet bgs)	Filter Pack Bottom (feet bgs)	Drilling Method	Annular Seal Material	Annular Seal Top (feet bgs)	Annular Seal Bottom (feet bgs)
OW1A	403554.4000	3759242.1000	209.99	212.50	63	77.5	77.5	80	10	4	SST	0.02	SCH40 PVC	2/12	59	78	hollow stem auger	neat slurry	3.5	56.2
OW1B	403542.8490	3759236.7550	207.37	207.18	110	120	120	130	10	4	SST	0.02	Mild Steel	2/12	99	130	hollow stem auger	95/5 slurry bentonite pellets	0 96	96 99
OW2	403461.2000	3759246.6000	203.24	202.30	60	80	80	85	10	4	SST	0.02	Mild Steel	2/12	55	85	hollow stem auger	95/5 slurry bentonite pellets	0 50	50 55
OW3A	403503.4000	3759170.1000	199.08	198.53	63	83	83	85	10	4	SST	0.02	Mild Steel	2/12	58	85	hollow stem auger	95/5 slurry bentonite pellets	0 53	53 58
OW3B*	403522.0000	3759148.0000	197.77	197.06	112	122	122	139	10	4	SST	0.01	SCH40 PVC	2/12	106	126	mud rotary	95/5 slurry bentonite chips #30 transition sand	0 99 105	99 105 107
OW4A	403320.6000	3759071.9000	184.93	184.67	49.8	69.8	69.8	80	10	4	SST	0.02	Mild Steel	2/12	47.7	75.7	hollow stem auger	95/5 slurry bentonite pellets	2 42.5	42.5 47.7
OW4B	403317.0360	3759072.3480	184.95	184.50	112	122.3	122.3	132	10	4	SST	0.02	Mild Steel	2/12	109.5	132	hollow stem auger	95/5 slurry bentonite pellets	2 105	105 109.5
OW5	402744.6000	3758929.8000	154.88	154.16	30	50	50	52	10	4	SST	0.02	SCH40 PVC	2/12	25	51	hollow stem auger	95/5 slurry bentonite	0 20	20 25
OW6	403207.7000	3758942.3000	173.14	172.74	38	58	58	61.5	10	4	SST	0.02	Mild Steel	2/12	36	59	hollow stem auger	95/5 slurry bentonite chips	2 30.5	30.5 36
OW7	403600.4000	3759301.6000	215.54	214.21	70.9	90.9	90.9	92	10	4	SST	0.02	Mild Steel	2/12	65	92.5	hollow stem auger	95/5 slurry bentonite pellets	2 60.6	60.6 65
OW8A	403481.6370	3759209.4910	201.20	200.64	60.4	80	80	81	10	4	SST	0.02	Mild Steel	2/12	55	81	hollow stem auger	95/5 slurry bentonite pellets	2 51	51 55
OW8B	403480.0430	3759212.7890	201.43	200.82	116	126	126	143	10	4	SST	0.01	SCH40 PVC	2/12	111.3	128	mud rotary	95/5 slurry	2	110
MW1A	402749.8678	3759022.8370	157.81	157.71	45	60	60	60	10	4	SCH40 PVC	0.02	SCH40 PVC	3	41.5	60	hollow stem auger	95/5 slurry medium chips	1 35	35 42
MW1B	402749.9621	3759020.3187	158.10	158.05	75	85.4	85.4	95	10	4	SCH40 PVC	0.02	SCH40 PVC	3	72	86	hollow stem auger	95/5 slurry bentonite pellets	1 67	67 72
MW2	402799.4810	3758870.1561	154.24	154.21	45	60	60	60	10	4	SCH40 PVC	0.02	SCH40 PVC	3	42.5	60	hollow stem auger	95/5 slurry bentonite pellets	1 38	38 42
MW3	402931.5361	3758376.4901	151.86	151.48	38	48	48	51.3	10	4	SCH40 PVC	0.02	SCH40 PVC	3	35.5	48	hollow stem auger	95/5 slurry bentonite chips	1 32	32 36
MW4A	402537.1475	3758403.1393	147.02	146.80	42.7	53	53	53	10	4	SCH40 PVC	0.02	SCH40 PVC	3	38.5	53	hollow stem auger	95/5 slurry bentonite chips	1 36	36 38.5
MW4B	402539.6698	3758404.8988	147.00	146.84	69.7	80	80	125	10	2	SCH40 PVC	0.02	SCH40 PVC	3	67	80	mud rotary	95/5 slurry bentonite chips/pellets	1 61.5	61.5 67
MW4C	402539.8674	3758404.7150	147.39	147.10	88.7	99	99	125	10	2	SCH40 PVC	0.02	SCH40 PVC	3	85	99.5	mud rotary	bentonite pellets	80	85
MW5	402519.7145	3758707.9616	150.84	150.60	43.3	53.3	53.3	53	10	4	SCH40 PVC	10.00	SCH40 PVC	3	40.5	53.3	hollow stem auger	95/5 slurry bentonite chips	1 34	34 40.5
MW6	402213.7998	3758823.5521	150.39	150.28	37.1	47.5	47.5	47.5	10	4	SCH40 PVC	0.02	SCH40 PVC	3	35	47.5	hollow stem auger	95/5 slurry bentonite pellets	1 32	32 35
MW7	402772.1185	3757891.0470	143.59	143.28	35.8	46	46	46	10	4	SCH40 PVC	0.02	SCH40 PVC	3	31	46	hollow stem auger	95/5 slurry bentonite chips	1 28	28 31
MW8A	402025.0430	3758460.7972	150.44	150.14	30	45	45	45	10	4	SCH40 PVC	0.02	SCH40 PVC	3	27	45	hollow stem auger	95/5 slurry bentonite chips	1 22	22 27

TABLE 1-1
Omega Well Construction Details
Omega Chemical Superfund Site

Well ID	X Coordinate (meters)	Y Coordinate (meters)	Surface Elevation (feet amsl)	TOC Elevation (feet amsl)	Depth to Screen Top (feet bgs)	Depth to Screen Bottom (feet bgs)	Total Depth (feet bgs)	Total Depth Drilled (feet bgs)	Borehole Diameter (inches)	Casing Diameter (inches)	Screen Material	Screen Slot Size (inches)	Casing Material	Filter Pack Grade	Filter Pack Top (feet bgs)	Filter Pack Bottom (feet bgs)	Drilling Method	Annular Seal Material	Annular Seal Top (feet bgs)	Annular Seal Bottom (feet bgs)
MW8B	402028.6156	3758457.7772	150.33	150.03	65	75	75	93	10	2	SCH40 PVC	0.02	SCH40 PVC	3	63	75	hollow stem auger	95/5 slurry bentonite pellets	1 59	59 63
MW8C	402028.4773	3758457.8119	150.33	150.03	86.7	91.7	91.7	93	10	2	SCH40 PVC	0.02	SCH40 PVC	3	84	93	hollow stem auger	bentonite pellets	75	83.5
MW8D	402021.5454	3758462.1309	150.09	149.91	110	120	120	150	10	4	SCH40 PVC	0.02	SCH40 PVC	3	108	122.5	mud rotary	95/5 slurry bentonite pellets	1 103	103 108
MW9A	401709.5798	3758510.4304	148.88	148.84	25	35	35	90	10	4	SCH40 PVC	0.02	SCH40 PVC	3	23	35	hollow stem auger	95/5 slurry bentonite chips	1 18	18 23
MW9B	401711.8963	3758510.1513	149.06	148.90	49.8	60	60	65	10	4	SCH40 PVC	0.02	SCH40 PVC	3	47	65	hollow stem auger	95/5 slurry bentonite pellets	1 44	44 47
MW10	402019.5356	3757645.7219	147.40	147.45	52	62	62	65	10	4	SCH40 PVC	0.02	SCH40 PVC	3	49	65	hollow stem auger	95/5 slurry bentonite pellets	1 45	45 49
MW11	402265.9120	3757445.4058	150.94	150.89	40	50	50	55	10	4	SCH40 PVC	0.02	SCH40 PVC	3	38	55	hollow stem auger	95/5 slurry bentonite chips	1 31	31 37
MW12	403349.1800	3759544.0500	220.53	220.87	82	97	102.18	102	6	2	SCH80 PVC	0.01	SCH80 PVC	30	80	102	sonic	95/5 slurry	1	80
MW13A	403429.2800	3759304.2900	206.33	206.02	56	66	72.2	71	10	2	SCH80 PVC	0.02	SCH80 PVC	2/16	54	69	mud rotary	95/5 slurry medium chips	1 52	52 54
MW13B	403429.2800	3759304.2900	206.33	205.88	123	133	138.4	138	10	2	SCH80 PVC	0.02	SCH80 PVC	2/16	121	139	mud rotary	medium chips 1:1 medium chips	69 71 119	71 119 121
MW14	403113.1900	3759053.8700	172.97	172.63	60	75	79.91	80	6	2	SCH80 PVC	0.02	SCH80 PVC	2/12	57	80	sonic	95/5 slurry medium chips	1 55	55 57
MW15	402532.6800	3758539.7300	148.65	148.28	50	70	74.95	75	6	2	SCH80 PVC	0.01	SCH80 PVC	2/12	48	75	sonic	95/5 slurry medium chips	1 46	46 48
MW16A	401492.7800	3757951.1300	153.47	153.19	45	60	65.93	65	8.75	2	SCH80 PVC	0.02	SCH80 PVC	2/16	43	60	mud rotary	95/5 slurry medium chips	1 40	40 43
MW16B	401492.7800	3757951.1300	153.47	153.19	106	116	120.19	121	8.75	2	SCH80 PVC	0.02	SCH80 PVC	2/16	104	118	mud rotary	1:1 medium chips	65 102	102 104
MW16C	401492.7800	3757951.1300	153.47	153.26	149	164	169.7	169	8.75	2	SCH80 PVC	0.02	SCH80 PVC	3	147	169	mud rotary	medium chips 1:1 medium chips	118 121 145	121 145 147
MW17A	401264.1800	3757463.4200	159.40	159.03	56	71	75.67	76	8.75	2	SCH80 PVC	0.02	SCH80 PVC	2/16	54	73	mud rotary	95/5 slurry medium chips	1 52	52 54
MW17B	401264.1800	3757463.4200	159.40	158.90	94	104	109.7	109	8.75	2	SCH80 PVC	0.02	SCH80 PVC	2/16	92	107	mud rotary	medium chips 1:1 medium chips	73 76 90	76 90 92
MW17C	401264.1800	3757463.4200	159.40	159.00	172	182	187.15	187	8.75	2	SCH80 PVC	0.02	SCH80 PVC	2/16	170	190	mud rotary	medium chips 1:1 medium chips	107 109 168	109 168 170
MW18A	402590.5500	3757631.0500	144.32	143.73	56	71	75.95	76	8.75	2	SCH80 PVC	0.02	SCH80 PVC	2/16	54	76	mud rotary	95/5 slurry medium chips	1 52	52 54
MW18B	402590.5500	3757631.0500	144.32	143.83	90	100	105.47	105	8.75	2	SCH80 PVC	0.02	SCH80 PVC	2/16	88	103	mud rotary	1:1 medium chips	76 86	86 88
MW18C	402590.5500	3757631.0500	144.32	143.83	146	161	166.6	166	8.75	2	SCH80 PVC	0.02	SCH80 PVC	2/16	144	164	mud rotary	medium chips 1:1 medium chips	103 105 142	105 142 144
MW19	401687.0600	3756760.8500	159.01	158.73	56	71	74.8	76	6	2	SCH80 PVC	0.02	SCH80 PVC	2/16	54	76	sonic	95/5 slurry medium chips	1 52	51 54
MW20A	400670.8400	3756601.7200	142.07	141.31	75	90	94.7	95	10	2	SCH80 PVC	0.02	SCH80 PVC	2/12	73	87	mud rotary	95/5 slurry medium chips	1 70	70 73

TABLE 1-1
Omega Well Construction Details
Omega Chemical Superfund Site

Well ID	X Coordinate (meters)	Y Coordinate (meters)	Surface Elevation (feet amsl)	TOC Elevation (feet amsl)	Depth to Screen Top (feet bgs)	Depth to Screen Bottom (feet bgs)	Total Depth (feet bgs)	Total Depth Drilled (feet bgs)	Borehole Diameter (inches)	Casing Diameter (inches)	Screen Material	Screen Slot Size (inches)	Casing Material	Filter Pack Grade	Filter Pack Top (feet bgs)	Filter Pack Bottom (feet bgs)	Drilling Method	Annular Seal Material	Annular Seal Top (feet bgs)	Annular Seal Bottom (feet bgs)
MW20B	400670.8400	3756601.7200	142.07	141.32	122	132	137.7	137	10	2	SCH80 PVC	0.02	SCH80 PVC	2/12	120	137	mud rotary	medium chips 1:1 medium chips	87 89 118	89 118 120
MW20C	400670.8400	3756601.7200	142.07	141.35	180	190	195.2	195	10	2	SCH80 PVC	0.02	SCH80 PVC	2/12	178	196	mud rotary	medium chips 1:1 medium chips	132 134 176	134 176 178
MW21	400223.2600	3756893.9900	129.27	128.81	64	79	84.8	84	6	2	SCH80 PVC	0.02	SCH80 PVC	2/16	61	83	sonic	95/5 slurry medium chips	1 59	59 61
MW22	400466.1900	3757381.9000	151.47	150.82	74	89	93.83	94	6	2	SCH80 PVC	0.02	SCH80 PVC	2/16	71	94	sonic	95/5 slurry medium chips	1 68	68 71
MW23A	402207.2296	3758346.3553	149.07	148.76	35	55	60.00	62	8	4	SCH80 PVC	0.02	SCH80 PVC	3	32	62	sonic	95/5 slurry medium chips	1 26	26 32
MW23B	402203.7800	3758349.1800	149.36	149.06	82	97	101.6	102	10	2	SCH80 PVC	0.02	SCH80 PVC	2/16	86	99	mud rotary	95/5 slurry transitional sand	1 85	85 86
MW23C	402203.7800	3758349.1800	149.36	149.07	145	160	164.55	165	10	2	SCH80 PVC	0.02	SCH80 PVC	2/16	143	162	mud rotary	medium chips 1:1 transitional sand	99 102 142	102 142 143
MW23D	402203.7800	3758349.1800	149.36	148.04	175	185	189.8	190	10	2	SCH80 PVC	0.02	SCH80 PVC	2/16	173	190	mud rotary	medium chips 1:1 transitional sand	161 164 171	164 171 173
MW24A	402993.5009	3758908.7331	162.44	162.04	50	70	75	200	16	4	SCH80 PVC	0.02	SCH80 PVC	3	47	75	mud rotary	95/5 slurry medium chips	1 40	40 47
MW24B	402993.3534	3758908.7679	162.44	162.03	110	125	130	200	16	2	SCH80 PVC	0.02	SCH80 PVC	3	107	130	mud rotary	1:1 medium chips	75 100	100 107
MW24C	402993.4479	3758908.9665	162.44	162.02	140	160	165	200	16	4	SCH80 PVC	0.02	SCH80 PVC	3	137	163	mud rotary	medium chips	130	137
MW24D	402993.5391	3758908.8547	162.44	162.05	173	178	183	200	16	2	SCH80 PVC	0.02	SCH80 PVC	3	170	185	mud rotary	medium chips	163	170
MW25A	401814.5784	3757890.5951	148.25	147.90	45	65	70	220	14.5	4	SCH80 PVC	0.02	SCH80 PVC	3	41	71	mud rotary	95/5 slurry medium chips	1 35	35 41
MW25B	401814.5418	3757890.6288	148.25	147.84	90	110	115	220	14.5	2	SCH80 PVC	0.02	SCH80 PVC	3	85	116	mud rotary	1:1 medium chips	71 80	80 85
MW25C	401814.5418	3757890.6288	148.25	147.86	140	150	155	220	14.5	4	SCH80 PVC	0.02	SCH80 PVC	3	135	156	mud rotary	1:1 medium chips	116 130	130 135
MW25D	401814.5418	3757890.6288	148.25	147.87	194	209	214	220	14.5	2	SCH80 PVC	0.02	SCH80 PVC	3	189	220	mud rotary	1:1 medium chips	156 184	184 189
MW26A	401270.0608	3757125.1557	155.98	155.62	70	90	95	250	14.5	4	SCH80 PVC	0.02	SCH80 PVC	3	65	93	mud rotary	95/5 slurry medium chips	1 57	57 65
MW26B	401269.9123	3757125.0907	155.98	155.45	105	120	125	250	14.5	2	SCH80 PVC	0.02	SCH80 PVC	3	100	126.5	mud rotary	medium chips	93	100
MW26C	401270.0435	3757125.2668	155.98	155.41	145	160	165	250	14.5	2	SCH80 PVC	0.02	SCH80 PVC	3	140	166	mud rotary	1:1 medium chips	126.5 135	135 140
MW26D	401269.9045	3757125.2349	155.98	155.37	185	205	210	250	14.5	2	SCH80 PVC	0.02	SCH80 PVC	3	180	212	mud rotary	1:1 medium chips	166 175	175 180
MW27A	400902.9714	3755901.7834	139.47	139.24	90	110	115	225	14.5	4	SCH80 PVC	0.02	SCH80 PVC	2/12	87	115	mud rotary	95/5 slurry medium chips	1 78	78 87
MW27B	400903.0537	3755901.6938	139.47	139.18	144	164	169	225	14.5	4	SCH80 PVC	0.02	SCH80 PVC	2/12	141	168	mud rotary	1:1 medium chips	115 130	130 141
MW27C	400902.8870	3755901.6623	139.47	139.17	180	190	195	225	14.5	2	SCH80 PVC	0.02	SCH80 PVC	2/12	177	193	mud rotary	medium chips	168	177

TABLE 1-1
Omega Well Construction Details
Omega Chemical Superfund Site

Well ID	X Coordinate (meters)	Y Coordinate (meters)	Surface Elevation (feet amsl)	TOC Elevation (feet amsl)	Depth to Screen Top (feet bgs)	Depth to Screen Bottom (feet bgs)	Total Depth (feet bgs)	Total Depth Drilled (feet bgs)	Borehole Diameter (inches)	Casing Diameter (inches)	Screen Material	Screen Slot Size (inches)	Casing Material	Filter Pack Grade	Filter Pack Top (feet bgs)	Filter Pack Bottom (feet bgs)	Drilling Method	Annular Seal Material	Annular Seal Top (feet bgs)	Annular Seal Bottom (feet bgs)
MW27D	400902.9879	3755901.5947	139.47	139.13	200	210	215	225	14.5	2	SCH80 PVC	0.02	SCH80 PVC	2/12	197	225	mud rotary	medium chips	193	197
MW28	400066.1942	3755133.6448	120.40	119.91	85	105	110	112	8	4	SCH80 PVC	0.02	SCH80 PVC	3	80	112	sonic	95/5 slurry medium chips	1 74	74 80
MW29	400888.7643	3753618.8894	107.34	107.10	90	110	115	117	8	4	SCH80 PVC	0.02	SCH80 PVC	3	87	117	sonic	95/5 slurry medium chips	1 80	80 87
MW30	401820.1912	3753277.4081	107.24	106.70	95	115	120	130	8	4	SCH80 PVC	0.02	SCH80 PVC	3	91	120	sonic	95/5 slurry medium chips medium chips	1 85 120	85 91 130
MW31	403391.2061	3759680.342	233.00	232.67	106	121	126	126	8	2	SCH80 PVC	0.01	SCH80 PVC	2/16	103	126	hollow stem auger	95/5 slurry bentonite chips #60 transition sand	1 99.5 102.6	99.5 102.6 103
EW1	402022.7900	3758460.3700	150.02	149.51	65	75	80	80	8.75	4	SCH80 PVC	0.02	SCH80 PVC	2/12	63	78	mud rotary	95/5 slurry medium chips	1 60	60 63

Notes:
* Survey information for OW3B is not currently available. Coordinates are approximate.
X and Y coordinates surveyed in UTM meters, NAD 83, Zone 11
Surface and TOC elevations surveyed in NGVD 88 datum, benchmark of DYHS (Downey High School)

Abbreviations:
amsl = above mean sea level
bgs = below ground surface
SCH = schedule
PVC = polyvinyl chloride
SST = stainless steel
TOC = top of casing

TABLE 3-1

OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
MW1A	45-60	08/19/02	33.74	157.71	123.97	Weston
		11/18/02	35.65	157.71	122.06	Weston
		02/26/03	34.68	157.71	123.03	Weston
		05/21/03	32.33	157.71	125.38	Weston
		03/04/04	39.04	157.71	118.67	CH2M HILL
		06/23/04	39.77	157.71	117.94	CH2M HILL
		09/14/04	41.02	157.71	116.69	CH2M HILL
		12/07/04	42.65	157.71	115.06	CH2M HILL
		03/02/05	41.88	157.71	115.83	CH2M HILL
		06/21/05	34.91	157.71	122.80	CH2M HILL
		09/01/05	33.36	157.71	124.35	CH2M HILL
		03/08/06	33.84	157.71	123.87	CH2M HILL
		05/23/06	32.51	157.71	125.20	CH2M HILL
		09/08/06	33.08	157.71	124.63	CH2M HILL
		03/07/07	33.84	157.71	123.87	CH2M HILL
		07/25/07	33.55	157.71	124.16	CH2M HILL
		02/26/08	38.46	157.71	119.25	CH2M HILL
		03/04/09	44.32	157.71	113.39	CH2M HILL
		09/11/09	46.70	157.71	111.01	CH2M HILL
MW1B	75-85.4	08/28/02	34.05	158.05	124.00	Weston
		11/18/02	35.10	158.05	122.95	Weston
		02/26/03	34.56	158.05	123.49	Weston
		05/21/03	32.32	158.05	125.73	Weston
		03/04/04	38.93	158.05	119.12	CH2M HILL
		06/23/04	39.64	158.05	118.41	CH2M HILL
		09/14/04	40.91	158.05	117.14	CH2M HILL
		12/07/04	42.51	158.05	115.54	CH2M HILL
		03/02/05	41.73	158.05	116.32	CH2M HILL
		06/21/05	34.91	158.05	123.14	CH2M HILL
		09/01/05	33.22	158.05	124.83	CH2M HILL
		03/08/06	33.80	158.05	124.25	CH2M HILL
		05/23/06	32.39	158.05	125.66	CH2M HILL
		09/08/06	32.96	158.05	125.09	CH2M HILL
		03/07/07	33.68	158.05	124.37	CH2M HILL
		07/25/07	33.42	158.05	124.63	CH2M HILL
		02/26/08	38.33	158.05	119.72	CH2M HILL
		03/04/09	44.20	158.05	113.85	CH2M HILL
		09/11/09	46.57	158.05	111.48	CH2M HILL
MW2	45-60	08/19/02	30.05	154.21	124.16	Weston
		11/20/02	31.88	154.21	122.33	Weston
		03/03/03	31.18	154.21	123.03	Weston
		05/22/03	29.05	154.21	125.16	Weston
		03/04/04	35.20	154.21	119.01	CH2M HILL
		06/22/04	35.91	154.21	118.30	CH2M HILL
		09/14/04	37.20	154.21	117.01	CH2M HILL
		12/08/04	45.20	154.21	109.01	CH2M HILL
		03/02/05	37.98	154.21	116.23	CH2M HILL
		06/21/05	31.88	154.21	122.33	CH2M HILL
		09/02/05	30.17	154.21	124.04	CH2M HILL
		03/08/06	30.40	154.21	123.81	CH2M HILL
		05/24/06	29.02	154.21	125.19	CH2M HILL
		09/07/06	29.52	154.21	124.69	CH2M HILL
		03/05/07	30.31	154.21	123.90	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		07/26/07	30.08	154.21	124.13	CH2M HILL
		02/29/08	34.68	154.21	119.53	CH2M HILL
		03/06/09	40.27	154.21	113.94	CH2M HILL
		09/14/09	42.71	154.21	111.50	CH2M HILL
MW3	38-48	08/19/02	28.05	151.48	123.43	Weston
		11/13/02	29.51	151.48	121.97	Weston
		02/24/03	29.05	151.48	122.43	Weston
		05/16/03	27.85	151.48	123.63	Weston
		03/04/04	32.33	151.48	119.15	CH2M HILL
		06/24/04	33.30	151.48	118.18	CH2M HILL
		09/16/04	34.38	151.48	117.10	CH2M HILL
		12/08/04	35.42	151.48	116.06	CH2M HILL
		03/02/05	30.88	151.48	120.60	CH2M HILL
		06/24/05	30.18	151.48	121.30	CH2M HILL
		09/01/05	29.10	151.48	122.38	CH2M HILL
		03/09/06	28.90	151.48	122.58	CH2M HILL
		05/18/06	28.57	151.48	122.91	CH2M HILL
		09/07/06	28.20	151.48	123.28	CH2M HILL
		03/06/07	28.94	151.48	122.54	CH2M HILL
		07/19/07	28.76	151.48	122.72	CH2M HILL
		02/21/08	31.82	151.48	119.66	CH2M HILL
		03/02/09	36.50	151.48	114.98	CH2M HILL
		09/11/09	38.71	151.48	112.77	CH2M HILL
MW4A	42.7-53	08/19/02	25.74	146.80	121.06	Weston
		11/14/02	27.39	146.80	119.41	Weston
		02/18/03	26.37	146.80	120.43	Weston
		05/19/03	24.50	146.80	122.30	Weston
		03/04/04	30.37	146.80	116.43	CH2M HILL
		06/21/04	31.07	146.80	115.73	CH2M HILL
		09/16/04	32.40	146.80	114.40	CH2M HILL
		12/06/04	33.78	146.80	113.02	CH2M HILL
		02/28/05	31.76	146.80	115.04	CH2M HILL
		06/21/05	31.07	146.80	115.73	CH2M HILL
		08/30/05	25.56	146.80	121.24	CH2M HILL
		03/07/06	25.90	146.80	120.90	CH2M HILL
		05/19/06	24.56	146.80	122.24	CH2M HILL
		08/29/06	25.03	146.80	121.77	CH2M HILL
		02/26/07	26.03	146.80	120.77	CH2M HILL
		07/24/07	25.51	146.80	121.29	CH2M HILL
		02/26/08	29.66	146.80	117.14	CH2M HILL
		03/05/09	35.15	146.80	111.65	CH2M HILL
		09/04/09	37.20	146.80	109.60	CH2M HILL
MW4B	69.7-80	08/19/02	25.60	146.84	121.24	Weston
		11/14/02	27.22	146.84	119.62	Weston
		02/18/03	26.27	146.84	120.57	Weston
		05/19/03	24.40	146.84	122.44	Weston
		03/04/04	30.24	146.84	116.60	CH2M HILL
		06/21/04	31.01	146.84	115.83	CH2M HILL
		09/13/04	32.22	146.84	114.62	CH2M HILL
		12/06/04	33.69	146.84	113.15	CH2M HILL
		02/28/05	31.60	146.84	115.24	CH2M HILL
		06/21/05	26.59	146.84	120.25	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		08/30/05	25.38	146.84	121.46	CH2M HILL
		03/07/06	25.80	146.84	121.04	CH2M HILL
		05/19/06	24.47	146.84	122.37	CH2M HILL
		08/29/06	24.82	146.84	122.02	CH2M HILL
		02/26/07	25.86	146.84	120.98	CH2M HILL
		07/24/07	25.49	146.84	121.35	CH2M HILL
		02/26/08	29.57	146.84	117.27	CH2M HILL
		03/05/09	35.00	146.84	111.84	CH2M HILL
		09/04/09	37.10	146.84	109.74	CH2M HILL
MW4C	88.7-99	08/19/02	27.52	147.10	119.58	Weston
		11/14/02	29.21	147.10	117.89	Weston
		02/18/03	27.90	147.10	119.20	Weston
		05/19/03	25.89	147.10	121.21	Weston
		03/04/04	32.30	147.10	114.80	CH2M HILL
		06/21/04	33.25	147.10	113.85	CH2M HILL
		09/13/04	34.95	147.10	112.15	CH2M HILL
		12/06/04	36.01	147.10	111.09	CH2M HILL
		02/28/05	33.09	147.10	114.01	CH2M HILL
		06/21/05	27.85	147.10	119.25	CH2M HILL
		08/30/05	26.91	147.10	120.19	CH2M HILL
		03/07/06	27.42	147.10	119.68	CH2M HILL
		05/19/06	26.10	147.10	121.00	CH2M HILL
		08/29/06	26.43	147.10	120.67	CH2M HILL
		02/26/07	27.34	147.10	119.76	CH2M HILL
		07/24/07	27.32	147.10	119.78	CH2M HILL
		02/26/08	31.32	147.10	115.78	CH2M HILL
		03/05/09	37.72	147.10	109.38	CH2M HILL
		09/04/09	40.44	147.10	106.66	CH2M HILL
MW5	43.3-53.3	08/19/02	28.03	150.60	122.57	Weston
		11/20/02	29.97	150.60	120.63	Weston
		02/03/03	28.63	150.60	121.97	Weston
		05/22/03	26.30	150.60	124.30	Weston
		03/04/04	33.44	150.60	117.16	CH2M HILL
		06/22/04	33.98	150.60	116.62	CH2M HILL
		09/14/04	35.32	150.60	115.28	CH2M HILL
		12/06/04	37.10	150.60	113.50	CH2M HILL
		02/28/05	35.75	150.60	114.85	CH2M HILL
		06/21/05	28.51	150.60	122.09	CH2M HILL
		08/30/05	27.18	150.60	123.42	CH2M HILL
		03/07/06	27.80	150.60	122.80	CH2M HILL
		05/24/06	26.31	150.60	124.29	CH2M HILL
		08/29/06	26.94	150.60	123.66	CH2M HILL
		02/26/07	27.89	150.60	122.71	CH2M HILL
		07/18/07	27.55	150.60	123.05	CH2M HILL
		02/26/08	32.64	150.60	117.96	CH2M HILL
		03/05/09	38.94	150.60	111.66	CH2M HILL
		09/04/09	40.99	150.60	109.61	CH2M HILL
MW6	37.1-47.5	08/19/02	28.34	150.28	121.94	Weston
		11/19/02	30.39	150.28	119.89	Weston
		02/03/03	28.59	150.28	121.69	Weston
		05/19/03	25.84	150.28	124.44	Weston
		03/04/04	33.94	150.28	116.34	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		06/22/04	34.45	150.28	115.83	CH2M HILL
		09/14/04	35.98	150.28	114.30	CH2M HILL
		12/07/04	37.84	150.28	112.44	CH2M HILL
		03/02/05	36.08	150.28	114.20	CH2M HILL
		06/21/05	27.81	150.28	122.47	CH2M HILL
		08/30/05	26.57	150.28	123.71	CH2M HILL
		03/07/06	27.67	150.28	122.61	CH2M HILL
		05/23/06	26.16	150.28	124.12	CH2M HILL
		08/30/06	26.81	150.28	123.47	CH2M HILL
		02/28/07	27.72	150.28	122.56	CH2M HILL
		07/18/07	27.50	150.28	122.78	CH2M HILL
		02/25/08	33.01	150.28	117.27	CH2M HILL
		03/04/09	39.93	150.28	110.35	CH2M HILL
		09/04/09	41.90	150.28	108.38	CH2M HILL
MW7	35.8-46	08/19/02	23.54	143.28	119.74	Weston
		11/13/02	23.68	143.28	119.60	Weston
		02/24/03	23.15	143.28	120.13	Weston
		05/19/03	21.90	143.28	121.38	Weston
		03/04/04	25.88	143.28	117.40	CH2M HILL
		06/24/04	26.79	143.28	116.49	CH2M HILL
		09/14/04	27.77	143.28	115.51	CH2M HILL
		12/07/04	28.65	143.28	114.63	CH2M HILL
		03/03/05	25.85	143.28	117.43	CH2M HILL
		06/21/05	23.82	143.28	119.46	CH2M HILL
		08/30/05	23.17	143.28	120.11	CH2M HILL
		03/06/06	23.13	143.28	120.15	CH2M HILL
		05/18/06	22.21	143.28	121.07	CH2M HILL
		08/28/06	22.12	143.28	121.16	CH2M HILL
		02/27/07	22.96	143.28	120.32	CH2M HILL
		07/16/07	22.90	143.28	120.38	CH2M HILL
		02/21/08	25.39	143.28	117.89	CH2M HILL
		03/02/09	29.65	143.28	113.63	CH2M HILL
		09/01/09	31.65	143.28	111.63	CH2M HILL
MW8A	30-45	08/19/02	29.61	150.14	120.53	Weston
		11/15/02	31.62	150.14	118.52	Weston
		02/25/03	30.07	150.14	120.07	Weston
		05/20/03	27.70	150.14	122.44	Weston
		03/04/04	35.21	150.14	114.93	CH2M HILL
		06/23/04	35.53	150.14	114.61	CH2M HILL
		09/14/04	37.02	150.14	113.12	CH2M HILL
		12/09/04	38.72	150.14	111.42	CH2M HILL
		03/01/05	36.94	150.14	113.20	CH2M HILL
		06/21/05	29.65	150.14	120.49	CH2M HILL
		08/31/05	28.31	150.14	121.83	CH2M HILL
		03/06/06	29.40	150.14	120.74	CH2M HILL
		05/16/06	27.93	150.14	122.21	CH2M HILL
		08/30/06	28.44	150.14	121.70	CH2M HILL
		02/28/07	29.36	150.14	120.78	CH2M HILL
		07/17/07	28.91	150.14	121.23	CH2M HILL
		02/25/08	34.13	150.14	116.01	CH2M HILL
		03/03/09	40.60	150.14	109.54	CH2M HILL
		09/03/09	dry	150.14	n/a	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
MW8B	65-75	08/19/02	29.54	150.03	120.49	Weston
		11/15/02	31.55	150.03	118.48	Weston
		02/25/03	30.06	150.03	119.97	Weston
		05/20/03	27.70	150.03	122.33	Weston
		03/04/04	34.95	150.03	115.08	CH2M HILL
		06/23/04	35.45	150.03	114.58	CH2M HILL
		09/15/04	36.96	150.03	113.07	CH2M HILL
		12/09/04	38.63	150.03	111.40	CH2M HILL
		03/01/05	36.85	150.03	113.18	CH2M HILL
		06/21/05	29.55	150.03	120.48	CH2M HILL
		08/31/05	28.24	150.03	121.79	CH2M HILL
		03/06/06	29.26	150.03	120.77	CH2M HILL
		05/16/06	27.72	150.03	122.31	CH2M HILL
		08/30/06	28.27	150.03	121.76	CH2M HILL
		02/28/07	29.28	150.03	120.75	CH2M HILL
		07/17/07	28.73	150.03	121.30	CH2M HILL
		02/25/08	34.04	150.03	115.99	CH2M HILL
		03/03/09	40.50	150.03	109.53	CH2M HILL
		09/03/09	42.40	150.03	107.63	CH2M HILL
MW8C	86.7-91.7	08/19/02	30.51	150.03	119.52	Weston
		11/15/02	32.47	150.03	117.56	Weston
		02/25/03	30.78	150.03	119.25	Weston
		05/20/03	28.37	150.03	121.66	Weston
		03/04/04	35.88	150.03	114.15	CH2M HILL
		06/23/04	36.58	150.03	113.45	CH2M HILL
		09/15/04	38.42	150.03	111.61	CH2M HILL
		12/09/04	39.77	150.03	110.26	CH2M HILL
		03/01/05	37.18	150.03	112.85	CH2M HILL
		06/21/05	30.24	150.03	119.79	CH2M HILL
		08/31/05	29.05	150.03	120.98	CH2M HILL
		03/06/06	30.10	150.03	119.93	CH2M HILL
		05/16/06	28.50	150.03	121.53	CH2M HILL
		08/30/06	29.05	150.03	120.98	CH2M HILL
		02/28/07	29.96	150.03	120.07	CH2M HILL
		07/17/07	29.63	150.03	120.40	CH2M HILL
		02/25/08	34.76	150.03	115.27	CH2M HILL
		03/03/09	41.69	150.03	108.34	CH2M HILL
		09/03/09	43.99	150.03	106.04	CH2M HILL
MW8D	110-120	08/19/02	35.81	149.91	114.10	Weston
		11/15/02	37.54	149.91	112.37	Weston
		02/25/03	34.47	149.91	115.44	Weston
		05/20/03	31.84	149.91	118.07	Weston
		03/04/04	40.98	149.91	108.93	CH2M HILL
		06/23/04	42.65	149.91	107.26	CH2M HILL
		09/15/04	46.08	149.91	103.83	CH2M HILL
		12/09/04	45.90	149.91	104.01	CH2M HILL
		03/01/05	39.32	149.91	110.59	CH2M HILL
		06/21/05	33.54	149.91	116.37	CH2M HILL
		08/31/05	33.08	149.91	116.83	CH2M HILL
		03/07/06	34.25	149.91	115.66	CH2M HILL
		05/16/06	32.36	149.91	117.55	CH2M HILL
		08/30/06	33.35	149.91	116.56	CH2M HILL
		02/28/07	33.77	149.91	116.14	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		07/17/07	34.63	149.91	115.28	CH2M HILL
		02/25/08	39.02	149.91	110.89	CH2M HILL
		03/03/09	48.40	149.91	101.51	CH2M HILL
		09/03/09	52.75	149.91	97.16	CH2M HILL
MW9A	25-35	08/19/02	28.30	148.84	120.54	Weston
		11/19/02	30.47	148.84	118.37	Weston
		02/26/03	28.82	148.84	120.02	Weston
		05/21/03	26.35	148.84	122.49	Weston
		03/04/04	dry	148.84	n/a	CH2M HILL
		06/22/04	dry	148.84	n/a	CH2M HILL
		09/15/04	dry	148.84	n/a	CH2M HILL
		12/07/04	dry	148.84	n/a	CH2M HILL
		03/01/05	34.49	148.84	114.35	CH2M HILL
		06/21/05	28.27	148.84	120.57	CH2M HILL
		08/31/05	26.78	148.84	122.06	CH2M HILL
		03/08/06	28.00	148.84	120.84	CH2M HILL
		05/24/06	26.25	148.84	122.59	CH2M HILL
		09/01/06	27.02	148.84	121.82	CH2M HILL
		03/02/07	28.02	148.84	120.82	CH2M HILL
		07/25/07	27.39	148.84	121.45	CH2M HILL
		02/27/08	32.96	148.84	115.88	CH2M HILL
		03/06/09	34.51	148.84	114.33	CH2M HILL
		09/09/09	dry	148.84	n/a	CH2M HILL
MW9B	49.8-60	08/19/02	34.31	148.90	114.59	Weston
		11/19/02	35.40	148.90	113.50	Weston
		02/26/03	32.37	148.90	116.53	Weston
		05/21/03	29.41	148.90	119.49	Weston
		03/04/04	39.32	148.90	109.58	CH2M HILL
		06/22/04	40.36	148.90	108.54	CH2M HILL
		09/15/04	43.22	148.90	105.68	CH2M HILL
		12/07/04	44.25	148.90	104.65	CH2M HILL
		03/01/05	38.36	148.90	110.54	CH2M HILL
		06/21/05	31.09	148.90	117.81	CH2M HILL
		08/31/05	30.31	148.90	118.59	CH2M HILL
		03/08/06	31.80	148.90	117.10	CH2M HILL
		05/16/06	29.87	148.90	119.03	CH2M HILL
		09/01/06	30.93	148.90	117.97	CH2M HILL
		03/02/07	31.54	148.90	117.36	CH2M HILL
		07/25/07	32.28	148.90	116.62	CH2M HILL
		02/27/08	37.18	148.90	111.72	CH2M HILL
		03/06/09	46.64	148.90	102.26	CH2M HILL
		09/09/09	49.41	148.90	99.49	CH2M HILL
MW10	52-62	08/19/02	33.36	147.45	114.09	Weston
		11/19/02	36.59	147.45	110.86	Weston
		02/24/03	35.07	147.45	112.38	Weston
		05/20/03	33.45	147.45	114.00	Weston
		03/04/04	38.47	147.45	108.98	CH2M HILL
		06/22/04	40.26	147.45	107.19	CH2M HILL
		09/15/04	42.00	147.45	105.45	CH2M HILL
		12/08/04	43.50	147.45	103.95	CH2M HILL
		03/01/05	41.35	147.45	106.10	CH2M HILL
		06/21/05	36.63	147.45	110.82	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		09/01/05	35.12	147.45	112.33	CH2M HILL
		03/09/06	35.15	147.45	112.30	CH2M HILL
		05/23/06	33.73	147.45	113.72	CH2M HILL
		09/07/06	33.58	147.45	113.87	CH2M HILL
		03/06/07	34.25	147.45	113.20	CH2M HILL
		07/20/07	33.96	147.45	113.49	CH2M HILL
		02/21/08	38.51	147.45	108.94	CH2M HILL
		03/03/09	45.42	147.45	102.03	CH2M HILL
		09/02/09	47.80	147.45	99.65	CH2M HILL
MW11	40-50	08/19/02	35.87	150.89	115.02	Weston
		11/19/02	37.61	150.89	113.28	Weston
		02/24/03	37.43	150.89	113.46	Weston
		05/16/03	36.20	150.89	114.69	Weston
		03/04/04	40.87	150.89	110.02	CH2M HILL
		06/24/04	41.72	150.89	109.17	CH2M HILL
		09/15/04	43.08	150.89	107.81	CH2M HILL
		12/08/04	44.32	150.89	106.57	CH2M HILL
		03/03/05	42.83	150.89	108.06	CH2M HILL
		06/21/05	38.98	150.89	111.91	CH2M HILL
		09/02/05	37.75	150.89	113.14	CH2M HILL
		03/09/06	37.60	150.89	113.29	CH2M HILL
		05/18/06	36.58	150.89	114.31	CH2M HILL
		09/07/06	36.34	150.89	114.55	CH2M HILL
		03/06/07	36.77	150.89	114.12	CH2M HILL
		07/23/07	36.59	150.89	114.30	CH2M HILL
		02/21/08	40.36	150.89	110.53	CH2M HILL
		03/02/09	46.02	150.89	104.87	CH2M HILL
		09/02/09	48.32	150.89	102.57	CH2M HILL
MW12	82-97	08/31/05	88.20	220.87	132.67	CH2M HILL
		03/15/06	82.90	220.87	137.97	CH2M HILL
		06/22/06	85.44	220.87	135.43	Aracadis
		08/07/06	83.11	220.87	137.76	CH2M HILL
		09/08/06	82.36	220.87	138.51	CH2M HILL
		03/06/07	83.14	220.87	137.73	CH2M HILL
		07/17/07	83.53	220.87	137.34	CH2M HILL
		02/25/08	84.45	220.87	136.42	CH2M HILL
		03/05/09	88.00	220.87	132.87	CH2M HILL
		09/14/09	89.81	220.87	131.06	CH2M HILL
MW13A	56-66	08/31/05	65.11	206.02	140.91	CH2M HILL
		03/15/06	dry	206.02	n/a	CH2M HILL
		06/22/06	dry	206.02	n/a	Aracadis
		03/06/07	dry	206.02	n/a	CH2M HILL
		07/26/07	dry	206.02	n/a	CH2M HILL
		03/03/08	dry	206.02	n/a	CH2M HILL
		03/06/09	dry	206.02	n/a	CH2M HILL
		09/14/09	dry	206.02	n/a	CH2M HILL
MW13B	123-133	08/31/05	81.05	205.88	124.83	CH2M HILL
		03/15/06	81.85	205.88	124.03	CH2M HILL
		05/15/06	80.33	205.88	125.55	CH2M HILL
		06/22/06	81.75	205.88	124.13	Arcadis
		09/08/06	81.61	205.88	124.27	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		03/06/07	81.68	205.88	124.20	CH2M HILL
		07/26/07	83.26	205.88	122.62	CH2M HILL
		03/03/08	85.39	205.88	120.49	CH2M HILL
		03/06/09	93.72	205.88	112.16	CH2M HILL
		09/14/09	98.27	205.88	107.61	CH2M HILL
MW14	60-75	06/13/06	46.20	172.63	126.43	Arcadis
		08/09/06	46.20	172.63	126.43	CH2M HILL
		09/11/06	46.35	172.63	126.28	CH2M HILL
		03/06/07	47.22	172.63	125.41	CH2M HILL
		07/19/07	46.78	172.63	125.85	CH2M HILL
		02/25/08	50.98	172.63	121.65	CH2M HILL
		03/05/09	55.68	172.63	116.95	CH2M HILL
		09/14/09	58.18	172.63	114.45	CH2M HILL
MW15	50-70	08/31/05	25.40	148.28	122.88	CH2M HILL
		03/15/06	25.75	148.28	122.53	CH2M HILL
		05/24/06	24.41	148.28	123.87	CH2M HILL
		06/22/06	24.57	148.28	123.71	Arcadis
		08/30/06	24.79	148.28	123.49	CH2M HILL
		02/26/07	25.85	148.28	122.43	CH2M HILL
		07/24/07	25.49	148.28	122.79	CH2M HILL
		02/26/08	29.97	148.28	118.31	CH2M HILL
		03/05/09	35.69	148.28	112.59	CH2M HILL
		09/04/09	37.75	148.28	110.53	CH2M HILL
MW16A	45-60	08/31/05	47.36	153.19	105.83	CH2M HILL
		03/13/06	48.03	153.19	105.16	CH2M HILL
		05/18/06	46.37	153.19	106.82	CH2M HILL
		06/22/06	46.07	153.19	107.12	Arcadis
		08/31/06	46.36	153.19	106.83	CH2M HILL
		03/01/07	47.54	153.19	105.65	CH2M HILL
		07/23/07	47.11	153.19	106.08	CH2M HILL
		02/29/08	53.94	153.19	99.25	CH2M HILL
		03/10/09	dry	153.19		CH2M HILL
		09/08/09	dry	153.19		CH2M HILL
MW16B	106-116	08/31/05	48.51	153.19	104.68	CH2M HILL
		03/13/06	48.90	153.19	104.29	CH2M HILL
		06/22/06	46.88	153.19	106.31	Arcadis
		08/07/06	47.03	153.19	106.16	CH2M HILL
		08/31/06	47.25	153.19	105.94	CH2M HILL
		03/01/07	48.17	153.19	105.02	CH2M HILL
		07/23/07	48.23	153.19	104.96	CH2M HILL
		02/29/08	54.28	153.19	98.91	CH2M HILL
		03/10/09	63.79	153.19	89.40	CH2M HILL
		09/08/09	67.35	153.19	85.84	CH2M HILL
MW16C	149-164	08/31/05	51.29	153.26	101.97	CH2M HILL
		03/13/06	50.78	153.26	102.48	CH2M HILL
		06/22/06	49.17	153.26	104.09	Arcadis
		08/07/06	49.35	153.26	103.91	CH2M HILL
		08/31/06	49.63	153.26	103.63	CH2M HILL
		03/01/07	49.80	153.26	103.46	CH2M HILL
		07/23/07	51.69	153.26	101.57	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		02/29/08	55.86	153.26	97.40	CH2M HILL
		03/10/09	65.53	153.26	87.73	CH2M HILL
		09/08/09	71.04	153.26	82.22	CH2M HILL
MW17A	56-71	08/31/05	66.79	159.03	92.24	CH2M HILL
		03/13/06	66.47	159.03	92.56	CH2M HILL
		06/22/06	65.03	159.03	94.00	Arcadis
		08/09/06	64.17	159.03	94.86	CH2M HILL
		09/05/06	64.35	159.03	94.68	CH2M HILL
		03/05/07	65.50	159.03	93.53	CH2M HILL
		07/18/07	64.11	159.03	94.92	CH2M HILL
		03/04/08	70.31	159.03	88.72	CH2M HILL
		03/11/09	dry	159.03		CH2M HILL
		09/08/09	dry	159.03		CH2M HILL
MW17B	94-104	08/31/05	78.52	158.90	80.38	CH2M HILL
		03/13/06	65.95	158.90	92.95	CH2M HILL
		06/22/06	64.07	158.90	94.83	Arcadis
		08/09/06	63.54	158.90	95.36	CH2M HILL
		09/05/06	63.81	158.90	95.09	CH2M HILL
		03/05/07	64.74	158.90	94.16	CH2M HILL
		07/18/07	63.66	158.90	95.24	CH2M HILL
		03/04/08	71.10	158.90	87.80	CH2M HILL
		03/11/09	80.25	158.90	78.65	CH2M HILL
		09/08/09	82.91	158.90	75.99	CH2M HILL
MW17C	170-180	08/31/05	66.02	159.00	92.98	CH2M HILL
		03/13/06	73.24	159.00	85.76	CH2M HILL
		06/22/06	73.54	159.00	85.46	Arcadis
		08/09/06	74.64	159.00	84.36	CH2M HILL
		09/05/06	75.41	159.00	83.59	CH2M HILL
		03/05/07	71.00	159.00	88.00	CH2M HILL
		07/18/07	81.24	159.00	77.76	CH2M HILL
		03/04/08	78.10	159.00	80.90	CH2M HILL
		03/11/09	84.65	159.00	74.35	CH2M HILL
		09/08/09	99.90	159.00	59.10	CH2M HILL
MW18A	56-71	08/31/05	28.01	143.74	115.73	CH2M HILL
		03/14/06	27.93	143.74	115.81	CH2M HILL
		05/17/06	26.88	143.74	116.86	CH2M HILL
		06/22/06	26.97	143.74	116.77	Arcadis
		08/28/06	26.81	143.74	116.93	CH2M HILL
		02/27/07	27.51	143.74	116.23	CH2M HILL
		07/20/07	27.48	143.74	116.26	CH2M HILL
		02/27/08	30.82	143.74	112.92	CH2M HILL
		03/09/09	36.65	143.74	107.09	CH2M HILL
		09/02/09	39.01	143.74	104.73	CH2M HILL
MW18B	90-100	08/31/05	27.99	143.73	115.74	CH2M HILL
		03/14/06	27.88	143.73	115.85	CH2M HILL
		05/17/06	26.89	143.73	116.84	CH2M HILL
		06/22/06	26.95	143.73	116.78	Arcadis
		08/28/06	26.81	143.73	116.92	CH2M HILL
		02/27/07	27.50	143.73	116.23	CH2M HILL
		07/20/07	27.45	143.73	116.28	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		02/27/08	30.77	143.73	112.96	CH2M HILL
		03/09/09	36.60	143.73	107.13	CH2M HILL
		09/02/09	39.06	143.73	104.67	CH2M HILL
MW18C	146-161	08/31/05	29.97	143.83	113.86	CH2M HILL
		03/14/06	29.58	143.83	114.25	CH2M HILL
		05/17/06	28.50	143.83	115.33	CH2M HILL
		06/22/06	28.94	143.83	114.89	Arcadis
		08/28/06	29.18	143.83	114.65	CH2M HILL
		02/27/07	29.20	143.83	114.63	CH2M HILL
		07/20/07	30.38	143.83	113.45	CH2M HILL
		03/05/08	32.31	143.83	111.52	CH2M HILL
		03/09/09	38.68	143.83	105.15	CH2M HILL
		09/02/09	43.05	143.83	100.78	CH2M HILL
MW19	56-71	06/22/06	69.38	158.73	89.35	Arcadis
		08/09/06	68.43	158.73	90.30	CH2M HILL
		09/07/06	68.61	158.73	90.12	CH2M HILL
		03/05/07	68.58	158.73	90.15	CH2M HILL
		07/25/07	68.22	158.73	90.51	CH2M HILL
		02/26/08	68.27	158.73	90.46	CH2M HILL
		03/02/09	elow screen	158.73		CH2M HILL
		09/11/09	dry	158.73		CH2M HILL
MW20A	75-90	06/22/06	67.35	141.31	73.96	Arcadis
		08/08/06	66.77	141.31	74.54	CH2M HILL
		09/01/06	67.01	141.31	74.30	CH2M HILL
		03/02/07	68.72	141.31	72.59	CH2M HILL
		07/19/07	66.84	141.31	74.47	CH2M HILL
		03/03/08	73.64	141.31	67.67	CH2M HILL
		03/12/09	81.95	141.31	59.36	CH2M HILL
		09/08/09	84.92	141.31	56.39	CH2M HILL
MW20B	122-132	06/22/06	67.69	141.32	73.63	Arcadis
		08/08/06	67.22	141.32	74.10	CH2M HILL
		09/01/06	67.48	141.32	73.84	CH2M HILL
		03/02/07	68.11	141.32	73.21	CH2M HILL
		07/19/07	67.32	141.32	74.00	CH2M HILL
		03/03/08	74.04	141.32	67.28	CH2M HILL
		03/10/09	82.50	141.32	58.82	CH2M HILL
		09/08/09	85.61	141.32	55.71	CH2M HILL
MW20C	180-190	06/22/06	77.90	141.35	63.45	Arcadis
		08/08/06	81.18	141.35	60.17	CH2M HILL
		09/01/06	81.17	141.35	60.18	CH2M HILL
		03/02/07	77.20	141.35	64.15	CH2M HILL
		07/19/07	85.85	141.35	55.50	CH2M HILL
		03/03/08	87.29	141.35	54.06	CH2M HILL
		03/10/09	93.91	141.35	47.44	CH2M HILL
		09/09/09	n/a	141.35	n/a	CH2M HILL
MW21	64-79	06/22/06	49.86	128.81	78.95	Arcadis
		08/08/06	50.10	128.81	78.71	CH2M HILL
		08/31/06	50.38	128.81	78.43	CH2M HILL
		03/01/07	50.96	128.81	77.85	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		07/26/07	50.96	128.81	77.85	CH2M HILL
		02/21/08	57.97	128.81	70.84	CH2M HILL
		03/02/09	67.50	128.81	61.31	CH2M HILL
		09/11/09	71.30	128.81	57.51	CH2M HILL
MW22	74-89	06/22/06	61.81	150.82	89.01	Arcadis
		08/08/06	62.34	150.82	88.48	CH2M HILL
		08/31/06	62.54	150.82	88.28	CH2M HILL
		03/01/07	63.31	150.82	87.51	CH2M HILL
		07/26/07	63.25	150.82	87.57	CH2M HILL
		02/21/08	71.14	150.82	79.68	CH2M HILL
		03/03/09	81.62	150.82	69.20	CH2M HILL
		09/11/09	n/a	150.82	n/a	CH2M HILL
MW23A	35-55	06/19/07	27.80	148.76	120.96	CH2M HILL
		07/13/07	28.17	148.76	120.59	CH2M HILL
		02/28/08	33.13	148.76	115.63	CH2M HILL
		03/16/09	39.38	148.76	109.38	CH2M HILL
		09/03/09	41.31	148.76	107.45	CH2M HILL
MW23B	87-91	08/31/05	29.11	149.06	119.95	CH2M HILL
		03/14/06	29.53	149.06	119.53	CH2M HILL
		05/15/06	28.25	149.06	120.81	CH2M HILL
		06/22/06	28.33	149.06	120.73	Arcadis
		09/11/06	28.92	149.06	120.14	CH2M HILL
		03/07/07	29.62	149.06	119.44	CH2M HILL
		07/13/07	29.25	149.06	119.81	CH2M HILL
		02/28/08	34.03	149.06	115.03	CH2M HILL
		03/16/09	40.96	149.06	108.10	CH2M HILL
		09/03/09	43.30	149.06	105.76	CH2M HILL
MW23C	145-160	08/31/05	31.85	149.07	117.22	CH2M HILL
		03/14/06	32.35	149.07	116.72	CH2M HILL
		05/15/06	30.91	149.07	118.16	CH2M HILL
		06/22/06	31.08	149.07	117.99	Arcadis
		09/11/06	31.91	149.07	117.16	CH2M HILL
		03/07/07	32.19	149.07	116.88	CH2M HILL
		07/13/07	32.98	149.07	116.09	CH2M HILL
		02/28/08	36.83	149.07	112.24	CH2M HILL
		03/16/09	45.38	149.07	103.69	CH2M HILL
		09/03/09	49.35	149.07	99.72	CH2M HILL
MW23D	175-180	08/31/05	32.67	148.04	115.37	CH2M HILL
		03/15/06	33.15	148.04	114.89	CH2M HILL
		05/15/06	31.69	148.04	116.35	CH2M HILL
		06/22/06	31.85	148.04	116.19	Arcadis
		09/11/06	32.69	148.04	115.35	CH2M HILL
		03/07/07	32.95	148.04	115.09	CH2M HILL
		07/13/07	33.40	148.04	114.64	CH2M HILL
		02/28/08	37.59	148.04	110.45	CH2M HILL
		03/16/09	46.26	148.04	101.78	CH2M HILL
		09/03/09	50.40	148.04	97.64	CH2M HILL
MW24A	50-70	06/18/07	36.80	162.04	125.24	CH2M HILL
		07/09/07	37.01	162.04	125.03	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		02/28/08	41.31	162.04	120.73	CH2M HILL
		03/12/09	46.42	162.04	115.62	CH2M HILL
		09/14/09	48.82	162.04	113.22	CH2M HILL
MW24B	110-125	06/18/07	41.24	162.03	120.79	CH2M HILL
		07/09/07	42.08	162.03	119.95	CH2M HILL
		02/28/08	45.40	162.03	116.63	CH2M HILL
		03/12/09	53.78	162.03	108.25	CH2M HILL
		09/14/09	58.60	162.03	103.43	CH2M HILL
MW24C	140-160	06/18/07	41.60	162.02	120.42	CH2M HILL
		07/09/07	42.41	162.02	119.61	CH2M HILL
		02/28/08	45.72	162.02	116.30	CH2M HILL
		03/16/09	53.91	162.02	108.11	CH2M HILL
		09/14/09	58.73	162.02	103.29	CH2M HILL
MW24D	173-178	06/18/07	41.90	162.05	120.15	CH2M HILL
		07/09/07	42.64	162.05	119.41	CH2M HILL
		02/28/08	46.09	162.05	115.96	CH2M HILL
		03/13/09	54.36	162.05	107.69	CH2M HILL
		09/14/09	59.60	162.05	102.45	CH2M HILL
MW25A	45-65	04/25/07	37.65	147.90	110.25	CH2M HILL
		05/01/07	37.46	147.90	110.44	CH2M HILL
		07/10/07	37.80	147.90	110.10	CH2M HILL
		02/29/08	43.74	147.90	104.16	CH2M HILL
		03/12/09	51.50	147.90	96.40	CH2M HILL
		09/02/09	54.06	147.90	93.84	CH2M HILL
MW25B	90-110	04/25/07	37.67	147.84	110.17	CH2M HILL
		05/01/07	37.55	147.84	110.29	CH2M HILL
		07/10/07	38.09	147.84	109.75	CH2M HILL
		02/29/08	43.66	147.84	104.18	CH2M HILL
		03/12/09	51.88	147.84	95.96	CH2M HILL
		09/02/09	54.91	147.84	92.93	CH2M HILL
MW25C	140-150	04/25/07	39.45	147.86	108.41	CH2M HILL
		05/01/07	39.30	147.86	108.56	CH2M HILL
		07/10/07	41.85	147.86	106.01	CH2M HILL
		02/29/08	45.80	147.86	102.06	CH2M HILL
		03/16/09	54.10	147.86	93.76	CH2M HILL
		09/02/09	60.20	147.86	87.66	CH2M HILL
MW25D	194-209	04/25/07	49.91	147.87	97.96	CH2M HILL
		05/01/07	51.23	147.87	96.64	CH2M HILL
		07/10/07	67.55	147.87	80.32	CH2M HILL
		02/29/08	58.04	147.87	89.83	CH2M HILL
		03/16/09	60.89	147.87	86.98	CH2M HILL
		09/02/09	n/a	147.87	n/a	CH2M HILL
MW26A	70-90	04/25/07	67.65	155.62	87.97	CH2M HILL
		05/02/07	67.60	155.62	88.02	CH2M HILL
		07/11/07	67.04	155.62	88.58	CH2M HILL
		03/04/08	74.21	155.62	81.41	CH2M HILL
		03/13/09	82.42	155.62	73.20	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		09/11/09	85.16	155.62	70.46	CH2M HILL
MW26B	105-120	04/25/07	67.72	155.45	87.73	CH2M HILL
		05/02/07	67.69	155.45	87.76	CH2M HILL
		07/11/07	67.12	155.45	88.33	CH2M HILL
		03/04/08	74.31	155.45	81.14	CH2M HILL
		03/13/09	82.64	155.45	72.81	CH2M HILL
		09/11/09	85.28	155.45	70.17	CH2M HILL
MW26C	145-160	04/25/07	73.05	155.41	82.36	CH2M HILL
		05/02/07	73.56	155.41	81.85	CH2M HILL
		07/11/07	80.55	155.41	74.86	CH2M HILL
		03/05/08	82.87	155.41	72.54	CH2M HILL
		03/13/09	88.73	155.41	66.68	CH2M HILL
		09/11/09	100.40	155.41	55.01	CH2M HILL
MW26D	185-205	04/25/07	71.59	155.37	83.78	CH2M HILL
		05/02/07	72.42	155.37	82.95	CH2M HILL
		07/11/07	82.44	155.37	72.93	CH2M HILL
		03/05/08	81.24	155.37	74.13	CH2M HILL
		03/13/09	87.61	155.37	67.76	CH2M HILL
		09/11/09	n/a	155.37	n/a	CH2M HILL
MW27A	90-110	04/25/07	77.18	139.24	62.06	CH2M HILL
		05/03/07	77.17	139.24	62.07	CH2M HILL
		07/12/07	76.97	139.24	62.27	CH2M HILL
		03/05/08	81.77	139.24	57.47	CH2M HILL
		03/11/09	88.05	139.24	51.19	CH2M HILL
		09/09/09	91.20	139.24	48.04	CH2M HILL
MW27B	144-164	04/25/07	77.02	139.18	62.16	CH2M HILL
		05/03/07	76.99	139.18	62.19	CH2M HILL
		07/12/07	76.84	139.18	62.34	CH2M HILL
		03/05/08	81.61	139.18	57.57	CH2M HILL
		03/11/09	87.99	139.18	51.19	CH2M HILL
		09/09/09	91.16	139.18	48.02	CH2M HILL
MW27C	180-190	04/25/07	84.34	139.17	54.83	CH2M HILL
		05/02/07	84.32	139.17	54.85	CH2M HILL
		07/12/07	92.07	139.17	47.10	CH2M HILL
		03/05/08	96.66	139.17	42.51	CH2M HILL
		03/13/09	103.32	139.17	35.85	CH2M HILL
		09/09/09	112.91	139.17	26.26	CH2M HILL
MW27D	200-210	04/25/07	83.00	139.13	56.13	CH2M HILL
		05/02/07	83.25	139.13	55.88	CH2M HILL
		07/12/07	91.85	139.13	47.28	CH2M HILL
		03/05/08	95.86	139.13	43.27	CH2M HILL
		03/13/09	102.67	139.13	36.46	CH2M HILL
		09/09/09	n/a	139.13	n/a	CH2M HILL
MW28	85-105	06/19/07	73.94	119.91	45.97	CH2M HILL
		07/16/07	74.29	119.91	45.62	CH2M HILL
		03/03/08	78.04	119.91	41.87	CH2M HILL
		03/09/09	84.45	119.91	35.46	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		09/09/09	88.25	119.91	31.66	CH2M HILL
MW29	90-110	06/19/07	80.66	107.10	26.44	CH2M HILL
		07/13/07	81.03	107.10	26.07	CH2M HILL
		03/03/08	83.23	107.10	23.87	CH2M HILL
		03/09/09	86.69	107.10	20.41	CH2M HILL
		09/09/09	89.30	107.10	17.80	CH2M HILL
MW30	95-115	06/19/07	91.88	106.70	14.82	CH2M HILL
		03/03/08	95.09	106.70	11.61	CH2M HILL
		03/09/09	98.23	106.70	8.47	CH2M HILL
		09/09/09	102.27	106.70	4.43	CH2M HILL
MW31	105.5-120.5	09/09/09	99.19	232.67	133.48	CH2M HILL
OW1A	63-78	05/15/01	74.19	212.50	138.31	CDM
		06/14/01	74.14	212.50	138.36	CDM
		07/24/01	74.04	212.50	138.46	CDM
		08/16/01	74.08	212.50	138.42	CDM
		09/18/01	74.33	212.50	138.17	CDM
		10/18/01	74.84	212.50	137.66	CDM
		11/15/01	74.38	212.50	138.12	CDM
		12/14/01	74.80	212.50	137.70	CDM
		01/18/02	74.92	212.50	137.58	CDM
		02/14/02	74.86	212.50	137.64	CDM
		03/13/02	75.13	212.50	137.37	CDM
		04/19/02	75.16	212.50	137.34	CDM
		08/20/02	75.97	212.50	136.53	CDM/WESTON
		11/22/02	76.20	212.50	136.30	WESTON
		02/19/03	76.70	212.50	135.80	CDM/WESTON
		05/13/03	76.51	212.50	135.99	WESTON
		08/26/03	76.95	212.50	135.55	CDM
		02/25/04	76.97	212.50	135.53	CDM
		06/17/04	78.66	212.50	133.84	CH2M HILL
		08/25/04	78.84	212.50	133.66	CDM
		12/01/04	76.11	212.50	136.39	CH2M HILL
		02/23/05	77.22	212.50	135.28	CDM
		06/21/05	76.90	212.50	135.60	CH2M HILL
		08/24/05	76.15	212.50	136.35	CDM
		02/17/06	75.33	212.50	137.17	CDM
		08/22/06	74.94	212.50	137.56	CDM
		02/20/07	75.35	212.50	137.15	CDM
		08/21/07	76.17	212.50	136.33	CDM
		02/19/08	76.62	212.50	135.88	
		09/16/08	77.82	212.50	134.68	
		03/03/09	78.17	212.50	134.33	
		03/09/09	82.94	212.50	129.56	
		09/09/09	81.89	212.50	130.61	
		16/09/09	81.97	212.50	130.53	
		23/09/09	81.96	212.50	130.54	
		30/09/09	81.97	212.50	130.53	
OW1B	110-120	05/15/01	72.30	207.18	134.88	CDM
		06/14/01	72.53	207.18	134.65	CDM
		07/24/01	73.36	207.18	133.82	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		08/16/01	74.18	207.18	133.00	CDM
		09/18/01	74.75	207.18	132.43	CDM
		10/18/01	74.83	207.18	132.35	CDM
		11/15/01	75.49	207.18	131.69	CDM
		12/14/01	75.05	207.18	132.13	CDM
		01/18/02	74.12	207.18	133.06	CDM
		02/14/02	73.56	207.18	133.62	CDM
		03/13/02	74.52	207.18	132.66	CDM
		08/20/02	77.04	207.18	130.14	CDM/WESTON
		11/22/02	78.15	207.18	129.03	WESTON
		02/19/03	77.04	207.18	130.14	CDM/WESTON
		05/13/03	75.72	207.18	131.46	WESTON
		08/26/03	78.75	207.18	128.43	CDM
		02/25/04	80.93	207.18	126.25	CDM
		06/17/04	81.55	207.18	125.63	CH2M HILL
		08/25/04	82.80	207.18	124.38	CDM
		12/01/04	84.01	207.18	123.17	CH2M HILL
		02/25/05	79.95	207.18	127.23	CDM
		06/21/05	75.47	207.18	131.71	CH2M HILL
		08/24/05	75.76	207.18	131.42	CDM
		02/17/06	75.77	207.18	131.41	CDM
		08/22/06	75.00	207.18	132.18	CDM
		02/20/07	75.47	207.18	131.71	CDM
		08/21/07	77.68	207.18	129.50	CDM
		02/19/08	78.26	207.18	128.92	
		09/16/08	NA	207.18	NA	
		03/03/09	83.47	207.18	123.71	
		09/03/09	87.32	207.18	119.86	
		09/09/09	87.44	207.18	119.74	
		09/16/09	87.66	207.18	119.52	
		09/23/09	87.84	207.18	119.34	
		09/30/09	88.05	207.18	119.13	
OW2	60-80	05/15/01	66.47	202.30	135.83	CDM
		06/14/01	66.38	202.30	135.92	CDM
		07/24/01	66.25	202.30	136.05	CDM
		08/16/01	66.34	202.30	135.96	CDM
		09/18/01	66.66	202.30	135.64	CDM
		10/18/01	66.95	202.30	135.35	CDM
		11/15/01	66.92	202.30	135.38	CDM
		12/14/01	67.28	202.30	135.02	CDM
		01/18/02	67.40	202.30	134.90	CDM
		02/14/02	67.31	202.30	134.99	CDM
		03/13/02	67.50	202.30	134.80	CDM
		04/19/02	67.52	202.30	134.78	CDM
		08/20/02	68.30	202.30	134.00	CDM
		08/21/02	68.30	202.30	134.00	WESTON
		11/25/02	68.91	202.30	133.39	WESTON
		02/19/03	69.44	202.30	132.86	CDM
		02/19/03	69.28	202.30	133.02	WESTON
		05/13/03	68.95	202.30	133.35	WESTON
		08/26/03	69.18	202.30	133.12	CDM
		02/25/04	70.40	202.30	131.90	CDM
		06/17/04	70.92	202.30	131.38	CH2M HILL
		08/25/04	71.24	202.30	131.06	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		12/02/04	71.91	202.30	130.39	CH2M HILL
		02/23/05	71.82	202.30	130.48	CDM
		06/21/05	69.69	202.30	132.61	CH2M HILL
		08/23/05	68.77	202.30	133.53	CDM
		02/17/06	67.87	202.30	134.43	CDM
		08/22/06	67.43	202.30	134.87	CDM
		02/20/07	67.97	202.30	134.33	CDM
		08/21/07	68.60	202.30	133.70	CDM
		02/19/08	69.67	202.30	132.63	
		09/16/08	71.09	202.30	131.21	
		03/03/09	71.32	202.30	130.98	
		09/03/09	79.12	202.30	123.18	
		09/09/09	79.20	202.30	123.10	
		09/16/09	77.67	202.30	124.63	
		09/23/09	78.85	202.30	123.45	
		09/30/09	78.75	202.30	123.55	
OW3A	63-83	05/15/01	62.55	198.53	135.98	CDM
		06/14/01	62.44	198.53	136.09	CDM
		07/24/01	62.29	198.53	136.24	CDM
		08/16/01	62.39	198.53	136.14	CDM
		09/18/01	62.70	198.53	135.83	CDM
		10/18/01	62.98	198.53	135.55	CDM
		11/15/01	62.95	198.53	135.58	CDM
		12/14/01	63.33	198.53	135.20	CDM
		01/18/02	63.52	198.53	135.01	CDM
		02/14/02	63.36	198.53	135.17	CDM
		03/13/02	63.58	198.53	134.95	CDM
		04/19/02	63.61	198.53	134.92	CDM
		08/20/02	64.47	198.53	134.06	CDM
		08/20/02	64.47	198.53	134.06	WESTON
		11/25/02	65.14	198.53	133.39	WESTON
		02/19/03	65.58	198.53	132.95	CDM
		02/20/03	65.50	198.53	133.03	WESTON
		05/14/03	65.25	198.53	133.28	WESTON
		08/26/03	65.54	198.53	132.99	CDM
		02/25/04	66.35	198.53	132.18	CDM
		06/17/04	66.93	198.53	131.60	CH2M HILL
		08/25/04	67.13	198.53	131.40	CDM
		12/01/04	67.70	198.53	130.83	CH2M HILL
		02/23/05	67.20	198.53	131.33	CDM
		06/21/05	65.41	198.53	133.12	CH2M HILL
		08/23/05	64.69	198.53	133.84	CDM
		02/17/06	63.90	198.53	134.63	CDM
		08/22/06	63.70	198.53	134.83	CDM
		02/20/07	64.24	198.53	134.29	CDM
		08/21/07	64.81	198.53	133.72	CDM
		02/19/08	65.65	198.53	132.88	
		09/16/08	66.46	198.53	132.07	
		03/03/09	67.00	198.53	131.53	
		09/03/09	74.23	198.53	124.30	
		09/09/09	74.69	198.53	123.84	
		09/16/09	73.11	198.53	125.42	
		09/23/09	73.68	198.53	124.85	
		09/30/09	73.40	198.53	125.13	

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
OW3B		03/13/06	73.76	197.06	123.30	CDM
		05/15/06	72.54	197.06	124.52	CH2M HILL
		05/23/06	72.82	197.06	124.24	CH2M HILL
		08/22/06	73.38	197.06	123.68	CH2M HILL
		02/20/07	73.94	197.06	123.12	CDM
		08/21/07	76.50	197.06	120.56	CDM
		02/19/08	77.12	197.06	119.94	
		09/16/08	83.65	197.06	113.41	
		03/03/09	85.50	197.06	111.56	
		09/03/09	89.79	197.06	107.27	
		09/09/09	89.61	197.06	107.45	
		09/16/09	89.88	197.06	107.18	
		09/23/09	90.11	197.06	106.95	
		09/30/09	90.36	197.06	106.70	
OW4A	50-70	05/15/01	53.60	184.67	131.07	CDM
		06/14/01	53.36	184.67	131.31	CDM
		07/24/01	53.31	184.67	131.36	CDM
		08/16/01	53.70	184.67	130.97	CDM
		09/18/01	54.35	184.67	130.32	CDM
		10/18/01	54.76	184.67	129.91	CDM
		11/15/01	54.87	184.67	129.80	CDM
		12/14/01	55.43	184.67	129.24	CDM
		01/18/02	55.55	184.67	129.12	CDM
		02/14/02	55.21	184.67	129.46	CDM
		03/13/02	55.30	184.67	129.37	CDM
		04/19/02	55.35	184.67	129.32	CDM
		08/20/02	56.80	184.67	127.87	CDM
		08/21/02	56.80	184.67	127.87	WESTON
		11/26/02	58.15	184.67	126.52	WESTON
		02/19/03	58.58	184.67	126.09	CDM
		02/20/03	58.51	184.67	126.16	WESTON
		05/14/03	57.49	184.67	127.18	WESTON
		08/26/03	58.13	184.67	126.54	CDM
		02/25/04	61.04	184.67	123.63	CDM
		06/15/04	61.91	184.67	122.76	CH2M HILL
		08/25/04	62.36	184.67	122.31	CDM
		11/30/04	63.80	184.67	120.87	CH2M HILL
		02/25/05	63.94	184.67	120.73	CDM
		06/21/05	61.50	184.67	123.17	CH2M HILL
		08/23/05	58.98	184.67	125.69	CDM
		02/17/06	58.03	184.67	126.64	CDM
		05/17/06	57.37	184.67	127.30	CH2M HILL
		08/22/06	56.87	184.67	127.80	CDM
		02/20/07	57.77	184.67	126.90	CDM
		08/21/07	57.88	184.67	126.79	CDM
		02/19/08	60.53	184.67	124.14	
		09/16/08	62.40	184.67	122.27	
		03/03/09	64.53	184.67	120.14	
		09/03/09	66.93	184.67	117.74	
		09/09/09	66.72	184.67	117.95	
		09/16/09	66.88	184.67	117.79	
		09/23/09	66.96	184.67	117.71	
		09/30/09	67.05	184.67	117.62	

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
OW4B	112-122.3	05/15/01	57.11	184.50	127.39	CDM
		06/14/01	57.51	184.50	126.99	CDM
		07/24/01	58.82	184.50	125.68	CDM
		08/16/01	60.01	184.50	124.49	CDM
		09/18/01	60.82	184.50	123.68	CDM
		10/18/01	60.98	184.50	123.52	CDM
		11/15/01	61.67	184.50	122.83	CDM
		12/14/01	60.76	184.50	123.74	CDM
		01/18/02	59.53	184.50	124.97	CDM
		02/14/02	58.81	184.50	125.69	CDM
		03/13/02	59.34	184.50	125.16	CDM
		04/19/02	60.02	184.50	124.48	CDM
		08/20/02	63.64	184.50	120.86	CDM
		08/21/02	63.64	184.50	120.86	WESTON
		11/26/02	64.88	184.50	119.62	WESTON
		02/19/03	62.46	184.50	122.04	CDM
		02/20/03	62.61	184.50	121.89	WESTON
		05/14/03	60.42	184.50	124.08	WESTON
		08/26/03	65.67	184.50	118.83	CDM
		02/25/04	68.08	184.50	116.42	CDM
		06/15/04	69.05	184.50	115.45	CH2M HILL
		08/25/04	71.10	184.50	113.40	CDM
		11/30/04	71.60	184.50	112.90	CH2M HILL
		02/25/05	65.97	184.50	118.53	CDM
		06/21/05	60.45	184.50	124.05	CH2M HILL
		08/23/05	61.15	184.50	123.35	CDM
		02/17/06	62.27	184.50	122.23	CDM
		05/17/06	60.46	184.50	124.04	CH2M HILL
		08/22/06	61.13	184.50	123.37	CDM
		02/20/07	62.10	184.50	122.40	CDM
		08/21/07	64.42	184.50	120.08	CDM
		02/19/08	65.82	184.50	118.68	
		09/16/08	71.68	184.50	112.82	
		03/03/09	73.30	184.50	111.20	
		09/03/09	77.48	184.50	107.02	
		09/09/09	77.38	184.50	107.12	
		09/16/09	77.67	184.50	106.83	
		09/23/09	77.86	184.50	106.64	
		09/30/09	78.12	184.50	106.38	
OW5	30-50	08/16/01	26.14	154.16	128.02	CDM
		09/18/01	27.33	154.16	126.83	CDM
		10/18/01	27.59	154.16	126.57	CDM
		11/15/01	28.18	154.16	125.98	CDM
		12/14/01	28.24	154.16	125.92	CDM
		01/18/02	27.44	154.16	126.72	CDM
		02/14/02	26.73	154.16	127.43	CDM
		03/13/02	26.75	154.16	127.41	CDM
		04/19/02	27.12	154.16	127.04	CDM
		08/20/02	30.03	154.16	124.13	CDM
		08/22/02	30.03	154.16	124.13	WESTON
		11/25/02	31.73	154.16	122.43	WESTON
		02/19/03	30.85	154.16	123.31	CDM
		02/21/03	30.82	154.16	123.34	WESTON

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		05/14/03	28.65	154.16	125.51	WESTON
		08/26/03	31.20	154.16	122.96	CDM
		02/25/04	35.21	154.16	118.95	CDM
		06/15/04	35.78	154.16	118.38	CH2M HILL
		08/25/04	36.78	154.16	117.38	CDM
		12/02/04	38.59	154.16	115.57	CH2M HILL
		02/24/05	38.17	154.16	115.99	CDM
		06/24/05	31.05	154.16	123.11	CH2M HILL
		08/23/05	29.62	154.16	124.54	CDM
		02/17/06	30.11	154.16	124.05	CDM
		05/24/06	28.55	154.16	125.61	CH2M HILL
		08/22/06	28.99	154.16	125.17	CDM
		02/20/07	30.17	154.16	123.99	CDM
		08/21/07	30.67	154.16	123.49	CDM
		02/19/08	34.63	154.16	119.53	
		09/16/08	36.38	154.16	117.78	
		03/03/09	40.25	154.16	113.91	
OW6	38-58	08/16/01	42.54	172.74	130.20	CDM
		09/18/01	43.25	172.74	129.49	CDM
		10/18/01	43.69	172.74	129.05	CDM
		11/15/01	43.95	172.74	128.79	CDM
		12/14/01	44.41	172.74	128.33	CDM
		01/18/02	44.39	172.74	128.35	CDM
		02/14/02	44.00	172.74	128.74	CDM
		03/13/02	44.01	172.74	128.73	CDM
		04/19/02	44.12	172.74	128.62	CDM
		08/20/02	45.70	172.74	127.04	CDM
		08/21/02	45.00	172.74	127.74	WESTON
		11/26/02	47.11	172.74	125.63	WESTON
		02/19/03	47.49	172.74	125.25	CDM
		02/21/03	47.49	172.74	125.25	WESTON
		05/15/03	46.30	172.74	126.44	WESTON
		08/26/03	47.09	172.74	125.65	CDM
		02/25/04	50.24	172.74	122.50	CDM
		06/16/04	51.05	172.74	121.69	CH2M HILL
		08/25/04	51.69	172.74	121.05	CDM
		12/01/04	53.10	172.74	119.64	CH2M HILL
		02/23/05	53.58	172.74	119.16	CDM
		06/21/05	49.33	172.74	123.41	CH2M HILL
		08/23/05	47.68	172.74	125.06	CDM
		02/17/06	46.93	172.74	125.81	CDM
		05/19/06	46.15	172.74	126.59	CH2M HILL
		08/22/06	45.70	172.74	127.04	CDM
		02/20/07	46.16	172.74	126.58	CDM
		08/21/07	46.78	172.74	125.96	CDM
		02/19/08	49.70	172.74	123.04	
		09/16/08	51.20	172.74	121.54	
		03/03/09	54.03	172.74	118.71	
OW7	71-91	03/13/02	74.83	214.21	139.38	CDM
		04/19/02	74.93	214.21	139.28	CDM
		08/20/02	75.86	214.21	138.35	CDM
		08/21/02	75.86	214.21	138.35	WESTON
		11/22/02	76.45	214.21	137.76	WESTON

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		02/19/03	76.89	214.21	137.32	CDM
		02/21/03	76.80	214.21	137.41	WESTON
		05/15/03	76.70	214.21	137.51	WESTON
		08/26/03	76.90	214.21	137.31	CDM
		02/25/04	78.00	214.21	136.21	CDM
		06/16/04	78.78	214.21	135.43	CH2M HILL
		08/25/04	78.96	214.21	135.25	CDM
		11/30/04	79.71	214.21	134.50	CH2M HILL
		02/24/05	78.98	214.21	135.23	CDM
		08/23/05	75.94	214.21	138.27	CDM
		02/17/06	75.21	214.21	139.00	CDM
		05/18/06	75.10	214.21	139.11	CH2M HILL
		08/22/06	74.67	214.21	139.54	CH2M HILL
		02/20/07	75.28	214.21	138.93	CH2M HILL
		08/21/07	76.00	214.21	138.21	CDM
		02/19/08	76.38	214.21	137.83	
		09/16/08	76.76	214.21	137.45	
		03/03/09	78.51	214.21	135.70	
		09/03/09	82.32	214.21	131.89	
		09/09/09	81.81	214.21	132.40	
		09/16/09	81.85	214.21	132.36	
		09/23/09	82.00	214.21	132.21	
		09/30/09	82.21	214.21	132.00	
OW8A	60.4-80	03/13/02	65.61	200.64	135.03	CDM
		04/19/02	65.69	200.64	134.95	CDM
		08/20/02	66.46	200.64	134.18	CDM
		08/22/02	66.46	200.64	134.18	WESTON
		11/25/02	67.07	200.64	133.57	WESTON
		02/19/03	67.37	200.64	133.27	CDM
		02/20/03	67.36	200.64	133.28	WESTON
		05/15/03	67.14	200.64	133.50	WESTON
		08/26/03	67.35	200.64	133.29	CDM
		02/25/04	68.36	200.64	132.28	CDM
		06/16/04	68.98	200.64	131.66	CH2M HILL
		08/25/04	69.15	200.64	131.49	CDM
		12/03/04	69.37	200.64	131.27	CH2M HILL
		02/23/05	69.50	200.64	131.14	CDM
		06/21/05	67.70	200.64	132.94	CH2M HILL
		08/23/05	66.87	200.64	133.77	CDM
		02/17/06	66.05	200.64	134.59	CDM
		08/22/06	65.66	200.64	134.98	CDM
		02/20/07	66.28	200.64	134.36	CDM
		08/21/07	66.70	200.64	133.94	CDM
		02/19/08	67.55	200.64	133.09	
		09/16/08	68.70	200.64	131.94	
		03/03/09	69.14	200.64	131.50	
		09/03/09	79.71	200.64	120.93	
		09/09/09	79.62	200.64	121.02	
		09/16/09	77.53	200.64	123.11	
		09/23/09	77.74	200.64	122.90	
		09/30/09	78.78	200.64	121.86	
OW8B	116-126	08/25/04	86.77	200.82	114.05	CDM
		12/02/04	87.33	200.82	113.49	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		02/23/05	81.55	200.82	119.27	CDM
		06/24/05	76.60	200.82	124.22	CH2M HILL
		08/23/05	76.31	200.82	124.51	CDM
		02/17/06	77.55	200.82	123.27	CDM
		05/17/06	75.76	200.82	125.06	CH2M HILL
		08/22/06	76.58	200.82	124.24	CDM
		02/20/07	77.29	200.82	123.53	CDM
		08/21/07	79.86	200.82	120.96	CDM
		02/19/08	80.94	200.82	119.88	
		09/16/08	86.82	200.82	114.00	
		03/03/09	88.85	200.82	111.97	
		09/03/09	92.80	200.82	108.02	
		09/09/09	93.00	200.82	107.82	
		09/16/09	93.27	200.82	107.55	
		09/23/09	93.50	200.82	107.32	
		09/30/09	93.73	200.82	107.09	
OW9	70-90	03/03/09	69.67	195.7	126.03	
		09/03/09	75.78	195.7	119.92	
		09/09/09	76.40	195.7	119.30	
		09/16/09	75.58	195.7	120.12	
		09/23/09	76.29	195.7	119.41	
		09/30/09	75.61	195.7	120.09	
OW10	70-89.5	03/03/09	66.24	193.17	126.93	
		09/03/09	71.44	193.17	121.73	
		09/09/09	71.42	193.17	121.75	
		09/16/09	70.34	193.17	122.83	
		09/23/09	71.05	193.17	122.12	
		09/30/09	70.97	193.17	122.20	
WDI-GW1	38-58	06/21/05	44.09	153.50	109.41	CH2M HILL
		09/07/05	42.83		110.67	CH2M HILL
		03/14/06	42.51		110.99	CH2M HILL
		09/19/06	41.37		112.13	CH2M HILL
		12/12/06	41.97		111.53	WDI
		06/26/07	41.55		111.95	WDI
WDI-GW2	33-53	12/12/06	37.07	149.30	112.23	WDI
		06/26/07	37.15		112.15	WDI
WDI-GW5	43-63	06/21/05	56.93	166.70	109.77	CH2M HILL
		09/07/05	55.86		110.84	CH2M HILL
		03/14/06	55.49		111.21	CH2M HILL
		09/19/06	41.37		125.33	CH2M HILL
WDI-GW7	38-58	06/21/05	45.15	154.50	109.35	CH2M HILL
		09/07/05	44.30		110.20	CH2M HILL
		03/14/06	43.92		110.58	CH2M HILL
		09/19/06	42.98		111.52	CH2M HILL
WDI-GW10	38-58	06/21/05	46.63	154.70	108.07	CH2M HILL
		09/07/05	45.51		109.19	CH2M HILL
		03/14/06	45.07		109.63	CH2M HILL
		09/19/06	44.03		110.67	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		12/12/06	44.53		110.17	WDI
		06/26/07	44.20		110.50	WDI
WDI-GW11	118-128	06/21/05	46.65	154.70	108.05	CH2M HILL
		09/07/05	45.84		108.86	CH2M HILL
		03/14/06	45.37		109.33	CH2M HILL
		09/19/06	44.40		110.30	CH2M HILL
		12/12/06	44.90		109.80	WDI
		06/26/07	44.60		110.10	WDI
WDI-GW21	36-56	06/21/05	46.87	155.20	108.33	CH2M HILL
		09/07/05	43.02		112.18	CH2M HILL
		03/14/06	44.60		110.60	CH2M HILL
		09/19/06	44.65		110.55	CH2M HILL
WDI-GW22	58-78	06/21/05	64.60	156.70	92.10	CH2M HILL
		09/07/05	63.02		93.68	CH2M HILL
		09/19/06	60.02		96.68	CH2M HILL
		12/12/06	60.25		96.45	WDI
		06/26/07	59.75		96.95	WDI
WDI-GW23	43-63	06/21/05	58.07	157.00	98.93	CH2M HILL
		09/07/05	57.52		99.48	CH2M HILL
		03/14/06	57.16		99.84	CH2M HILL
		09/19/06	56.30		100.70	CH2M HILL
		12/13/06	56.48		100.52	WDI
		06/02/07	56.20		100.80	WDI
WDI-GW24	103-113	06/21/05	64.20	156.70	92.50	CH2M HILL
		09/07/05	62.81		93.89	CH2M HILL
		03/14/06	61.42		95.28	CH2M HILL
		09/19/06	59.95		96.75	CH2M HILL
WDI-GW26	44-64	03/14/06	47.00	156.00	109.00	CH2M HILL
		09/19/06	46.02		109.98	CH2M HILL
		12/13/06	46.41		109.59	WDI
		06/26/07	46.15		109.85	WDI
WDI-GW27	43-63	09/07/05	48.45	157.00	108.55	CH2M HILL
		03/14/06	48.00		109.00	CH2M HILL
		09/19/06	47.00		110.00	CH2M HILL
		12/13/06	47.38		109.62	WDI
		06/26/07	47.15		109.85	WDI
WDI-GW29	44-64	06/21/05	50.14	157.40	107.26	CH2M HILL
		09/07/05	49.21		108.19	CH2M HILL
		03/14/06	48.73		108.67	CH2M HILL
		09/19/06	47.74		109.66	CH2M HILL
		12/13/06	48.10		109.30	WDI
		06/26/07	47.85		109.55	WDI
WDI-GW30	74-94	06/21/05	49.78	156.80	107.02	CH2M HILL
		09/07/05	49.15		107.65	CH2M HILL
		03/14/06	48.63		108.17	CH2M HILL
		09/19/06	47.76		109.04	CH2M HILL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		12/11/06	48.05		108.75	WDI
		06/26/07	47.87		108.93	WDI
WDI-GW32	115-125	09/07/05	43.96	153.60	109.64	CH2M HILL
		03/14/06	43.47		110.13	CH2M HILL
		09/19/06	42.75		110.85	CH2M HILL
		12/13/06	43.18		110.42	WDI
		06/26/07	43.00		110.60	WDI
WDI-GW33	35-60	09/07/05	54.51	163.70	109.19	CH2M HILL
		03/14/06	54.09		109.61	CH2M HILL
		09/19/06	53.06		110.64	CH2M HILL
		12/11/06	53.48		110.22	WDI
		06/26/07	53.20		110.50	WDI
OFRP-MW1	55-100	02/02/94	59.17	142.32	83.15	McLaren Hart
		03/01/94	58.77		83.55	McLaren Hart
		10/11/94	58.32		84.00	McLaren Hart
		04/10/95	57.69		84.63	McLaren Hart
		04/23/96	56.96		85.36	McLaren Hart
OFRP-MW2	63-108	02/01/94	66.38	139.29	72.91	McLaren Hart
		03/01/94	65.73		73.56	McLaren Hart
		10/11/94	64.60		74.69	McLaren Hart
		04/10/95	64.14		75.15	McLaren Hart
		04/23/96	63.05		76.24	McLaren Hart
OFRP-MW3	64-109	02/01/94	68.65	139.03	70.38	McLaren Hart
		03/01/94	67.94		71.09	McLaren Hart
		10/11/94	66.56		72.47	McLaren Hart
		04/10/95	66.22		72.81	McLaren Hart
		04/23/96	64.98		74.05	McLaren Hart
OFRP-MW4	64-109	02/01/94	68.26	138.68	70.42	McLaren Hart
		03/01/94	67.63		71.05	McLaren Hart
		10/11/94	65.90		72.78	McLaren Hart
		04/10/95	65.86		72.82	McLaren Hart
		04/23/96	64.48		74.20	McLaren Hart
		06/21/05	83.72		54.96	CH2M HILL
		08/31/05	82.28		56.40	CH2M HILL
OFRP-MW5	65-105	01/27/94	68.20	141.53	73.33	McLaren Hart
		03/01/94	67.54		73.99	McLaren Hart
		10/11/94	65.94		75.59	McLaren Hart
		04/10/95	65.96		75.57	McLaren Hart
		04/23/96	64.62		76.91	McLaren Hart
		06/21/05	84.00		57.53	CH2M HILL
		08/31/05	Can't Find		N/A	CH2M HILL
OFRP-MW6	61-91	01/27/94	66.22	143.13	76.91	McLaren Hart
		03/01/94	65.57		77.56	McLaren Hart
		10/11/94	64.25		78.88	McLaren Hart
		04/10/95	64.22		78.91	McLaren Hart
		04/23/96	63.03		80.10	McLaren Hart

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
OFRP-MW7	67-97	01/27/94	68.25	145.69	77.44	McLaren Hart
		03/01/94	67.63		78.06	McLaren Hart
		10/11/94	65.98		79.71	McLaren Hart
		04/10/95	66.18		79.51	McLaren Hart
		04/23/96	64.86		80.83	McLaren Hart
OFRP-MW8	69-94	01/28/94	71.69	142.24	70.55	McLaren Hart
		03/01/94	70.98		71.26	McLaren Hart
		10/11/94	68.93		73.31	McLaren Hart
		04/10/95	69.09		73.15	McLaren Hart
		04/23/96	67.60		74.64	McLaren Hart
		06/21/05	86.75		55.49	CH2M HILL
		08/31/05	85.20		57.04	CH2M HILL
OFRP-MW9	69-94	01/27/94	73.37	145.19	71.82	McLaren Hart
		03/01/94	72.82		72.37	McLaren Hart
		10/11/94	69.92		75.27	McLaren Hart
		04/10/95	70.24		74.95	McLaren Hart
		04/23/96	68.58		76.61	McLaren Hart
OFRP-MW10	63-83	02/02/94	70.06	147.02	76.96	McLaren Hart
		03/01/94	69.63		77.39	McLaren Hart
		10/11/94	66.84		80.18	McLaren Hart
		04/10/95	67.30		79.72	McLaren Hart
		04/23/96	65.98		81.04	McLaren Hart
OFRP-MW11	67-87	02/02/94	73.94	149.72	75.78	McLaren Hart
		03/01/94	73.56		76.16	McLaren Hart
		10/11/94	70.52		79.20	McLaren Hart
		04/10/95	70.65		79.07	McLaren Hart
		04/23/96	69.10		80.62	McLaren Hart
OFRP-MW12	68-88	01/27/94	71.21	152.66	81.45	McLaren Hart
		03/01/94	70.83		81.83	McLaren Hart
		10/11/94	68.02		84.64	McLaren Hart
		04/10/95	68.39		84.27	McLaren Hart
		04/23/96	66.92		85.74	McLaren Hart
		08/31/05	Lid Rusted		N/A	CH2M HILL
		03/14/06	80.81		71.85	CH2M HILL
		09/20/06	79.76		72.90	CH2M HILL
		07/26/07	No access		N/A	CH2M HILL
OFRP-MW13	57-92	01/27/94	62.05	153.76	91.71	McLaren Hart
		03/01/94	61.68		92.08	McLaren Hart
		10/11/94	49.41		104.35	McLaren Hart
		04/10/95	59.72		94.04	McLaren Hart
		04/23/96	58.36		95.40	McLaren Hart
OFRP-MW14	54-89	01/27/94	59.62	152.52	92.90	McLaren Hart
		03/01/94	59.32		93.20	McLaren Hart
		10/11/94	57.11		95.41	McLaren Hart
		04/10/95	57.72		94.80	McLaren Hart
		04/23/96	56.32		96.20	McLaren Hart
OFRP-MW15	50-80	01/27/94	57.60	150.58	92.98	McLaren Hart

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		03/01/94	57.27		93.31	McLaren Hart
		10/11/94	54.88		95.70	McLaren Hart
		04/10/95	54.86		95.72	McLaren Hart
		04/23/96	53.59		96.99	McLaren Hart
OFRP-MW16	54-89	01/27/94	57.48	151.97	94.49	McLaren Hart
		03/01/94	57.19		94.78	McLaren Hart
		10/11/94	54.94		97.03	McLaren Hart
		04/10/95	56.25		95.72	McLaren Hart
		04/23/96	53.86		98.11	McLaren Hart
OFRP-MW17	58-88	01/27/94	58.75	155.60	96.85	McLaren Hart
		03/01/94	58.47		97.13	McLaren Hart
		10/11/94	56.35		99.25	McLaren Hart
		04/10/95	56.82		98.78	McLaren Hart
		04/23/96	55.39		100.21	McLaren Hart
OFRP-MW18	55-80	01/27/94	59.85	153.74	93.89	McLaren Hart
		03/01/94	59.53		94.21	McLaren Hart
		10/11/94	57.34		96.40	McLaren Hart
		04/10/95	58.09		95.65	McLaren Hart
		04/23/96	56.68		97.06	McLaren Hart
OFRP-MW19	53-78	02/02/94	57.02	158.24	101.22	McLaren Hart
		03/01/94	57.02		101.22	McLaren Hart
		10/11/94	54.84		103.40	McLaren Hart
		04/10/95	55.27		102.97	McLaren Hart
		04/23/96	53.69		104.55	McLaren Hart
		08/31/05	65.23		93.01	CH2M HILL
		03/14/06	54.88		103.36	CH2M HILL
		09/19/06	63.40		94.84	CH2M HILL
		07/26/07	63.07		95.17	CH2M HILL
OFRP-MW20	55-100	02/02/94	57.45	155.72	98.27	McLaren Hart
		03/01/94	57.24		98.48	McLaren Hart
		10/11/94	55.22		100.50	McLaren Hart
		04/10/95	56.09		99.63	McLaren Hart
		04/23/96	53.56		102.16	McLaren Hart
OFRP-MW21	67-92	02/02/94	54.93	157.43	102.50	McLaren Hart
		03/01/94	58.75		98.68	McLaren Hart
		10/11/94	52.68		104.75	McLaren Hart
		04/10/95	52.28		105.15	McLaren Hart
		04/23/96	50.64		106.79	McLaren Hart
		08/31/05	61.37		96.06	CH2M HILL
		03/14/06	61.44		95.99	CH2M HILL
		09/19/06	59.16		98.27	CH2M HILL
		07/26/07	58.82		98.61	CH2M HILL
OFRP-MW22	62-87	04/23/96	76.89	154.70	77.81	McLaren Hart
OFRP-MW23	73-88	02/01/94	64.30	150.36	86.06	McLaren Hart
		03/01/94	63.96		86.40	McLaren Hart
		10/11/94	61.93		88.43	McLaren Hart
		04/10/95	62.78		87.58	McLaren Hart

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		04/23/96	61.03		89.33	McLaren Hart
OFRP-MW24	58-93	02/01/94	62.75	153.06	90.31	McLaren Hart
		03/01/94	62.43		90.63	McLaren Hart
		10/11/94	60.75		92.31	McLaren Hart
		04/10/95	61.70		91.36	McLaren Hart
		04/23/96	60.24		92.82	McLaren Hart
OFRP-MW25	60-100	10/11/94	59.98	150.60	90.62	McLaren Hart
		04/10/95	59.88		90.72	McLaren Hart
		04/23/96	58.96		91.64	McLaren Hart
OFRP-MW29	60-100	10/11/94	64.59	143.75	79.16	McLaren Hart
		04/10/95	64.66		79.09	McLaren Hart
		04/23/96	63.36		80.39	McLaren Hart
OFRP-MW30	60-100	10/11/94	65.24	147.01	81.77	McLaren Hart
		04/10/95	65.29		81.72	McLaren Hart
		04/23/96	64.12		82.89	McLaren Hart
Cenco-MW101		05/01/02	83.10	135.23	52.13	BBL
		10/01/05	dry		N/A	BBL
		02/13/06	dry		N/A	BBL
		07/31/06	88.61		46.62	BBL
		02/05/07	88.20		47.03	BBL
		05/07/07	87.63		47.60	BBL
Cenco-MW103		05/01/02	87.88	136.95	49.07	BBL
		10/01/05	dry		N/A	BBL
		02/13/06	dry		N/A	BBL
		07/31/06	93.32		43.63	BBL
		02/05/07	92.83		44.12	BBL
		05/07/07	92.29		44.66	BBL
Cenco-MW104A		05/01/02	83.64	141.16	57.52	BBL
		10/01/05	89.85		51.31	BBL
		02/13/06	89.66		51.50	BBL
		07/31/06	covered		n/a	BBL
		02/05/07	88.35		52.81	BBL
		05/07/07	88.09		53.07	BBL
Cenco-MW105		05/01/02	82.59	138.63	56.04	BBL
		10/01/05	91.03		47.60	BBL
		02/13/06	89.95		48.68	BBL
		07/31/06	87.99		50.64	BBL
		02/05/07	87.66		50.97	BBL
		05/07/07	87.11		51.52	BBL
Cenco-MW106		05/01/02	88.19	148.41	60.22	BBL
		10/01/05	abandoned		n/a	BBL
		02/06/06	reinstalled	152.51	n/a	BBL
		08/02/06	96.72		55.79	BBL
		02/05/07	95.90		56.61	BBL
		05/07/07	95.51		57.00	BBL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
Cenco-MW107		05/01/02	95.20	149.93	53.73	BBL
		10/01/05	abandoned		n/a	BBL
		02/13/06	reinstalled	146.71	n/a	BBL
		08/02/06	96.88		49.83	BBL
		02/05/07	96.41		50.30	BBL
		05/07/07	96.09		50.62	BBL
Cenco-MW201		05/01/02	84.45	132.91	48.46	BBL
		10/01/05	93.07		39.84	BBL
		02/06/06	91.80		41.11	BBL
		07/06/06	89.88		43.03	BBL
		02/05/07	89.34		43.57	BBL
		05/07/07	88.79		44.12	BBL
Cenco-MW202		05/01/02	88.88	137.89	49.01	BBL
		10/01/05	dry		n/a	BBL
		02/06/06	dry		n/a	BBL
		07/06/06	dry		n/a	BBL
		02/05/07	dry		n/a	BBL
		05/07/07	dry		n/a	BBL
Cenco-MW203		05/01/02	92.96	143.89	50.93	BBL
		10/01/05	abandoned		n/a	BBL
		02/06/06	reinstalled	143.43	n/a	BBL
		07/06/06	94.12		49.31	BBL
		02/05/07	93.84		49.59	BBL
		05/07/07	93.65		49.78	BBL
Cenco-MW204		05/01/02	89.28	140.14	50.86	BBL
		10/01/05	97.86		42.28	BBL
		02/06/06	93.27		46.87	BBL
		07/06/06	95.24		44.90	BBL
		02/05/07	94.32		45.82	BBL
		05/07/07	93.79		46.35	BBL
Cenco-MW205		05/01/02	83.52	138.04	54.52	BBL
		10/01/05	92.00		46.04	BBL
		02/06/06	90.92		47.12	BBL
		07/06/06	88.99		49.05	BBL
		02/05/07	88.52		49.52	BBL
		05/07/07	88.08		49.96	BBL
Cenco-MW501A		05/01/02	85.76	128.70	42.94	BBL
		10/01/05	dry		N/A	BBL
		02/06/06	dry		N/A	BBL
		07/06/06	91.74		36.96	BBL
		02/05/07	91.02		37.68	BBL
		05/07/07	90.39		38.31	BBL
Cenco-MW502		05/01/02	85.70	128.30	42.60	BBL
		10/01/05	94.90		33.40	BBL
		02/06/06	93.40		34.90	BBL
		07/06/06	91.49		36.81	BBL
		02/05/07	90.80		37.50	BBL
		05/07/07	90.15		38.15	BBL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
Cenco-MW503B		05/01/02	86.32	129.96	43.64	BBL
		10/01/05	95.34		34.62	BBL
		02/06/06	93.79		36.17	BBL
		07/06/06	91.93		38.03	BBL
		02/05/07	91.28		38.68	BBL
		05/07/07	90.63		39.33	BBL
Cenco-MW504		05/01/02	87.20	134.51	47.31	BBL
		10/01/05	95.12		39.39	BBL
		02/06/06	93.80		40.71	BBL
		07/06/06	91.81		42.70	BBL
		02/05/07	91.26		43.25	BBL
		05/07/07	90.69		43.82	BBL
Cenco-MW600A		05/01/02	83.20	120.34	37.14	BBL
		10/01/05	92.62		27.72	BBL
		02/06/06	91.15		29.19	BBL
		07/06/06	88.87		31.47	BBL
		02/05/07	88.48		31.86	BBL
		05/07/07	85.61		34.73	BBL
Cenco-MW601A		05/01/02	85.42	126.53	41.11	BBL
		10/01/05	dry		n/a	BBL
		02/06/06	dry		n/a	BBL
		07/06/06	dry		n/a	BBL
		02/05/07	dry		n/a	BBL
		05/07/07	dry		n/a	BBL
Cenco-MW603		05/01/02	80.21	118.54	38.33	BBL
		10/01/05	89.53		29.01	BBL
		02/06/06	88.49		30.05	BBL
		07/06/06	85.88		32.66	BBL
		02/05/07	85.01		33.53	BBL
		05/07/07	84.24		34.30	BBL
Cenco-MW604		05/01/02	96.79	138.16	41.37	BBL
		10/01/05	102.78		35.38	BBL
		02/06/06	dry		n/a	BBL
		07/06/06	dry		n/a	BBL
		02/05/07	101.91		36.25	BBL
		05/07/07	101.28		36.88	BBL
Cenco-MW605		05/01/02	81.84	114.54	32.70	BBL
		10/01/05	91.22		23.32	BBL
		02/06/06	88.91		25.63	BBL
		07/06/06	88.45		26.09	BBL
		02/05/07	86.32		28.22	BBL
		05/07/07	85.54		29.00	BBL
Cenco-MW606		05/01/02	84.69	113.89	29.20	BBL
		10/01/05	94.21		19.68	BBL
		02/06/06	91.98		21.91	BBL
		07/06/06	90.30		23.59	BBL
		02/05/07	89.30		24.59	BBL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		05/07/07	88.40		25.49	BBL
Cenco-MW607		05/01/02	95.30	126.03	30.73	BBL
		10/01/05	104.78		21.25	BBL
		02/06/06	103.34		22.69	BBL
		07/06/06	101.07		24.96	BBL
		02/05/07	100.57		25.46	BBL
		05/07/07	99.61		26.42	BBL
Cenco-W1		05/01/02	96.70	142.89	46.19	BBL
		10/01/05	102.95		39.94	BBL
		02/06/06	102.60		40.29	BBL
		07/06/06	101.48		41.41	BBL
		02/05/07	100.66		42.23	BBL
		05/07/07	100.11		42.78	BBL
Cenco-W4		05/01/02	99.43	142.38	42.95	BBL
		10/01/05	104.36		38.02	BBL
		02/06/06	103.91		38.47	BBL
		07/06/06	102.66		39.72	BBL
		02/05/07	101.82		40.56	BBL
		05/07/07	101.36		41.02	BBL
Cenco-W3A		05/01/02	100.39	124.00	23.61	BBL
		10/01/05	104.55		19.45	BBL
		02/06/06	102.78		21.22	BBL
		07/06/06	101.30		22.70	BBL
		02/05/07	100.62		23.38	BBL
		05/07/07	100.04		23.96	BBL
Cenco-EW1		05/01/02	94.39	112.40	18.01	BBL
		10/01/05	100.12		12.28	BBL
		02/13/06	99.55		12.85	BBL
		08/02/06	98.65		13.75	BBL
		02/05/07	98.16		14.24	BBL
		05/07/07	97.88		14.52	BBL
Cenco-W7		02/06/06	85.63	n/a	n/a	BBL
		07/06/06	85.05		n/a	BBL
		02/05/07	82.98		n/a	BBL
		05/07/07	82.85		n/a	BBL
Cenco-W8		02/06/06	69.11	n/a	n/a	BBL
		07/06/06	67.20		n/a	BBL
		02/05/07	64.04		n/a	BBL
		05/07/07	62.96		n/a	BBL
Cenco-W9		02/05/07	84.65	139.12	54.47	BBL
		05/07/07	84.35		54.77	BBL
Cenco-W10		02/05/07	88.16	139.99	51.83	BBL
		05/07/07	87.60		52.39	BBL
Cenco-W11		02/05/07	91.24	141.29	50.05	BBL
		05/07/07	90.60		50.69	BBL

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
Cenco-W12		02/05/07	93.93	144.42	50.49	BBL
		05/07/07	93.44		50.98	BBL
Angeles MW-10	25 - 40	12/17/02	32.63		116.78	2005 report from DTS
		03/10/03	32.44		116.97	
		06/09/03	30.41		119.00	
		09/09/03	31.68		117.73	
		12/09/03	33.71		115.70	
		03/18/04	34.85		114.56	
		06/14/04	35.08		114.33	
		09/04/04	36.53		112.88	
		12/04/04	35.63		113.78	
		03/15/05	33.41		116.00	
		06/15/05	33.49		115.92	
		09/19/05	33.46		115.95	
		12/16/05	33.00		116.41	
Angeles MW-9	30.5-45.5	06/14/02	30.98		118.18	2005 report from DTS
		10/07/02	34.70		114.46	
		12/17/02	34.67		114.49	
		03/10/03	33.22		115.94	
		06/09/03	31.10		118.06	
		09/09/03	34.29		114.87	
		12/09/03	36.96		112.20	
		03/18/04	38.19		110.97	
		06/14/04	39.15		110.01	
		09/04/04	41.05		108.11	
		12/04/04	41.69		107.47	
		03/15/05	37.82		111.34	
		06/15/05	35.26		113.90	
		09/19/05	32.52		116.64	
		12/16/05	33.56		115.60	
McKesson MW7		02/28/03	41.95	150.16	108.21	geosyntec
		03/10/03	41.68		108.48	geosyntec
		06/09/03	39.77		110.39	geosyntec
		09/16/03	43.85		106.31	geosyntec
		12/09/03	47.14		103.02	geosyntec
		03/16/04	nm		na	geosyntec
		06/15/04	47.60		102.56	geosyntec
		09/13/04	50.15		100.01	geosyntec
		12/09/04	53.73		96.43	geosyntec
		12/16/04	51.96		98.20	geosyntec
		03/09/05	47.70		102.46	geosyntec
		06/06/05	42.35		107.81	geosyntec
		09/19/05	40.23		109.93	geosyntec
Technibraze MW9		03/23/04	36.06	151.18	115.12	LFR
		06/16/04	36.34		114.84	LFR
		09/09/04	37.50		113.68	LFR
		12/01/04	38.63		112.55	LFR
		02/17/05	38.66		112.52	LFR
		05/16/05	31.62		119.56	LFR

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		08/11/05	28.72		122.46	LFR
		11/07/05	29.26		121.92	LFR
Technibraze MW14		03/23/04	37.86	150.65	112.79	LFR
		06/16/04	36.16		114.49	LFR
		09/09/04	37.84		112.81	LFR
		12/01/04	38.94		111.71	LFR
		02/17/05	38.16		112.49	LFR
		05/16/05	30.15		120.50	LFR
		08/11/05	27.98		122.67	LFR
		11/07/05	28.85		121.80	LFR
G&M W-2		11/13/01	43.85	174.10	130.25	Leighton Consulting
		02/14/02	44.31		129.79	Leighton Consulting
		05/21/02	45.20		128.90	Leighton Consulting
		08/14/02	45.72		128.38	Leighton Consulting
		11/12/02	47.06		127.04	Leighton Consulting
		02/13/03	47.68		126.42	Leighton Consulting
		05/12/03	46.98		127.12	Leighton Consulting
		08/15/03	46.91		127.19	Leighton Consulting
		12/09/03	48.48		125.62	Leighton Consulting
		03/09/04	49.80		124.30	Leighton Consulting
		05/20/04	50.03		124.07	Leighton Consulting
		07/28/04	50.68		123.42	Leighton Consulting
		11/12/04	51.95		122.15	Leighton Consulting
		01/20/05	52.50		121.60	Leighton Consulting
		04/13/05	49.90		124.20	Leighton Consulting
G&M W-3		11/04/01	44.39	174.36	129.97	Leighton Consulting
		02/14/02	44.88		129.48	Leighton Consulting
		05/21/02	47.40		126.96	Leighton Consulting
		08/14/02	45.96		128.40	Leighton Consulting
		11/12/02	47.28		127.08	Leighton Consulting
		02/13/03	47.94		126.42	Leighton Consulting
		05/13/03	47.17		127.19	Leighton Consulting
		08/15/03	47.33		127.03	Leighton Consulting
		12/09/03	48.86		125.50	Leighton Consulting
		03/09/04	50.02		124.34	Leighton Consulting
		05/20/04	50.54		123.82	Leighton Consulting
		07/28/04	50.75		123.61	Leighton Consulting
		11/12/04	52.20		122.16	Leighton Consulting
		01/20/05	53.00		121.36	Leighton Consulting
		04/13/05	51.54		122.82	Leighton Consulting
Phibrotech MW1S	47-62.5	01/15/89	55.86	152.60	96.74	CDM
		04/15/89	52.15		100.45	CDM
		07/17/89	53.60		99.00	CDM
		10/23/89	55.84		96.76	CDM
		01/22/90	55.00		97.60	CDM
		04/09/90	53.30		99.30	CDM
		07/10/90	51.77		100.83	CDM
		10/15/90	52.82	152.63	99.81	CDM
		01/07/91	53.44		99.19	CDM
		04/08/91	5.68		146.95	CDM
		07/08/91	49.69		102.94	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		10/21/91	50.30		102.33	CDM
		01/13/92	48.03		104.60	CDM
		03/30/92	45.35		107.28	CDM
		07/13/92	44.76		107.87	CDM
		10/13/92	47.10		105.53	CDM
		01/19/93	43.51		109.12	CDM
		04/19/93	36.62		116.01	CDM
		07/12/93	36.01		116.62	CDM
		10/12/93	36.13		116.50	CDM
		01/10/94	36.03		116.60	CDM
		04/11/94	35.53		117.10	CDM
		07/18/94	34.83		117.80	CDM
		10/10/94	40.40		112.23	CDM
		01/16/95	39.04		113.59	CDM
		04/17/95	33.85		118.78	CDM
		07/10/95	32.57		120.06	CDM
		10/09/95	36.15		116.48	CDM
		01/29/96	37.79		114.84	CDM
		04/15/96	34.60		118.03	CDM
		07/15/96	35.21		117.42	CDM
		10/07/96	38.78		113.85	CDM
		01/13/97	36.90		115.73	CDM
		04/15/97	34.42		118.21	CDM
		07/08/97	34.45		118.18	CDM
		10/14/97	37.81		114.82	CDM
		01/13/98	39.40		113.23	CDM
		04/21/98	34.47		118.16	CDM
		07/14/98	33.51		119.12	CDM
		10/19/98	36.06		116.57	CDM
		01/19/99	38.69		113.94	CDM
		04/20/99	38.62		114.01	CDM
		07/20/99	39.01		113.62	CDM
		10/22/99	45.93		106.70	CDM
		01/25/00	49.90		102.73	CDM
		04/24/00	43.80		108.83	CDM
		10/17/00	43.54		109.09	CDM
		10/25/00	43.54		109.09	CDM
		04/17/01	41.35		111.28	CDM
		07/17/01	41.05		111.58	CDM
		10/16/01	45.20		107.43	CDM
		01/15/02	43.59		109.04	CDM
		04/16/02	43.62		109.01	CDM
		07/24/02	47.79		104.84	CDM
		10/22/02	51.08		101.55	CDM
		01/24/03	49.10		103.53	CDM
		04/23/03	45.29		107.34	CDM
		07/29/03	48.48		104.15	CDM
		10/21/03	54.03		98.60	CDM
		01/21/04	55.49		97.14	CDM
		04/20/04	54.93		97.70	CDM
		07/20/04	57.57		95.06	CDM
		10/11/04	61.36		91.27	CDM
		01/26/05	58.06	152.19	94.13	CDM
		04/26/05	48.60		103.59	CDM
		07/26/05	46.40		105.79	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		10/18/05	47.11		105.08	Iris Environmental
		01/25/06	48.13		104.06	Iris Environmental
		04/25/06	45.23		106.96	Iris Environmental
		07/25/06	45.11		107.08	Iris Environmental
		10/24/06	47.20		104.99	Iris Environmental
Phibrotech MW3	45-75	01/15/89	56.60	151.62	95.02	CDM
		04/15/89	52.33	151.71	99.29	CDM
		07/17/89	53.41	154.75	98.21	CDM
		10/23/89	56.87	154.36	94.75	CDM
		01/22/90	55.77		95.85	CDM
		04/09/90	53.90		97.72	CDM
		07/10/90	52.35		99.27	CDM
		10/15/90	54.42		97.29	CDM
		01/07/91	54.02		97.69	CDM
		04/08/91	51.90		99.81	CDM
		07/08/91	50.08		101.63	CDM
		10/21/91	50.72		100.99	CDM
		01/13/92	48.27		103.44	CDM
		03/30/92	45.67		106.04	CDM
		07/13/92	45.10		106.61	CDM
		10/13/92	47.78		103.93	CDM
		01/19/93	44.43		107.28	CDM
		04/19/93	36.54		115.17	CDM
		07/12/93	35.99		115.72	CDM
		10/12/93	36.04		115.67	CDM
		01/10/94	36.12		115.59	CDM
		04/11/94	35.38		116.33	CDM
		07/18/94	34.80		116.91	CDM
		10/10/94	40.86		110.85	CDM
		01/16/95	39.88		111.83	CDM
		04/17/95	33.88		117.83	CDM
		07/10/95	32.51		119.20	CDM
		10/09/95	36.26		115.45	CDM
		01/29/96	38.30		113.41	CDM
		04/15/96	34.98		116.73	CDM
		07/15/96	35.38		116.33	CDM
		10/07/96	39.26		112.45	CDM
		01/13/97	37.52		114.19	CDM
		04/15/97	34.58		117.13	CDM
		07/08/97	34.53		117.18	CDM
		10/14/97	38.11		113.60	CDM
		01/13/98	4.03		147.68	CDM
		04/21/98	34.89		116.82	CDM
		07/14/98	36.73		118.02	CDM
		10/19/98	39.35		115.40	CDM
		01/19/99	42.27		112.48	CDM
		04/20/99	42.26		112.49	CDM
		07/20/99	42.44		112.31	CDM
		10/22/99	50.33		104.42	CDM
		01/25/00	54.25		100.50	CDM
		04/24/00	47.55		107.20	CDM
		10/17/00	47.29		107.46	CDM
		10/25/00	47.29		107.46	CDM
		04/17/01	44.90		109.85	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		07/17/01	44.40		110.35	CDM
		10/16/01	48.94		105.81	CDM
		01/15/02	47.61		107.14	CDM
		04/16/02	47.20		107.55	CDM
		07/24/02	51.67		103.08	CDM
		10/22/02	55.20		99.55	CDM
		01/24/03	53.09		101.66	CDM
		04/23/03	49.05		105.70	CDM
		07/29/03	52.31		102.44	CDM
		10/21/03	58.33		96.42	CDM
		01/21/04	59.87		94.88	CDM
		04/20/04	58.90		95.85	CDM
		07/20/04	62.00		92.75	CDM
		10/11/04	66.33		88.42	CDM
		01/26/05	62.41		91.95	CDM
		04/26/05	52.35		102.01	CDM
		07/26/05	49.87		104.49	CDM
		10/18/05	50.86		103.50	Iris Environmental
		01/25/06	52.29		102.07	Iris Environmental
		04/25/06	49.20		105.16	Iris Environmental
		07/25/06	48.80		105.56	Iris Environmental
		10/24/06	51.10		103.26	Iris Environmental
Phibrotech MW6B	45-75	01/15/89	54.34	149.46	95.12	CDM
		04/25/89	50.35	149.53	99.11	CDM
		07/17/89	51.07	149.35	98.39	CDM
		10/23/89	54.11		95.35	CDM
		01/22/90	53.49		95.97	CDM
		04/09/90	51.70		97.76	CDM
		07/10/90	50.18		99.28	CDM
		10/15/90	51.08		98.45	CDM
		01/07/91	51.66		97.87	CDM
		01/13/92	46.30		103.23	CDM
		03/30/92	43.67		105.86	CDM
		07/13/92	42.96		106.57	CDM
		10/13/92	45.41		104.12	CDM
		01/19/93	42.30		107.23	CDM
		04/19/93	34.89		114.64	CDM
		07/12/93	34.19		115.34	CDM
		10/12/93	34.07		115.46	CDM
		01/10/94	34.16		115.37	CDM
		04/11/94	33.38		116.15	CDM
		07/18/94	32.86		116.67	CDM
		10/10/94	38.40		111.13	CDM
		01/16/95	37.34		112.19	CDM
		04/17/95	32.11		117.42	CDM
		07/10/95	30.60		118.93	CDM
		10/09/95	34.08		115.45	CDM
		01/29/96	36.06		113.47	CDM
		04/15/96	32.88		116.65	CDM
		07/15/96	33.35		116.18	CDM
		10/07/96	36.87		112.66	CDM
		01/13/97	35.33		114.20	CDM
		04/15/97	32.58		116.95	CDM
		07/08/97	32.52		117.01	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		10/14/97	35.82		113.71	CDM
		01/13/98	37.47		112.06	CDM
		04/21/98	32.77		116.76	CDM
		07/14/98	31.58		117.95	CDM
		10/19/98	34.70		114.83	CDM
		01/19/99	36.79		112.74	CDM
		04/20/99	36.97		112.56	CDM
		07/20/99	37.10		112.43	CDM
		10/22/99	44.49		105.04	CDM
		01/25/00	48.27		101.26	CDM
		04/24/00	42.32		107.21	CDM
		10/17/00	41.98		107.55	CDM
		10/25/00	41.98		107.55	CDM
		04/17/01	39.72		109.81	CDM
		07/17/01	39.24		110.29	CDM
		10/16/01	43.47		106.06	CDM
		01/15/02	42.52		107.01	CDM
		04/16/02	41.95		107.58	CDM
		07/24/02	46.09		103.44	CDM
		10/22/02	49.50		100.03	CDM
		01/24/03	47.83		101.70	CDM
		04/23/03	43.98		105.55	CDM
		07/29/03	46.75		102.78	CDM
		10/21/03	42.29		107.24	CDM
		01/21/04	54.05		95.48	CDM
		04/20/04	53.45		96.08	CDM
		07/20/04	56.15		93.38	CDM
		10/11/04	59.91		89.62	CDM
		01/26/05	57.39		91.96	CDM
		04/26/05	47.80		101.55	CDM
		07/26/05	45.00		104.35	CDM
		10/18/05	45.82		103.53	Iris Environmental
		01/25/06	47.10		102.25	Iris Environmental
		04/25/06	44.25		105.10	Iris Environmental
		07/25/06	43.70		105.65	Iris Environmental
		10/24/06	45.84		103.51	Iris Environmental
Phibrotech MW8	41-71	01/15/89	54.69	149.53	94.84	CDM
		04/25/89	50.47		99.06	CDM
		07/17/89	51.40		98.13	CDM
		10/23/89	54.63		94.90	CDM
		01/22/90	53.91		95.62	CDM
		04/09/90	52.02		97.51	CDM
		07/10/90	50.45		99.08	CDM
		10/15/90	51.47	149.98	98.51	CDM
		01/07/91	52.05		97.93	CDM
		01/19/93	42.58		107.40	CDM
		04/19/93	34.92		115.06	CDM
		07/12/93	34.34		115.64	CDM
		10/12/93	34.33		115.65	CDM
		01/10/94	34.39		115.59	CDM
		04/11/94	33.63		116.35	CDM
		07/18/94	33.10		116.88	CDM
		10/10/94	38.92		111.06	CDM
		01/16/95	37.84		112.14	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		04/17/95	32.22		117.76	CDM
		07/10/95	30.81		119.17	CDM
		10/09/95	34.45		115.53	CDM
		01/29/96	36.40		113.58	CDM
		04/15/96	33.10		116.88	CDM
		07/15/96	33.59		116.39	CDM
		10/07/96	37.31		112.67	CDM
		01/13/97	35.66		114.32	CDM
		04/15/97	32.80		117.18	CDM
		07/08/97	32.73		117.25	CDM
		10/14/97	36.24		113.74	CDM
		01/13/98	38.02		111.96	CDM
		04/21/98	33.03		116.95	CDM
		07/14/98	32.05	150.17	118.12	CDM
		10/19/98	34.61		115.56	CDM
		01/19/99	37.40		112.77	CDM
		04/20/99	37.50		112.67	CDM
		07/20/99	37.63		112.54	CDM
		10/22/99	45.29		104.88	CDM
		01/25/00	49.05		101.12	CDM
		04/24/00	42.73		107.44	CDM
		10/17/00	42.25		107.92	CDM
		10/25/00	42.25		107.92	CDM
		04/17/01	40.23		109.94	CDM
		07/17/01	39.70		110.47	CDM
		10/16/01	44.08		106.09	CDM
		01/15/02	42.92		107.25	CDM
		04/16/02	42.42		107.75	CDM
		07/24/02	46.73		103.44	CDM
		10/22/02	50.20		99.97	CDM
		01/24/03	48.28		101.89	CDM
		04/23/03	48.28		101.89	CDM
		07/29/03	47.38		102.79	CDM
		10/21/03	53.17		97.00	CDM
		01/21/04	54.75		95.42	CDM
		04/20/04	54.10		96.07	CDM
		07/20/04	57.00		93.17	CDM
		10/11/04	60.77		89.40	CDM
		01/26/05	57.50	149.70	92.20	CDM
		04/26/05	47.57		102.13	CDM
		07/26/05	45.05		104.65	CDM
		10/18/05	46.20		103.50	Iris Environmental
		01/25/06	47.21		102.49	Iris Environmental
		04/25/06	44.35		105.35	Iris Environmental
		07/25/06	43.90		105.80	Iris Environmental
		10/24/06	46.12		103.58	Iris Environmental
Phibrotech MW11	55-75	01/15/89	56.83	152.80	95.97	CDM
		04/25/89	52.95		99.85	CDM
		07/17/89	53.85		98.95	CDM
		10/23/89	57.03		95.77	CDM
		01/22/90	56.21		96.59	CDM
		04/09/90	54.36		98.44	CDM
		07/10/90	52.80		100.00	CDM
		10/15/90	53.84	152.81	98.97	CDM

TABLE 3-1

OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		01/07/91	54.52		98.29	CDM
		04/08/91	51.64		101.17	CDM
		07/08/91	50.62		102.19	CDM
		10/21/91	51.20		101.61	CDM
		01/13/92	48.72		104.09	CDM
		03/30/92	46.20		106.61	CDM
		07/13/92	45.69		107.12	CDM
		10/13/92	48.26		104.55	CDM
		01/19/93	44.54		108.27	CDM
		04/19/93	37.21		115.60	CDM
		07/12/93	36.74		116.07	CDM
		10/12/93	36.80		116.01	CDM
		01/10/94	36.78		116.03	CDM
		04/11/94	35.98		116.83	CDM
		07/18/94	35.58		117.23	CDM
		10/10/94	41.51		111.30	CDM
		01/16/95	40.28		112.53	CDM
		04/17/95	34.55		118.26	CDM
		07/10/95	33.30		119.51	CDM
		10/09/95	37.01		115.80	CDM
		01/29/96	38.83		113.98	CDM
		04/15/96	35.44		117.37	CDM
		07/15/96	36.06		116.75	CDM
		10/07/96	39.86		112.95	CDM
		01/13/97	38.03		114.78	CDM
		04/15/97	35.21		117.60	CDM
		07/08/97	35.20		117.61	CDM
		10/14/97	38.79		114.02	CDM
		01/13/98	40.58		112.23	CDM
		04/21/98	35.45		117.36	CDM
		07/14/98	37.19	155.76	118.57	CDM
		10/19/98	39.85		115.91	CDM
		01/19/99	42.71		113.05	CDM
		04/20/99	42.62		113.14	CDM
		07/20/99	42.88		112.88	CDM
		10/22/99	50.71		105.05	CDM
		01/25/00	54.45		101.31	CDM
		04/24/00	47.85		107.91	CDM
		10/17/00	47.70		108.06	CDM
		10/25/00	47.70		108.06	CDM
		04/17/01	45.29		110.47	CDM
		07/17/01	44.90		110.86	CDM
		10/16/01	49.34		106.42	CDM
		01/15/02	48.00		107.76	CDM
		04/16/02	47.56		108.20	CDM
		07/24/02	52.00		103.76	CDM
		10/22/02	55.44		100.32	CDM
		01/24/03	53.28		102.48	CDM
		04/23/03	49.35		106.41	CDM
		07/29/03	52.68		103.08	CDM
		10/21/03	58.53		97.23	CDM
		01/21/04	59.97		95.79	CDM
		04/20/04	59.11		96.65	CDM
		07/20/04	62.60		93.16	CDM
		10/11/04	66.32		89.44	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		01/26/05	62.60	155.45	92.85	CDM
		04/26/05	52.75		102.70	CDM
		07/26/05	50.26		105.19	CDM
		10/18/05	51.35		104.10	Iris Environmental
		01/25/06	52.62		102.83	Iris Environmental
		04/25/06	49.50		105.95	Iris Environmental
		07/25/06	49.25		106.20	Iris Environmental
		10/24/06	51.51		103.94	Iris Environmental
Phibrotech MW12S	51-72	10/15/90	53.36	152.64	99.28	CDM
		01/07/91	53.80		98.84	CDM
		01/13/92	48.24		104.40	CDM
		03/30/92	45.64		107.00	CDM
		07/13/92	45.10		107.54	CDM
		10/13/92	47.68		104.96	CDM
		01/19/93	44.30		108.34	CDM
		04/19/93	36.73		115.91	CDM
		07/12/93	36.30		116.34	CDM
		10/12/93	30.27		122.37	CDM
		01/10/94	36.24		116.40	CDM
		04/11/94	35.53		117.11	CDM
		07/18/94	35.08		117.56	CDM
		10/10/94	40.94		111.70	CDM
		01/16/95	39.70		112.94	CDM
		04/17/95	34.06		118.58	CDM
		07/10/95	32.80		119.84	CDM
		10/09/95	36.55		116.09	CDM
		01/29/96	38.21		114.43	CDM
		04/15/96	34.91		117.73	CDM
		07/15/96	35.53		117.11	CDM
		10/07/96	39.28		113.36	CDM
		01/13/97	37.38		115.26	CDM
		04/15/97	34.70		117.94	CDM
		07/08/97	34.68		117.96	CDM
		10/14/97	38.22		114.42	CDM
		01/13/98	39.96		112.68	CDM
		04/21/98	34.83		117.81	CDM
		07/14/98	36.96	155.79	118.83	CDM
		10/19/98	39.53		116.26	CDM
		01/19/99	42.29		113.50	CDM
		04/20/99	42.29		113.50	CDM
		07/20/99	42.55		113.24	CDM
		10/22/99	50.27		105.52	CDM
		01/25/00	53.89		101.90	CDM
		04/24/00	47.44		108.35	CDM
		10/17/00	47.27		108.52	CDM
		10/25/00	47.27		108.52	CDM
		04/17/01	44.92		110.87	CDM
		07/17/01	44.49		111.30	CDM
		10/16/01	48.25		107.54	CDM
		01/15/02	47.60		108.19	CDM
		04/16/02	47.19		108.60	CDM
		07/24/02	51.59		104.20	CDM
		10/22/02	55.01		100.78	CDM
		01/24/03	52.84		102.95	CDM

TABLE 3-1
OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		04/23/03	49.00		106.79	CDM
		07/29/03	52.27		103.52	CDM
		10/21/03	58.10		97.69	CDM
		01/21/04	59.53		96.26	CDM
		04/20/04	58.80		96.99	CDM
		07/20/04	61.83		93.96	CDM
		10/11/04	65.64		90.15	CDM
		01/26/05	61.71	155.16	93.45	CDM
		04/26/05	51.95		103.21	CDM
		07/26/05	49.50		105.66	CDM
		10/18/05	50.65		104.51	Iris Environmental
		01/25/06	51.75		103.41	Iris Environmental
		04/25/06	48.75		106.41	Iris Environmental
		07/25/06	48.52		106.64	Iris Environmental
		10/24/06	50.80		104.36	Iris Environmental
Phibrotech MW15S	51.5-71.5	10/15/90	53.30	151.01	97.71	CDM
		01/07/91	53.91		97.10	CDM
		04/08/91	51.13		99.88	CDM
		07/08/91	50.07		100.94	CDM
		10/21/91	50.66		100.35	CDM
		01/13/92	48.26		102.75	CDM
		03/30/92	45.72		105.29	CDM
		07/13/92	45.06		105.95	CDM
		10/13/92	42.64		108.37	CDM
		01/19/93	44.43		106.58	CDM
		04/19/93	36.60		114.41	CDM
		07/12/93	36.00		115.01	CDM
		10/12/93	35.94		115.07	CDM
		01/10/94	36.11		114.90	CDM
		04/11/94	35.29		115.72	CDM
		07/18/94	34.70		116.31	CDM
		10/10/94	40.59		110.42	CDM
		02/08/95	39.84		111.17	CDM
		04/17/95	33.86		117.15	CDM
		07/10/95	32.40		118.61	CDM
		10/09/95	36.06		114.95	CDM
		01/29/96	38.32		112.69	CDM
		04/15/96	34.92		116.09	CDM
		07/15/96	35.32		115.69	CDM
		10/07/96	39.20		111.81	CDM
		01/13/97	37.59		113.42	CDM
		04/15/97	34.66		116.35	CDM
		07/08/97	34.41		116.60	CDM
		10/14/97	37.93		113.08	CDM
		01/13/98	39.95		111.06	CDM
		04/21/98	34.96		116.05	CDM
		07/14/98	33.54		117.47	CDM
		10/19/98	36.14		114.87	CDM
		01/19/99	39.03		111.98	CDM
		04/20/99	39.16		111.85	CDM
		07/20/99	39.12		111.89	CDM
		10/22/99	46.94		104.07	CDM
		01/25/00	50.92		100.09	CDM
		04/24/00	44.45		106.56	CDM

TABLE 3-1

OPOG and EPA Historical Groundwater Elevations

Well ID	Screen Interval (ft BGS)	Date	Depth to Water (ft)	Measuring Point Elevation (ft)	Water Level Elevation (ft)	Consultant/Source
		10/17/00	44.19		106.82	CDM
		10/25/00	44.19		106.82	CDM
		04/17/01	41.88		109.13	CDM
		07/17/01	41.17		109.84	CDM
		10/16/01	45.74		105.27	CDM
		01/15/02	44.64		106.37	CDM
		04/16/02	44.02		106.99	CDM
		07/24/02	48.44		102.57	CDM
		10/22/02	51.98		99.03	CDM
		01/24/03	50.10		100.91	CDM
		04/23/03	46.02		104.99	CDM
		07/29/03	49.02		101.99	CDM
		10/21/03	55.02		95.99	CDM
		01/21/04	56.77		94.24	CDM
		04/20/04	55.88		95.13	CDM
		07/20/04	58.85		92.16	CDM
		10/11/04	63.02		87.99	CDM
		01/26/05	59.66	150.74	91.08	CDM
		04/26/05	49.63		101.11	CDM
		07/26/05	46.96		103.78	CDM
		10/18/05	47.85		102.89	Iris Environmental
		01/25/06	49.32		101.42	Iris Environmental
		04/25/06	46.37		104.37	Iris Environmental
		07/25/06	45.86		104.88	Iris Environmental
		10/24/06	48.50		102.24	Iris Environmental

TABLE 3-2

Summary of 2009 First Quarter and Third Quarter Vertical Gradients of OPOG and EPA Cluster Wells

	Screen Location		Water Level		Vertical Gradient		
Well ID	Top Screen	Bottom Screen	1st Quarter 2009	3rd Quarter 2009	Adjacent Screens	1st Quarter 2009	3rd Quarter 2009
MW1A	112.81	97.81	113.39	111.01	MW1A-MW1B	-0.0168	-0.0177
MW1B	83.10	72.70	113.85	111.48			
MW4A	104.32	94.02	111.65	109.60	MW4A-MW4B	-0.0070	-0.0052
MW4B	77.30	67.00	111.84	109.74	MW4B-MW4C	0.1322	0.1655
MW4C	58.69	48.39	109.38	106.66			
MW8A	120.44	105.44	109.54	NA	MW8A-MW8B	0.0004	NA
MW8B	85.33	75.33	109.53	107.63	MW8B-MW8C	0.0620	0.0828
MW8C	63.63	58.63	108.34	106.04	MW8C-MW8D	0.2623	0.3410
MW8D	40.09	30.09	101.51	97.16			
MW9A	123.88	113.88	114.33	dry	MW9A-MW9B	0.6052	NA
MW9B	99.26	89.06	102.26	99.49			
MW16A	108.47	93.47	NA	NA	MW16A-MW16B	NA	NA
MW16B	47.47	37.47	89.40	85.84	MW16B-MW16C	0.0367	0.0796
MW16C	4.47	-10.53	87.73	82.22			
MW17A	103.40	88.40	NA	NA	MW17A-MW17B	NA	NA
MW17B	65.40	55.40	78.65	75.99	MW17B-MW17C	0.0551	0.2165
MW17C	-12.60	-22.60	74.35	59.10			
MW18A	88.32	73.32	107.09	104.73	MW18A-MW18B	-0.0013	0.0019
MW18B	54.32	44.32	107.13	104.67	MW18B-MW18C	0.0338	0.0665
MW18C	-1.68	-16.68	105.15	100.78			
MW20A	67.07	52.07	59.36	56.39	MW20A-MW20B	0.0133	0.0174
MW20B	20.07	10.07	58.82	55.71	MW20B-MW20C	0.1962	NA
MW20C	-37.93	-47.93	47.44	NA			
MW23A	114.07	94.07	109.38	107.45	MW23A-MW23B	0.0306	0.0413
MW23B	67.36	52.36	108.10	105.76	MW23B-MW23C	0.0700	0.0959
MW23C	4.36	-10.64	103.69	99.72	MW23C-MW23D	0.0695	0.0756
MW23D	-25.64	-35.64	101.78	97.64			
MW24A	112.44	92.44	115.62	113.22	MW24A-MW24B	0.1282	0.1703
MW24B	52.44	37.44	108.25	103.43	MW24B-MW24C	0.0043	0.0043
MW24C	22.44	2.44	108.11	103.29	MW24C-MW24D	0.0165	0.0329
MW24D	-10.56	-15.56	107.69	102.45			
MW25A	103.25	83.25	96.40	93.84	MW25A-MW25B	0.0106	0.0226
MW25B	58.25	38.25	95.96	92.93	MW25B-MW25C	0.0489	0.1171
MW25C	8.25	-1.75	93.76	87.66	MW25C-MW25D	0.1200	NA
MW25D	-45.75	-60.75	86.98	NA			
MW26A	85.98	65.98	73.20	70.46	MW26A-MW26B	0.0149	0.0117
MW26B	50.98	35.98	72.81	70.17	MW26B-MW26C	0.1533	0.3790
MW26C	10.98	-4.02	66.68	55.01	MW26C-MW26D	-0.0254	NA
MW26D	-29.02	-49.02	67.76	NA			
MW27A	49.47	29.47	51.19	48.04	MW27A-MW27B	0.0000	0.0004
MW27B	-4.53	-24.53	51.19	48.02	MW27B-MW27C	0.4948	0.7019
MW27C	-40.53	-50.53	35.85	26.26	MW27C-MW27D	-0.0305	NA
MW27D	-60.53	-70.53	36.46	NA			
OW1A	146.99	132.49	134.33	123.71	OW1A-OW1B	0.0906	0.1078
OW1B	97.37	87.37	130.61	119.86			
OW3A	136.08	116.08	131.53	123.84	OW3A-OW3B	0.4640	0.4182
OW3B	85.77	75.77	111.56	107.45			
OW4A	135.13	115.13	120.14	117.95	OW4A-OW4B	0.1794	0.2222
OW4B	72.95	62.65	111.20	107.12			
OW8A	140.80	121.20	140.80	121.2	OW8A-OW8B	0.4253	0.3245
OW8B	85.43	75.43	85.43	75.43			

TABLE 3-3a
Summary of Detections - First Quarter 2008
Omega Chemical Superfund Site

Analyte	Number of Locations with Detects	Range of Reporting Limits of NonDetects (µg/L)	Range of Detected Concentrations	Location of Maximum Detect	Screening Level (µg/L)	Number of Locations > Screening Level	Screening Level Source
1,1,1-Trichloroethane	12	0.50 to 5.00	0.2 J to 2600	OW1A	200	1	CA/USEPA Primary MCL
1,1,2-Trichloro-1,2,2-trifluoroethane (Freon 113)	44	0.50 to 5000	0.23 J to 1200	OW8A	1200	0	CA/USEPA Primary MCL
1,1,2-Trichloroethane	7	0.50 to 50.0	0.21 J to 0.8	MW23A	5	0	CA/USEPA Primary MCL
1,1-Dichloroethane	26	0.50 to 5.00	0.22 J to 100	MW17A	5	7	CA Primary MCL
1,1-Dichloroethene	50	0.50 to 1.00	0.21 J to 1000	OW1A	6	34	CA Primary MCL
1,2-Dichlorobenzene	1	0.50 to 50.0	0.22 J	MW6	600	0	CA/USEPA Primary MCL
1,2-Dichloroethane	20	0.50 to 500	0.94 to 280	EW-2	0.5	20	CA Primary MCL
Benzene	5	0.50 to 500	0.21 J to 0.29 J	MW23A	1	0	CA Primary MCL
Carbon tetrachloride	4	0.50 to 500	0.2 J to 0.37 J	MW17C	0.5	0	CA Primary MCL
Chloroform	44	0.50 to 1000	0.23 J to 1100	EW-2	80	6	CA/USEPA Primary MCL
cis-1,2-Dichloroethene	40	0.50 to 50.0	0.24 J to 170 J	MW17A	6	15	CA Primary MCL
cis-1,3-Dichloropropene	1	0.50 to 500	0.21 J	MW26C	0.5	0	CA Primary MCL for 1,3-dichloropropene
Dichlorodifluoromethane (Freon 12)	13	0.50 to 5000	0.25 J to 2.9	MW15	1000	0	CA Department of Health Services State notification
Dichlorotrifluoroethane	1	NA	4.2 J	OW1B	NE	0	
Methyl tert-butyl ether	19	0.50 to 5.00	0.2 J to 3.9	MW30	13	0	CA Primary MCL
Methylene chloride	4	0.50 to 5000	5 J to 480 J	OW1A	5	3	CA/USEPA Primary MCL
Tetrachloroethene	66	0.5	0.2 J to 170000 J	OW1A	5	48	CA/USEPA Primary MCL
trans-1,2-Dichloroethene	15	0.50 to 50.0	0.22 J to 56 J	MW23A	10	5	CA Primary MCL
Trichloroethene	62	0.50 to 1.00	0.28 J to 3800	OW1A	5	43	CA/USEPA Primary MCL
Trichlorofluoromethane (Freon 11)	38	0.50 to 50.0	0.65 to 370	MW15	150	7	CA Primary MCL
Vinyl chloride	2	0.50 to 500	0.4 J to 0.43 J	MW27B	0.5	0	CA Primary MCL

Notes:
J = Estimated value
µg/L = micrograms per Liter
NE = Not Established
NA = Not Applicable

TABLE 3-3b
Summary of Detections - First Quarter 2009
Omega Chemical Superfund Site

Analyte	Number of Locations with Detects	Range of Reporting Limits of NonDetects (µg/L)	Range of Detected Concentrations	Location of Maximum Detect	Screening Level (µg/L)	Number of Locations > Screening Level	Screening Level Source
1,1,1-Trichloroethane	7	0.50 to 20.0	0.23 J to 2000	OW1A	200	2	CA/USEPA Primary MCL
1,1,2,2-Tetrachloroethane	3	0.50 to 20.0	0.5 J	MW1A, MW8D	1	0	CA Primary MCL
1,1,2-Trichloro-1,2,2-trifluoroethane (Freon 113)	43	0.50 to 5000	0.3 J to 1700	OW8A	1200	1	CA/USEPA Primary MCL
1,1,2-Trichloroethane	4	0.50 to 20.0	0.5 J to 90 J	OW8A	5	1	CA/USEPA Primary MCL
1,1-Dichloroethane	23	0.50 to 20.0	0.2 J to 74 J	OW8A	5	5	CA Primary MCL
1,1-Dichloroethene	49	0.50 to 1.00	0.22 J to 1500	OW9	6	32	CA Primary MCL
1,2,3-Trichlorobenzene	6	0.50 to 20.0	0.5 J	MW10, MW8D	NE	0	
1,2,4-Trichlorobenzene	6	0.50 to 20.0	0.5 J	MW10, MW8D	5	0	CA Primary MCL
1,2-Dibromo-3-chloropropane	5	0.50 to 5000	0.5 J	MW1A, MW8D	0.200000003	5	CA/USEPA Primary MCL
1,2-Dibromoethane	3	0.50 to 20.0	0.5 J	MW1A, MW8D	0.050000001	3	CA/USEPA Primary MCL
1,2-Dichlorobenzene	7	0.50 to 20.0	0.5 J to 11 J	OW1B	600	0	CA/USEPA Primary MCL
1,2-Dichloroethane	11	0.50 to 500	0.5 J to 310	OW8A	0.5	9	CA Primary MCL
1,2-Dichloropropane	3	0.50 to 20.0	0.5 J	MW1A, MW8D	5	0	CA/USEPA Primary MCL
1,3-Dichlorobenzene	7	0.50 to 20.0	0.5 J to 0.52 J	OW1B	600	0	CA Department of Health Services State notification
1,4-Dichlorobenzene	7	0.50 to 20.0	0.5 J to 1.4 J	OW1B	5	0	CA Primary MCL
2-Hexanone	3	5	5 J	MW1A, MW8D	NE	0	
Benzene	4	0.50 to 500	0.44 J to 21 J	OW1B	1	1	CA Primary MCL
Bromochloromethane	2	0.50 to 20.0	0.5 J	MW8C, MW8D	NE	0	
Bromodichloromethane	4	0.50 to 20.0	0.5 J to 0.91 J	OW7	80	0	CA/USEPA Primary MCL
Bromoform	7	0.50 to 20.0	0.5 J to 0.99 J	OW7	80	0	CA/USEPA Primary MCL
Carbon disulfide	2	0.5	0.5 J	MW8C, MW8D	160	0	CA Department of Health Services State notification
Carbon tetrachloride	3	0.50 to 500	0.23 J to 0.5 J	MW1A, MW8C	0.5	0	CA Primary MCL
Chlorobenzene	4	0.50 to 20.0	0.5 J to 2.7 J	OW1B	70	0	CA Primary MCL
Chloroethane	2	0.50 to 20.0	0.5 J	MW8C, MW8D	16	0	Other taste and Odor
Chloroform	37	0.50 to 1000	0.21 J to 1100	OW9	80	2	CA/USEPA Primary MCL
cis-1,2-Dichloroethene	34	0.50 to 20.0	0.22 J to 170 J	MW1A	6	9	CA Primary MCL
cis-1,3-Dichloropropene	3	0.50 to 500	0.5 J	MW1A, MW8D	0.5	0	CA Primary MCL for 1,3-dichloropropene
Dibromochloromethane	5	0.50 to 20.0	0.5 J to 1.2	OW7	80	0	CA/USEPA Primary MCL
Dichlorodifluoromethane (Freon 12)	3	0.50 to 5000	0.42 J to 0.5 J	MW8C, MW8D	1000	0	CA Department of Health Services State notification
Ethylbenzene	4	0.50 to 20.0	0.5 J to 1.5 J	OW1B	300	0	CA Primary MCL
Isopropylbenzene	4	0.50 to 20.0	0.5 J to 2.3 J	OW1B	770	0	CA Department of Health Services State notification
m,p-Xylenes	4	0.50 to 20.0	0.5 J to 1.1 J	OW1B	1750	0	CA Primary MCL
Methyl cyclohexane	4	0.5	0.5 J to 1.1	MW27B	NE	0	
Methyl isobutyl ketone	3	5	5 J	MW1A, MW8D	120	0	CA Department of Health Services State notific
Methyl tert-butyl ether	5	0.50 to 20.0	0.28 J to 1.1	MW30	13	0	CA Primary MCL
Methylene chloride	4	0.50 to 5000	0.5 J to 1200	OW8A	5	2	CA/USEPA Primary MCL
o-Xylene	4	0.50 to 20.0	0.5 J to 1.2 J	OW1B	1750	0	CA Primary MCL
Styrene	3	0.50 to 20.0	0.5 J	MW1A, MW8D	100	0	CA/USEPA Primary MCL
Tetrachloroethene	61	0.5	0.21 J to 150000	OW1A	5	45	CA/USEPA Primary MCL
Toluene	5	0.50 to 20.0	0.5 J to 38 J	OW1B	150	0	CA Primary MCL
trans-1,2-Dichloroethene	12	0.50 to 20.0	0.2 J to 49 J	OW8A	10	1	CA Primary MCL

TABLE 3-3b
Summary of Detections - First Quarter 2009
Omega Chemical Superfund Site

Analyte	Number of Locations with Detects	Range of Reporting Limits of NonDetects (µg/L)	Range of Detected Concentrations	Location of Maximum Detect	Screening Level (µg/L)	Number of Locations > Screening Level	Screening Level Source
trans-1,3-Dichloropropene	3	0.50 to 500	0.5 J	MW1A, MW8D	0.5	0	CA Primary MCL for 1,3-dichloropropene
Trichloroethene	57	0.50 to 1.00	0.33 J to 11000 J	OW1B	5	41	CA/USEPA Primary MCL
Trichlorofluoromethane (Freon 11)	40	0.50 to 1000	0.5 J to 280	OW9	150	3	CA Primary MCL
Vinyl chloride	3	0.50 to 500	0.5 J to 0.9	MW27A	0.5	1	CA Primary MCL

Notes:
J = Estimated value
µg/L = micrograms per Liter

NE = Not Established
NA = Not Applicable

TABLE 3-3c
Summary of Detections - Third Quarter 2009
Omega Chemical Superfund Site

Analyte	Number of Locations with Detects	Range of Reporting Limits of NonDetects (µg/L)	Range of Detected Concentrations	Location of Maximum Detect	Screening Level (µg/L)	Number of Locations > Screening Level	Screening Level Source
1,1,1-Trichloroethane	6	0.50 to 5.00	0.13 J to 1900	OW1a	200	1	CA/USEPA Primary MCL
1,1,2-Trichloro-1,2,2-trifluoroethane (Freon 113)	48	0.50 to 5.00	0.15 J to 710	OW9	1200	0	CA/USEPA Primary MCL
1,1,2-Trichloroethane	2	0.50 to 5.00	0.16 J to 13	MW27A	5	1	CA/USEPA Primary MCL
1,1-Dichloroethane	28	0.50 to 5.00	0.12 J to 46 J	OW9	5	7	CA Primary MCL
1,1-Dichloroethene	45	0.50 to 1.00	0.45 J to 1600	OW9	6	35	CA Primary MCL
1,2-Dichlorobenzene	1	0.50 to 5.00	18	OW1a	600	0	CA/USEPA Primary MCL
1,2-Dichloroethane	9	0.50 to 5.00	0.47 J to 250	OW9	0.5	8	CA Primary MCL
1,2-Dichloropropane	2	0.50 to 5.00	0.51 to 5.1	MW20A	5	1	CA/USEPA Primary MCL
Benzene	2	0.50 to 50.0	0.29 J to 6.2	OW1a	1	1	CA Primary MCL
Bromodichloromethane	5	0.50 to 5.00	0.12 J to 0.97 J	OW7	80	0	CA/USEPA Primary MCL
Bromoform	1	0.50 to 5.00	0.14 J	MW2	80	0	CA/USEPA Primary MCL
Carbon disulfide	1	0.50 to 5.00	7.3 J	MW1A	160	0	CA Department of Health Services State notification
Carbon tetrachloride	13	0.50 to 50.0	0.11 J to 0.36 J	MW16B	0.5	0	CA Primary MCL
Chlorobenzene	1	0.50 to 5.00	6.8 J	OW1a	70	0	CA Primary MCL
Chloroethane	1	0.50 to 5.00	0.31 J	MW12	16	0	Other taste and Odor
Chloroform	46	0.50 to 2.00	0.24 J to 1100	OW9	80	3	CA/USEPA Primary MCL
cis-1,2-Dichloroethene	40	0.50 to 5.00	0.16 J to 110	MW12	6	16	CA Primary MCL
Dibromochloromethane	2	0.50 to 5.00	0.12 J to 0.96 J	OW7	80	0	CA/USEPA Primary MCL
Dichlorodifluoromethane (Freon 12)	9	0.50 to 500	0.11 J to 0.9 J	MW23C	1000	0	CA Department of Health Services State notification
Methyl cyclohexane	1	0.50 to 5.00	13	MW27A	NE	0	
Methyl tert-butyl ether	22	0.50 to 5.00	0.12 J to 2.3 J	MW23C	13	0	CA Primary MCL
Methylene chloride	2	0.50 to 500	0.58 J to 33 J	OW1a	5	1	CA/USEPA Primary MCL
Tetrachloroethene	61	0.5	0.23 J to 240000	OW1a	5	45	CA/USEPA Primary MCL
Toluene	2	0.50 to 5.00	2.3 J to 9.4 J	OW1a	150	0	CA Primary MCL
trans-1,2-Dichloroethene	19	0.50 to 5.00	0.11 J to 11	OW1a	10	1	CA Primary MCL
Trichloroethene	61	0.50 to 1.00	0.11 J to 2300	OW1a	5	40	CA/USEPA Primary MCL
Trichlorofluoromethane (Freon 11)	40	0.50 to 5.00	0.1 J to 260	OW9	150	2	CA Primary MCL
Vinyl chloride	3	0.50 to 50.0	0.15 J to 2.8	MW27A	0.5	1	CA Primary MCL

Notes:
J = Estimated value
µg/L = micrograms per Liter
NE = Not Established
NA = Not Applicable

TABLE 3-4

Statistics of Freon 113 and Freon 11 Ratios

Well ID	Sample Size	Statistics of Freon 113/Freon 11 Ratio							
		Minimum	Maximum	Median	Mean	Standard Deviation	95% LCL	95% UCL	COV
MW7	4	12.0	28.8	20.0	20.2	7.98	7.5	32.9	0.40
OW1A	35	9.5	9.5	9.5	9.5	2.09	9.5	9.5	1.00
OW4B	11	5.0	15.5	8.5	10.0	4.11	7.2	12.7	0.41
MW1B	16	2.3	7.3	4.1	4.2	1.28	3.5	4.9	0.30
MW23B	5	3.0	25.5	4.1	8.2	9.75	-3.9	20.3	1.19
MW1A	18	2.1	9.0	3.5	4.4	2.11	3.4	5.5	0.48
OW2	46	1.0	6.5	3.5	3.6	1.34	3.2	4.0	0.37
OW9	5	2.7	4.0	3.4	3.5	0.51	2.8	4.1	0.15
OW5	48	1.1	5.9	3.4	3.5	1.06	3.2	3.8	0.30
MW16A	4	2.0	3.6	3.4	3.1	0.76	1.9	4.3	0.24
MW8B	2	3.2	3.5	3.4	3.4	0.25	1.2	5.6	0.07
OW8A	55	2.1	8.6	3.1	3.6	1.49	3.2	4.0	0.42
MW25C	4	2.3	3.6	3.1	3.0	0.56	2.2	3.9	0.18
OW1B	26	2.3	5.5	3.1	3.4	0.76	3.1	8.7	0.26
MW24D	2	2.8	3.3	3.0	3.0	0.34	0.0	6.0	0.11
MW11	4	0.3	5.0	3.0	2.8	2.52	-1.2	6.8	0.89
MW12	1	3.0	3.0	3.0	3.0		3.0	3.0	1.00
MW26D	1	3.0	3.0	3.0	3.0		3.0	3.0	1.00
MW8C	3	0.6	5.4	3.0	3.0	2.40	-3.0	9.0	0.80
MW23C	13	2.1	3.6	2.9	2.9	0.40	2.7	3.1	0.14
MW23A	6	2.5	5.5	2.8	3.4	1.25	2.1	4.7	0.37
MW4C	21	1.7	4.3	2.8	2.9	0.62	2.6	3.1	0.22
MW23D	4	2.2	3.5	2.8	2.8	0.51	2.0	3.6	0.18
MW27A	6	2.2	6.4	2.8	3.7	1.98	1.7	5.8	0.53
MW14	9	1.4	3.3	2.7	2.6	0.60	2.2	3.1	0.23
MW25A	7	2.5	5.1	2.7	3.2	1.01	2.3	4.1	0.32
MW4B	25	0.2	4.3	2.7	2.6	0.86	2.3	3.0	0.32
MW2	22	1.9	3.4	2.6	2.7	0.39	2.5	2.8	0.14
MW24B	1	2.6	2.6	2.6	2.6		2.6	2.6	1.00
MW5	23	2.1	4.2	2.6	2.7	0.43	2.5	2.9	0.16
MW25B	6	1.6	3.8	2.5	2.6	0.74	1.9	3.4	0.28
MW16B	9	2.0	4.2	2.5	2.6	0.65	2.1	3.1	0.25
MW15	14	2.1	2.8	2.5	2.5	0.22	2.3	2.6	0.09
MW4A	28	0.2	4.7	2.4	2.4	0.71	2.2	2.7	0.29
MW26C	7	1.5	3.2	2.3	2.3	0.58	1.8	2.9	0.25
MW26B	7	1.7	2.4	2.2	2.1	0.29	1.8	2.4	0.14
MW17B	11	1.6	2.8	2.2	2.2	0.35	2.0	2.5	0.16
MW20A	10	1.2	2.7	2.2	2.1	0.45	1.8	2.5	0.21
MW20B	8	1.7	2.8	2.2	2.3	0.42	1.9	2.6	0.19
OW4A	43	1.0	2.7	2.2	2.1	0.35	2.0	2.2	0.17
OW8B	1	2.2	2.2	2.2	2.2		2.2	2.2	1.00
MW10	21	1.5	14.0	2.1	2.8	2.66	1.6	4.0	0.96
MW6	4	1.7	6.3	2.1	3.1	2.18	-0.4	6.5	0.72
MW24A	7	1.7	3.9	2.1	2.7	0.99	1.8	3.6	0.36
MW24C	5	1.7	2.8	2.1	2.1	0.43	1.6	2.7	0.20
OW10	2	1.7	2.3	2.0	2.0	0.40	-1.6	5.6	0.20
MW8D	10	1.5	2.3	1.9	1.9	0.21	1.8	2.1	0.11
MW17A	4	1.0	3.3	1.9	2.0	0.98	0.4	3.6	0.49

TABLE 3-4

Statistics of Freon 113 and Freon 11 Ratios

Well ID	Sample Size	Statistics of Freon 113/Freon 11 Ratio							
		Minimum	Maximum	Median	Mean	Standard Deviation	95% LCL	95% UCL	COV
MW26A	6	1.6	2.8	1.9	2.1	0.53	1.5	2.6	0.26
OW6	46	1.2	3.0	1.8	2.0	0.56	1.8	2.2	0.28
OW3A	48	1.4	2.1	1.6	1.6	0.24	1.5	1.6	1.00
MW9B	1	1.3	1.3	1.3	1.3		1.3	1.3	1.00
OW7	33	0.5	1.7	1.2	1.2	0.25	1.1	1.3	0.21
MW9A	1	1.1	1.1	1.1	1.1		1.1	1.1	1.00

Explanation

95% LCL - Lower 95% Confidence Limit

95% UCL - Upper 95% Confidence Limit

COV - Coefficient of Variation

The table is sorted by the median ratio.

TABLE 3-5

Summary Matrix of Trend Analysis

LOCID	TCE	FC113	DIOXANE14	DCE12C	TCA111	FC11	PCE	DCE11	TBUTMEE	TCLME	DCA12	DCA11	DCE12T	TCA112	BZ	FC12	MTLNCL	ACE	DCBZ12	BDCME	BZME	CLBZ	CLBZME2	CTCL	CYMP	DCBZ13	DCBZ14	EBZ	ipbz	MEK	PBZN	TC1112	TMB124	TMB135	VC	XYLENES1314	XYLO	DEC	INC	NS	NA
MW2	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC																					17	0	0	20
MW5	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC	DEC		NS																				16	0	1	20
MW4B	DEC	NS	DEC	DEC	DEC	NS	DEC	DEC	DEC	DEC	NS	DEC	DEC	DEC	DEC	NS		NS						NS														12	0	6	19
MW15	DEC	DEC	DEC	DEC	NS	DEC	DEC	DEC	DEC	DEC	DEC	DEC	NS	NS	NS	NS																						11	0	5	21
OW6	DEC	DEC	DEC			DEC	NS	DEC	DEC	DEC					DEC			NS																				8	0	2	27
OW1a	NS	DEC	DEC	NS	DEC	DEC	INC	DEC		DEC	DEC	NS	NS	NS	NS		NS		NS		NS	NS	NS	NS	NS	NS	NS	NS	NS		NS	NS				NS	NS	7	1	21	8
MW4A	DEC	NS	DEC	DEC	DEC	NS	NS	NS	DEC	NS	NS	DEC	NS	NS	NS	NS		NS																				6	0	11	20
MW6	INC	DEC	NS	DEC			DEC	NS		NS		NS		DEC					DEC																			5	1	4	27
OW3a	NS	DEC	NS	NS	DEC	DEC	INC	DEC		NS		NS	NS		NS		DEC																					5	1	7	24
OW8A	NS	DEC	NS	NS	DEC	DEC	NS	DEC		NS	NS	NS	DEC	NS	NS	NS	NS	NS	NS		NS	NS						NS	NS	NS		NS	NS	NS		NS	NS	5	0	23	9
MW7	DEC	DEC		DEC			DEC	NS	NS	NS														NS														4	0	4	29
OW2	INC	DEC	DEC		NS	DEC	INC	NS		INC		NS	NS																									3	3	4	27
MW8A	DEC	NS	NS	DEC			DEC	NS	NS	NS																												3	0	5	29
MW9B	DEC	NS	NS	NS			DEC	NS	DEC	NS						NS																						3	0	6	28
OW7	DEC	DEC				DEC	NS	NS																														3	0	2	32
OW1B	NS	NS	DEC	NS	NS	INC	NS	NS		NS	DEC	NS			NS		NS	NS																	NS			2	1	12	22
OW4A	DEC	NS	NS		NS	NS	NS	NS	NS	DEC	NS	NS						NS																				2	0	10	25
MW21	INC		NS		DEC		NS	NS		INC																												1	2	3	31
MW17B	DEC	NS	NS	NS	NS	NS	NS	NS		INC	NS	NS												NS														1	1	10	25
MW20A	NS	NS	NS	NS		NS	DEC	NS		NS		INC																										1	1	7	28
MW10	NS	NS	DEC	NS		NS	NS	NS	NS	NS	NS	NS																										1	0	10	26
MW11	NS	NS		DEC		NS	NS		NS	NS		NS																										1	0	7	29
MW17A	NS			NS	DEC		NS	NS				NS																										1	0	5	31
OW4B	NS	NS				NS	NS	NS	NS		NS				NS			DEC																				1	0	8	28
MW16B	INC	INC		NS		INC	INC	INC		INC																												0	6	1	30
MW1B	INC	INC	INC	NS		INC	INC	INC		NS																												0	6	2	29
MW1A	NS	INC	INC	NS		INC	INC	INC		NS	NS	NS	NS											NS														0	5	7	25
MW4C	INC	NS	INC	NS		NS	INC	INC		INC																												0	5	3	29
MW25A	NS	INC		NS		INC	INC	INC		NS		NS																										0	4	4	29
MW8B	INC	INC		NS			INC	NS		NS						NS																						0	3	4	30
MW8C	INC	INC		NS			INC	NS		NS						NS		NS										NS										0	3	6	28
MW23B	NS	INC		NS			NS	NS		INC																												0	2	4	31
MW8D	INC	NS		NS		NS	INC	NS		NS														NS														0	2	6	29
MW9A	INC	NS		NS			INC	NS	NS	NS																												0	2	5	30
MW17C	NS						INC			NS														NS														0	1	3	33
MW23C	NS	NS	NS	NS		NS	NS	NS	NS	NS	NS	NS	NS	NS	INC	NS																						0	1	14	22
MW12	NS						NS	NS																														0	0	3	34
MW13B	NS						NS																															0	0	2	35
MW14	NS	NS	NS			NS	NS	NS		NS																												0	0	7	30
MW16A	NS	NS	NS	NS			NS	NS		NS		NS								NS																		0	0	9	28
MW16C	NS						NS																															0	0	2	35
MW18A	NS	NS					NS																															0	0	3	34
MW18B	NS	NS					NS																															0	0	3	34
MW20B	NS	NS	NS	NS		NS	NS	NS		NS		NS																										0	0	9	28
MW20C	NS			NS				NS																														0	0	3	34
MW22	NS		NS				NS			NS																												0	0	4	33
MW23A	NS	NS		NS		NS	NS	NS		NS			NS																									0	0	8	29
MW23D	NS																																					0	0	1	36
MW24A	NS	NS				NS	NS	NS		NS																												0	0	6	31
MW24C						NS	NS																															0	0	2	35
MW25B	NS	NS		NS		NS	NS	NS		NS																												0	0	7	30
MW25C	NS						NS																															0	0	2	35
MW26A	NS	NS		NS	NS	NS	NS	NS		NS		NS																										0	0	9	28
MW26B	NS	NS		NS		NS	NS	NS		NS		NS																										0	0	8	29
MW26C	NS	NS		NS		NS	NS	NS		NS																												0	0	7	30
MW27A	NS	NS		NS		NS	NS	NS				NS																										0	0	7	30
MW27B	NS			NS			NS	NS				NS																										0	0	5	32
MW27C	NS																																					0	0	1	36
MW29	NS						NS																															0	0	2	35
MW3			NS				NS																															0	0	2	35
MW30				NS																																		0	0	1	36
OW3B							NS																															0	0	1	36
OW5	NS	NS	NS	NS	NS	NS	NS	NS		NS	NS	NS	NS	NS	NS		NS	NS																				0	0	16	21
OW8B	NS						NS	NS																														0	0	3	34
Summary																																									
DEC	12	11	10	9	9	9	9	8	7	7	5	5	4	4	4	2	2	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	119	51	365	
INC	10	7	3	0	0	5	13	5	0	6	0	1	0	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	51			
NA	42	46	51	55	55	50	42	51	57	51	59	58	60	60	59	62	62	63	63	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	2198			
NS	38	28	16	32	7	22	38	36	8	31	10	21	9	6	8	8	4	9	2	1	2	2	1	7	1	1	1	3	2	1	1	2	1	1	1	2	2	365			

DEC= decreasing trend

INC = increasing trend

NS= not significant

NA= not applicable

This data is updated through 3rd quarter 2009