DAVIS ; 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date JANUARY 3, 2005

Time Start Work 6:30 AM Time Stop Work 3:00 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range 52°

Site Condition: Clear (Muddy) Dusty Other From _____ To _____

Equipment

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO WORK CREW NOT ON JOBSITE DUE TO HEAVY RAIN FALL TODAY.

Inspection/tests Performed

Meetings:

Visitors:

SUBS: DAVIS. - WORKING ON ELECTRICAL WIRING FOR THE MOTOR FOR BOOSTER PUMP NO. 5 IN THE BOOSTER PUMP ROOM AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 3 Foreman JOHN WILES Date JANUARY 4, 2005

Time Start Work 7:30AM Time Stop Work 3:00 PM Date Start MARCH 1, 2004

Date S S M (T) W Th F Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range 45°

Site Condition: Clear (Muddy) Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
2-410 JOHN DEERE BACKHOES	

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUED TO WORK ON THE INSTALLATION OF THE 1" GAL. DRAIN LINE PIPING FOR THE SAMPLE SINKS LOCATED ON THE EAST ROW OF FILTER VESSELS AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JANUARY 5, 2005

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 64°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUED TO WORK ON THE INSTALLATION OF THE 1" GAL DRAIN LINE PIPING FOR THE SAMPLE SINKS LOCATED ON THE EAST AND WEST FILTER VESSELS AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings: BI-WEEKLY CONSTRUCTION MEETING ONSITE, TO OBSERVE AND REVIEW JOBSITE CONDITIONS, SCHEDULE AND WORK COMPLETED TO DATE.

Visitors: MATT DWYER - URS. KIM HOANG - US EPA.
ADAM HARVEY - URS
JOHN WILES - EL-CO
BOB KEMMERLE - EZ

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 3 Foreman JOHN WILES Date JANUARY 6, 2005

Time Start Work 7:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 56°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO CONTINUED TO WORK ON THE INSTALLATION OF THE 1" GAL. DRAINLINE PIPING FOR THE SAMPLE SINKS LOCATED ON THE EAST AND WEST FILTER VESSELS AT 19TH STREET PLANT.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: _____ Foreman JOHN WILES Date JANUARY 7, 2005

Time Start Work _____ Time Stop Work _____ Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range 50°

Site Condition: Clear (Muddy) Dusty (Other) From _____ To _____

Equipment

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors)

Work Performed NO WORK - JOBSITE SITE SHUT DOWN DUE TO HEAVY RAINFALL TODAY.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

AUTOMATED GATES: 6

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: JANUARY 10 2005

Time Start Work: 10:00 AM Time Stop Work: 4:00 pm Date Start: MARCH 1, 2004

Date: S S (M) T W Th F Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range: 60°

Site Condition: Clear (Muddy) Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1-910 JOHN DEERE BACKHOE	

REPORT (Including discussions with contractors)

Work Performed: EL-CO CONTINUED TO WORK ON THE INSTALLATION OF THE 1" GAL. DRAINLINE PIPING FOR THE SAMPLE SINKS LOCATED ON THE EAST AND WEST FILTER VESSELS AT 19TH STREET PLANT.

Inspection/Tests Performed:

Meetings:

Visitors: TERRY TOHN - SBMWD.

SUBS: AUTOMATED GATES - STARTED TO SET THE CORNER STEEL POSTS AT THE NORTH END END OF JOBSITE FOR WROUGHT IRON GATES TO CROSS OVER THE DRIVEWAY AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time

Mileage

Inspector: NICK REILEK

AUTOMATED GATES: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT | Contract No. | Contractor: EL-CO

Crew: 3 | Foreman: JOHN WILES | Date: JANUARY 11, 2005

Time Start Work: 7:30 AM | Time Stop Work: 6:30 PM | Date Start: MARCH 1, 2004

Date: S S M (T) W Th F | Weather: (Clear) Overcast Rain Snow Hot Cold Warm | Temp. Range: 55°

Site Conditions: Clear (Muddy) Dusty Other | From | To

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors): EL-CO CONTINUING TO WORK ON THE

Work Performed: INSTALLATION OF THE 1" GALVANIZED DRAINLINE PIPING FOR THE SIMPLE SINKS LOCATED ON THE EAST AND WEST FILTER VESSELS AT 19TH STREET PLANT.

Inspection/tests Performed:

Meetings: MET WITH KIT VELDMAN TO WORK ON PRE-FINAL INSPECTION CHECK LIST FOR ENCANTO PARK BOOSTER PUMP STATION, 19TH STREET PLANT AND I-215 AND BNSF UNDERCROSSING.

Visitors: KIT VELDMAN - URS
JON - U.S. FILTER - STE VISIT

Subs: AUTOMATED GATES - CONTINUED TO INSTALL GATE STEEL POSTS AT PAVED DRIVEWAY ENTRANCE FOR THE WROUGHT IRON GATES AT 19TH STREET.

Remarks:

Time:

Mileage:

Inspector: NICK REYLER

USFILTER; 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 9TH STREET PLANT Contract No.: Contractor: EL-CO

Crew: 3 Foreman: JOHN WILES Date: JENUARY 12, 2005

Time Start Work: 7:30 AM Time Stop Work: 6:30 pm Date Start: MARCH 1, 2004

Date: S **S** M T **(W)** Th F Weather: **(Clear)** Overcast Rain Snow Hot **Cold** Warm Temp. Range: 59°

Site Conditions: **(Clear)** Muddy Dusty Other From: _____ To: _____

Equipment: 1-JOHN DEERE BACKHOE Materials Delivered (Quantity and Supplier):
1-185 SULLAIR - AIR COMPRESSOR
1-GENIE BOOM 4x4, 7-60/34

REPORT (Including discussions with contractors)
Work Performed: EL-CO COMPLETED THE INSTALLATION OF THE 1" GALVANIZED DRAIN LINE PIPING FOR THE SAMPLE SINKS LOCATED ON THE EAST AND WEST FILTER VESSELS AT 9TH STREET PLANT.

Inspection Points Performed:

Meetings: CONSTRUCTION MEETING ONSITE, TO OBSERVE AND REVIEW JOBSITE CONDITIONS, WORK ON PRE-INSPECTION CHECK LISTS, SCHEDULE AND FUTURE PUNCH LIST ITEMS.

Visitors: MATT DWYER - URS TERRY TOHN - SBMWD.
ADAM HARVEY - URS
KIT VELDMAN - URS
JOHN WILES - EL-CO
[redacted]
US FILTER - INSTALLING THE CARBON FILTER SAMPLING PORTS AT 50% PORT ON ALL GAC VESSELS AND ADJUSTING THE SS SAMPLE TUBE TO SINKS.

Remarks: [redacted]

Time:

Mileage: Inspector: NICK REYLER

USFILTER: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: Contractor: EL-CO

Crew: 3 Foreman: JOHN WILES Date: JANUARY 13 2005

Time Start Work: 7:00 AM Time Stop Work: 6:30 pm Date Start: MARCH 1, 2004

Date: S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 62°

Site Condition: (Clear) Muddy Dusty Other From: To:

Equipment: SAME

Materials Delivered (Quantity and Supplier): 12- 1" STEEL WELD ON NOZZLES.

REPORT (Including discussions with contractors)

Work Performed: EL-CO TIE-IN THE 1" GALVANIZED DRAIN PIPE INTO THE 8" SPENT BACKWASH HEADER PIPE, WELD ON NOZZLES WERE USED TO MAKE THE TIE-IN AT THE 19TH STREET PLANT.

Inspection/Tests Performed:

Meetings:

Visitors: TERRY JONN - SBMWD

US FILTER - STARTED PRESSURE TESTING THE GAC VESSELS REPAIRING LEAKS FIRST BY AIR PRESSURE TESTING THE VESSELS. COMPLETED WATER PRESSURE TESTING VESSEL NO. 13A, 13B AND 12A, 12B, AND 11A, 11B, AND 10A, 10B. HOLDING 85 PSI OVER 2 HOURS.

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time:

Mileage:

Inspector: NICK REYLEK

US. FILTER: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 4 Foreman JOHN WILES Date JANUARY 14, 2005

Time Start Work 6:30 AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 68°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EL-CO COMPLETED THE INSTALLATION OF SAMPLE SINKS, THE MODIFIED SAMPLE BASINS AND THE 1" GAL. DRAIN LINE PIPE TIE-IN TO THE SPENT BACK WASH PIPING ON THE FILTER VESSELS.

EL-CO CONTINUED TO CLEAN UP AND PAINT THE ABOVEGROUND PIPING WITH SPRAY GUN. PAINTED THE ANTI-SIPHOON LOOP, 10" BACKFLOW PREVENTER ASSEMBLY, BOTH 16" FLOW CONTROL VALVE ASSEMBLIES AND THE 16" FLOW METERS SUSTAINING VALVE ASSEMBLIES AT 19TH STREET PLANT.

Visitors: DENNY DOLE - DAVIS ELECTRIC.

SUBS: US FILTER - CONTINUING TO PRESSURE TEST THE GAC VESSELS AND HEADER PIPING. COMPLETED PRESSURE TESTING NO. 9A, 9B AND 9A, 9B HOLDING 85 PSI FOR OVER 2 HOURS.

Remarks:

Time

Mileage

Inspector NICK REYLEK

US FILTER: 3
AAA PAVING: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: JANUARY 17, 2005
Time Start Work: 7:00 AM Time Stop Work: 6:30 PM Date Start: MARCH 1, 2004
Date: S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 75°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

1-DUMP TRUCK
Equipment: 1-410 JOHN DEERE BACKHOE [redacted] 1-613B CAT SCRAPER
1-185 SULLAIR AIR COMPRESSOR 1-140G CAT MOTORGRADER
1-7-60/34 GENIE BOOM 4X4 1-545D FORD SKIPLOADER
1-CB-224C CAT STEEL DRUM VIBRATORY ROLLER, 1-WATERTRUCK

REPORT (Including discussions with contractors)
Work Performed: EL-CO REMOVED CONSTRUCTION DEBRIS FROM JOBSITE. EL-CO WORKING ON TOUCH UP PAINTING ON STEEL PIPE STANDS AND WELDS ON FILTER VESSEL PIPING. EL-CO PAVED AROUND THE MAN-HOLE RINGS+COVERS FOR THE SPENT BACK-WASH SYSTEM AT 19TH STREET PLANT.
Inspection/Tests Performed:

Meetings:

Visitors:
SUBS: AAA PAVING - STARTED TO PREPARE JOBSITE FOR THE CMB PLACEMENT IN THE NON-PAVED AREAS AT 19TH STREET PLANT.
[redacted]
US FILTER - CONTINUED TO WORK ON SETTING UP THE PRESSURE TESTING OPERATION FOR THE WEST GAC VESSELS AND HEADER PIPING.

Remarks:

Time
Mileage

Inspector: NICK REYLEK

US FILTER: 3
AAA PAVING: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: JANUARY 18 2005
Time Start Work: 7:00PM Time Stop Work: 4:30PM Date Start: MARCH 1, 2004
Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 78°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: SAME
1 - BOBCAT LOADER

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors) Work Performed: EL-CO REMOVED ON THE WEST SIDE OF THE EXISTING GAC VESSELS ALL THE EXTRA SOIL FROM THE CONSTRUCTION OF THE SOUND WALL. EL-CO STARTED TO STRIP OUT SOIL FOR CMB PLACEMENT ALONG THE SOUND WALL AND CREEPING FIG HEADER BOXES ON THE WEST PROPERTY LINE, AT 19TH STREET PLANT.

Meetings:

Visitors: TERRY TOMN - SBMWD.
SUBS: AAA PAVING - STARTED PAVEMENT OF CMB IN THE NON-PAVED AREAS AT 19TH STREET PLANT.
U.S. FILTER - CONTINUING TO WORK ON PRESSURE TESTING THE GAC FILTER VESSELS AND HEADER PIPING AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector: NICK REYLEK

USFILTER : 3
AAA PAVING : 3
AUTOMATED GATES : 8

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: JANUARY 19, 2005
Time Start Work: 7:00 AM Time Stop Work: 6:00 PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 77°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors)
Work Performed: EL-CO USED JACK HAMMER TO REMOVE EXTRA CONCRETE FROM THE SOUND WALL FENCE POST FOOTINGS ALONG THE WEST AND EAST PROPERTY LINE AT 19TH STREET.

Inspection/Tests Performed:

Meetings:

Visitors: TERRY TONN - SBMWD MATT DWYER - URS
MIKE LOWE - SBMWD
GARY - CLA-VAL - INSTALLED SOLENOID VALVES AT THE 16" PRESSURE SUSTAINING VALVE FOR THE EXISTING SYSTEM ON THE WEST SIDE OF THE CHLORINE CONTROL ROOM AT 19TH STREET PLANT.
SUBS: U.S. FILTER - COMPLETED THE PRESSURE TESTING OF BOTH EAST AND WEST GAC FILTER VESSEL ROWS. STARTED PRESSURE WASHING THE OUTSIDE GAC FILTER VESSELS AND PIPING.
AAA PAVING - CONTINUED TO RAKE AND GRADE THE CMB IN THE NON-PAVED AREAS AT 19TH STREET PLANT.
AUTOMATED GATES - WORKING ON INSTALLING THE WROUGHT IRON FENCE AT THE DRIVEWAY FOR HIGHLAND AVENUE AT 19TH STREET PLANT.

Inspector: NICK REYLEK

U.S. FILTER: 3
AAA PAVING: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT | Contract No. | Contractor: EL-CO
Crew: 2 | Foreman: JOHN WILES | Date: JANUARY 20, 2005
Time Start Work: 7:00 AM | Time Stop Work: 6:30 PM | Date Start: MARCH 1, 2004
Date: S S M T W (Th) F | Weather: Clear (Overcast) Rain Snow Hot Cold Warm | Temp. Range: 74°
Site Condition: (Clear) Muddy Dusty Other | From | To

Equipment: SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: EL-CO CONTINUED TO STRIP OUT SOIL AND SLAG DEBRIS FOR CMB PLACEMENT ALONG THE WEST SOUND WALL. EL-CO ASSISTED IN THE PREFINAL PUNCH LIST WITH SBMWD AND E2 AT THE 19TH STREET PLANT AND ENCANTO PARK BOOSTER PUMP STATION.

Meetings:

Visitors: TERRY TONN - SBMWD
MIKE GARLAND - SBMWD
BOB KEMMARLE - E2
Subs: AAA PAVING - COMPLETED THE PLACEMENT OF THE CMB IN THE NON-PAVED AREAS AT THE 19TH STREET PLANT.
U.S. FILTER - CONTINUED TO PRESSURE WASH THE OUTSIDE SURFACE ON THE GAC FILTER VESSELS AND PIPING AT 19TH STREET PLANT.

Time
Mileage

Inspector: NICK REYZEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT | Contract No. | Contractor: EL-CO

Crew: 2 | Foreman: JOHN WILES | Date: JANUARY 21, 2005

Time Start Work: 7:00 AM | Time Stop Work: 4:00 PM | Date Start: MARCH 1, 2004

Date: S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 76°

Site Condition: Clear Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier):

REPORT (Including discussions with contractors)

Work Performed: EL-CO CONTINUED TO STRIP OUT SOIL AND EXISTING SLAG DEBRIS FOR CMB PLACEMENT ALONG THE WEST SOUND WALL. EL-CO EXCAVATED BY HAND AND BACKFILLED THE ELECTRICAL [redacted] CONDUIT TRENCH AND INSTALLED ELECTRICAL CONDUIT FOR CLA-VAL NO. 3 ON THE WEST SIDE OF THE CHLORINE CONTROL ROOM AT 19TH STREET PLANT.

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time

Mileage

Inspector: NICK REYZEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: JANUARY 24, 2005

Time Start Work: 7:30 AM Time Stop Work: 4:00 PM Date Start: MARCH 1, 2004

Date: S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: 1-410 JOHN DEERE BACKHOE
1-WATER TRUCK.

Materials Delivered (Quantity and Supplier)

REPORT (Including discussions with contractors)

Work Performed: COVER TO FINISH GRADE ON MANHOLE STRUCTURE NO.3 FOR THE SPENT BACKWASH SYSTEM. EL-CO GROUTED THE LIFTING POINTS ON THE VAULT CONCRETE [redacted] TOPS FOR BY-PASS, FLOWMETER/CHLORINE INJECTION VAULT AND PRESSURE SUSTAINING VALVE VAULT. EL-CO FINISHED CUTTING SUBGRADE ALONG [redacted] WEST SOUND WALL FOR CMB PLACEMENT.

Visitors: TERRY JOHN - SBMWD

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector: NICK REYLEK

U.S. FILTER: 3
DAVIS: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 2 Foreman JOHN WILES Date JANUARY 25, 2005
Time Start Work 6:30 AM Time Stop Work 5:30 PM Date Start MARCH 1, 2004
Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 74°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME	Materials Delivered (Quantity and Supplier)
1-185 SULLAIR COMPRESSOR	
1-7-60/34 GENIE BOOM 4X4	

REPORT (including discussions with contractors) EL-CO STARTED TO INSTALL THE 1"
Work Performed AIRVAC'S ON THE 8" INFLUENT BRANCH PIPE-LINE TO THE VALVE TREE ON THE WEST FILTER VESSEL ROW. EL-CO USING 1" GALVANIZED PIPE TO TIE-IN THE [redacted] AIRVAC DRAIN LINE INTO THE SPENT BACK WASH TEE ON THE VALVE TREE AT THE 19TH STREET PLANT.

Meetings: _____

Visitors: BOB LANTAIGNE - McCALLS METER SALES + SERVICE
DON BARRON - McCALLS METER SALES + SERVICE.
TERRY TOHN - SBMWD
SUBS: U.S. FILTER - WORKING ON TOUCH UP PAINTING [redacted] OF THE EXTERIOR VESSEL FINISH AND PIPING ON THE EAST FILTER TRAIN AT 19TH STREET PLANT.
DAVIS - CONTINUING TO WORK ON ABOVE GROUND [redacted] ELECTRICAL FOR THE CARBON FILTER VESSELS AT 19TH STREET PLANT.

Time _____
Mileage _____ Inspector NICK REYLEK

US FILTER: 3
DAVID OLLIS: 6 - 1/2 DAY

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: JANUARY 26, 2005
Time Start Work: 7:00AM Time Stop Work: 5:30 PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range: 61°
Site Condition: Clear Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors)
Work Performed: EL-CO CONTINUED TO INSTALL THE 1" AIR VAC VALVES ON THE 8" INFLUENT BRANCH PIPELINE TO THE VALVE TREE ON THE WEST AND EAST FILTER VESSEL TRAIN, CONTINUING TO USE 1" GALVANIZED [redacted] PIPE TO TIE-IN THE AIR VAC DRAIN LINE INTO THE SPENT BACKWASH TEE ON THE FILTER VALVE TREE. EL-CO WORKED ON THE REMOVAL OF THE 24" TEST PLATES.

Meetings: BI-WEEKLY CONSTRUCTION MEETING ONSITE TO OBSERVE JOBSITE CONDITIONS, REVIEW SCHEDULE AND WORK COMPLETED TO DATE ALSO WORK ON THE PRE-FINAL INSPECTION LIST FOR 19TH STREET PLANT AND ENCANTO PARK.

Visitors: MATT DWYER - URS TERRY TOWN - SBMWD.
KIT VELDMAN - URS.
BOB KEMMERLE - EZ
KIM HOANG - U.S. EPA.

[redacted] SUBS: US FILTER - PRESSURE WASHED THE EXTERIOR FILTER VESSEL TRAINS, WORKED THE REMOVAL OF THE 24" TEST PLATES FROM FILTER HEADER PIPING AND INSTALLED 24" FLANGE INSULATION KITS [redacted] AT THE ABOVE GROUND PIPING CONNECTION AT 19TH STREET PLANT.
DAVID OLLIS LANDSCAPE - STARTED [redacted] TO WORK ON THE CREEPING FIGS ALONG THE SOUND W/ALL ON THE NORTH AND WEST PROPERTY LINES.

[redacted] Inspector: NICK REYLEK

DAVIS: 3
SCHULER: 1
US FILTER: 3
DAVID OLLIS: 9

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: Z Foreman JOHN WILES Date JANUARY 27, 2005
Time Start Work 6:30 AM Time Stop Work 6:00 PM Date Start MARCH 1, 2004
Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 64°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed EL-CO COMPLETED THE INSTALLATION OF THE 1" AIR VAC'S AND GALVANIZED DRAIN PIPING FOR THE 8" INFLUENT BRANCH PIPELINE TO THE VALVE TREE ON THE WEST AND EAST FILTER VESSELS.
Problems AT 19TH STREET PLANT, EL-CO INSTALLED 2" GATE VALVES FOR THE AIR VAC'S LOCATED ON THE BOOSTER PUMP DISCHARGE PIPING AT ENCANTO PARK BOOSTER
Changes PUMP STATION. EL-CO CONTINUED TO CLEAN UP AND PAINT ABOVE GROUND PIPING AND VALVES.

Visitors: MATT DWYER - URS
KIT VELDMAN - URS
TERRY JOHN - URS
SUBS: USFILTER - WORKING ON TOUCH UP PAINTING
Safety and Construction Deficiencies OF THE EXTERIOR VESSEL FINISH AND PIPING ON THE WEST FILTER TRAIN AT 19TH STREET PLANT.
DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL FOR THE CARBON FILTER VESSELS AT 19TH STREET PLANT.
Delays SCHULER - FORMED AND PLACE CONCRETE FOUNDATION PADS FOR THE AUTOMATED GATE MOTORS AND CONTROLS, AT 19TH STREET.
Time DAVID OLLIS LANDSCAPE - Inspector NICK REYLEK
Material CONTINUED TO WORK ON CREEPING FIG BOXES AROUND THE 19TH STREET PLANT-SOUND WALL.

DAVIS: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: JANUARY 28 2005

Time Start Work: 6:30 PM Time Stop Work: 3:30 PM Date Start: MARCH 1, 2004

Date: S S M T W Th (F) Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range: 60°

Site Condition: Clear Muddy Dusty (Other) From: WET To:

Equipment: SAME.

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors)

Work Performed: EL-CO CONTINUED TO WORK ON CLEAN UP AND CUTTING CMB SUBGRADE ALONG THE WEST SOUND WALL FENCE AT 19TH STREET PLANT. WEST OF EXISTING CHLORINTOR ROOM.

Inspection/tests Performed:

Meetings:

Visitors: TERRY TOMM - SBMWD.

SUBS: DAVIS - CONTINUING TO WORK ON ABOVEGROUND ELECTRICAL AT THE FILTER VESSELS AND THE BOOSTER PUMP STATION AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time:

Mileage:

Inspector: NICK REYLEK