URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date MAY 1, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed INSTALLED ROAD BASE AND ASPHALT BASE COARSE ON W. 9TH STREET FROM STATION NO. 16+89 TO STATION NO. 17+28.

Inspection/tests Performed COMPACTION TESTS PERFORMED ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date MAY 2, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed CONTINUED WORK ON RESTORING ENCANTO PARK TO ORIGINAL CONDITION. CONTINUING TO CLEAN UP JOBSITE AND CLEANING AND WASHING DOWN STREETS FOR ASPHALT OVERLAY.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE Contract No. _____ Contractor: EL CO

Crew: 9 MATICH 10 Foreman: TROY KIRTLEY Date: MAY 5, 2003

Time Start Work: 6:00 Time Stop Work: 4:00 Date Start: NOV. 7, 2002

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED STREET.

Equipment: 1 - PAVING SPREADER

2 - DUAL VIBRATORY STEEL DRUM ROLLERS

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: MATICH CORP. STARTED PLACEMENT OF 1"X12' DIP TRENCH OVERLAY OPERATION COMPLETED OVERLAY ON: W. 13TH STREET, H STREET, W. 10TH STREET, W. 9TH STREET, ENCANTO PARK, N. I STREET, 11TH STREET, N. HARRIS STREET, W. ORANGE STREET, N. PERRIS STREET, W. BASELINE STREET, W. HOME STREET AND W. 14TH STREET TO STATION NO. 96+00 APPROX. ALSO N. STODDARD AVENUE AND W. 10TH STREET.

Inspection/tests Performed

~~Meetings:~~

Visitors: MATICH CORP. ASPHALT PAVING SUBCONTRACTOR BOB NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector: NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman TROY KIRTLEY Date MAY 6, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 68°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CONTINUING TO WASH AND

Work Performed CLEAN THE REMAINING STREETS TO BE OVERLAYED WITH ASPHALT CAP. CONTINUING TO CLEAN CURB + GUTTERS ALONG DIP TRENCH

Inspection/tests Performed LINE REMOVING DIRT AND DEBRIS FROM JOBSITE.

Meetings:

Visitors: BOB NAGY CITY OF S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 MATICH 10 Foreman TROY KIRTLEY Date MAY 7, 2003

Time Start Work 6:00 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS

Equipment SAME.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) MATICH CORP. CONTINUED PLACEMENT

Work Performed OF 1"X12' WIDE DIP TRENCH OVERLAY OPERATION. COMPLETED OVERLAY ON: W. 14TH STREET, GARNER AVENUE, N. BLACKSTONE AVENUE,

Inspection/tests Performed W. VIRGINIA STREET, MAGNOLIA AVENUE, PENNSYLVANIA STREET, W. 16TH STREET AND 19TH STREET.

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS
MATCH CORP. ASPHALT PAVING SUBCONTRACTOR

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE Contract No. _____ Contractor: EL-CO

Crew: 9 Foreman: ALVARO RAMIREZ Date: MAY 8, 2003

Time Start Work: 7:30 Time Stop Work: 4:00 Date Start: NOV. 7, 2002

Date S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 65°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors)

Work Performed: CONTINUED WORK AT ENCANTO PARK WORKING ON LANDSCAPE SPRINKLER SYSTEM, PLANTED GRASS SEED, CONTINUED PAINTING VALVE CAN COVERS ALONG DIP ROUTE. PLACED

Inspection/tests Performed: CONCRETE AROUND AIR VAC ASSEMBLY AT W. BASELINE STREET AND W. ORANGE STREET. FLUSHED BOTH THE 24" DIP AT ENCANTO PARK ~~Meetings:~~ AND 20" DIP FROM N. PERRIS STREET AND W. HOME STREET TO N. I STREET AND W. 10TH STREET.

WORKING ON GENERAL JOBSITE CLEAN UP.

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: PLACED CONCRETE AROUND AIR-VAC ASSEMBLY ON W. 9TH STREET FOR SBVMWD.

Time _____ Inspector: NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 10 Foreman ALVARO RAMIREZ Date MAY 9, 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 68°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS

Equipment	Materials Delivered (Quantity and Supplier)
SAME EQUIPMENT USED.	

REPORT (including discussions with contractors) Work Performed: INSTALLED VALVE NUTT EXTENSION ON ALL DEEP VALVES. INSTALLED VALVE CANS AND PAINTED TOP OF VALVE CANS. PERFORMED ASPHALT OVERLAY OVER DIP TIE-INS LOCATED ON W 9TH STREET, W. 10TH STREET AND MT. VERNON AVENUE AND W. 14TH STREET.

Inspection/tests Performed: BACTERIOLGICAL TESTS PERFORMED ON 20" DIP.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: CONTINUED JOBSITE GENERAL CLEAN UP.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date MAY 12 2003

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range _____

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed CLEANING UP JOBSITE ON W HOME STREET AT EAST END AND N. PERRIS STREET AND W. ORANGE STREET.
WORKING ON PUNCH LIST ITEMS.

Inspection/tests Performed _____

Meetings: _____

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE Contract No. _____ Contractor: EL-CO

Crew: 2 Foreman: TROY KIRTLEY Date: MAY 13, 2003

Time Start Work: 7:30 Time Stop Work: 4:00 Date Start: NOV. 7, 2002

Date S S M (T) W Th F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range _____

Site Condition: Clear Muddy Dusty Other From _____ To _____

BOTH SCHEDULE I AND SCHEDULE II PIPELINE AREAS

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: WORKING ON JOBSITE CLEAN UP ON H STREET, W 13TH STREET, W 10TH STREET AND W. 9TH STREET, ALSO W. 10TH STREET AND STODDARD AVENUE.

Inspection/tests Performed: CONTINUING TO WORK ON PUNCH LIST.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector: NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE Contract No. _____ Contractor: EL-CO

Crew: 1 Foreman: TROY KIRTLEY Date: MAY 14, 2003

Time Start Work: 7:30 Time Stop Work: 4:00 Date Start: NOV. 7, 2002

Date S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 71°

Site Condition: Clear Muddy Dusty Other From _____ To _____

BOTH SCHEDULE I AND SCHEDULE II PIPELINE AREAS

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) SUB-CONTRACTOR SUDHAKAR CO.

Work Performed COMPLETED BOTH SCHEDULE I AND SCHEDULE II TRAFFIC CONTROL MARKINGS, PAINTING IN STOP SIGNS AND STOP LINES, CENTER OF ROAD LINES AND ROAD LINE DIVIDING LINES ON NEW OVERLAY PAVEMENT.

~~Inspection/tests Performed~~

Meetings: _____

Visitors: STEVE FLEENER WITH SUDHAKAR COMPANY, INT. AND TWO CREWS ON JOBSITE.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector: NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE Contract No. _____ Contractor: EL-CO

Crew: 2 Foreman: TROY KIRTLEY Date: MAY 15, 2003

Time Start Work: 7:30 Time Stop Work: 4:00 Date Start: NOV. 7, 2002

Date S S M T W (Th) F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range _____

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

BOTH SCHEDULE I AND SCHEDULE II PIPELINE PHASES.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: COMPLETED PUNCH LIST ITEMS AND RESTORING ENCANTO PARK BACK TO ORIGINAL CONDITION.

WORKING ON PUNCH LIST ITEMS SCHEDULE AREA.

Inspection/tests Performed

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector: NICK REYLER

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE Contract No. _____ Contractor: EL-CO

Crew: _____ Foreman: TROY KIRTON Date: MAY 16 2003

Time Start Work: 7:30 Time Stop Work: 4:00 Date Start: NOV. 7, 2002

Date S S M T W Th (F) Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range _____

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

BOTH SCHEDULE I AND SCHEDULE II PIPELINE AREAS

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: WORKING ON COMPLETING ON PUNCH LIST ITEMS ON PENNSYLVANIA STREET AND W. 16TH STREET. GENERAL CLEAN UP 19TH STREET.

Inspection/tests Performed: _____

Meetings: MET WITH JOHN WILES WITH EL-CO AND DISCUSSED BY PHONE WITH BOB NAGY S.B. PUBLIC WORKS DEPT. THAT HE WAS SATISFIED WITH THE COMPLETION OF THE OVERLAY PAVING OPERATION, AND ~~visitors~~ THAT THERE WAS NO OUTSTANDING CORRECTIONS TO BE MADE ON THE PIPELINE PROJECT.

Changed Conditions/Delays/Conflicts Encountered: _____

Remarks: _____

Time _____ Inspector: NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 2 Foreman TROY KIRTLEY Date MAY 20, 2003

Time Start Work 7:30 AM Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 96°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SCHEDULE I AND SCHEDULE II PHASES.

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) WORKING ON THE FINAL PUNCH

Work Performed LIST ITEMS ON BOTH PIPELINE PHASES.

Inspection/tests Performed COMPLETED PUNCH LIST ITEMS.

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks: WORKING WITH EL-CO ON THE "AS-BUILT" RED LINE DRAWINGS.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 2 Foreman TROY KIRTLEY Date MAY 21, 200X

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W Th F Weather: Clear Overcast Rain Snow Hot Cold Warm Temp. Range 97°

Site Condition: Clear Muddy Dusty Other From _____ To _____

SCHEDULE I AND SCHEDULE II PHASES

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed

Inspection/tests Performed STARTED FINAL PERFORMANCE TEST FOR THE EPA FINAL WALK THROUGH INSPECTION. TESTING AND OBSERVATIONS ON ITEMS NO. 1 THROUGH NO. 15.

Meetings:

Visitors: JOE WITH SBMWD.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE
Contract No.:
Contractor: EL-CO
Crew: Z
Foreman: TROY KIETLEY
Date: MAY 22, 2003
Time Start Work: 7:30
Time Stop Work: 4:00
Date Start: NOV. 7, 2002
Date: S S M T W (Th) F
Weather: (Clear) Overcast Rain Snow Hot Cold (Warm) Temp. Range 95°
Site Condition: (Clear) Muddy Dusty Other From To

SCHEDULE I AND SCHEDULE II PHASES.

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed: COMPLETE INSTALLING AIR-VAC UNIT AT THE SOUTH WEST CORNER OF MT. VERNON AVE AND W. 14TH STREET. ALSO COMPLETE INSTALLING BLUE MARKERS IN THE NEW PAVEMENT AREAS AT EACH FIRE HYDRANT LOCATIONS.

~~Inspection/tests Performed~~

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks: WORKING WITH EL-CO ON THE "AS-BUILT" DRAWINGS. RED LINES.

Time
Mileage

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: MUSCOY PIPELINE Contract No. _____ Contractor: EL-CO

Crew: 1 Foreman: TROY KIRTLEY Date: MAY 23, 2003

Time Start Work: 7:30 Time Stop Work: 4:00 Date Start: NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 90°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SCHEDULE I AND SCHEDULE II PHASES

Equipment	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) Work Performed: COMPLETED ALL PUNCH LIST ITEMS ON BOTH SCHEDULE I AND SCHEDULE II PHASES AND COMPLETED JOBSITE UP OPERATION.

Inspection/tests Performed: _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered: _____

Remarks: WORKING WITH EL-CO ON THE "AS-BUILT" DRAWINGS. REDLINES.

Time _____ Inspector: NICK REYLEK

Mileage _____