SCHULER: 3

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO
Crew: 3 Foreman JOHN WILES Date NOVEMBER 10 2004
Time Start Work 6:30AM Time Stop Work 4:30pm Date Start MARCH 1, 2004
Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 72°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME	Materials Delivered (Quantity and Supplier)
1- HAND WACKER	

REPORT (including discussions with contractors)
Work Performed EL-CO EXCAVATED AND PLACED APPROX. 6" OF BASE MATERIAL FOR THE PICNIC ENCLOSURE SLAB ON GRADE LOCATED AT ENCANTO PARK. EL-CO SET WOOD FORMS 17'X17'X6" APPROX. FOR PICNIC ENCLOSURE CONCRETE SLAB.

Inspection/tests Performed

Meetings:

Visitors: TERRY TOMM - SBMWD
SUBS: SCHULER - GROUTED THE STEEL PIPE STRAPS AT THE FILTER PIPE HEADER CONCRETE SUPPORTS AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time
Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 8 Foreman: JOHN WILES Date: NOVEMBER 11, 2004
Time Start Work: 7:00 AM Time Stop Work: 5:30 PM Date Start: MARCH 1, 2004
Date: S S M T W (Th) F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 60°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment	Materials Delivered (Quantity and Supplier)
1- DUMP TRUCK	
2-410 JOHN DEERE BACKHOE	10.5 CYS CONCRETE - FOURTH
2-WATER TRUCKS	STREET READY MIX.
1-HAND WACKER	

REPORT (including discussions with contractors) EL-CO SET 10X10 WIRE MESH,
Work Performed STEEL REBAR IN CORNER FOOTING EXCAVATIONS AND ADOBE BLOCKS UNDER REBAR AND WIRE MESH IN SLAB AREA, EL-CO THEN POURED AND FINISHED [redacted] CONCRETE MIX IN FORMS FOR PICNIC ENCLOSURE SLAB-ON-GRADE LOCATED AT ENCANTO PARK. EL-CO SAWCUT THE EXISTING ASPHALT [redacted] PAVEMENT AND EXCAVATED FOR NEW PAVEMENT SECTION AROUND BOOSTER PUMP STATION. EL-CO STARTED TO PLACE BASE MATERIAL IN CUT PAVEMENT SECTION.
[redacted] EL-CO GRADED NEW BASE SECTION TO HAVE A SMALL SWALE ON THE NORTH SIDE OF THE BOOSTER PUMP STATION AND TO DRAIN EAST TO THE SWALE ON THE EAST SIDE OF PUMP STATION [redacted] TO DRAIN IN A SOUTH DIRECTION PASSED THE PUMP STATION.

Remarks: _____

Time _____
Mileage _____ Inspector: NICK REYZEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 7 Foreman: JOHN WILES Date: NOVEMBER 12 2004

Time Start Work: 7:00 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004

Date: S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment:
2-410 JOHN DEERE BACKHOES
1-HD 12 HAMM VIBRATING DUAL STEEL DRUM ROLLER
1-WATER TRUCK
1-BB250-C BROOM
1-DUMP TRUCK
1-VIBRATORY STEEL PLATE

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors)

Work Performed: EL-CO REMOVED THE WOOD FORMS FROM THE PICNIC ENCLOSURE SLAB-ON-GRADE AT ENCANTO PARK.
EL-CO PLACING NEW ASPHALT PAVEMENT ON THE NORTH, EAST AND WEST SIDES OF ENCANTO PARK BOOSTER PUMP STATION.
EL-CO WORKING ON LAYOUT FOR BACK WASH SUPPLY WATER SYSTEM FOR THE CARBON FILTER VESSELS AT 19TH STREET PLANT.

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered: _____

Remarks: _____

Time _____

Mileage _____ Inspector: NICK REYLEK

COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. _____ Contractor EL-CO

Crew: 7 Foreman JOHN WILES Date NOVEMBER 15, 2003 4

Time Start Work 7:00AM Time Stop Work 4:30 PM Date Start MARCH 1, 2004

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 74°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment 1-WATER TRUCK 1-DUMP TRUCK
2-410 JOHN DEERE BACKHOE
1-BB 250-C BROCE BROOM
1-HD 12 HAMM VIBRATING DUEL STEEL DRUM ROLLER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO COMPLETED PLACING NEW
Work Performed ASPHALT PAVEMENT AROUND THE WEST SIDE OF THE BOOSTER PUMP STATION AT ENCANTO PARK.
EL-CO ALSO CLEANING UP THE JOBSITE AT ENCANTO PARK.

Inspection/tests Performed

Meetings:

Visitors: TERRY TOHN - SBAWD
SUBS: COAST - CONTINUING TO CLEAN UP AROUND SOUNDWALL FENCING AND TO SET ADDITIONAL FENCE POSTS ON NORTH PROPERTY LINE AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector NICK REYLEK

DDVIS: 4
COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 7 Foreman: JOHN WILES Date: NOVEMBER 16, 2004
Time Start Work: 6:30 AM Time Stop Work: 4:30 pm Date Start: MARCH 1, 2004
Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 72°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: SAME	Materials Delivered (Quantity and Supplier)
1-TRUCK CRANE	TWO - 3" GATE VALVES

REPORT (including discussions with contractors)
Work Performed: EL-CO INSTALLED THE NEW PICNIC ENCLOSURE AT ENCANTO PARK. EL-CO INSTALLED THE 3" SHUT OFF VALVES ON THE 12" BACKWASH HEADER PIPING FOR THE 3" [redacted] BACKWASH SUPPLY WATER SYSTEM ON BOTH THE EAST AND WEST CARBON FILTER VESSELS AT 19TH STREET PLANT.

Meetings:

Visitors: TERRY TOHN - SBMWD
SUBS: DAVIS - WORKING ON SETTING THE ABOVE GROUND ELECTRICAL EQUIPMENT AND LIGHTING AT ENCANTO PARK BOOSTER PUMP STATION. [redacted] COAST - WORKING ON SOUND WALL CLEAN UP AND POURING ADDITIONAL FENCE POST FOUNDATIONS ON NORTH WALL AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector: NICK REYLEK

DAVIS: 2
COAST: 2
STEPHENS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 7 Foreman: JOHN WILES Date: NOVEMBER 17, 2004
Time Start Work: 6:30AM Time Stop Work: 5:30PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 76°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier): 3" GALVANIZED FITTING AND PIPE, AND 2" GALVANIZED PIPE AND FITTINGS.

REPORT (including discussions with contractors)
Work Performed: EL-CO STARTED TO INSTALL THE GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER SYSTEM ON BOTH EAST AND WEST ROW OF CARBON FILTER VESSELS AT 19TH STREET PLANT. EL-CO STARTED TO WORK ON THE MASONRY COLUMNS FOR THE RESIDENTIAL WALL EXTENSIONS FOR THE PROPERTY OWNERS ON THE NORTH SIDE OF 20TH STREET, ALONG THE SOUTH SOUND WALL FENCE AT 19TH STREET PLANT.

Meetings: BI-WEEKLY CONSTRUCTION MEETING ONSITE.

OBSERVED AND REVIEW OF THE JOBSITE CONDITIONS, SCHEDULE AND COMPLETED WORK TO DATE.

Visitors: MAH DWYER - URS
DWAYNE DEUTSCHER - URS
ADAM HARVEY - URS
JOHN WILES - EL-CO
ED EVANS - EL-CO
BOB KEMMERLE - E2
KIM HOANG - U.S. EPA
MIKE LOWLE - SBMWD
TERRY TOWN - SBMWD

SUBS: DAVIS - CONTINUING TO WORK ON THE ABOVEGROUND ELECTRICAL EQUIPMENT AT ENCANTO PARK BOOSTER PUMP STATION.
COAST - CONTINUING TO WORK ON CONCRETE SOUND WALL FENCE CLEAN UP AT 19TH STREET PLANT, ALONG THE NORTH, EAST AND SOUTH PROPERTY LINE.
STEPHENS - WELDING ON THE PIPE SUPPORTS FOR THE BACK WASH SUPPLY WATER SYSTEM ON BOTH FILTER ROWS AT 19TH STREET PLANT.

Inspector: NICK REYLEK

DAVIS: 2
COAST: 4

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT **Contract No.** _____ **Contractor** EL-CO
Crew: 7 **Foreman** JOHN WILES **Date** NOVEMBER 18, 2002 ~~X~~4
Time Start Work 6:30 AM **Time Stop Work** 4:30 PM **Date Start** MARCH 1, 2004
Date S S M T W (Th) F **Weather:** (Clear) Overcast Rain Snow Hot Cold Warm **Temp. Range** 73°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME
1- DUMP TRUCK

Materials Delivered (Quantity and Supplier)
3" ~~AND~~ 2" AND 1" GALVANIZED FITTINGS AND PIPE.
SLAG. 3-LOADS.

REPORT (including discussions with contractors) EL-CO CONTINUED TO INSTALL THE
Work Performed GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER TO WASHDOWN HOSE BIBS AND CARBON TRUCK FILL SYSTEM ON BOTH EAST AND WEST CARBON FILTER VESSEL TRAINS [redacted] AT 19TH STREET PLANT.
EL-CO CONTINUED TO WORK ON THE MASONRY COLUMNS FOR THE RESIDENTIAL WALL EXTENSIONS FOR THE PROPERTY OWNERS ON 20TH
Meetings: STREET ALONG THE SOUTH SOUNDWALL AT 19TH STREET PLANT.
MET WITH JOHN TUCKER OF THE CITY OF SAN BERNARDINO AT ENCANTO PARK TO DISCUSS THE SLUMP BLOCK VENEER, LOCATION OF PICNIC TABLES AND THE CONCRETE SIDEWALK ~~ALONG~~ TO THE ENCLOSURE.
Visitors: TERRY TONN - SBAWD
SUBS: DAVIS - CONTINUING TO WORK ON THE ABOVE GROUND ELECTRICAL CONDUITS AND EQUIPMENT AT 19TH STREET PLANT
COAST - CONTINUING TO CLEAN UP AND INSTALL REPLACEMENT [redacted] SOUNDWALL PANELS AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector NICK REYZEK

DAVIS: 2
COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT | Contract No. | Contractor: EL-CO
Crew: 8 | Foreman: JOHN WILES | Date: NOVEMBER 19, 2004
Time Start Work: 6:30 AM | Time Stop Work: 5:30 PM | Date Start: MARCH 1, 2004
Date: S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 74°
Site Condition: (Clear) Muddy Dusty Other From To

Equipment: SAME

Materials Delivered (Quantity and Supplier): 3" GALVANIZED PIPE; 1" AND 3/4" GALVANIZED PIPE AND FITTINGS, 2" GALVANIZED PIPE AND FITTINGS.

REPORT (including discussions with contractors)
Work Performed: EL-CO STARTED TO PLACE SLAG AROUND THE CONCRETE EQUIPMENT PADS AT ENCANTO PARK BOOSTER PUMP STATION.
EL-CO CONTINUED TO INSTALL THE GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER TO HOSE BIBS AND CARBON TRUCK FILL SYSTEM AND AIR VAC WASH ON BOTH EAST AND WEST CARBON FILTER VESSELS AT 19TH STREET PLANT.
EL-CO. COMPLETED THE WORK ON THE MASONRY COLUMNS FOR THE RESIDENTIAL WALL EXTENSIONS FOR THE PROPERTY OWNERS ON 20TH STREET ALONG THE SOUTH SOUND WALL FENCE AT 19TH STREET PLANT.

Visitors: TERRY TONN - SBMWD
UDAI SINGH - CH2M HILL

SUBS: DAVIS - CONTINUING TO WORK ON THE ABOVEGROUND ELECTRICAL CONDUITS AND EQUIPMENT AT 19TH STREET BOOSTER PUMP STATION.
COAST - COMPLETED FINAL CLEAN UP OF THE 8 FOOT CONCRETE SOUNDWALL AT 19TH STREET PLANT.

Time
Mileage

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 4 Foreman: JOHN WILES Date: NOVEMBER 20, 2004

Time Start Work: 7:00 AM Time Stop Work: 3:30 PM Date Start: MARCH 1, 2004

Date: (S) S M T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 69°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier):
2-PALLETS
6"X16"X16" MASONRY SLUMP BLOCK

REPORT (including discussions with contractors)
Work Performed: EL-CO INSTALLED THE SLUMP BLOCK VENEER AROUND THE STRUCTURE, STEEL COLUMNS FOR THE NEW PICNIC ENCLOSURE AT ENCANTO PARK. ALL THE COLUMNS WERE GROUTED IN TWO - 4 FOOT LIFTS.

Inspection/tests Performed:

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time

Mileage

Inspector: NICK REYLEK

DAVIS: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project 19TH STREET PLANT Contract No. Contractor EL-CO
Crew: 5 Foreman JOHN WILES Date NOVEMBER 22, 2004
Time Start Work 6:30 AM Time Stop Work 4:00 PM Date Start MARCH 1, 2004
Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 62°
Site Condition: (Clear) Muddy Dusty Other From To

Equipment: 1-WATER TRUCK
2-410 JOHN DEERE BACKHOES
1-DUMP TRUCK

Materials Delivered (Quantity and Supplier)
1-LOAD SLAG

REPORT (including discussions with contractors) EL-CO COMPLETED THE PLACEMENT
Work Performed OF SLAG AROUND THE CONCRETE EQUIPMENT PADS AT ENCANTO PARK BOOSTER PUMP STATION. EL-CO CONTINUED TO INSTALL THE GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER AND WASH DOWN HOSE BIBS FOR THE CARBON FILTER VESSELS AT 19TH STREET PLANT.

Meetings:

Visitors:
SUBS: DAVIS - WORKING ON SITE LIGHTING AT 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time
Mileage

Inspector NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 5 Foreman: JOHN WIRES Date: NOVEMBER 23, 2004

Time Start Work: 7:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004

Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 64°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO EXCAVATED FOR NEW SIDEWALK TO THE PICNIC ENCLOSURE SLAB AT ENCANTO PARK. EL-CO SET WOOD FORMS FOR THE NEW CONCRETE SIDEWALK TO MEET ADA CODE REQUIREMENTS.

EL-CO CONTINUED TO INSTALL THE GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER TO WASH DOWN HOSE BIBS AND CARBON TRUCK FILL SYSTEM ON BOTH EAST AND WEST CARBON FILTER VESSELS AT 19TH STREET PLANT.

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered: _____

Remarks: THE CONCRETE SOUND WALL WAS TAGGED WITH SPRAY PAINT INSIDE WALL ALONG THE NORTH EAST HALF OF THE FAR EAST PROPERTY LINE.

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: Contractor: EL-CO
Crew: 5 Foreman: JOHN WILES Date: NOVEMBER 24, 2004
Time Start Work: 7:00 AM Time Stop Work: 4:15 PM Date Start: MARCH 1, 2004
Date: S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 68°
Site Condition: (Clear) Muddy Dusty Other From: To:

Equipment: SAME

Materials Delivered (Quantity and Supplier): 2- CUBICYARDS CONCRETE.

REPORT (including discussions with contractors)
Work Performed: EL-CO POURED CONCRETE MIX FOR NEW SIDEWALK TO MEET ADA CODE REQUIREMENTS, TO TIE THE PICNIC ENCLOSURE SLAB TO EXISTING SIDEWALK AT ENKANTO PARK.

[redacted] EL-CO CONTINUED TO INSTALL THE GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER AND CARBON TRUCK FILL SYSTEM ON BOTH EAST AND WEST CARBON FILTER VESSEL SLABS AT 19TH STREET PLANT.

Meetings:

Visitors: TERRY TONN - SBMWD.
HECTOR - WITH AUTOMATED GATES
BILLY - AAA PAVING INC., AND JOHN WILES MET TO DISCUSS THE SURVEY NEEDS AND TO SCHEDULE [redacted] EQUIPMENT MOVE-IN FOR DECEMBER.
MET WITH JOHN WILES AND HECTOR WITH AUTOMATED GATES TO DISCUSS WROUGHT IRON GATE APPROX. [redacted] LOCATION AND THE CONSTRUCTION OF WROUGHT IRON FENCE AND GATE FOR HIGHLAND AVENUE ENTRANCE, AND ALSO [redacted] REQUEST A PRICE CHECK ON ROLLING GATE AT THE HIGHLAND AVENUE ENTRANCE FOR THE 19TH STREET PLANT.

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 4 Foreman: JOHN WILES Date: NOVEMBER 29 2003 4

Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004

Date: S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 48°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment: 1-DUMP TRUCK
1-WATER TRUCK
2-410 JOHN DEERE BACKHOES

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors) Work Performed: EL-CO CONTINUED TO INSTALL THE GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER AND CARBON TRUCK FILL SYSTEM ON BOTH EAST AND WEST ROWS OF FILTER VESSELS AT THE 19TH STREET PLANT.

Meetings:

Visitors: TERRY TONN-SBMWD.

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time

Mileage

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 5 Foreman: JOHN WILES Date: NOVEMBER 30 2004

Time Start Work: 6:30 AM Time Stop Work: 5:30 PM Date Start: MARCH 1, 2004

Date: S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 61°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors)

Work Performed: EL-CO CONTINUED TO INSTALL THE GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER AND CARBON TRUCK FILL SYSTEM ON BOTH EAST AND WEST FILTER VESSEL TRAINS AT 19TH STREET PLANT.

EL-CO WORKING ON THE LANDSCAPE BOXES 18"X24" APPROX. ALONG THE EAST AND WEST BLOCK WALLS AT ENCANTO PARK BOOSTER PUMP STATION.

Visitors: TERRY TONN - SBMWD

SUBS: COAST CONSTRUCTION - ON JOB SITE TO REMOVE FENCE CONSTRUCTION DEBRIS FROM THE 19TH STREET PLANT.

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time

Mileage

Inspector: NICK REYLEK

HILLWIG: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT **Contract No.** **Contractor** EL-CO
Crew: 5 **Foreman** JOHN WILES **Date** DECEMBER 1 2004
Time Start Work 6:30 AM **Time Stop Work** 5:00 PM **Date Start** MARCH 1, 2004
Date S S M T (W) Th F **Weather:** (Clear) Overcast Rain Snow Hot Cold Warm **Temp. Range** 63°
Site Condition: (Clear) Muddy Dusty Other From To

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO COMPLETED THE INSTALLATION OF THE
Work Performed GALVANIZED PIPING FOR THE BACKWASH SUPPLY WATER AND CARBON TRUCK FILL SYSTEM ON BOTH EAST AND WEST CARBON FILTER VESSEL TRAINS AT 19TH STREET PLANT. EL-CO WORKING ON THE [redacted] REPAIR AND RELOCATION OF THE EXISTING LANDSCAPE IRRIGATION SYSTEM AROUND THE NEW PICNIC ENCLOSURE AREA AT ENCANTO PARK.

Meetings: BI-WEEKLY CONSTRUCTION MEETING ONSITE, OBSERVED AND REVIEW THE JOBSITE CONDITIONS, SCHEDULE AND COMPLETE WORK TO DATE.

Visitors: MAHDWYER-URS DENNY DOLE-DAVIS ELECTRIC, INC.
KIT VELDMAN-URS MIKE LOWE-SBMWD
JOHN WILES-EL-CO TERRY TONN-SBMWD
BOB KEMMERLE-E-2

[redacted] SUBS: HILLWIG-GOODROW STARTED SURVEY STAKING FOR GRADING AND PAVEMENT SECTION ON THE NORTH HALF OF JOBSITE AT 19TH STREET PLANT.

Remarks:

Time
Mileage

Inspector NICK REYLEK

HILLWIG: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. Contractor: EL-CO
Crew: 5 Foreman: JOHN NILES Date: DECEMBER 2 2004
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 62°
Site Condition: (Clear) Muddy Dusty Other From To

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EL-CO WELDED ON THE 3/4" WATER
Work Performed SAMPLING PORTS TO THE BOOSTER PUMP 12" DISCHARGE
PIPELINE. EL-CO ALSO STARTED TO WIRE WHEEL FOR SURFACE
PREPARATION BEFORE PAINTING THE PRIMER COAT ON THE ABOVE
[redacted] GROUND STEEL PIPING AT ENCANTO PARK BOOSTER PUMP STATION.
EL-CO COMPLETED THE REPAIR AND RELOCATION OF THE EXISTING
LANDSCAPE IRRIGATION SYSTEM AND INSTALL PICNIC TABLES AT
[redacted] ENCANTO PARK.
EL-CO COMPLETED THE PAINTING OF THE ABOVE GROUND STEEL
PIPING AND SURGE TANK AT ENCANTO PARK BOOSTER PUMP
STATION.

Visitors: TERRY TOMN - SBMWD.
SUBS: HILLWIG & GOODROW - COMPLETED SURVEY STAKING FOR GRADING
AND PAVEMENT SECTION ON THE NORTH HALF OF JOBSITE AT
19TH STREET PLANT EXPANSION AREA.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time
Mileage

Inspector: NICK REYLEK

COAST: 2

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 4 Foreman: JOHN WILES Date: DECEMBER 3 2003 4

Time Start Work: 7:00AM Time Stop Work: 4:30PM Date Start: MARCH 1, 2004

Date: S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range: 64°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED WATER TRUCK TO CONTROL DUST ON JOBSITE.

Equipment: SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed: EL-CO HAND GRADING ALONG THE SOUND WALL ALONG BOTH SIDES OF WALL EAST AND SOUTH PROPERTY LINES AT 19TH STREET PLANT. EL-CO ALSO ~~DOW~~ WORKING ON GENERAL SITE CLEAN UP FOR FINE GRADING OPERATION TO START AT 19TH STREET PLANT.

Meetings:

Visitors: TERRY TONN - SBMWD.

SUBS: COAST - MADE ADJUSTMENT TO THE CONCRETE SOUND WALL FOR WROUGHT IRON GATE ENTERANCE TO HIGHLAND AVENUE.

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time

Mileage

Inspector: NICK REYLEK

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No.: Contractor: EL-CO
Crew: 3 Foreman: JOHN WILES Date: DECEMBER 6, 2004
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 57°
Site Condition: (Clear) Muddy Dusty Other From: To:

Equipment: 1-DUMP TRUCK
1-410 JOHN DEERE BACKHOE

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors)
Work Performed: EL-CO EXCAVATED AND POURED CONCRETE THRUST BLOCK FOR THE 16" 1249 ABOVEGROUND FLOW CONTROL VALVE ASSEMBLY EFFLUENT DIP. EL-CO ALSO INSTALLED THE 4" MALE CAMLOCKS ON THE FILTER VESSEL BACKWASH, CARBON TRUCK FILL PORT CONNECTION AT 19TH STREET PLANT.

Meetings:

Visitors:

Changed Conditions/Delays/Conflicts Encountered:

Remarks:

Time:
Mileage:

Inspector: NICK REYLEK

DAVIS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO
Crew: 2 Foreman: JOHN WILES Date: DECEMBER 7, 2004
Time Start Work: 6:30 AM Time Stop Work: 4:30 PM Date Start: MARCH 1, 2004
Date: S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 52°
Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment: SAME

Materials Delivered (Quantity and Supplier):

REPORT (including discussions with contractors)
Work Performed: EL-CO EXCAVATED AND BACKFILLED ELECTRICAL CONDUIT TRENCH FOR LANDSCAPE CONTROLS AT 19TH STREET PLANT.
EL-CO RAISED VALVE CAN COVERS AND PAINTED COVERS IN THE NEW ASPHALT PAVEMENT AREAS AT ENCANTO PARK BOOSTER PUMP STATION.

Meetings: MET WITH TERRY TOHN - SBMWD AND HOME-OWNER ANDY BROWN TO DISCUSS LANDSCAPE MODIFICATIONS ALONG THE SOUND WALL FENCE AT THE WEST END OF 20TH STREET AND THE FRONT YARD OF ANDY BROWN HOUSE. TERRY CHECKED WITH SBMWD ON COST CHANGE FOR ADDITIONAL LANDSCAPING.

Visitors: TERRY TOHN - SBMWD

SUBS: DAVIS - CONTINUING TO WORK ON SITE LIGHTING AND LANDSCAPE CONTROL UNDER-GROUND CONDUIT RUN FROM THE PULL BOX LOCATED NEXT TO THE SOUTHEAST LIGHT POLE OVER TO THE SOUTH WEST CORNER OF THE CONCRETE SOUND WALL AT 19TH STREET PLANT.

Time

Mileage _____ Inspector: NICK REYLEK

EDISON PROJECT NUMBER AND PLANS FOR ENCANTO PARK BOOSTER PUMP STATION, WERE GIVEN TO MIKE LOWE AT SBMWD HEAD OFFICE TO CALL AND SCHEDULE INSPECTION AND HAVE EDISON SET TRANSFORMER AND RUN POWER CABLE TO PUMP STATION AT ENCANTO PARK.

AAA: 3

DAVIS: 1

URS CORPORATION

INSPECTORS DAILY REPORT

Project: 19TH STREET PLANT Contract No. _____ Contractor: EL-CO

Crew: 2 Foreman: JOHN WILES Date: DECEMBER 8, 2003 4

Time Start Work: 6:00AM Time Stop Work: 4:30 pm Date Start: MARCH 1, 2004

Date: S S M T (W) Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range: 62°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

EL-CO USED A WATERTRUCK TO CONTROL DUST ON JOBSITE.

Equipment: 1-WATER TRUCK

	Materials Delivered (Quantity and Supplier)
1-910 JOHN DEERE BACKHOE	
1-545 D SKIP LOADER	1-CS-433B CAT SINGLE STEEL
1-140G CAT MOTORGRADER	VIBRATORY DRUM ROLLER

REPORT (including discussions with contractors) EL-CO EXCAVATED AND BACKFILL

Work Performed EXTENDED ELECTRICAL CONDUIT TRENCHES LOCATED AT THE HIGHLAND AVENUE GATE ENTRANCE AREA TO 19TH STREET PLANT. EL-CO REMOVED [redacted]

Remarks CONSTRUCTION DEBRIS FROM GRADING AREA ON JOBSITE FOR AAA PAVING.

Meetings: _____

Visitors: TERRY TONN - SBMWD.

SUBS: AAA PAVING - STARTED TO CUT SUBGRADE BETWEEN THE GAC FILTER FOUNDATION SLABS AND CUT SUBGRADE FOR DRIVEWAY ENTRANCE [redacted] FROM HIGHLAND AVENUE SOUTH INTO TREATMENT PLANT AREA.

DAVIS - CONTINUING TO WORK ON JOBSITE ON SITE LIGHTING SETTING LIGHT POLES WITH TRUCK CRANE. [redacted] ALSO INSTALLED ELECTRICAL CONDUITS BY HIGHLAND GATE ENTRANCE AT 19TH STREET PLANT.

Time _____

Mileage _____ Inspector: NICK REYLEK